

DISTRICTWISE INFORMATION ON COMPLETED MAJOR & MEDIUM IRRIGATION PROJECTS IN ASSAM UPTO 31ST MARCH, 2021

Potential/ Area in Hectares::Rupees in Lakh

Constituency	District	Block	Name of Irrigation Project	Financial Year of		Original Estimated Cost	Revised Estimated Cost	Expenditure upto 31/03/20	CCA	Estimated Potential				Irrigation Potential Created as on March,				Irrigation Potential Presently Available				Status Code	
				Starting	Completion					NIA	Kharif	Rabi & Pre Kharif	Total	NIA	Kharif	Rabi & Pre Kharif	Total	NIA	Kharif	Rabi & Pre Kharif	Total		
Kokrajhar	Kokrajhar	Dotma	6	Longa F.I.P.	1972-73	1981-82	168.08		1287.50	3806	3460	3460	1500	4960	3460	3460	1500	4960	1800	1800	500	2300	2
				Modernisation of Longa F.I.P under AIBP	2008-09	2010-11		1544.26															
Chapaguri	Baksa	Jalah	7	Bhumki F.I.P.	1960-61	1979-80	884.3	311.00	212.33	4000	4000	4000	800	4800	4000	3700	500	4200	2000	2000	200	2200	2
				a) Bhumki F.I.P. under AIBP	2009-10			990.00	806.47														
Chapaguri	Baksa	Jalah	8	Dekadong F.I.P.	1975-76	1984	460	460.00	611.69	4332	4332	4332	1718	6050	4332	4332	1718	6050	1600	1600	350	1950	2
Bhabanipur	Baksa	Jalah	9	Rupahi F.I.P.	1978-79	2001-02	183.432	819.63	777.67	2640	2640	2000	640	2640	2640	2000	640	2640					4
				a) Impvt. of Rupohi under AVY	2008-09	2012-13	247.4	247.40	244.93														
				b) Impvt. of Rupohi under State Plan	2010-11	2010-11	52.33	52.33	52.33														
				c) Renovation of Rupohi under State Plan	2013-14	2013-14	19.75	19.75	19.75														
Bhabanipur	Barpeta	Jalah & Bhabanipur	10	Pahumara F.I.P.	1979-80	2007-08	496.8	4909.33	4816.48	8336	8336	8000	4955	12955	8336	5500	3800	9300	5500	4500	1000	5500	2
				a) Repairing & Restoration of Pohumara FIS under 13th Finance Grant	2012-13	2014-15	47	47.00	29.31														
				b) a) Improvement of Pahumara FIS under special M&R	2012-13	2012-13	258.526	258.526	258.50														
				c) b) Survey Work of Pahumara CAD Project (Pt-I) under CADWM	2016-17	2017-18	98.012	98.012	53.90														
				d) Pahumara CAD Project (Pt.II)(Revised) under CAD & WM	2016-17	2018--19	322.09	322.09	105.04														
				e) Pahumara CAD Project (Pt.III)(Revised) under CAD & WM	2016-17	2018-19	1460.55	1460.55	867.81														
Patacharkuchi	Barpeta	Bajali & Jala	11	Kaldiya F.I.P.	1975-76	1985	811.15	811.2	865.24	9716	9716	9716	6784	16500	9716	9716	6784	16500	3500	3500	1000	4500	2

DISTRICTWISE INFORMATION ON COMPLETED MAJOR & MEDIUM IRRIGATION PROJECTS IN ASSAM UPTO 31ST MARCH, 2021

Potential/ Area in Hectares::Rupees in Lakh

Constituency	District	Block	Name of Irrigation Project	Financial Year of		Original Estimated Cost	Revised Estimated Cost	Expenditure upto 31/03/20	CCA	Estimated Potential				Irrigation Potential Created as on March,				Irrigation Potential Presently Available				Status Code	
				Starting	Completion					NIA	Kharif	Rabi & Pre Kharif	Total	NIA	Kharif	Rabi & Pre Kharif	Total	NIA	Kharif	Rabi & Pre Kharif	Total		
Kaliabar	Nagaon	Kaliabor & Pachim Kaliabor	12	Kaliabar L.I.P.	1976-77	1990 -91	141	823.63	823.63	8583	8583	8583	5080	13663	8583	8583	5080	13663	8583	500		500	2
			a)	CAD of Kaliabar L.I.P.			465	1243.00															
Sipajhar	Darrang	Kalaigaon	13	Impvt. of Kulsik F.I.P.	1965-66	1967-68		10.96	13.09	2400	2400	2400	600	3000	2400	2400	600	3000	1800	1800	200	2000	2
Sipajhar	Darrang			Kulshik (Naharbari) FIS	2008-09	2010-11		496	464.00														
Diphu	Karbi Anglor	Samelangso	14	Horguti F.I.P.	1968-69	1976-77	43	43.00	41.20	2600	2600	2080	520	2600	2600	2080	520	2600	1200	1200	220	1420	2
Diphu	Karbi Anglor	Samelangso	a)	Modernisation of Horguti	2006-07	2007-08	200	200.00	520.00	520	520	520	52	572	520	520	52	572	220	220	13	233	
Diphu	Karbi Anglor	Samelangso	b)	Horguti I/S	2014-15	2015-16	980.46	790.28															
Howraghat	Karbi Anglor	Samelangso	15	Dikhari F.I.P.	1976-77	1985 -86	108.67	104.60	115.16	2360	2360	1888	472	2360	2360	1888	472	2360	1120	1120	140	1260	2
Howraghat	Karbi Anglor	Samelangso	a)	Dikhari I/S	2014-15	2015-16	990.29	825.23	801.81	692	692	692	51	743	692	692	51	743	275	275	35	310	
Baithalangso	Karbi Anglor	Rongkhong	16	Hawaiipur L.I.P.	1980-81	2006-07	1493	1493.00	1351.00	2430	2430	1822	608	2430	2430	1822	608	2430	900	900	125	1025	2
			SUB TOTAL :: Medium Irrigation								52069	49493	23780	73273	52069	46693	22325	69018	28498	19415	3783	23198	
			GRAND TOTAL :: (Major + Medium Irrigation)								#####	138348	80488	218836	144650	134124	77109	211233	93092	77581	30548	107969	

*1- Fully Operative Schemes

*2-Partially Operative Schemes

*3-Inoperative Schemes