

DISTRICTWISE INFORMATION ON ONGOING MAJOR & MEDIUM IRRIGATION PROJECTS IN ASSAM UPTO 31ST MARCH, 2019

Potential/ Area in Hectares::Rupees in Lakh

District	Block	Constituency	Name of Irrigation Project	Financial Year of		Estimated Cost	Expenditure upto 31/03/19	% of Physical Progress	CCA	Estimated Potential				Irrigation Potential Created upto March/19				Irrigation Potential Presently Available				Status Code
				Starting	Completion (Probable)					NIA	Kharif	Rabi & Pre Kharif	Total	NIA	Kharif	Rabi & Pre Kharif	Total	NIA	Kharif	Rabi & Pre Kharif	Total	
			MAJOR PROJECTS																			
Udalguri	Udalguri, Rowta & Bechimari, Dalgaon	Udalguri, Majbat & Panery	Dhansiri Flow Irrigation Project	1975-76	Dec,2019	56705.00	44731.00	88.71	41683	38615	38615	38615	77230	27629	27629	27629	55258	27625	27629	27629	55258	2
Udalguri	Udalguri, Rowta & Bechimari, Dalgaon	Udalguri	Dhansiri CADWM	2018	2020	15199.00	832.46															
			SUB TOTAL							38615	38615	38615	77230	27629	27629	27629	55258	27625	27629	27629	55258	
			MEDIUM PROJECTS																			
Baksa	Tamulpur, Goreswar & Rangia	Tamulpur	Borolia Flow Irrigation Project (TSP)	1982-83	2019-20	8497.00	8439.65	75		8907	6781	6781	13562	3300	2000	1300	3300	1000	1000	450	1450	2
Dibrugarh	Khowang	Moran	LIS from River Buridihing in Khowang Area	1979-80	2016-17	2347.00	2059.84	88	3052	3050	3050	2004	5054	2050	2050	1025	3075					3
Karbi Anglong		Baithalangso	Amreng Flow Irrigation Project	1998-99	2017-18	6145.00	6145.00	30		6120	6120	4560	10680									5
			SUB TOTAL							18077	15951	13345	29296	5350	4050	2325	6375	1000	1000	450	1450	
			GRAND TOTAL							56692	54566	51960	106526	32979	31679	29954	61633	28625	28629	28079	56708	