

DISTRICTWISE INFORMATION ON **ONGOING MAJOR & MEDIUM** IRRIGATION PROJECTS IN ASSAM UPTO 31ST MARCH, 2021

Potential/ Area in Hectares::Rupees in Lakh

Constituency	District	Block	Sl. No.	Name of Irrigation Project	Financial Year of		Original Estimated Cost	Revised Estimated Cost	Expenditure upto 31/03/2021	% of Physical Progress	CCA	Estimated Potential				Irrigation Potential Created upto March/21				Irrigation Potential Presently Available				Status Code	
					Starting	Completion (Probable)						NIA	Kharif	Rabi & Pre Kharif	Total	NIA	Kharif	Rabi & Pre Kharif	Total	NIA	Kharif	Rabi & Pre Kharif	Total		
				MAJOR PROJECTS																					
Udalguri, Majbat & Panery	Udalguri	Udalguri, Rowta & Bechimari, Dalgaon	1	Dhansiri Flow Irrigation Project	1975-76	2020-21	56705.00	56685.00	44418.50	94	38615	38615	38615	38615	77230	36230	36230	30000	66230	38615	20500	6309	26809	2	
Udalguri	Udalguri	Udalguri, Rowta & Bechimari, Dalgaon	a)	Dhansiri CADWM	2018	2020-21	15199.00		832.46	60															
				SUB TOTAL :: Major Irrigation									38615	38615	38615	77230	36230	36230	30000	66230	38615	20500	6309	26809	
				MEDIUM PROJECTS																					
Tamulpur	Baksa	Tamulpur, Goreswar & Rangia	2	Borolia Flow Irrigation Project (TSP)	1980-81	2020-2021	15703 L	29597 L	8439.65	70		8907	8907	7655	16562	2000	2000	1300	3300	1000	1000	450	1450	2	
Moran	Dibrugarh	Khowang	3	LIS from River Buridihing in Khowang Area	1979-80	2020-21	113.89	2346.00	2059.84	88	3052	3050	3050	2004	5054	2505	2505	1653	4158	600	600	396	996	2	
Baithalangs	Karbi Anglong West	Socheng	4	Amreng Flow Irrigation Project	1998-99	2017-18	6154.29		2069.35	30	6800	6120	6120	4560	10680									5	
				SUB TOTAL :: Medium Irrigation									18077	18077	14219	32296	4505	4505	2953	7458	1600	1600	846	2446	
				GRAND TOTAL :: (Major+ Medium Irrigation)									56692	56692	52834	109526	40735	40735	32953	73688	40215	22100	7155	29255	

*2-Partially Operative Schemes

*5-Potential yet to be created