

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
PLAINS AREA																						
DISTRICT :: BAKSA																						
Chapaguri	PATHSALA	BAKSA	1	Moradiya F.I.S.	Jalah	1959-60	1968-69	25.86	42.23	1000	1000	500	1500	1000	1000	500	1500	650	650	20	670	2
Chapaguri	PATHSALA	BAKSA		a) Moradiya F.I.S. under AIBP	Jalah	2009-10	2013-14	750.00	737.51				0									2
Chapaguri	PATHSALA	BAKSA	2	Goroimari F.I.S.	Baksa	1969-70	1976-77	N.A	N.A.	450	450	138	588									4
Chapaguri	PATHSALA	BAKSA	3	Simlaguri F.I.S.	Baska	2009-10	2013-14	135.00	129.50	100	100	35	135	100	100	35	135					3
Chapaguri	PATHSALA	BAKSA	4	Hatirtari F.I.S.	Baska	2009-10	2013-14	147.00	133.00	120	120	60	180	120	120	60	180	90	90	0	90	2
Chapaguri	PATHSALA	BAKSA	5	Garamdew F.I.S.	Baska	2009-10	2013-14	119.00	116.30	90	90	45	135	90	90	45	135	60	60	15	75	2
Chapaguri	PATHSALA	BAKSA	6	Bon-Ahopa F.I.S.	Baska	2009-10	2013-14	139.00	119.09	90	90	46	136	90	90	45	135					3
Chapaguri	PATHSALA	BAKSA	7	Geruajan F.I.S.	Jalah	2009-10	2013-14	235.00	197.36	170	170	85	255	170	170	85	255					3
Chapaguri	PATHSALA	BAKSA	8	Dhulirguri F.I.S.	Jalah	2009-10	2013-14	110.00	107.57	100	100	35	135	100	100	35	135	60	60	15	75	2
Chapaguri	PATHSALA	BAKSA	9	Angulisinga F.I.S.	Jalah	1959-60	1968-69	31.18	56.91	450	450	125	575	450	450	125	575					4
Chapaguri	PATHSALA	BAKSA	10	Bonsola F.I.S. (Phase-I)	Jalah	2007-08	2009-10	50.50	50.00	300	300	125	425	250	250	40	290				0	4
Chapaguri	PATHSALA	BAKSA	11	Balabari Barchakadol F.I.S.	Jalah	2009-10	2019-20	268.10	244	180	180	90	270	180	180	90	270	180	180	90	270	2
Tamulpur	GUWAHATI WEST	BAKSA	12	Tamulpur D.T.W.I.S.	Tamulpur	1977-78	1980-81	1.22	8.07	30	27	32	59	30	30		30				0	3
Tamulpur	GUWAHATI WEST	BAKSA		a) Improvement of Tamulpur D.T.W.I.S.	Tamulpur	1987-88	2008-09	6.35	9.96													3
Tamulpur	GUWAHATI WEST	BAKSA		b) Tamulpur D.T.W.I.S. at Dolongpar (1Point)	Tamulpur	2012-13	2013-14	16.61	9.96													3
Chapaguri	NALBARI	BAKSA	13	Dihira bund F.I.S.	Baska	1998-99	2010-11	30.02	30.02	150	150	50	200	150	150	50	200	50	50	35	85	2
Chapaguri	NALBARI	BAKSA	14	Simlaguri F.I.S.	Baska	2005-06	2010-11	64.32	49.93	150	150	100	250	150	150	100	250	100	100	80	180	2
Tamulpur	NALBARI	BAKSA	15	Gerua F.I.S.	Baganpara	1959-60	1960-61	0.61	0.61	280	280	150	430	280	280	150	430	200	200	180	380	2
Tamulpur	NALBARI	BAKSA		a) Improvement of Gerua F.I.S.	Baganpara	2007-08	2008-09	35.61	32.11													2
Tamulpur	NALBARI	BAKSA	16	Buradia F.I.S.	Baksa	1969-70	1970-71	3.85	3.85	600	600	340	940	600	600	340	940				0	3
Tamulpur	NALBARI	BAKSA		a) Improvement of Buradia F.I.S.	Baksa	2007-08	2008-09	33.85	30.59													3
Tamulpur	NALBARI	BAKSA	17	Lakhinadi F.I.S.	Baksa	1970-71	1971-72	24.22	0.01	503	503	503	1006	503	503	503	1006	200	200	150	350	2
Tamulpur	NALBARI	BAKSA		a) Improvement of Lakhinadi F.I.S.	Baksa	2007-08	2008-09	40.00	26.75													2
Chapaguri	NALBARI	BAKSA	18	Jiyaguri F.I.S.	Baksa	1972-73	1973-74	2.76	N.A.	240	240	200	440	240	240	200	440	155	155	112	267	2
Chapaguri	NALBARI	BAKSA		a) Improvement of Jiyaguri F.I.S.	Baksa	2004-05		197.24	86.30													2
Tamulpur	NALBARI	BAKSA	19	Uttarkuchi F.I.S.	Dhamdhama																	1
Tamulpur	NALBARI	BAKSA		a) Dekadia Dong	Dhamdhama	1974-75	1975-76	14.51	14.50	1800	1800	1200	3000	1800	1800	1200	3000	1800	1800	1000	2800	1
Tamulpur	NALBARI	BAKSA		b) Uttarkuchi Dong	Dhamdhama	2008-09	2008-09	140.00	140.26													1
Tamulpur	NALBARI	BAKSA		c) Improvement of Uttarkuchi F.I.S.	Dhamdhama	2008-09	2008-09	80.00	94.51													1
Tamulpur	NALBARI	BAKSA	20	Borolia F.I.S.	Dhamdhama	1976-77	1983-84	N.A	8.11	600	585	290	875	600	585	290	875					4
Chapaguri	NALBARI	BAKSA	21	Golding F.I.S.	Baksa	1983-84	1985-86	35.26	35.26	165	165	105	270	165	165	105	270	155	155	10	165	2
Tamulpur	NALBARI	BAKSA	22	Lebra F.I.S.	Baganpara	1981-82	1990-91	41.43	17.93	600	385	290	675	600	385	290	675	200	200	150	350	2
Tamulpur	NALBARI	BAKSA		a) Improvement of Lebra F.I.S.	Dhamdhama	1981-82	1991-92	41.43	41.43													2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Chapaguri	NALBARI	BAKSA	23	Ambari Belguri F.I.S.	Baksa	1986-87	2000-01	75.04	115.88	570	570	350	920	570	570	350	920	150	150	100	250	2
Chapaguri	NALBARI	BAKSA		a) Impvt. Of Ambari Belguri F.I.S.	Baksa	2007-08	2008-09															
Barama	NALBARI	BAKSA	24	Dewachara F.I.S.	Baksa	1988-89	2010-11	353.00	337.10	300	300	250	550	300	300	250	550	200	200	170	370	2
Barama	NALBARI	BAKSA		a) Const. of Dewachara F.I.S.	Baksa	2009-10	2010-11															2
Tamulpur	NALBARI	BAKSA	25	Angardhowa F.I.S.	Baganpara	2009-10	2010-11	300.00	281.00	200	200		200	200	200		200	100	100	70	170	2
Tamulpur	NALBARI	BAKSA	26	Khaireni F.I.S.	Baganpara	2014-15	2017-18	1508.58	1104.11	1950	1950	1900	3850	1950	1950	1900	3850	1950	1950	1900	3850	1
Barama	NALBARI	BAKSA	27	Morapagladia E.L.I.S.	Barama	1972-73	1979-80	6.32	N.A.	700	700	400	1100	700	700	400	1100					4
Chapaguri	NALBARI	BAKSA	28	Bhalukdonga Bengnabari ELIS.(3 Points)	Baksa	1972-73	1984-85	4.07	N.A.	700	700	400	1100	700	700	400	1100					4
Chapaguri	NALBARI	BAKSA	29	Deojora E.L.I.S.	Baksa	1973-74	1974-75	0.55	N.A.	190	190	100	290	190	190	100	290					4
Tamulpur	NALBARI	BAKSA	30	Dimla E.L.I.S.	Tamulpur	1974-75	1977-78	75.40	N.A.	280	280	165	445	280	280	165	445					3
Tamulpur	NALBARI	BAKSA		a) Dimla E.L.I.S. (Pt. 1,2,3,4,5)	Tamulpur	2009-10	2015-16	545.00	330.47													3
Tamulpur	NALBARI	BAKSA		b) Dimla E.L.I.S.	Tamulpur	2009-10		545.00	98.00													3
Barama	NALBARI	BAKSA	31	Suradi DTWIS	Barama	2012-13	2015-16	50.51	23.91	30	30	15	45	30	30	15	45	20	20	10	30	2
Nalbari	NALBARI	BAKSA	32	Barama D.T.W.I.S.	Barigog - banbhag	1985-86		2.05	15.14	80	80	40	120	30	30	20	50	12	12	10	22	2
Nalbari	NALBARI	BAKSA		a) Barama D.T.W.I.S.	Barigog - banbhag	1972-73	2014-15	49.68	42.09													2
Chapaguri	NALBARI	BAKSA	33	Begabari D.T.W.I.S. (3 Points)	Baksa	1979-80	1980-81	10.42	N.A.	120	120	40	160	120	120	40	160					4
Tamulpur	NALBARI	BAKSA	34	Goalbil D.T.W.I.S.(3 points)	Tamulpur	1980-81	1980-81	10.47	N.A.	120	120	40	160	120	120	40	160					4
Chapaguri	NALBARI	BAKSA	35	Bhogpara D.T.W.I.S.	Baksa	1986-87	2000-01	16.26	9.80	60	60	30	90	60	60	30	90					4
Barama	NALBARI	BAKSA	36	Borgaon D.T.W.I.S.	Tihu	1986-87	2014-15	11.90		80	80	40	120	80	80	40	120					4
Barama	NALBARI	BAKSA		a) Impvt. Of Borgaon D.T.W.I.S.	Tihu	2012-13		2.77	2.23													4
Tamulpur	RANGIA	BAKSA	37	Meshguri L.I.S.	Tamulpur	1976-77	1977-78	N.A	0.11	60	60	40	100	60	60	40	100					4
Nalbari	RANGIA	BAKSA	38	Sessapani L.I.S.	Tamulpur	1976-77	1977-78	N.A	N.A.	100	100	40	140	100	100	40	140					4
Chapaguri	RANGIA	BAKSA	39	Khairani L.I.S.	Baksa	1978-79	1979-80	N.A	0.02	60	60	40	100	60	60	40	100					4
Tamulpur	RANGIA	BAKSA	40	Gandhibari E.L.I.S.	Tamulpur	1979-80	1987-88	250.00	0.36	335	335	140	475	335	335	140	475					4
Kamalpur	SUKLA	BAKSA	41	Balahati F.I.S.	Goreswar	2009-10	2014-15	986.75	937.29	700	690	435	1125	700	690	435	1125					3
Tamulpur	SUKLA	BAKSA	42	Puthimari F.I.S. at Bagamati	Nagrijiuli	2008-09	2012-13	986.77	983.79	1850	1295	555	1850	852	840	220	1060	925	690	235	925	2
Tamulpur	SUKLA	BAKSA	43	F.I.S. from Muthra Stream at Gandhichowk	Goreswar	2008-09	2012-13	86.66	78.08	85	60	26	86	85	60	26	86					4
Tamulpur	SUKLA	BAKSA	44	Bonda F.I.S.	Goreswar	2008-09	2014-15	985.33	971.73	1323	926	397	1323	1323	558		558					3
Kamalpur	SUKLA	BAKSA	45	Godhpara F.I.S.	Goreswar	2009-10	2012-13	360.00	341.30	250	175	75	250	146	130	30	160	95	85	15	100	2
Rangia	SUKLA	BAKSA	46	Balidong F.I.S.	Goreswar	2011-12	2012-13	24.78	22.85	88	62	26	88	88	80	30	110	40	40	15	55	2
Rangia	SUKLA	BAKSA	47	Bengsimari F.I.S. at Jowkmari	Nagrijiuli	2009-10	2013-14	654.00	623.23	452	316	136	452	452	400	100	500	410	300	100	400	2
Tamulpur	SUKLA	BAKSA	48	Muthra Stream F.I.S. at Pub Naokata	Goreswar	2009-10	2014-15	268.00	249.25	180	126	54	180	180	126	54	180					3
Rangia	SUKLA	BAKSA	49	Batiamari F.I.S. at Barphukankhat	Goreswar	2012-13	2017-18	492.00	462.80	430	301	129	430	430	301	129	430					3
Tamulpur	SUKLA	BAKSA	50	Oubari F.I.S.	Goreswar	2012-13	2017-18	498.00	488.55	324	227	97	324	140	130	30	160	185	130	30	160	1
Rangia	SUKLA	BAKSA	51	Sonjuri F.I.S.	Goreswar	2012-13	2017-18	492.00	491.54	430	301	129	430	216	210	30	240	210	180	30	210	1
Rangia	SUKLA	BAKSA	52	Rampur F.I.S. over Barnadi	Goreswar	2012-13	2017-18	1368.00	1271.22	950	665	285	950	398	390	50	440	390	390	50	440	1
Tamulpur	SUKLA	BAKSA	53	Lantha F.I.S. at Suagpur No.2	Goreswar	2012-13	2017-18	492.00	485.39	430	301	129	430	195	190	30	220	160	125	35	160	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Tamulpur	SUKLA	BAKSA	54	Puthimari F.I.S. at Pub Gayabari	Nagrijiuli	2009-10	2015-16	995.00	866.99	3000	2100	900	3000	532	400	100	500	350	300	90	390	2
Tamulpur	SUKLA	BAKSA	55	Goyabari F.I.S.	Nagrijiuli	2012-13	2015-16	997.00	985.91	670	469	201	670	670	500	200	700	550	520	130	650	2
Tamulpur	SUKLA	BAKSA	56	Jabradong F.I.S.	Goreswar	2013-14	2018-19	724.00	512.40	315	221	95	316	315	300	173	473	300	250	50	300	2
Rangia	SUKLA	BAKSA	57	Marnadi F.I.S.	Goreswar	2012-13	2018-19	492.00	417.37	430	301	129	430	292	100	20	120	165	130	25	155	1
Tamulpur	SUKLA	BAKSA	58	Bormaguri F.I.S.	Goreswar	2013-14	2018-19	1500.00	1301.84	728	582	146	728	210	180	30	210	210	180	30	210	1
Rangia	SUKLA	BAKSA	59	Dolongdia F.I.S.	Goreswar	2013-14	2021-22	1500.00	1312.89	668	468	200	668	165	150	15	165	165	150	15	165	1
Rangia	SUKLA	BAKSA	60	Barnadi F.I.S. at Raumari	Goreswar	2009-10	2021-22	688.00	662.53	452	316	136	452	200	180	20	200	200	180	20	200	1
Rangia	SUKLA	BAKSA	61	Kachidong F.I.S.	Goreswar	2009-10	2018-19	986.74	877.97	950	665	285	950	463	463	100	563	210	180	30	210	2
Chapaguri	BOROLIA	BAKSA	62	Lodroma F.I.S.	Jalah	2010-11	2014-15	250.00	236.70	250	250	100	350	250	250	100	350	250	250	100	350	1
Chapaguri	BOROLIA	BAKSA	63	Pagladiya F.I.S.	Baksa	2010-11	2014-15	450.00	443.20	475	475	190	665	475	475	190	665	475	475	190	665	1
Chapaguri	BOROLIA	BAKSA	64	Kumbhira F.I.S.	Gobardhan	2010-11	2014-15	250.00	247.60	250	250	100	350	250	250	100	350	250	250	100	350	1
Tamulpur	BOROLIA	BAKSA	65	Helaigora Bhunki FIS	Tamulpur	2010-11	2014-15	200.00	198.00	322	322	129	451	322	322	129	451	322	322	129	451	1
Chapaguri	BOROLIA	BAKSA	66	Polashguri FIS	Baksa	2010-11	2014-15	120.00	109.90	100	100	40	140	100	100	40	140	100	100	40	140	1
Tamulpur	BOROLIA	BAKSA	67	Pukhuripar F.I.S.	Nagrijiuli	2010-11	2014-15	150.00	147.50	175	175	70	245	175	175	70	245	175	175	70	245	1
Tamulpur	BOROLIA	BAKSA	68	Nagrijiuli F.I.S.	Nagrijiuli	2010-11	2014-15	120.00	101.70	250	250	100	350	250	250	100	350	250	250	100	350	1
Chapaguri	BOROLIA	BAKSA	69	Kamalabari F.I.S.	Jalah	2010-11	2014-15	300.00	300.00	300	300	120	420	300	300	120	420	300	300	120	420	1
Chapaguri	BOROLIA	BAKSA	70	Hudukhata F.I.S.	Jalah	2010-11	2014-15	300.00	286.10	300	300	120	420	300	300	120	420	300	300	120	420	1
Chapaguri	BOROLIA	BAKSA	71	Khusratari F.I.S.	Jalah	2010-11	2014-15	450.00	434.70	200	200	80	280	200	200	80	280				0	3
Chapaguri	BOROLIA	BAKSA	72	Gothoibari F.I.S.	Jalah	2010-11	2014-15	300.00	269.10	300	300	120	420	300	300	120	420	300	300	120	420	1
Chapaguri	BOROLIA	BAKSA	73	Bhatgulijan F.I.S.	Jalah	2010-11	2014-15	300.00	269.10	300	300	120	420	300	300	120	420	300	300	120	420	1
Chapaguri	BOROLIA	BAKSA	74	Khangkrai F.I.S.	Jalah	2010-11	2014-15	120.00	117.40	150	150	60	210	150	150	60	210	150	150	60	210	1
Chapaguri	BOROLIA	BAKSA	75	Kachubil F.I.S.	Baksa	2010-11	2014-15	97.00	85.60	70	70	28	98	70	70	28	98	70	70	28	98	1
Chapaguri	BOROLIA	BAKSA	76	Bhangrikhuchi, Habranguri, Abra and Durgapar F.I.S.	Baksa	2010-11	2014-15	350.00	319.60	250	250	100	350	250	250	100	350	250	250	100	350	1
Tamulpur	BOROLIA	BAKSA	77	Phuhurabari F.I.S.	Nagrijiuli	2010-11	2014-15	65.00	63.70	50	50	20	70	50	50	20	70	70	50	20	70	1
Barama	BOROLIA	BAKSA	78	Baganpara F.I.S.	Dhamdhama	2010-11	2012-13	40.00	36.80	40	40	16	56	40	40	16	56	40	40	16	56	1
Barama	BOROLIA	BAKSA	79	Palokata F.I.S.	Dhamdhama	2010-11	2012-13	40.00	36.75	42	42	17	59	42	42	17	59	42	42	17	59	1
Barama	BOROLIA	BAKSA	80	Benchimari F.I.S.	Dhamdhama	2010-11	2012-13	40.00	35.18	45	45	18	63	45	45	18	63	45	45	18	63	1
Barama	BOROLIA	BAKSA	81	Thalkuchi F.I.S.	Dhamdhama	2010-11	2012-13	40.00	38.35	37	37	15	52	37	37	15	52	37	37	15	52	1
Barama	BOROLIA	BAKSA	82	Thanguri F.I.S.	Dhamdhama	2010-11	2012-13	40.00	39.60	35	35	14	49	35	35	14	49	35	35	14	49	1
Barama	BOROLIA	BAKSA	83	Palashi F.I.S.	Dhamdhama	2010-11	2012-13	65.00	63.85	50	50	20	70	50	50	20	70	50	50	20	70	1
Barama	BOROLIA	BAKSA	84	Rowmari F.I.S.	Dhamdhama	2010-11	2012-13	65.00	63.81	60	60	24	84	60	60	24	84	60	60	24	84	1
Barama	BOROLIA	BAKSA	85	Pub Barikadonga F.I.S.	Dhamdhama	2010-11	2012-13	65.00	58.42	55	55	22	77	55	55	22	77	55	55	22	77	1
Barama	BOROLIA	BAKSA	86	South Satgaon F.I.S.	Dhamdhama	2010-11	2012-13	65.00	61.30	48	48	19	67	48	48	19	67	48	48	19	67	1
Barama	BOROLIA	BAKSA	87	Bagulamari F.I.S.	Dhamdhama	2010-11	2012-13	65.00	59.73	50	50	20	70	50	50	20	70	50	50	20	70	1
Barama	BOROLIA	BAKSA	88	Balakhata F.I.S.	Dhamdhama	2010-11	2012-13	65.00	62.88	60	60	24	84	60	60	24	84	60	60	24	84	1
Tamulpur	BOROLIA	BAKSA	89	Hatigobi Bund F.I.S.	Tamulpur	2010-11	2012-13	130.00	124.60	175	175	70	245	175	175	70	245	175	175	70	245	1
Tamulpur	BOROLIA	BAKSA	90	Kalbari Nathsupa F.I.S.	Tamulpur	2010-11	2012-13	100.00	100.00	130	130	52	182	130	130	52	182					4
Chapaguri	BOROLIA	BAKSA	91	Bungaon F.I.S.	Jalah	2010-11	2014-15	250.00	239.70	300	300	120	420	300	300	120	420	300	300	120	420	1
Chapaguri	BOROLIA	BAKSA	92	Jarabari F.I.S.	Baksa	2010-11	2014-15	165.00	159.50	150	150	60	210	150	150	60	210	150	150	60	210	1
Chapaguri	BOROLIA	BAKSA	93	Berovendi (Arkora) F.I.S.	Jalah	2010-11	2012-13	250.00	239.70	200	200	80	280	200	200	80	280	200	200	80	280	1
Chapaguri	BOROLIA	BAKSA	94	Chapti Monkar F.I.S.	Jalah	2010-11	2012-13	95.00	93.49	80	80	32	112	80	80	32	112	80	80	32	112	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Chapaguri	BOROLIA	BAKSA	95	Totlapara F.I.S.	Jalah	2010-11	2012-13	105.00	99.30	100	100	40	140	100	100	40	140	100	100	40	140	1
Chapaguri	BOROLIA	BAKSA	96	Ghogla (Laphakuchi)	Jalah	2010-11	2012-13	200.00	193.80	200	200	80	280	200	200	80	280	200	200	80	280	1
Chapaguri	BOROLIA	BAKSA	97	Bhogpara Jorthan F.I.S.	Jalah	2010-11	2014-15	300.00	266.00	350	350	140	490	350	350	140	490	350	350	140	490	1
Chapaguri	BOROLIA	BAKSA	98	Dakhua Bundh F.I.S.	Gobardhan	2010-11	2014-15	350.00	345.00	300	300	120	420	300	300	120	420	300	300	120	420	1
Chapaguri	BOROLIA	BAKSA	99	Diring F.I.S.	Jalah	2010-11	2013-14	480.00	398.30	450	450	180	630	450	450	180	630	450	450	180	630	1
Chapaguri	BOROLIA	BAKSA	100	Bunbari F.I.S.	Baksa	2010-11	2014-15	130.00	111.10	150	150	60	210	150	150	60	210	150	150	60	210	1
Tamulpur	BOROLIA	BAKSA	101	Pub Jhargaoon F.I.S.	Tamulpur	2010-11	2014-15	50.00	49.00	40	40	16	56	40	40	16	56	40	40	16	56	1
Tamulpur	BOROLIA	BAKSA	102	Tarungaon F.I.S.	Nagrijiuli	2010-11	2012-13	150.00	128.10	140	140	56	196	140	140	56	196					4
Tamulpur	BOROLIA	BAKSA	103	Phanlubari F.I.S.	Nagrijiuli	2010-11	2013-14	65.00	63.56	55	55	22	77	55	55	22	77	55	55	22	77	1
Barama	BOROLIA	BAKSA	104	Bhauraguri F.I.S.	Dhamdhama	2010-11	2012-13	65.00	62.28	50	50	20	70	50	50	20	70	50	50	20	70	1
Barama	BOROLIA	BAKSA	105	Hastinapur F.I.S.	Dhamdhama	2010-11	2012-13	65.00	58.50	60	60	24	84	60	60	24	84	60	60	24	84	1
Barama	BOROLIA	BAKSA	106	Kokrajhar F.I.S.	Dhamdhama	2010-11	2012-13	65.00	59.70	65	65	26	91	65	65	26	91	65	65	26	91	1
Barama	BOROLIA	BAKSA	107	Gorbasti F.I.S.	Dhamdhama	2010-11	2012-13	65.00	63.00	55	55	22	77	55	55	22	77	55	55	22	77	1
Barama	BOROLIA	BAKSA	108	Kathalguri F.I.S.	Dhamdhama	2010-11	2012-13	65.00	62.40	60	60	24	84	60	60	24	84	60	60	24	84	1
Tamulpur	BOROLIA	BAKSA	109	Belkhuti F.I.S.	Tamulpur	2010-11	2012-13	150.00	148.80	150	150	60	210	150	150	60	210	150	150	60	210	1
Barama	BOROLIA	BAKSA	110	Satgaon F.I.S.	Dhamdhama	2010-11	2012-13	40.00	36.80	35	35	14	49	35	35	14	49	35	35	14	49	1
Barama	BOROLIA	BAKSA	111	Dakhinkuchi F.I.S.	Dhamdhama	2010-11	2012-13	40.00	36.75	40	40	16	56	40	40	16	56	40	40	16	56	1
Barama	BOROLIA	BAKSA	112	Mauria F.I.S.	Dhamdhama	2010-11	2012-13	40.00	36.75	39	39	16	55	39	39	16	55					4
Barama	BOROLIA	BAKSA	113	Banduguri F.I.S.	Dhamdhama	2010-11	2012-13	40.00	35.80	30	30	12	42	30	30	12	42	30	30	12	42	1
Barama	BOROLIA	BAKSA	114	Manipur F.I.S.	Dhamdhama	2010-11	2012-13	40.00	38.90	42	42	17	59	42	42	17	59	42	42	17	59	1
Barama	BOROLIA	BAKSA	115	Sonapur F.I.S.	Dhamdhama	2010-11	2012-13	65.00	61.00	52	52	21	73	52	52	21	73	52	52	21	73	1
Barama	BOROLIA	BAKSA	116	Mwithbari F.I.S.	Dhamdhama	2010-11	2012-13	65.00	61.00	50	50	20	70	50	50	20	70	50	50	20	70	1
Chapaguri	BOROLIA	BAKSA	117	Deojara F.I.S.	Baksa	2010-11	2012-13	250.00	198.30	250	250	100	350	250	250	100	350	250	250	100	350	1
Tamulpur	BOROLIA	BAKSA	118	Akaldonga F.I.S.	Nagrijiuli	2013-14	2018-19	300.00	69.00	213	213	92	305	213	213	92	305	213	213	75	288	1
Chapaguri	BOROLIA	BAKSA	119	Bathowpuri Swibari F.I.S.	Baksa	2013-14	2018-19	150.00	91.00	106	106	42	148	106	106	61	167	106	106	45	151	1
Chapaguri	BOROLIA	BAKSA	120	Dongobimal F.I.S.	Gobardhan	2013-14	2018-19	200.00	64.73	143	143	57	200	143	143	57	200	143	143	57	200	1
Tamulpur	BOROLIA	BAKSA	121	Howlkadong F.I.S.	Nagrijiuli	2013-14	2019-20	160.00	85.14	113	113	45	158	113	113	45	158	113	113	45	158	1
Tamulpur	BOROLIA	BAKSA	122	Laldong F.I.S. at Kachubari	Tamulpur	2013-14	2018-19	200.00	142.90	143	143	57	200	143	143	57	200	143	143	57	200	1
Chapaguri	BOROLIA	BAKSA	123	Mayanadi F.I.S. at Nathara	Gobardhan	2013-14	2019-20	150.00	54.00	106	106	42	148	106	106	42	148	106	106	42	148	1
Tamulpur	BOROLIA	BAKSA	124	Moradong F.I.S.	Tamulpur	2013-14	2018-19	150.00	109.70	106	106	42	148	106	106	42	148	106	106	42	148	1
Chapaguri	BOROLIA	BAKSA	125	Moujuli F.I.S.	Jalah	2013-14	2019-20	150.00	42.90	106	106	42	148	106	106	42	148	106	106	42	148	1
Chapaguri	BOROLIA	BAKSA	126	Alagjhar-Kamalpur-Pallapum-sirishbari F.I.S.	Jalah	2013-14	2019-20	800.00	526.00	546	546	218	764	546	546	218	764	546	546	218	764	1
Chapaguri	BOROLIA	BAKSA	127	Panbari Omajanoi F.I.S.	Baksa	2014-15	2019-20	574.00	540.40	383	383	147	530	383	383	147	530	383	383	67	450	1
Barama	BOROLIA	BAKSA	128	Bogula mari I/S	Baksa	2009-10	2011-12	100.00	98.00	125	125	50	175	125	125	50	175				0	4
Chapaguri	BOROLIA	BAKSA	129	Bhumkipar I/S	Jalah	2009-10	2011-12	370.00	107.00	410	410	164	574	410	410	164	574				0	4
Tamulpur	BOROLIA	BAKSA	130	Gohaidong FIS	Tamulpur	2010-11	2014-15	450.00	428.40	550	550	220	770	550	550	220	770	550	550	220	770	1
Chapaguri	BOROLIA	BAKSA	131	Jiaguri FIS	Baksa	2010-11	2014-15	350.00	325.10	350	350	140	490	350	350	140	490	350	350	140	490	1
Tamulpur	BOROLIA	BAKSA	132	Gangadevi Motonga F.I.S.	Nagrijiuli	2014-15	2020-21	533.00	482	508	508	152	660	356	356	152	508	356	356	100	456	2
Tamulpur	BOROLIA	BAKSA	133	Laodong Pakriguri F.I.S.	Tamulpur	2014-15	2020-21	615.00	449.5	577	577	173	750	400	400	177	577	400	400	150	550	2
Chapaguri	BOROLIA	BAKSA	134	Karemura Puran golding tihu nadi F.I.S.	Baksa	2014-15	2020-21	869.00	828.50	811	811	243	1054	579	579	232	811	579	579	230	809	1
Tamulpur	BOROLIA	BAKSA	135	Bhuidong F.I.S.	Tamulpur	2013-14	2020-21	300.00	218.50	213	213	120	333	213	213	120	333	213	213	75	288	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Tamulpur	BOROLIA	BAKSA	136	Behguridong F.I.S.	Tamulpur	2013-14	2020-21	200.00	182.30	135	135	60	195	135	135	60	195	125	120	60	180	1
Chapaguri	BOROLIA	BAKSA	137	Khuchijar F.I.S.	Baksa	2010-11	2014-15	160.00	134.10	200	200	80	280	200	200	80	280	200	200	80	280	1
Chapaguri	BOROLIA	BAKSA	138	Tihunadi I/S	Baksa	2009-10	2018-19	700.00	665.40	875	875	350	1225	875	875	350	1225	875	875	350	1225	1
Tamulpur	BOROLIA	BAKSA	139	Barnadi I/S	Nagriuli	2009-10	2013-14	500.00	469.30	512	512	205	717	512	512	205	717	512	512	205	717	1
Chapaguri	BOROLIA	BAKSA	140	Teklibhanga I/S	Jalah	2014-15	2019-20	500.00	467.00	334	334	136	470	334	334	136	470	334	334	46	380	2
DISTRICT TOTAL BAKSA						140				44435	40064	19242	59306	36671	34767	16235	51002	24929	24169	10385	34554	
DISTRICT :: BAJALI																						
Patacharkuchi	PATHSALA	BAJALI	1	Baraikhowa F.I.S.	Bajali	2009-10	2019-20	118.00	96.76	80	80	42	122	80	80	42	122	80	80	42	122	2
Patacharkuchi	PATHSALA	BAJALI	2	Uparnoi F.I.S.	Bajali	2009-10	2019-20	145.00	76.87	125	125	38	163	125	125	38	163	125	125	38	163	2
Patacharkuchi	PATHSALA	BAJALI	3	Kachuajan F.I.S.	Bajali	2009-10	2019-20	196.04	160.24	125	125	37	162	125	125	37	162	125	125	37	162	2
Patacharkuchi	PATHSALA	BAJALI	4	Chaibari L.I.S.	Bajali	2009-10	2013-14	168.26	155.19	150	150	75	225	150	150	75	225				0	3
Patacharkuchi	PATHSALA	BAJALI	5	Barpeta E.L.I.S.(Bajali centre)	Bajali	1971-72	1972-73	150.16	128.40	210	210	115	325	210	210	115	325	120	120	40	160	2
Patacharkuchi	PATHSALA	BAJALI		a) Improvement of Barpeta E.L.I.S.(Bajali centre)	Bajali	2008-09	2012-13	150.00	140.00													2
Patacharkuchi	PATHSALA	BAJALI	6	Bajali E.L.I.S.	Bajali	1971-72	1973-74	15.16	20.26	260	260	140	400	260	260	140	400	40	40	19	59	2
Patacharkuchi	PATHSALA	BAJALI		a) Improvement of Bajali E.L.I.S.	Bajali	2009-10	2013-14	267.49	237.06													2
Patacharkuchi	PATHSALA	BAJALI	7	Namati L.I.S.	Bajali	1970-71	1973-74	37.40	21.54	1060	1060	510	1570	1060	1060	510	1570	200	200	40	240	2
Patacharkuchi	PATHSALA	BAJALI		a) Improvement of Namati L.I.S.	Bajali	2008-09	2012-13	440.00	413.62													2
Patacharkuchi	PATHSALA	BAJALI	8	Muguria L.I.S.	Bajali	1971-72	1973-74	9.21	23.86	90	90	33	123	90	90	33	123					4
Patacharkuchi	PATHSALA	BAJALI	9	Bajali Extension E.L.I.S.	Bajali	1973-74	1974-75	N.A.	N.A.	105	105	65	170	105	105	50	155	67	67	26	93	2
Patacharkuchi	PATHSALA	BAJALI		a) Bajali Extension E.L.I.S. under AIBP	Bajali	2009-10		110.04	64.72													2
Patacharkuchi	PATHSALA	BAJALI	10	Bamakhata D.T.W.I.S.	Bajali	1970-71	1975-76	N.A.	N.A.	25	25	10	35	25	25	10	35				0	3
Patacharkuchi	PATHSALA	BAJALI	11	Tihu Dekhat D.T.W.I.S.	Bajali	1987-88	2015-16	59.39	46.97	70	70	25	95	60	60	25	85					3
Patacharkuchi	PATHSALA	BAJALI		a) Tihu Dekhat D.T.W.I.S.	Bajali	2007-08	2010-11	74.51	51.77													3
Patacharkuchi	PATHSALA	BAJALI	12	Pathsala STWS	Bajali	1972-73	1974-75															4
Patacharkuchi	PATHSALA	BAJALI	13	Dharamtala S.T.W.I/S(16 pts)	Bajali	1972-73	1974-75															4
Patacharkuchi	PATHSALA	BAJALI	14	Raipur S.T.W.I/S(16 ptd)	Bajali	1972-73	1974-75															4
bhabanipur	BOROLIA	BAJALI	15	Digrija F.I.S.	Jalah	2010-11	2014-15	350.00	350.00	350	350	140	490	350	350	140	490	350	350	140	490	1
bhabanipur	BOROLIA	BAJALI	16	Bonmajar F.I.S.	Jalah	2010-11	2014-15	140.00	93.00	150	150	60	210	150	150	60	210	150	150	60	210	1
Bhabanipur	BARPETA	BAJALI	17	Barpeta L.I.S. (Atta point)	Pakabetbari	1973-74	1985-86	N.A.	6.25	100	100	80	180	100	100	80	180					4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE		
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total			
										11	12	13	14	15	16	17	18	19	20	21	22			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23		
Bhabanipur	BARPETA	BAJALI	18	Girishvidyapith L.I.S.	Bhabanipur	1979-80	1981-82	21.21	21.00	30	30	30	60	30	30	10	40	20	20	10	30	2		
Bhabanipur	BARPETA	BAJALI		a) Improvement of girishvidyapith LIS	Bhabanipur	2012-13	2012-13	10.00	2.50													2		
Bhabanipur	BARPETA	BAJALI	19	Dakhinhati L.I.S.	Bhabanipur	1979-80	1981-82	2.12	16.03	30	30	30	60	30	30	30	60					4		
Bhabanipur	BARPETA	BAJALI	20	Barbari D.T.W.I.S.	Bhabanipur	1981-82	1982-83	3.50	3.55	30	30	30	60	16	16	16	32					4		
Bhabanipur	BARPETA	BAJALI	21	Kumbhira F.I.S.	Jalah	1964-65	1979-80	24.69	32.24	1000	1000	400	1400	1000	1000	200	1200	500	500	200	700	2		
Bhabanipur	BARPETA	BAJALI	22	Sonafully L.I.S.	Jalah	1988-89	1991-92	30.89	40.32	300	300	250	550	300	300	250	550					4		
Bhabanipur	BARPETA	BAJALI	23	Gumirpathar DTWIS	Pakabetbari	1986-87		9.73	1.92	60	60	60	120	60	60	60	120	30	30	0	30	2		
Bhabanipur	BARPETA	BAJALI		a) Gumirpathar DTWIS	Pakabetbari	2013-14	2016-17	51.76													0	2		
Bhabanipur	PAHUMARA RUPAHI	BAJALI	24	Kathalmurighat L.I.S.	Bhabanipur	2010-11	2017-18	343.38	182.48	300	150	150	300	300	220	150	370	300	220	150	370	2		
Bhabanipur	PAHUMARA RUPAHI	BAJALI	25	Sukmanah L.I.S.	Bhabanipur	2010-11	2020-21	763.00	420.42	640	320	320	640	215	175	100	275	215	175	100	275	2		
Bhabanipur	PAHUMARA RUPAHI	BAJALI	26	Dhumarkur L.I.S.	Bhabanipur	2010-11	2020-21	522.86	200.77	460	270	190	460	300	200	150	350	300	200	150	350	2		
Bhabanipur	PAHUMARA RUPAHI	BAJALI	27	Puran Bhabanipur D.T.W.I.S. (2 Points)	Bhabanipur	2013-14	2017-18	100.00	39.14	140	70	70	140	140	70	70	140	70	70	70	140	2		
			27	DISTRICT TOTAL BAJALI						27		5890	5160	2900	8060	5281	4991	2391	7382	2692	2472	1122	3594	
				DISTRICT :: BARPETA																				
Sorbhog	BARPETA	BARPETA	1	Misimijan F.I.S.	Chak-Chaka	2010-11	2018	371.00	288.45	300	300	180	480	300	300	180	480				0	4		
Jonia	BARPETA	BARPETA	2	Mondia L.I.S. (Old)	Mondia	1971-72	1975-76	1.69	1.40	40	30	20	50	40	30	20	50	20	20	0	20	2		
Sorbhog & Barpeta	BARPETA	BARPETA	3	Pollah L.I.S.	Gobardhana & Bhabanipur	1972-73	1973-74	10.08	17.70	560	560	560	1120	560	560	560	1120	298	298	0	298	2		
Sorbhog	BARPETA	BARPETA		a) Improvement of Pollah L.I.S.	Gobardhana	2008-09	2009-10	115.60	115.55													2		
Sorbhog	BARPETA	BARPETA	4	Sorbhog L.I.S.	Chak-Chaka	1973-74	1976-77	24.74	44.20	800	800	200	1000	800	800	200	1000	40	40	0	40	2		
Sorbhog	BARPETA	BARPETA		a) Modn.of Sorbhog L.I.S.	Chak-Chaka	2008-09	2009-10	40.00	40.00													2		
Sorbhog	BARPETA	BARPETA		b) Sorbhog-Puthimari-Sonafully LIS under AIBP	Chak-Chaka	2009-10	2013	420.00	377.54													2		
Sorbhog	BARPETA	BARPETA	5	Barpeta L.I.S. (Katajhar point)	Gobardhana	1973-74	1977-78	3.20	4.50	100	100	27	127	100	100	27	127					4		
Sorbhog	BARPETA	BARPETA	6	Pokalagi L.I.S.	Chak-Chaka	1973-74	1981-82	15.16	21.08	200	200	200	400	200	200	200	400					4		
Jonia	BARPETA	BARPETA	7	Mandia L.I.S. (New)	Mondia	1973-74	1983-84	21.03	21.58	275	275	125	400	275	275	125	400	90	90	0	90	2		
Barpeta	BARPETA	BARPETA	8	Patbaushi L.I.S. 6 points	Barpeta	1973-74	1986-87	9.23	27.85	480	480	480	960	480	480	480	960	240	240	0	240	2		
Barpeta	BARPETA	BARPETA		a) Improvement of Patbalkhi L.I.S. (5 points)	Barpeta	2008-09	2009-10	54.71	54.71													2		
Sarukhetri, Baghbar, Barpeta	BARPETA	BARPETA		b) Atta-Patboushi-Telepathar-Mandia LIS under AIBP 2009-10	Sarukhetri, Baghbar, Barpeta	2009-10	Mar,2018	351.72	247.20													2		
Sorbhog	BARPETA	BARPETA	9	Kalahbhanga L.I.S. (Left Bank of Beki)	Chak-Chaka	1975-76	1986-87	41.41	42.65	400	400	200	600	400	400	200	600					4		
Sarukhetri	BARPETA	BARPETA	10	Atta L.I.S.	Bhabanipur	1978-79	1987-88	52.64	46.46	357	357	247	604	357	357	247	604					4		
Sarukhetri	BARPETA	BARPETA		a) Remodelling of Atta L.I.S.	Bhabanipur	2004-05	2005-06	52.64	40.24													4		
Sorbhog	BARPETA	BARPETA	11	Bhalukadoba L.I.S.	Chak-Chaka	1981-82	1985-86	59.64	46.45	530	530	530	1060	530	530	530	1060					4		
Baghbor	BARPETA	BARPETA	12	Tetherapathar L.I.S. Phase I	Mondia	1983-84	2007-08	104.45	25.32	397	397	287	684	397	397	287	684	80	80	0	80	2		

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Baghbor	BARPETA	BARPETA		a) Remodelling of Tetherapathar L.I.S. Phase I	Mondia	2004-05	2005-06	104.45	61.25													2
Baghbor	BARPETA	BARPETA	13	Tetherapathar LIS Phase II	Mondia	1985-86	1991-92	9.83	20.42	80	80	40	120	80	80	40	120	40	40	0	40	2
Sorbhog	BARPETA	BARPETA	14	Puthimari L.I.S.	Chak-Chaka	1986-87	1989-90	9.89	6.83	80	80	80	160	80	80	80	160	40	40	0	40	2
Sorbhog	BARPETA	BARPETA		a) Improvement of Puthimari L.I.S.	Chak-Chaka	2011-12		9.89														2
Baghbor	BARPETA	BARPETA	15	Agmandia RPS	Mondia	1999	1999	3.19	1.35	20	20	20	40	20	20	20	40					4
Baghbor	BARPETA	BARPETA	16	Agar RPS	Mondia	1999	1999	3.19	1.36	20	20	20	40	20	20	20	40					4
Barpeta	BARPETA	BARPETA	17	Teklabala RPS	Gomaphulbari	1999	1999	3.19	1.34	20	20	20	40	20	20	20	40					4
Barpeta	BARPETA	BARPETA	18	Helenarpam RPS	Gomaphulbari	1999	1999	3.19	1.36	20	20	20	40	20	20	20	40					4
Sarukhetri	BARPETA	BARPETA	19	Nizsaldah ELIS	Pakabetbari	2008-09	2011-12	163.75	163.68	200	180	140	320	200	180	140	320					4
Baghbor	BARPETA	BARPETA	20	Augmandia L.I.S.	Mondia	2008-09	2009-10	110.50	110.50	200	200	200	400	200	200	200	400	70	70	0	70	2
Sorbhog	BARPETA	BARPETA	21	Peragaon-Supariguri L.I.S.	Chak-Chaka	2009-10	2013-14	375.66	225.81	370	370	250	620	370	370	250	620	250	250	0	250	2
Sorbhog	BARPETA	BARPETA	22	Kamargaon L.I.S.	Chak-Chaka	1981-82	1986-87	30.15	32.81	257	200	200	400	257	200	200	400	140	140	0	140	2
Sorbhog	BARPETA	BARPETA		a) Improvement of Kamargaon L.I.S.	Chak-Chaka	2012-13	2013-14	51.36	19.00													2
Sarukhetri	BARPETA	BARPETA	23	Sarthebari D.T.W.I.S.	Sarukhetri	1981-82	1988-89	28.56	25.94	120	120	120	240	120	120	120	240	20	20	0	20	2
Sarukhetri	BARPETA	BARPETA		a) Improvement of Sarthebari D.T.W.I.S.	Sarukhetri	2012-13		24.60	6.50													2
Chenga	BARPETA	BARPETA	24	Chenga D.T.W.I.S. (2 Points)	Chenga	1984-85	2006-07	8.95	45.65	60	60	60	120	60	60	60	120	40	40	0	40	2
Chenga	BARPETA	BARPETA		a) Improvement of Chenga D.T.W.I.S. (2 Points)	Chenga	2012-13		15.07														2
Barpeta	BARPETA	BARPETA	25	Keotkuchi D.T.W.I.S.	Barpeta	1986-87	2000-01	8.27	6.39	30	30	30	60	30	30	30	60					4
Barpeta	BARPETA	BARPETA	26	Nakkati D.T.W.I.S.	Barpeta	1993-94	2001-02	10.85	6.28	30	30	30	60	30	30	30	60					4
Chenga	BARPETA	BARPETA	27	Batgaon DTWIS	Chenga	1986-87	2001-02	25.64		120	120	120	240	120	120	120	240	20	20	0	20	2
Sarukhetri	BARPETA	BARPETA	28	Bhakuamari DTWIS	Pakabetbari	1985-86	2001-02	1.05	7.26	60	60	60	120	60	60	60	120					4
Sarukhetri	BARPETA	BARPETA		a) Improvement of Bhakuamari DTWIS	Pakabetbari	2012-13		1.50														4
Barpeta	BARPETA	BARPETA	29	Jania Slar Powered DTWS (Medhirtari Point)	Bapeta	2017-18	2019	20.62		10	10	10	20	10	10	10	20	8	8	0	8	2
Baghbor	BARPETA	BARPETA	30	Choisimona Char S.T.W.I.S. (13 Points)	Mondia	1987-88	1991-92	3.27	7.75	26	26	13	39	26	26	13	39					4
Baghbor	BARPETA	BARPETA	31	Kadamtola Char S.T.W.I.S.(13 Points)	Mondia	1987-88	1991-92	3.27	7.98	26	26	13	39	26	26	13	39					4
Baghbor	BARPETA	BARPETA	32	Uzir Char S.T.W.I.S. (13 Points)	Mondia	1987-88	1991-92	3.27	7.92	26	26	13	39	26	26	13	39					4
Baghbor	BARPETA	BARPETA	33	Alupati Char S.T.W.I.S. (13 Points)	Mondia	1991-92	2006-07	6.00	4.51	26	26	26	52	26	26	26	52					4
Sorbhog	BARPETA	BARPETA	34	Bazegaon S.T.W.I.S.	Gobardhana	1984-85		2.57	1.05	50	50	50	100	30	30	30	60					4
Sorbhog	BARPETA	BARPETA	35	Khusrabari F.I.S.	Gobardhana	1964-65	1969-70	5.85	6.25	400	400	0	400	400	400	0	400					4
Sorbhog	BARPETA	BARPETA	36	Madrizora F.I.S.	Gobardhana	1978-79	1985-86	4.98	5.35	240	240	120	360	240	240	120	360	100	100	50	150	2
Chenga	BARPETA	BARPETA	37	Kadamtala D.T.W.I.S.	Chenga	1986-87	2001-02	16.46	18.96	60	60	60	120	60	60	60	120	30	30	0	30	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Chenga	BARPETA	BARPETA		a) Improvement of Kadamtala D.T.W.I.S.	Chenga	2012-13		18.83														2	
Chenga	BARPETA	BARPETA	38	Matabari DTWIS	Chenga	1986-87	2006-07	24.66	22.86	90	90	90	180	90	90	90	180	20	20	0	20	2	
Chenga	BARPETA	BARPETA		a) Re habilitation of Matabari DTWS (PT01)	Chenga	2007-08	2012-13	1.05	0.50													2	
Chenga	BARPETA	BARPETA		b) Re habilitation of Matabari DTWS (PT03)	Chenga	2007-08	2007-08	4.97	4.97													2	
Chenga	BARPETA	BARPETA		c) Improvement of Matabari DTWIS	Chenga	2012-13	2012-13	1.05	0.50													2	
Chenga	BARPETA	BARPETA	39	Subha DTWIS	Chenga	2013-14	2016-17	28.76		60	60	60	120	30	30	30	60	20	20	0	20	2	
Barpeta	BARPETA	BARPETA	40	Na Baradi D.T.W.I.S.	Barpeta	2017-18	2019	56.51	30.26	30	30	25	55	30	30	25	55	15	15	0	15	2	
Sarukhetri	BARPETA	BARPETA	41	Unnijan F.I.S. (Part-I & II)	Pakabetbari	2009-10	2020	648.99	381.65	1200	1200	200	1400	1200	1200	200	1400	370	370	0	370	2	
Chapaguri	PATHSALA	BARPETA	42	Angulia D.T.W.S.	Jalah	1979-80	1982-83															4	
			42	DISTRCT TOTAL BARPETA		42				8370	8283	5146	13429	8320	8233	5096	13329	1951	1951	50	2001		
Barpeta	BARPETA	BARPETA		Installation of Tube Well Scheme under PMKSY-HKKP- Access to ground water under 43- Barpeta LAC	Barpeta	2019-20	2020-21	306.24														1	
Jonia	BARPETA	BARPETA		Installation of Tube Well Scheme under PMKSY-HKKP- Access to ground watyer under 44- Jonia LAC	Barpeta	2019-20	2020-21	256.51														1	
Baghbor	BARPETA	BARPETA		Installation of Tube Well Scheme under PMKSY-HKKP- Access to ground watyer under 45- Baghbor LAC	Baghbor	2019-20	2020-21	256.51														1	
Sarukhetri	BARPETA	BARPETA		Installation of Tube Well Scheme under PMKSY-HKKP- Access to ground watyer under 46- Sarukhetri LAC	Paka betbari	2019-20	2020-21	256.51														1	
Sorbhog	BARPETA	BARPETA		Installation of Tube Well Scheme under PMKSY-HKKP- Access to ground watyer under 40- Sorbhog LAC	Chakchaka	2019-20	2020-21	612.77														1	
Chenga	TIHU DAKHIN BAJALI MECH	BARPETA		Installation of Tube Well Scheme under PMKSY-HKKP- Access to ground watyer under Chenga LAC																		1	
				BARPETA PMKSY				128		512	512	512	1024	512	512	512	1024	512	512	512	1024		
				DISTRICT :: BONGAIGAON																			
Abhayapuri South	BONGAIGAON	BONGAIGAON	1	Dhaknabari F.I.S.	Boitamari	2009-10	2011-12	176.00	174.34	170	170	140	310	170	170	140	310					0	3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Abhayapuri South	BONGAIGAON	BONGAIGAON	2	Kharboja F.I.S.	Boitamari	2009-10	2011-12	80.80	80.80	80		80	80	80		80	80	40		40	40	2
Bijni	BONGAIGAON	BONGAIGAON	3	Barbakhara F.I.S.	Manikpur	2013-14	2015-16	649.33	636.34	420	420	290	710	300	300	110	410	300	300	110	410	1
Bijni	BONGAIGAON	BONGAIGAON	4	Majrabari F.I.S.	Borobazar	2008-09	2011-12	195.00	194.59	560	560	200	760	300	300	200	500				0	3
Bijni	BONGAIGAON	BONGAIGAON	5	Bhalatal F.I.S.	Borobazar	2012-13	2013-14	305.00	61.00	220	220	155	375	200	200	140	340					3
Bijni	BONGAIGAON	BONGAIGAON	6	Sonaipura F.I.S.	Borobazar	2013-14	2019-20	780.34	277.32	595	570	350	920	595	570	350	920	595	570	350	920	2
Bongaigaon	BONGAIGAON	BONGAIGAON	7	Senapara F.I.S.	Dangtol	2009-10		198.94	194.61	200	200	140	340	200	200	140	340	120	110	44	154	2
Bijni	BONGAIGAON	BONGAIGAON	8	Manikpur E.L.I.S.	Manikpur	1972-73	1975-76	6.11	9.95	76	76	60	136	76	76	60	136					3
Bijni	BONGAIGAON	BONGAIGAON		a) Water Course of Manikpur E.L.I.S.	Manikpur	1992-93		10.00	9.95													3
Bijni	BONGAIGAON	BONGAIGAON		b) Renovation of Manikpur E.L.I.S.	Manikpur	2009-10		205.00	38.80													3
Bijni	BONGAIGAON	BONGAIGAON		c) Manikpur E.L.I.S.	Manikpur	2009-10		137.20	137.20													3
Bijni	BONGAIGAON	BONGAIGAON	9	Lower Dulani E.L.I.S.	Manikpur	1973-74	1974-75	11.95	11.95	390	390	115	505	390	390	115	505					4
Abhayapuri North	BONGAIGAON	BONGAIGAON	10	North Salmara E.L.I.S.	Srijangram	1976-77	1983-84	8.63	8.63	200	200	160	360	200	200	160	360	50	50	50	100	2
Abhayapuri North	BONGAIGAON	BONGAIGAON		a) Renovation of North Salmara E.L.I.S.	Manikpur	2009-10		209.47	209.47													2
Bijni	BONGAIGAON	BONGAIGAON	11	Samukhamari E.L.I.S.	Manikpur	1978-79	1984-85	12.82	12.82	250	250	200	450	250	250	200	450				0	3
Bijni	BONGAIGAON	BONGAIGAON		a) Renovation of Samukhamari E.L.I.S.	Manikpur	2008-09	2009-10	194.66	167.39													3
Bongaigaon	BONGAIGAON	BONGAIGAON	12	Boitamari E.L.I.S.	Boitamari	1979-80	1987-88	8.69	8.96	60	60	25	85	60	60	25	85				0	3
Bongaigaon	BONGAIGAON	BONGAIGAON		a) Extension of Boitamari E.L.I.S.	Boitamari	1973-74	1975-76	1.25	1.25				0				0					3
Bijni	BONGAIGAON	BONGAIGAON	13	Goroimari E.L.I.S.	Manikpur	1987-88	1993-94	11.81	11.81	255	255	194	449	255	255	90	345					3
Bijni	BONGAIGAON	BONGAIGAON		a) Improvement of Goroimari E.L.I.S.	Manikpur	2007-08	2009-10	75.00	45.20													3
Bijni	BONGAIGAON	BONGAIGAON		b) Improvement of Goroimari E.L.I.S.Phase-II	Manikpur	2009-10		98.07	98.04													3
Bongaigaon	BONGAIGAON	BONGAIGAON	14	Borsongaon D.T.W.I.S. (8 points)	Dangtol	1979-80	1989-90	23.68	23.68	204	204	180	384	204	204	180	384	10	10	5	15	2
Bongaigaon	BONGAIGAON	BONGAIGAON	15	Dolaigaon D.T.W.I.S. (1 Point)	Dangtol	1988-89	1995-96	7.95	7.95	65	65	18	83	65	65	18	83					4
Bongaigaon	BONGAIGAON	BONGAIGAON	16	Bashbari D.T.W.I.S. (1 Point)	Boitamari	1987-88	1995-96	7.97	7.97	40	32	28	60	40	32	28	60					4
Bongaigaon	BONGAIGAON	BONGAIGAON	17	Roshigaon D.T.W.I.S. (1 Point)	Boitamari	1987-88	1995-96	7.97	7.97	40	32	28	60	40	32	28	60					4
Bongaigaon	BONGAIGAON	BONGAIGAON	18	Birjhora Barpara D.T.W.I.S. (2 Points)	Dangtol	1986-87	1993-94	15.55	18.21	80	80	40	120	20	20	10	30	20	20	10	30	2
Bongaigaon	BONGAIGAON	BONGAIGAON	19	Bhakrapara Jhakuapara D.T.W.I.S. (3 Points)	Dangtol	1986-87	1993-94	23.29	30.94	120	120	60	180	80	80	30	110				0	3
Abhayapuri North	BONGAIGAON	BONGAIGAON	20	Rowmari Bowalmari D.T.W.I.S. (2 Points)	Srijangram	1976-77	1979-80	8.63	8.63	80	80	60	140	80	80	60	140	22	22	22	44	2
Abhayapuri South	BONGAIGAON	BONGAIGAON	21	Muligaon Jagaria D.T.W.I.S. (2 Points)	Boitamari	1978-79	1986-87	24.44	24.44	80	80	60	140	80	80	60	140	1	1	1	2	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Abhayapuri South	BONGAIGAON	BONGAIGAON	22	Khudra Narikala D.T.W.I.S. (2 Points)	Srijangram	1985-86	1986-87	34.84	34.84	80	80	60	140	80	80	60	140					4
Abhayapuri North	BONGAIGAON	BONGAIGAON	23	Rangapani S.T.W.I.S. (10 Points)	Srijangram	1975-76	1978-79	N.A.	N.A.	32	32	30	62	32	32	30	62					4
Bijni	BONGAIGAON	BONGAIGAON	24	Amguri Amteka F.I.S.	Borobazar	1987-88	1988-89	11.37	11.37	324	300	220	520	324	300	220	520					4
Bijni	BONGAIGAON	BONGAIGAON	25	Bhawraguri Thaisobeel F.I.S.	Borobazar	2008-09	2014-15	220.00	187.09	450	450	312	762	450	450	312	762	450	450	312	762	2
Bijni	BONGAIGAON	BONGAIGAON	26	Bhogghora F.I.S.	Borobazar	2007-08	2011-12	179.99		450	450	331	781	450	450	331	781	450	450	331	781	1
Bijni	BONGAIGAON	BONGAIGAON	a)	Bhogghora F.I.S. Ph-I	Borobazar	2013-14	2015-16	617.06	586.20													
Abhayapuri South	BONGAIGAON	BONGAIGAON	27	Barkhata F.I.S.	Boitamari	2015-16	2017-18	60.00	37.42	40	40	30	70	40	40	30	70	20	20	10	30	2
Bongaigaon	BONGAIGAON	BONGAIGAON	28	Chakapara E.L.I.S.	Dangtol	1987-88	2007-08	77.64	77.64	260	260	156	416	200	200	60	260					3
Abhayapuri South	BONGAIGAON	BONGAIGAON	29	Amguri Latibari D.T.W.I.S.(1 Point)	Srijangram	1986-87	1993-94	15.55	6.78	40	40	30	70	40	40	30	70	14	14	14	28	2
Abhayapuri South	BONGAIGAON	BONGAIGAON	30	Borigaon Dumuria D.T.W.I.S. (1 Point)	Tappatari	1991-92	1999-00	9.49	9.49	40	40	28	68	40	40	28	68					4
Abhayapuri South	BONGAIGAON	BONGAIGAON	31	Deohati Duttapara D.T.W.I.S.(2 Points)	Tappatari	1991-92		9.30	9.40	80	80	40	120	40	40	30	70	29	29	0	29	2
Abhayapuri South	BONGAIGAON	BONGAIGAON	a)	Deohati Dattapara DTWIS	Tappatari	2013-14	2014-15	18.03	18.02													2
Abhayapuri South	BONGAIGAON	BONGAIGAON	32	Dumarguri STWIS (8 Points)	Srijangram	2014-15	2016-17	20.00	19.99	24	24	20	44	24	24	20	44	24	24	20	44	1
Abhayapuri South	BONGAIGAON	BONGAIGAON	33	Baripukhuri STWIS (10 Points)	Srijangram	2014-15	2016-17	24.83	24.82	30	30	25	55	30	30	25	55	30	30	20	50	1
Abhayapuri South	BONGAIGAON	BONGAIGAON	34	Ikrabari STWIS (10 Points)	Srijangram	2014-15	2016-17	25.00	24.99	30	30	25	55	30	30	25	55	30	30	20	50	1
Abhayapuri South	BONGAIGAON	BONGAIGAON	35	Dumarguri & Kirtanpara S.T.W.I.S. (8 Points)	Srijangram	2009-10	2010-11	10.00	10.00	24	24	20	44	24	24	20	44	24	24	20	44	1
Abhayapuri South	BONGAIGAON	BONGAIGAON	36	Mazeralga S.T.W.I.S. (16 Points)	Srijangram	1980-81	1981-82	1.76	1.76	64	64	40	104	64	64	40	104				0	4
Abhayapuri South	BONGAIGAON	BONGAIGAON	37	Mererchar S.T.W.I.S.(16 Points)	Srijangram	1980-81	1981-82	2.23	2.23	64	64	40	104	64	64	40	104				0	4
Abhayapuri South	BONGAIGAON	BONGAIGAON	38	Khankhowachar S.T.W.I.S.(5Pts.)	Kharmuja Balajani	1980-82	1988-89	N.A.	N.A.	64	64	40	104	64	64	40	104				0	4
Abhayapuri South	BONGAIGAON	BONGAIGAON	39	Amguri Pt-II, Latibari STWS (10 Pts)	Boitamari	2019-20	2020-21	35.00	35.00	30	30	18	48	30	30	18	48	30	30	18	48	2
Abhayapuri South	BONGAIGAON	BONGAIGAON	40	Ghilaguri Chalantapara Pt-I STWS (10 Pts)	Boitamari	2019-20	2020-21	35.00	35.00	30	30	18	48	30	30	18	48	30	30	18	48	2
Bijni	BONGAIGAON	BONGAIGAON	41	Daranga FIS	Borobazar	2008-09	2011-12	350.00	344.00	400	250	100	350	400	250	100	350	400	250	100	350	2
Bongaigaon	KOKRAJHAR	BONGAIGAON	42	Bidyapur E.L.I.S.	Dangtol	1971-72	1972-73	13.78	12.34	90	78	70	148	90	78	70	148					4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Bongaigaon	KOKRAJHAR	BONGAIGAON	43	Sonapur E.L.I.S.	Dangtol	1972-73	1976-77	2.87	2.21	60	60	40	100	60	60	40	100					4
43				DISTRICT TOTAL BONGAIGAON		43				6891	6584	4276	10860	6291	5984	3811	9795	2689	2464	1515	3979	
Bongaigaon	BONGAIGAON	BONGAIGAON		Installation of Tube Well Scheme under PMKSY-HKPP- Access to ground water		2019-20	2020-21															1
Bongaigaon	BONGAIGAON	BONGAIGAON		Installation of Tube Well Scheme under PMKSY-HKPP- Access to ground water		2019-20	2020-21															1
Abhayapuri North	BONGAIGAON	BONGAIGAON		Installation of Tube Well Scheme under PMKSY-HKPP- Access to ground water		2019-20	2020-21															1
Abhayapuri South	BONGAIGAON	BONGAIGAON		Installation of Tube Well Scheme under PMKSY-HKPP- Access to ground water		2019-20	2020-21															1
Bijni	BONGAIGAON	BONGAIGAON		Installation of Tube Well Scheme under PMKSY-HKPP- Access to ground water		2019-20	2020-21															1
BONGAIGAON PMKSY DISTRICT :: CACHAR						1				4	4	4	8	4	4	4	8	4	4	4	8	
Udharbond	SILCHAR	CACHAR	1	F.I.S. from Taiyacherra Nala at Japirbond Pt-II at Udharbond	Udharbond	2007-08	2009-10	196.00	195.93	214	214	84	298	214	214	84	298	40	30	10	40	2
Dholai	SILCHAR	CACHAR	2	F.I.S. from Lalcherra Nala at Hawaiiethang	Palonghat	2007-08	2008-09	257.88	249.95	150	120	142	262	150	120	142	262					4
Sonai	SILCHAR	CACHAR	3	Irrigation Scheme at Satkarakandi Annua (Water Basin) under AIBP for, 2007-08	Sonai	2007-08	2010-11	562.24	536.71	310	341	124	465	434	310	124	434					3
Katigora	SILCHAR	CACHAR	4	F.I.S. from Brahmancherra Nala in Tarapur area	Kalain	2007-08	2014-15	565.40	549.40	380	250	130	380	380	250	130	380				0	3
Udharbond	SILCHAR	CACHAR	5	Baligang F.I.S. at Durganagar (Part- 1 & 2)	Udharbond	2008-09	2011-12	495.00	486.29	350	300	50	350	350	300	50	350					3
Udharbond	SILCHAR	CACHAR	6	Threeganga F.I.S. at Digarkashipur	Udharbond	2008-09	2011-12	498.00	498.00	355	250	105	355	355	250	105	355					3
Dholai	SILCHAR	CACHAR	7	Punikhal F.I.S.	Palonghat	2008-09	2010-11	230.00	230.00	160	160	80	240	160	160	80	240	80	50	30	80	2
Dholai	SILCHAR	CACHAR	8	Kalakhai F.I.S. at Kalakhai area	Dholai	2008-09	2010-11	449.45	444.64	300	300	75	375	300	300	75	375					4
Katigora	SILCHAR	CACHAR	9	F.I.S. from Ullarkhal in Kalain area	Katigora	2008-09	2011-12	499.95	499.94	350	350	100	450	350	350	100	450	30	20	10	30	2
Lakhipur	SILCHAR	CACHAR	10	F.I.S. at Kalapool-Gossainagar Kaptanpur Point-XIV, Ph-I&II	Binnakandi	1996-97	1999-00	15.00	15.00	300	300		300	300	300		300				0	4
Lakhipur	SILCHAR	CACHAR	11	Binnakandi and Natun Ramnagar on Bowleah Nala F.I.S.	Binnakandi	2008-09	2009-10	450.00	427.49	200	200	40	240	200	200	40	240	30	20	10	30	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Lakhipur	SILCHAR	CACHAR	12	F.I.S. from Rokonala at Rokorpar in Kaptanpur Pt-XIII	Binnakandi	2008-09	2010-11	449.45	448.65	300	300	100	400	300	300	100	400					3
Silchar	SILCHAR	CACHAR	13	F.I.S. from Nunakhal Stream at Natun Kanchanpur area (Ph-I) under AIBP for 2008-09	Silchar	2008-09	2008-09	199.73	198.97	133	133	67	200	133	133	67	200					3
Silchar	SILCHAR	CACHAR		a) F.I.S. from Nunakhal Stream at Natun Kanchanpur area (Ph-II) under AIBP for 2009-10	Silchar	2009-10		35.14	38.72													3
Dholai	SILCHAR	CACHAR	14	F.I.S. from Singerkhal Nala under AIBP for 2008-09	Dholai	2008-09	2010-11	199.35	203.86	320	320	120	440	320	320	120	440					3
Udharbond	SILCHAR	CACHAR	15	F.I.S. from Ataicherra Nala at Dayapur Pt.-II. Udharbond under AIBP for 2008-09	Udharbond	2008-09	2009-10	271.98	260.90	130	100	30	130	130	100	30	130	40	30	10	40	2
Udharbond	SILCHAR	CACHAR	16	Madri Nala F.I.S.	Udharbond	2008-09	2011-12	193.92	191.44	198	198	59	257	198	198	59	257					3
Lakhipur	SILCHAR	CACHAR	17	Irrigation Scheme at Banskandi Annua at vill. Ratanpur Banskandi under AIBP for, 2008-09	Banskandi	2008-09	2010-11	182.50	177.42	130	130	71	201	130	130	71	201					3
Lakhipur	SILCHAR	CACHAR	18	Laboc F.I.S.	Rajabazar	2008-09	2011-12	450.00	425.57	320	320	96	416	320	320	96	416					3
Sonai	SILCHAR	CACHAR	19	F.I.S. from Borak in Bagpur area	Sonai	2008-09	2011-12	295.20	291.68	210	210	63	273	210	210	63	273					3
Algapur	SILCHAR	CACHAR	20	F.I.S. from Borminala in Tapang area	Tapang	2008-09	2011-12	442.48	442.48	300	250	50	300	300	250	50	300					3
Dholai	SILCHAR	CACHAR	21	Bidya Ratanpur F.I.S.	Narsingpur	2008-09	2011-12	488.51	486.22	332	230	102	332	332	230	102	332					4
Dholai	SILCHAR	CACHAR	22	F.I.S. at Rosekandi in Sonacherra area under AIBP 2009-10	Borjalenga	2009-10	2013-14	450.00	440.03	360	360	150	510	360	360	150	510	50	30	20	50	2
Dholai	SILCHAR	CACHAR	23	Flow Irrigation Scheme from Baluchuricherra at Hatitila, Airongmara under AIBP for 2008-09	Borjalenga	2009-10	2012-13	495.00	489.15	330	200	130	330	300	200	100	300					3
Katigorah	SILCHAR	CACHAR	24	F.I.S. at Narayancherra Nala at Buranga area under AIBP for 2009-10	Kalain	2009-10	2014-15	400.00	383.87	270	50	220	270	270	50	220	270	50	30	20	50	2
Dholai	SILCHAR	CACHAR	25	F.I.S. at Salganga nala	Narsingpur	2009-10	2019-20	498.92	444.47	250	250	100	350	250	150	100	250	100	70	30	100	2
Sonai	SILCHAR	CACHAR	26	Gorgorikhal F.I.S.	Sonai	2009-10	2019-20	383.93	377.05	260	200	60	260	260	200	60	260	260	200	60	260	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Dholai	SILCHAR	CACHAR	27	F.I.S. at Sonacherra Jhorma at Joydhanpur area under AIBP for 2009-10	Narsingpur	2009-10	2014-15	494.90	489.89	384	300	84	384	384	300	84	384	50	30	20	50	2
Dholai	SILCHAR	CACHAR	28	Irrigation Scheme at Chatla Haor area under AIBP for 2009-10	Borjalenga	2009-10	2016-17	497.95	481.36	350	300	50	350	350	300	50	350	40	30	10	40	2
Borkhola	SILCHAR	CACHAR	29	F.I.S. from Samtola Nala at bijoypur borkhola area	Borkhola	2012-13	2017-18	66.84	41.72	55	55		55	55	55		55	30	20		20	2
Dholai	SILCHAR	CACHAR	30	F.I.S. from Mazakhal Nala	Borjalenga	2012-13	2017-18	66.47	41.72	55	55		55	55	55		55				0	3
Udharbond	SILCHAR	CACHAR	31	Irrigation Scheme at from Algapur Annua at Algapur	Banskandi	2008-09	2010-11	180.00	149.16	150	150	50	200	150	150	50	200					3
Lakhipur	SILCHAR	CACHAR	32	Irrigation Scheme in Kaptanpur	Binnakandi	2008-09	2009-10	284.48	283.46	284	284	154	438	284	284	154	438					3
Katigorah	SILCHAR	CACHAR	33	Rajeswarpur Mahadevpur L.I.S.	Katigorah	N.A	N.A	N.A	N.A	150	150	75	225	150	150	75	225	75	50	25	75	2
Katigorah	SILCHAR	CACHAR		a) Modernisation of Rajeswarpur Mahadevpur L.I.S.	Katigorah	1987-88		14.10	11.79													2
Katigorah	SILCHAR	CACHAR		b) Improvement of Rajeswarpur Mahadevpur L.I.S.	Katigorah	2008-09	2009-10	100.00	98.83													2
Lakhipur	SILCHAR	CACHAR	34	Lakhipur E.L.I.S.	Lakhipur	1972-73	1973-74	N.A.	N.A.	531	450	400	850	250	250	100	350					4
Lakhipur	SILCHAR	CACHAR		a) L.I.S. from river Borak in Lakhipur area	Lakhipur	1977-78		52.27	47.07													4
Udharbond	SILCHAR	CACHAR	35	Udharbond E.L.I.S.	Udharbond	1972-73	1973-74	N.A.	N.A.	312	312	206	518	312	312	206	518					3
Udharbond	SILCHAR	CACHAR		a) Modernisation of Udharbond E.L.I.S. at Bagerkuna pump centre	Udharbond	1985-86	2018-19	12.15	12.15													3
Sonai	SILCHAR	CACHAR	36	Sonai Irrigation Scheme (New Point) Ph-II under AIBP for 2008-09	Binnakandi	2008-09	2011-12	573.30	414.23	590	150	440	590	590	150	440	590					3
Sonai	SILCHAR	CACHAR	37	Sonai Extension E.L.I.S.	Sonai	1972-73	1973-74	60.00	58.56	520	450	70	520	520	450	70	520	40	25	15	40	2
Sonai	SILCHAR	CACHAR		a) Modernisation of Sonai Extension E.L.I.S.	Sonai	1986-87																2
Sonai	SILCHAR	CACHAR		b) Revival of Sonai Extension E.L.I.S.	Sonai	2008-09	2015-16	80.00	58.56													2
Sonai	SILCHAR	CACHAR		c) Extension/Remodellig and Modn. Of Sonai Irrigation Scheme under AIBP for 2007-08 (Govindanagar- I & II, Ranighat -I & II total 13 points)	Sonai	2007-08	2011-12	562.24	536.70													2
Katigorah	SILCHAR	CACHAR	38	Katigorah E.L.I.S.	Katigorah	1972-73	1973-74	N.A.	N.A.	120	120	80	200	120	120	80	200					4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Katigorah	SILCHAR	CACHAR		a) Modernisation of Katigorah E.L.I.S.	Katigorah	1985-86		28.29	23.26													4
Borkhola	SILCHAR	CACHAR	39	Salchakra E.L.I.S.	Borkhola	1972-73	1973-74	N.A.	N.A.	120	120	80	200	120	120	80	200	30	20	10	30	2
Borkhola	SILCHAR	CACHAR		a) Modernisation of Salchakra E.L.I.S.	Borkhola	1986-87																2
Borkhola				b) Extension/ Remodelling & Modernisation of Salchakra E.L.I.S.	Borkhola	2007-08	2008-09	51.18	51													2
Borkhola	SILCHAR	CACHAR	40	Rajnagar E.L.I.S.	Borkhola	1972-73	1973-74	N.A.	N.A.	65	65		65	65	65		65				0	3
Borkhola	SILCHAR	CACHAR		a) Improvement of Rajnagar E.L.I.S.	Borkhola	2008-09	2009-10	29.25	29.37													3
Dholai	SILCHAR	CACHAR	41	Amraghat L.I.S.	Dholai	1974-75	1984-85	29.85	22.83	300	300	75	375	300	300	75	375	50	30	20	50	2
Dholai	SILCHAR	CACHAR		a) Modernisation of L.I.S. from river Sonai in Amraghat area		1985-86																2
Dholai	SILCHAR	CACHAR		b) Improvement of L.I.S. from River Sonai in Amraghat area (Ph.I) under AIBP for 2008-09	Dholai	2008-09	2011-12	198.97	198.67													2
Dholai	SILCHAR	CACHAR		c) L.I.S. at Amraghat area, Phase- Palonghat II		2008-09		118.17	74.81													2
Dholai	SILCHAR	CACHAR		d) L.I.S. at Amarghat area (Phase - Palonghat II) under AIBP 2009-10		2009-10	2010-11	123.17	116.35												0	2
Lakhipur	SILCHAR	CACHAR	42	L.I.S. from R/B of river Borak in Kaptanpur Mangalpur area .	Binnakandi	1974-75	1991-92	20.21	30.69	240	180	60	240	240	180	60	240					4
Lakhipur	SILCHAR	CACHAR		a) Improvement & Remodelling of L.I.S. from river Borak in Kaptanpur Mangalpur area	Binnakandi	1991-92																4
Sonai	SILCHAR	CACHAR	43	L.I.S. from river Sonai in Tulagram Dhanipur area	Sonai	1974-75	2001-02	44.60	25.90	150	100	50	150	150	150	50	200	40	30	10	40	2
Sonai	SILCHAR	CACHAR		a) L.I.S. from river Sonai in Tulagram Dhanipur area under AIBP for 2008-09	Sonai	2008-09	2009-10	197.98	197.98													2
Borkhola	SILCHAR	CACHAR	44	L.I.S. from river Borak in Borkhola area	Borkhola	1977-78	2001-02	28.00	19.63	150	150	50	200	150	150	50	200	20	15	5	20	2
Borkhola	SILCHAR	CACHAR		a) Improvement of L.I.S. from River Borak in Borkhola area	Borkhola	2007-08	2008-09	20.00	19.64													2
Borkhola	SILCHAR	CACHAR		a) Imp. Of Borkhola L.I.S. from river Borak in Borkhola area Ph-II	Borkhola	2009-10	2016-17	102.25	78.47													2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Borkhola	SILCHAR	CACHAR	45	L.I.S. from river Borak in Hatirhaor area	Salchapra	1978-79	1988-89	34.00	32.87	170	170	110	280	170	170	110	280					3
Borkhola	SILCHAR	CACHAR		a) L.I.S. in River Borak in Hatirhar Area under AIBP 2007-08	Borkhola	2007-08	2008-09	16.40	16.03													3
Katigorah	SILCHAR	CACHAR	46	L.I.S. From river Gumrah at Paikan Village	Katigorah	1981-82	1991-92	1.77	3.47	35	30	30	60	35	30	30	60					0 3
Borkhola	SILCHAR	CACHAR	47	L.I.S. From river Jatinga in Jatinga G.P.	Borkhola	1985-86	2001-02	28.00	13.66	100	100	70	170	100	100	70	170					0 3
Borkhola	SILCHAR	CACHAR		a) Improvement of L.I.S. From river Jatinga in Jatinga Ujannagar area	Borkhola	2008-09	2009-10	30.00	29.88													3
Silchar	SILCHAR	CACHAR	48	Kalajar D.T.W.I.S.	Silchar	1980-81	1991-92	2.68	4.49	21	14	11	25	21	14	11	25					3
Sonai	SILCHAR	CACHAR	49	Saidpur D.T.W.I.S.	Sonai	2008-09	2009-10	26.00	18.45	30	33	18	51	30	33	18	51					0 3
Udharbond	SILCHAR	CACHAR	50	Vichincha D.T.W.I.S. (Point No.9 Algapur Point)	Udharbond	1985-86	2015-16	22.80	22.80	30		30	30	30	30		30	15	10	5	15	2
Udharbond	SILCHAR	CACHAR	51	F.I.S. Khusangdisha in North Laduma Area	Udharbond	2009-10	2011-12	70.00	69.98	55	55		55	55	55		55	10	5		5	2
Dholai	SILCHAR	CACHAR	52	Santacherra FIS at Gopinathpur pt-II area under Narshingpur Dev. Block under SCSP during 2013-14	Palonghat	2013-14	2017-18	79.08	79.08	55	55		55	55	55		55	30	20		20	2
Lakhipur	SILCHAR	CACHAR	53	Rajabazar E.L.I.S.	Rajabazar	1972-73	1973-74	N.A.	N.A.	100	100	70	170	100	100	70	170					4
Borkhola	SILCHAR	CACHAR		a) L.I.S.from river Chiri in Joypur Tribal Area	Rajabazar	1977-78	1992-93	15.84	7.31													4
Lakhipur	SILCHAR	CACHAR		b) Modernisation of L.I.S.from river Chiri (Modified from river Borak in Joypur Rajabazar area)	Lakhipur	1986-87		18.74	11.78													4
Lakhipur	SILCHAR	CACHAR		c) Modernisation of L.I.S. in Joypur Rajabazar area	Rajabazar	1986-87																4
Dholai	SILCHAR	CACHAR	54	Rajeswari Nala F.I.S.	Katigorah	2010-11	2013-14	39.40	38.95	55	55		55	55	55		55					0 3
Katigorah	SILCHAR	CACHAR	55	Sundara Nala F.I.S.	Katigorah	2010-11	2013-14	66.84	64.64	55	55		55	55	55		55					0 3
Katigorah	SILCHAR	CACHAR	56	Chalita Nala F.I.S.	Katigorah	2010-11	2013-14	40.00	39.33	50	50		50	50	50		50					0 4
Dholai	SILCHAR	CACHAR	57	Salewala Nala F.I.S.	Dholai	2010-11	2013-14	40.00	38.70	55	55		55	55	55		55	30	20		20	2
Dholai	SILCHAR	CACHAR	58	Pingthol Nala F.I.S.	Katigorah	2012-13	2014-15	40.00	40.00	55	55	55	110	55	55	55	110	30	20	10	30	2
Dholai	SILCHAR	CACHAR	59	F.I.S. from Rupacherra Nala	Borjalenga	2012-13	2015-16	45.04	44.88	55	55	55	110	55	55	55	110	21	15	6	21	2
Dholai	SILCHAR	CACHAR	60	F.I.S. from Harikhal Nala	Narsingpur	2012-13	2015-16	50.00	48.84	55	55		55	55	55		55					3
Dholai	SILCHAR	CACHAR	61	Kulicherra F.I.S.	Narsingpur	1984-85	1991-92	5.00	10.60	25	21	20	41	25	21	20	41					4
Dholai	SILCHAR	CACHAR		a) Improvement & Remodelling of Kulicherra F.I.S.	Narsingpur	1990-91		5.14	6.70													4
Dholai	SILCHAR	CACHAR	62	L.I.S. from river Rukni in Gazalghat area Phase-I&II	Palonghat	1984-85	2002-03	42.49	34.27	100	100	70	170	100	100	70	170					4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE		
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total			
										11	12	13	14	15	16	17	18	19	20	21	22		23	
Dholai	SILCHAR	CACHAR	a)	L.I.S.from river Ruki in Gazalghat area, Ph-III	Palonghat	1984-85		29.05	23.90	100	90	80	170	29	26	24	50						4	
Katigorah	SILCHAR	CACHAR	63	L.I.S. from river Surma in Natanpur Area	Katigorah	1984-85	1991-92	6.00	11.72	40	40	30	70	40	40	30	70						4	
Sonai	SILCHAR	CACHAR	64	Irrigation Scheme from bekipar annua natural Water basin under AIBP 2009-10	Sonai	2009-10	2011-12	455.41	395.90	230	170	60	230	230	170	60	230	150	90	60	150		2	
Sonai	SILCHAR	CACHAR	65	Badribasti Irrigation Scheme	Baskandi	2009-10	2011-12	234.64	164.89	160	100	60	160	160	100	60	160	160	90	70	160		1	
Lakhipur	SILCHAR	CACHAR	66	Implementation of scheme of 2 HP hybrid (Solar cum Electrical motor driver T.W at Kaptanpur village in Cachar district under CMGSY at kaptanpur (11 pts)	Binnakandi	2019-20	2020-21	20.64	18	22	22	22	44	22	22	22	44	22	22	22	44		1	
Sonai	SILCHAR	CACHAR	67	Sonai Irrigation Scheme Ph-III	Sonai	2009-10	2020-21	946.00	734.11	628	500	128	628	300	300		300	200	120	80	200		2	
Lakhipur	SILCHAR	CACHAR	68	Tilka Nala F.I.S.	Binnakandi	2013-14		494.51	26.70	345	340	40	380	345	340	40	380	120	80	40	120		2	
Dholai	SILCHAR	CACHAR	69	F.I.S. from Nikama khal at Ganga Nagar area	Palonghat	2009-10	2020-21	199.50	197.32	153	153	73	226	153	153	73	226	100	70	30	100		2	
Dholai	BORAK VALLEY INVT	CACHAR	70	Chandmari 9no. Nala F.I.S at Chandmari area under Palonghat Dev. Block under S.C.S.P. for th year 2014-15	Palonghat	2014-15	2016-17	50.00	49.38	55	72	22	94	55	17	28	45						3	
Dholai	BORAK VALLEY INVT	CACHAR	71	Adrikhal nala F.I.S. at Anandhakal under SCSP 2013-14	Palonghat	2013-14	2014-15	50.00	49.99	60	30	72	102	60	30	20	50						3	
Dholai	BORAK VALLEY INVT	CACHAR	72	F.I.S. from Jurkhal nala at Matnartal area under SCSP 2013-13	Palonghat	2012-13	2014-15	40.00	39.99	55	22	72	94	55	10	25	35						3	
Sonai	BORAK VALLEY INVT	CACHAR	73	Thorthori F.I.S. at natun ramnagar area	Sonai	2009-10	2012-13	485.85	435.57	400	280	400	680	400	220	130	350						3	
			73	DISTRICT TOTAL CACHAR				73					14787	12604	5870	18474	14201	11962	4963	16925	1943	1292	638	1930

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
DISTRICT :: CHIRANG																						
Bijni	BONGAIGAON	CHIRANG	1	Pakhajani F. I. S.	Borobazar	1986-87	1996-97	83.49	83.49	200	200	180	380	200	200	180	380					3
Sidli	BONGAIGAON	CHIRANG	2	Borsongaon Mulagaon F.I.S.	Sidli-Chirang	1961-62	1964-65	4.66	8.40	200	200	120	320	200	200	60	260	100	100		100	2
Sidli	BONGAIGAON	CHIRANG		a) Renovation of Borsongaon Mulagaon F.I.S.	Sidli-Chirang	2009-10	2013-14	172.00	171.19													2
Sidli	BONGAIGAON	CHIRANG	3	Popragaon E.L.I.S.	Sidli-Chirang	1974-75	1976-77	12.00	12.00	243	243	120	363	243	243	120	363					4
Sidli	BONGAIGAON	CHIRANG	4	Kalabari D.T.W.I.S.	Sidli-Chirang	1976-77	1979-80	8.63	8.63	35	35	25	60	35	35	25	60					4
Sidli	BONGAIGAON	CHIRANG	5	Silpota D.T.W.I.S.(5 Points)	Sidli-Chirang	1978-79	1986-87	24.44	24.44	160	160	120	280	160	160	120	280					4
Sidli	BONGAIGAON	CHIRANG	6	Bilaspur D.T.W.I.S. (8 Points)	Sidli-Chirang	1985-86	1986-87	34.84	34.84	260	260	230	490	260	260	230	490					4
Bijni	BONGAIGAON	CHIRANG	7	Lokaijan Bund F.I.S.	Borobazar	1976-77	1982-83	3.27	3.27	101	101	56	157	101	101	56	157	101	101	56	157	1
Bijni	BONGAIGAON	CHIRANG	8	Doichung bundh F.I.S.	Borobazar	1976-77	1982-83	3.21	28.82	101	101	43	144	101	101	43	144	101	101	43	144	1
Sidli	BONGAIGAON	CHIRANG	9	C.C. weir over river Nizala F.I.S. at Nizlaguri	Sidli Chirang	1982-83	1986-87	96.98	107.74	1665	1665		1665	1665	1665		1665	800	800		800	2
Sidli	BONGAIGAON	CHIRANG		a) Renovation of Nizala F.I.S.	Sidli Chirang	2008-09	2009-10	164.00	162.40													2
Bijni	BONGAIGAON	CHIRANG	10	Kuklung F.I.S.	Borobazar	1982-83	2007-08	150.00	155.92	650	620	370	990	650	620	370	990	650	620	370	990	1
Bijni	BONGAIGAON	CHIRANG		a) Kuklung F.I.S.,Phase-II	Borobazar	2009-10	2011-12	70.00	69.74												0	1
Bijni	BONGAIGAON	CHIRANG	11	Gargaon F.I.S.	Borobazar	1987-88	2007-08	122.33	95.41	540	450	250	700	540	450	250	700	540	450	250	700	1
Bijni	BONGAIGAON	CHIRANG		a) Gargaon F.I.S., Phase-II	Borobazar	2009-10	2011-12	180.00	176.75													1
Bijni	BONGAIGAON	CHIRANG	12	Nowapara F.I.S.	Borobazar	1990-91	2008-09	165.63	142.74	360	360	249	609	360	360	249	609				0	3
Bijni	BONGAIGAON	CHIRANG	13	Boulder Weir of Sukantekela F.I.S.	Borobazar	1991-92	1992-93	1.50	1.50	80	80	55	135	80	80	55	135				0	3
Bijni	BONGAIGAON	CHIRANG	14	Boulder Weir of Badrabeel Bund F.I.S.	Borobazar	1996-97	1997-98	7.07	7.52	100	100	59	159	50	50	10	60				0	3
Bijni	BONGAIGAON	CHIRANG	15	Boulder Weir of Chessa Barsijhora Bundh F.I.S.	Borobazar	1996-97	1998-99	5.00	5.00	150	130	65	195	150	130	65	195	150	130	65	195	1
Bijni	BONGAIGAON	CHIRANG	16	Boulder Weir of Choribarandi Bund F.I.S.	Borobazar	1996-97	1999-00	7.14	7.14	150	150	91	241	120	120	20	140	80	80	12	92	2
Bijni	BONGAIGAON	CHIRANG	17	Malipara F.I.S.	Borobazar	1996-97	1999-00	9.53	9.53	170	170	20	190	170	170	20	190				0	3
Bijni	BONGAIGAON	CHIRANG	18	Boulder Weir of Gelajhora Bundh F.I.S.	Borobazar	1999-00	2002-03	5.54	5.54	150	150	25	175	150	150	25	175				0	3
Bijni	BONGAIGAON	CHIRANG	19	Boulder Weir of Charaikhosra Bundh F.I.S.	Borobazar	1999-00	2002-03	5.55	5.55	100	100	15	115	100	100	15	115					3
Bijni	BONGAIGAON	CHIRANG	20	Tilajora Sub Soil Spring Water Collection Tank F.I.S.	Borobazar	2004-05	2004-05	8.00	8.00	75	75	15	90	75	75	15	90				0	3
Bijni	BONGAIGAON	CHIRANG	21	Khagrabari Paslabari Boulder Weir F.I.S.	Borobazar	2004-05	2004-05	8.00	8.00	100	100	75	175	100	100	75	175	30	30	10	40	2
Bijni	BONGAIGAON	CHIRANG	22	Boulder weir of Gergera Bund F.I.S.	Borobazar	2004-05	2005-06	8.00	8.00	160	160	20	180	160	160	20	180					3
Sidli	BONGAIGAON	CHIRANG	23	Birinchguri F.I.S.	Sidli Chirang	2009-10	2011-12	167.86	167.86	200	200	140	340	200	200	140	340	100	100	70	170	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Bijni	BONGAIGAON	CHIRANG	24	Doichunguri F.I.S.	Borobazar	1986-87	2011-12	187.00	187.00	370	370	287	657	370	370	287	657	370	370	287	657	1
Bijni	BONGAIGAON	CHIRANG		a) Doichunguri F.I.S. Ph-I	Borobazar	2013-14	2014-15	195.00	185.25													1
Bijni	BONGAIGAON	CHIRANG	25	Makra E.L.I.S.	Borobazar	1978-79	1991-92	4.50	4.50	80	80	25	105	80	80	25	105					4
Sidli	KOKRAJHAR	CHIRANG	26	Ghorabandha F.I.S.	Sidli-Chirang	1961-62	1966-67	127.04	125.07	452	452	20	472	452	452	20	472	96	96		96	2
Sidli	KOKRAJHAR	CHIRANG		a) Improvement of Ghorabandha F.I.S.	Sidli-Chirang	2008-09	2009-10															2
Sidli	KOKRAJHAR	CHIRANG	27	Kanibhur F.I.S.	Sidli-Chirang	1968-69	1968-69	1.45	2.41	105	105	45	150	105	105	45	150					4
Sidli	KOKRAJHAR	CHIRANG	28	Kungrijhora F.I.S.	Sidli-Chirang	1971-72	1972-73	37.93	37.93	92	92	15	107	92	92	15	107	92	92	15	107	1
Sidli	KOKRAJHAR	CHIRANG		a) Improvement of Kungrijhora F.I.S.	Sidli-Chirang	2008-09	2009-10										0				0	1
Sidli	KOKRAJHAR	CHIRANG	29	Bhur F.I.S.	Sidli-Chirang	1974-75	1975-76	305.00	299.64	275	275	180	455	275	275	180	455	275	275		275	2
Sidli	KOKRAJHAR	CHIRANG		a) Modernisation of Bhur F.I.S.	Sidli-Chirang	2013-14	2016-17															2
Sidli	KOKRAJHAR	CHIRANG	30	Anthaibari Bikrampur F.I.S.	Sidli Chirang	1975-76	1977-78	430.42	415.50	305	305	20	325	305	305	20	325	305	305	20	325	1
Sidli	KOKRAJHAR	CHIRANG		a) Improvement of Anthaibari Bikrampur F.I.S.	Sidli Chirang	2008-09	2009-10															1
Sidli	KOKRAJHAR	CHIRANG	31	Dewalguri F.I.S.	Sidli Chirang	1975-76	1978-79	444.19	236.50	198	198	30	228	198	198	90	288	198	198	30	228	1
Sidli	KOKRAJHAR	CHIRANG		a) Improvement of Dewalguri F.I.S.	Sidli Chirang	2009-10	2010-11															1
Sidli	KOKRAJHAR	CHIRANG	32	Dangai Bund over River Tangai (F.I.S.)	Sidli-Chirang	1978-79	1985-86	9.14	9.14	300	300	145	445	300	300	145	445					3
Sidli	KOKRAJHAR	CHIRANG	33	Polashguri F.I.S.	Sidli-Chirang	1979-80	1983-84	263.84	148.64	280	280	75	355	280	280	75	355	280	280	20	300	2
Sidli	KOKRAJHAR	CHIRANG		a) Remodelling of Polasguri F.I.S. Ph-I & II	Sidli-Chirang	2007-08	2010-11															2
Sidli	KOKRAJHAR	CHIRANG		b) Imp. Of Polashguri FIS (Ph-II)	Sidli-Chirang	2008-09	2011-12															2
Sidli	KOKRAJHAR	CHIRANG		c) Polashguri F.I.S.	Sidli-Chirang	2013-14		299.61	195.72													2
Sidli	KOKRAJHAR	CHIRANG	34	Molandubi Bangalduba F.I.S.	Sidli-Chirang	1985-86	1991-92	173.44	173.44	296	296	120	416	296	296	120	416	296	296	20	316	2
Sidli	KOKRAJHAR	CHIRANG		a) Improvement of Molandubi Bangalduba F.I.S.	Sidli-Chirang	2008-09	2010-11															2
Sidli	KOKRAJHAR	CHIRANG		b) Molandubi FIS	Sidli-Chirang	2013-13		475.00	235.13													2
Sidli	KOKRAJHAR	CHIRANG		c) Mod. Of Molandubi FIS	Sidli-Chirang	2013-14	2016-17	325.00	324.22													2
Sidli	KOKRAJHAR	CHIRANG	35	Bamungaon F.I.S.	Sidli-Chirang	1986-87	1999-00	169.31	145.05	314	314	100	414	314	314	100	414	314	314		314	2
Sidli	KOKRAJHAR	CHIRANG		a) Modernisation of Bamungaon F.I.S.	Sidli-Chirang	2008-09	2010-11															2
Sidli	KOKRAJHAR	CHIRANG	36	Bhirengaon F.I.S.	Sidli-Chirang	1986-87	2002-03	412.87	393.87	679	679	0	679	679	679		679	450	450		450	2
Sidli	KOKRAJHAR	CHIRANG		a) Improvement of Bhirengaon F.I.S.	Sidli-Chirang	2008-09	2009-10															2
Sidli	KOKRAJHAR	CHIRANG	37	Thaikajhora F.I.S.	Sidli Chirang	1998-99	2000-01	1.75	N.A.	1325	1325	250	1575	30	30	30	60				0	3
Sidli	KOKRAJHAR	CHIRANG		a) Thaikajhora F.I.S.	Sidli Chirang	2013-14																3
Sidli	KOKRAJHAR	CHIRANG	38	Balapara Salbari F.I.S.	Sidli Chirang	2002-03	2009-10	385.00	295.60	280	280	25	305	280	280	25	305	280	280	25	305	1
Sidli	KOKRAJHAR	CHIRANG	39	Dakhingaoon Dable F.I.S.	Sidli Chirang	2009-10	2012-13	771.65	311.00	500	500	0	500	500	500	0	500	290	290		290	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Sidli	KOKRAJHAR	CHIRANG	40	Damgaon Salbari F.I.S. Phase-II	Sidli Chirang	2006-07	2008-09	961.28	373.93	316	316	0	316	316	316	0	316	290	290		290	1	
Sidli	KOKRAJHAR	CHIRANG		a) Modernisation of Damgaon Salbari F.I.S. Phase-II	Sidli Chirang	2008-09	2011-12						0										1
Sidli	KOKRAJHAR	CHIRANG	41	Morabhur F.I.S.	Sidli Chirang	2009-10	2012-13	346.80	231.71	250	250	50	300	250	250	50	300	200	200	30	230	2	
Sidli	KOKRAJHAR	CHIRANG	42	Deokumar F.I.S.	Sidli Chirang	2009-10	2011-12	199.99	90.69	300	300	100	400	300	300	100	400	400	300	50	350	2	
Sidli	KOKRAJHAR	CHIRANG	43	Charaikhosra F.I.S.	Sidli Chirang	2008-09	2011-12	265.00	150.00	200	200	100	300	200	200	100	300	150	150	25	175	2	
Sidli	KOKRAJHAR	CHIRANG	44	Panbari Boulajhar F.I.S.	Sidli Chirang	2009-10	2011-12	199.00	108.00	200	200	50	250	200	200	50	250	150	150	50	200	2	
Sidli	KOKRAJHAR	CHIRANG	45	Belguri F.I.S.	Sidli Chirang	2009-10	2011-12	300.00	191.00	300	300	150	450	300	300	150	450	200	200	25	225	2	
Sidli	KOKRAJHAR	CHIRANG	46	Ghilaguri F.I.S.	Sidli Chirang	2009-10	2012-13	290.00	115.47	290	290	145	435	290	290	145	435	250	250	100	350	2	
Sidli	KOKRAJHAR	CHIRANG	47	Juilaga F.I.S.	Sidli Chirang	2009-10	2012-13	294.00	105.54	280	280	125	405	280	280	125	405	200	200	50	250	2	
Sidli	KOKRAJHAR	CHIRANG	48	Mina F.I.S.	Sidli Chirang	2009-10	2012-13	515.00	454.71	350	350	175	525	350	350	175	525	300	300	100	400	2	
Sidli	KOKRAJHAR	CHIRANG	49	Ujanigaon F.I.S.	Sidli Chirang	2009-10	2012-13	251.00	243.54	190	190	95	285	190	190	95	285	150	150	50	200	2	
Sidli	KOKRAJHAR	CHIRANG	50	Morachana F.I.S.	Sidli Chirang	2009-10	2012-13	274.00	75.17	300	300	150	450	300	300	150	450	250	250	50	300	2	
Sidli	KOKRAJHAR	CHIRANG	51	Morakujia F.I.S.	Sidli Chirang	2009-10	2012-13	284.00	100.35	220	220	110	330	220	220	110	330	200	200	50	250	2	
Sidli	KOKRAJHAR	CHIRANG	52	Dongabima F.I.S.	Sidli Chirang	2009-10	2012-13	328.20	90.13	200	200	100	300	200	200	100	300	150	150	30	180	2	
Sidli	KOKRAJHAR	CHIRANG	53	Dimajhora F.I.S.	Sidli Chirang	2009-10	2012-13	150.00	49.63	320	320	160	480	320	320	160	480	210	210	30	240	2	
Sidli	KOKRAJHAR	CHIRANG	54	Bherbari F.I.S.	Sidli Chirang	2009-10	2012-13	192.00	63.62	250	250	125	375	250	250	125	375	200	200	30	230	2	
Sidli	KOKRAJHAR	CHIRANG	55	Simlabagan F.I.S.	Sidli Chirang	2009-10	2012-13	218.00	66.11	150	150	175	325	150	150	75	225	100	100	25	125	2	
Sidli	KOKRAJHAR	CHIRANG	56	Fulkumari F.I.S.	Sidli Chirang	2009-10	2012-13	283.00	91.34	200	200	100	300	200	200	100	300	150	150	30	180	2	
Sidli	KOKRAJHAR	CHIRANG	57	Nowdari Bedlang F.I.S.	Sidli Chirang	2009-10	2012-13	506.50	72.00	400	400	200	600	400	400	200	600				0	3	
Sidli	KOKRAJHAR	CHIRANG	58	Nowapara F.I.S.	Sidli Chirang	2008-09	2011-12	299.95	164.79	300	300	150	450	300	300	150	450				0	3	
Sidli	KOKRAJHAR	CHIRANG	59	Sikhna F.I.S.	Sidli Chirang	2008-09	2010-11	500.00	497.65	500	500	0	500	500	500	0	500	440	440		440	2	
Sidli	KOKRAJHAR	CHIRANG	60	Maajjhora F.I.S.	Sidli Chirang	2007-08	2014-15	335.00	314.44	380	380	150	530	380	380	150	530	350	350	150	500	2	
Sidli	KOKRAJHAR	CHIRANG	61	Sutidoisa F.I.S. (Ph-II)	Sidli Chirang	2008-09	2011-12	300.00	300.00	300	300	150	450	300	300	150	450	300	300	150	450	1	
Sidli	KOKRAJHAR	CHIRANG	62	Ujani F.I.S.	Sidli Chirang	2008-09	2011-12	250.00	243.54	250	250	100	350	250	250	100	350	150	150	75	225	2	
Sidli	KOKRAJHAR	CHIRANG	63	Dadra F.I.S.	Sidli Chirang	2008-09	2011-12	200.00	154.32	200	200	100	300	200	200	100	300	200	200	100	300	1	
Sidli	KOKRAJHAR	CHIRANG	64	Ratikhola F.I.S.	Sidli Chirang	2008-09	2011-12	293.00	215.19	360	360	150	510	360	360	150	510	360	360	150	510	1	
Sidli	KOKRAJHAR	CHIRANG	65	Moradonga F.I.S.	Sidli Chirang	2009-10	2015-16	300.00	282.80	250	250	100	350	250	250	100	350	250	250	100	350	1	
Kokrajhar West	KOKRAJHAR	CHIRANG	66	Lakhipur FIS	Sidli Chirang	2016-17	2016-17	N.A	N.A	100	100	100	200	100	100	100	200				0	3	
Kokrajhar West	KOKRAJHAR	CHIRANG	67	Rangijhora FIS	Sidli Chirang	2016-17	2016-17	N.A	N.A	200	200	80	280	200	200	80	280				0	3	
Kokrajhar West	KOKRAJHAR	CHIRANG	68	Udaguri Dong FIS	Sidli Chirang	2016-17	2016-17	N.A	N.A	100	100	65	165	100	100	65	165				0	3	
Kokrajhar West	KOKRAJHAR	CHIRANG	69	Singkaori FIS	Sidli Chirang	2016-17	2016-17	N.A	N.A	100	100	100	200	100	100	100	200				0	3	
Kokrajhar East	KOKRAJHAR	CHIRANG	70	Thuribari Shyamthaibari L.I.S.	Kokrajhar	2006-07	2008-09	25.00	25.00	30	30	20	50	30	30	20	50				0	3	
Gossaigaon	KOKRAJHAR	CHIRANG	71	Janali F.I.S.	Kachugaon	2009-10	2012-13	951.00	909.21	650	650	325	975	650	650	325	975				0	3	
Kokrajhar West	KOKRAJHAR	CHIRANG	72	Athaibari F.I.S.(Pt. III)	Dotma	2013-14	2016-17	270.00	270.00	275	275	150	425	275	275	150	425				0	3	
Sidli	KOKRAJHAR	CHIRANG	73	Dattapur F.I.S.	Sidli Chirang	2013-14	2016-17	328.22	324.00	240	240	110	350	240	240	110	350	240	240	110	350	1	
Sidli	KOKRAJHAR	CHIRANG	74	Suresh Bund F.I.S.	Sidli Chirang	2013-14	2016-17	600.00	596.10	700	700	300	1000	700	700	300	1000	700	700	300	1000	1	
Sidli	KOKRAJHAR	CHIRANG	75	Rani Sundari F.I.S.	Sidli Chirang	2013-14	2016-17	578.60	578.00	390	390	150	540	390	390	150	540	390	390	150	540	1	
Sidli	KOKRAJHAR	CHIRANG		a) Rani Sundari	Sidli Chirang	2018-19		300.00	N.A.														
Sidli	KOKRAJHAR	CHIRANG	76	Balaguri F.I.S.	Sidli Chirang	2013-14	2016-17	331.50	328.60	280	280	150	430	280	280	150	430	280	280	150	430	1	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Sidli	KOKRAJHAR	CHIRANG	77	Gilwbur F.I.S.	Sidli Chirang	2013-14	2016-17	418.00	418.00	285	285	175	460	285	285	175	460	285	285	175	460	1
Sidli	KOKRAJHAR	CHIRANG	78	Karteng Karikhola FIS	Sidli Chirang	2018-19	700.00	N.A	70	500	500	250	750	500	500	250	750	200	200	50	250	2
Sidli	KOKRAJHAR	CHIRANG	79	Khungring Narengnala FIS	Sidli Chirang	2018-19	200.00	N.A	35	130	130	80	210	130	130	80	210	80	80	20	100	2
Sidli	KOKRAJHAR	CHIRANG	80	Samsingilla DTWIS	Sidli Chirang	2009-10	2011-12	49.88	45.00	35	35	15	50	35	35	15	50				0	3
Sidli	CHAMPAMAT	CHIRANG	81	Karigaon Thairiguri FIS	Sidli Chirang	2013-14	2015-16	145.00	143.00	100	100	100	200	100	100	100	200	100	100	100	200	1
Sidli	CHAMPAMAT	CHIRANG	82	Dukutia FIS	Sidli Chirang	2018-19	2020-21	350.00	312.08	300	300	185	485	300	300	185	485	300	300	185	485	1
			82	DISTRICT TOTAL CHIRANG			82			23472	23332	9045	32377	22097	21957	8605	30562	14073	13833	3983	17816	
DISTRICT::DARRANG																						
Kalaigaon	MANGALDOI	DARRANG	1	C. M. Dutta Bund F.I.S.	Kalaigaon	1955-56	1958-59	59.05	10.80	1920	1920	1000	2920	1920	1920	1000	2920	1800	1800	600	2400	2
Kalaigaon	MANGALDOI	DARRANG		a) Extension of canal system of C. M. Dutta Bund F.I.S.	Kalaigaon	1961-62	1963-64	3.69	4.63	480	300	780	1080	480	480	300	780	480	480	100	580	2
Kalaigaon	MANGALDOI	DARRANG		b) Command Area Development of C.M.Dutta Bundh F.I.S.	Kalaigaon	1974-75	1977-78	0.40	0.80													2
Kalaigaon	MANGALDOI	DARRANG		c) C.A.D. of Extn. of canal system of C. M. Dutta Bund F.I.S.	Kalaigaon	1974-75	1977-78	0.25	0.25													2
Kalaigaon	MANGALDOI	DARRANG		d) C. M. Dutta Bund F.I.S.	Kalaigaon	2013-14	2018	2859.05	740.84													2
Kalaigaon	MANGALDOI	DARRANG	2	Extension of Noanadi F.I.S.	Kalaigaon	1955-56	1970-71	2.12	3.17	500	500	300	800	500	500	300	800	500	500		500	2
Kalaigaon	MANGALDOI	DARRANG		a) C.A.D. of Noanadi F.I.S.	Kalaigaon	1974-75	1977-78	0.38	0.42													2
Kalaigaon	MANGALDOI	DARRANG		b) Remodelling of Extension of Canal System Noanadi F.I.S.	Kalaigaon	2008-09	2011-12	663.00	649.87													2
Dalgaon	MANGALDOI	DARRANG	3	Sukhajani F.I.S.	Bechimari	1955-56	1958-59	206.63	206.63	1900	1900	680	2580	1900	1900	680	2580	1200	1200	680	1880	3
Dalgaon	MANGALDOI	DARRANG		a) Augmentation of Sukhajani F.I.S.	Bechimari	1993-94	2007-08	58.50	50.60													3
Dalgaon	MANGALDOI	DARRANG		b) Water Course of Sukhajani F.I.S. Phase II	Bechimari	1984-85	1987-88	4.98	5.95													3
Dalgaon	MANGALDOI	DARRANG		c) Remodelling of Sukhajani F.I.S.	Bechimari	2008-09	2009-10	209.56	198.00													3
Dalgaon	MANGALDOI	DARRANG		d) C.A.D. to Sukhajani F.I.S.	Bechimari	1974-75	1978-79	0.14	0.14													3
Dalgaon	MANGALDOI	DARRANG		e) Sukhajani F.I.S. (Ph-II)	Dalgaon	2012-13		892.5	20													3
Kalaigaon	MANGALDOI	DARRANG	4	Lakhi Bund F.I.S.	Kalaigaon	1979-80	1981-82			360	360	100	460	360	360	100	460				0	3
Kalaigaon	MANGALDOI	DARRANG		a) Remodelling of Lakhi Bund F.I.S.	Kalaigaon	2013-14	2017-18	496.74	442.60													3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		
Kalaigaon	MANGALDOI	DARRANG	5	Dolongghat L.I.S.	Kalaigaon	1971-72	1978-79	279.72	144.80	600	600	200	800	600	600	200	800					0	4
Kalaigaon	MANGALDOI	DARRANG		a) Dolongghat L.I.S.	Kalaigaon	2013-14	2017-18	288.00	277.27														4
Kalaigaon	MANGALDOI	DARRANG		b) Remodelling of Dolongghat L.I.S.	Kalaigaon	1983-84	N.A.	5.65	0.85														4
Kalaigaon	MANGALDOI	DARRANG		c) Canal Lining of Dolongghat L.I.S.	Kalaigaon	1986-87	1987-88	10.74	4.88														4
Kalaigaon	MANGALDOI	DARRANG		d) Water Course to Dolongghat L.I.S.	Kalaigaon	1981-82	1988-89	4.07	6.05														4
Mangaldoi	MANGALDOI	DARRANG	6	Saktola L.I.S.	Pachim Mangaldoi	1977-78	1980-81	3.89	3.03	100	100	50	150	100	100	50	150						4
Mangaldoi	MANGALDOI	DARRANG		a) Water Course to Saktola L.I.S.	Pachim Mangaldoi	1983-84	1988-89	3.85	N.A.														4
Kalaigaon	MANGALDOI	DARRANG	7	Burhinagar Tank LIS	Kalaigaon	1979-80	1981-82	0.91	0.91	30	30	30	60	30	30	30	60						4
Dalgaon	MANGALDOI	DARRANG	8	Kowpati L.I.S.	Bechimari	1987-88	1987-88	80.75	80.75	105	105	63	168	105	105	63	168					0	3
Dalgaon	MANGALDOI	DARRANG		a) Modernisation of Kowpati L.I.S.	Bechimari	1986-87	1987-89	5.25	0.59														3
Kalaigaon	MANGALDOI	DARRANG	9	Kalaigaon L.I.S.	Kalaigaon	1980-81	1987-88	48.37	38.69	300	300	100	400	300	300	100	400					0	4
Kalaigaon	MANGALDOI	DARRANG		a) Improvement of Kalaigaon L.I.S.	Kalaigaon	1986-87	1986-88	7.70	12.40														4
Kalaigaon	MANGALDOI	DARRANG		b) Modernisation of Kalaigaon L.I.S.	Kalaigaon	1982-83	1986-87	7.88	13.88														4
Sipajhar	MANGALDOI	DARRANG	10	Nonoi Lower Reach LIS	Sipajhar	2009-10	2012-13	603.86	600.86	590	590	300	890	590	590	300	890					0	3
Sipajhar	MANGALDOI	DARRANG	11	Kurua LIS	Sipajhar	1986-87	2012-13	282.73	208.62	900	900	548	1448	900	900	548	1448					0	3
Mangaldoi	MANGALDOI	DARRANG	12	Shyamabari D.T.W.I.S.	Pachim Mangaldoi	1978-79	1982-83	21.07	21.07	240	240	70	310	240	240	70	310	20	20	14		34	2
Mangaldoi	MANGALDOI	DARRANG	13	Dhula D.T.W.I.S.	Pachim Mangaldoi	1978-79	1983-84	33.33	28.12	300	300	70	370	300	300	70	370						4
Dalgaon	MANGALDOI	DARRANG	14	Kalyangaon D.T.W.I.S. (8 Points)	Bechimari	1985-86	2001-02	41.24	50.53	320	320	192	512	320	320	192	512					0	3
Mangaldoi	MANGALDOI	DARRANG	15	Kharupetia D.T.W.I.S	Pub Mangaldoi	1986-87	1992-93	6.16	23.22	35	35	21	56	35	35	21	56	20	20	15		35	2
Kalaigaon	MANGALDOI	DARRANG	16	Kowadonga D.T.W.I.S.	Kalaigaon	1987-88	2006-07	14.12	38.10	70	70	42	112	70	70	42	112						4
Sipajhar	MANGALDOI	DARRANG	17	Kuyapani D.T.W.I.S.(1 Point)	Sipajhar	1987-88	2012-13	6.13	6.13	35	35	21	56	35	35	21	56					0	4
Sipajhar	MANGALDOI	DARRANG	18	Dhekipara D.T.W.I.S.	Sipajhar	1987-88	1990-91	7.98	7.98	35	35	21	56	35	35	21	56						4
Sipajhar	MANGALDOI	DARRANG	19	Kadamtoli D.T.W.I.S.	Sipajhar	1987-88	2011-12	7.98	7.98	35	35	21	56	35	35	21	56					0	3
Sipajhar	MANGALDOI	DARRANG	20	Kabaichuba D.T.W.I.S.(3 Points)	Sipajhar	1986-87	2011-12	38.04	8.40	120	120	72	192	120	120	72	192	10	10			10	2
Sipajhar	MANGALDOI	DARRANG		a) Renovation of Kabaichuba D.T.W.I.S.(3 Points)	Sipajhar	2008-09	2009-10	38.10	38.04														2
Mangaldoi	MANGALDOI	DARRANG	21	Pilot Project Char Area S.T.W.I.S.	Pub Mangaldoi	1975-76	1976-77	N.A.	N.A.														4
Dalgaon	MANGALDOI	DARRANG	22	Jangalpara DTWIS	Dalgaon	2013-14	2017	28.50	25.21	35	35	21	56	35	35	21	56					0	4
Dalgaon	MANGALDOI	DARRANG	23	Pub-Dulipam DTWIS	Dalgaon	2013-14	2017	28.50	24.64	35	35	21	56	35	35	21	56	15	15	12		27	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE		
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total			
										11	12	13	14	15	16	17	18	19	20	21	22		23	
Dalgaon	MANGALDOI	DARRANG	24	Sialmari DTWIS	Dalgaon	2013-14	2017	28.50	27.56	35	35	21	56	35	35	21	56					0	4	
Dalgaon	MANGALDOI	DARRANG	25	No. 3 Golandi DTW	Dalgaon	2013-14	2017	31.18	23.06	35	35	21	56	35	35	21	56	20	20	15	35	1		
Dalgaon	MANGALDOI	DARRANG	26	Nadimukh DTWS (2 pts)	Sialmari	2013-14	2017	59.03	35.82	70	70	42	112	70	70	42	112	18	18	6	24	2		
Dalgaon	MANGALDOI	DARRANG	27	Kachomari DTWS (3 Pts)	Sialmari	2013-14	2017	90.64	77.43	105	105	62	167	105	105	63	168					0	4	
Dalgaon	MANGALDOI	DARRANG	28	Baruajhar DTWS (3pts)	Sialmari	2013-14	2017	91.00	56.44	105	105	63	168	105	105	63	168					0	4	
Sipajhar	MANGALDOI	DARRANG	29	Pachim Chuba D.T.W.I.S.(2 Points)	Sipajhar	2013-14	2017	59.03	41.77	70	70	42	112	70	70	42	112	10	10	7	17	2		
Sipajhar	MANGALDOI	DARRANG	30	Renovation of Rangamati D.T.W.I.S. (pt no. 2)	Sipajhar	2011-12	2014	52.25	47.00	70	70	42	112	70	70	42	112	15	15	6	21	2		
Sipajhar	MANGALDOI	DARRANG	31	Pithakhowa DTWS	Sipajhar	2013-14	2017	49.25	32.19	35	35	21	56	35	35	21	56	20	15	15	30	2		
Sipajhar	MANGALDOI	DARRANG	32	Ramhari D.T.W.I.S.(2 Points)	Sipajhar	1986-87	2014	57.82	34.55	70	70	42	112	70	70	42	112					0	2	
Mangaldoi	MANGALDOI	DARRANG	33	Niz-Dahi D.T.W.I.S.(1 Point)	Pachim Mangaldoi	1987-88		4.40	12.45	35	35	21	56	35	35	21	56	30	20	10	30	2		
Mangaldoi	MANGALDOI	DARRANG		a) Improvement of Niz-Dahi D.T.W.I.S.(1 Point)	Pachim Mangaldoi	2011-12	2014	54.00	54.00				0				0						2	
Dalgaon	MANGALDOI	DARRANG	34	Kowpati DTW	Bechaimari	1987-88	2016-17	80.70	80.70	105	105	63	168	105	105	63	168	25	25	30	55	2		
Dalgaon	MANGALDOI	DARRANG	35	Ozagaon STWIS	Bechimari	2010-11	2014	69.41	51.60	30	30	20	50	30	30	20	50	20	20	10	30	2		
Mangaldoi	MANGALDOI	DARRANG	36	Noanadi Kachia Bundh F.I.S. INVT	Pachim Mangaldoi	2010-11	2014-15	484.90	458.36	400	362	330	692	300	300	100	400					0	3	
Sipajhar	MANGALDOI	DARRANG	37	Hussain Chuburi Santipukhuri Dimila Bundh F.I.S. INVT	Sipajhar	2008-09	2014-15	192.76	154.46	210	210	160	370	50	50		50	50	50		50	2		
Mangaldoi	MANGALDOI	DARRANG	38	Construction of Dahi Solar powered MDTW scheme (1pt) under Mangaldoi Invt. Division (I), Sipajhar under SOPD 2017-18	Pachim Mangaldoi		2018	2020	20.62	8.02	10	10	10	20	10	10	10	20	10	10	10	20	1	
Mangaldoi	MANGALDOI	DARRANG	39	Construction of Nagaon Solar powered MDTW scheme (1pt) under Mangaldoi Invt. Division (I), Sipajhar under SOPD 2017-18	Pachim Mangaldoi		2018-19	2020	20.62	8.02	10	10	10	20	10	10	10	20	10	10	10	20	1	
			39	DISTRICT TOTAL DARRANG				39			10440	10222	5693	15915	10180	10180	4824	15004	4273	4258	1540	5798		

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Mangaldoi	MANGALDOI	DARRANG		Installation of Tube Well Scheme under PMKSY-HKPP- Access to ground water																		1
Kalaigaon	MANGALDOI	DARRANG		Installation of Tube Well Scheme under PMKSY-HKPP- Access to ground water																		1
Dalgaon	MANGALDOI MECH	DARRANG		Installation of Tube Well Scheme under PMKSY-HKPP- Access to ground water																		1
DARRANG PMKSY						178				712	712	712	1424	712	712	712	1424	712	712	712	1424	1
DISTRICT::DHEMAJI																						
Dhemaji	DHEMAJI	DHEMAJI	1	Laipulia L.I.S.	Machkhowa	1978-79	1986-87	N.A.	N.A.	670	400	200	600	670	400	200	600	670	400	200	600	1
Dhemaji	DHEMAJI	DHEMAJI		a) Laipulia L.I.S. under AIBP	Machkhowa	2009-10	2014	333.01	333.01													1
Dhemaji	DHEMAJI	DHEMAJI	2	Extension of Laipulia L.I.S., Phase-I	Machkhowa	1985-86	1987-88	4.94	10.45	100	100	50	150	100	100	50	150					3
Dhemaji	DHEMAJI	DHEMAJI	3	Extension of Laipulia L.I.S., Phase-II	Machkhowa	1985-86	1988-89	41.43	25.59	300	300	200	500	300	300	200	500					3
Dhemaji	DHEMAJI	DHEMAJI		a) Improvement of Laipulia L.I.S.	Machkhowa	1991-92		9.35	5.44													3
Dhemaji	DHEMAJI	DHEMAJI		b) Water Course of Laipulia L.I.S.	Machkhowa	1988-89		6.92	1.86													3
Dhemaji	DHEMAJI	DHEMAJI		c) Renovation of Laipulia L.I.S.	Machkhowa	2010-11		333.00	156.85													3
Jonai	DHEMAJI	DHEMAJI	4	Pokia D.T.W.S.I.(4 Points)	Sissiborgaon	1990-91	1999-00	21.35	68.07	150	150	80	230	150	150	80	230				0	3
Dhemaji	DHEMAJI	DHEMAJI	5	Bongalmari D.T.W.I.S.(pt. no.2 & 4)	Dhemaji	2011-12	2014	7.92	7.92	36	36	24	60	36	36	24	60	36	36	24	60	1
Dhemaji	DHEMAJI	DHEMAJI	6	Construction of Harhi Solar powered DTWS (1 Pt.) 2018-19	Dhakuakhana	2019	2020	59.35	48.58	25	25	10	35	25	25	10	35	25	25	10	35	1
Dhemaji	DHEMAJI	DHEMAJI	7	Borbila F.I.S.	Bordoloni	2014	2017	300.00	300.00	250	250	100	350	250	250	100	350	250	250	100	350	1
Jonai	DHEMAJI	DHEMAJI	8	Menjeknala F.I.S.	Sissi Bargaon	2014	2017	250.00	250.00	150	150	75	225	150	150	75	225	150	150	80	230	1
Jonai	DHEMAJI	DHEMAJI	9	Borajan Bund F.I.S.	Sissi Bargaon	2011-12		75.70	75.70	250	250	125	375	250	250	125	375				0	3
Dhemaji	DHEMAJI	DHEMAJI	10	Singijan Bundh F.I.S.	Bordoloni	2012-13	2015	88.15	88.15	120	120	80	200	120	120	80	200	120	120	80	200	1
Dhemaji	DHEMAJI	DHEMAJI	11	Korah L.I.S.	Machkhowa	2009-10	2014	23.50	146.19	400	200	200	400	400	200	200	400					3
Dhemaji	DHEMAJI	DHEMAJI		a) Water Course to Korah L.I.S.	Machkhowa	1984-85	1987-88	4.40	4.17													3
Dhemaji	DHEMAJI	DHEMAJI		b) Improvement of Korah L.I.S.	Machkhowa	1991-92		14.59	5.76													3
Dhemaji	DHEMAJI	DHEMAJI		c) Renovation of Korah L.I.S.	Machkhowa	2010-11		146.19	58.07													3
Dhemaji	DHEMAJI	DHEMAJI	12	Extension of Korah L.I.S.	Machkhowa	1982-83	1987-88	21.76	22.44	200	200	100	300	200	200	100	300					3
Jonai	DHEMAJI	DHEMAJI	13	Ruksin L.I.S.	Murkong Selek	1979-80	1986-87	40.22	61.76	182	182	90	272	182	182	90	272					3
Jonai	DHEMAJI	DHEMAJI		a) Water Course of Ruksin L.I.S.	Murkong Selek	1988-89		1.95	0.05													3
Jonai	DHEMAJI	DHEMAJI		b) Improvement of Ruksin L.I.S.	Murkong Selek	1991-92		3.43	3.65													3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Jonai	DHEMAJI	DHEMAJI	14	Leku L.I.S., Phase-I	Murkong Selek	1984-85	1987-88	5.37	8.84	150	150	50	200	150	150	50	200					3
Jonai	DHEMAJI	DHEMAJI	15	Leku L.I.S., Phase-II	Murkong Selek	1986-87	1991-92	37.69	41.67	200	200	140	340	200	200	140	340					3
Jonai	DHEMAJI	DHEMAJI	16	Selley L.I.S.(R/B)	Murkong Selek	1986-87	1991-92	26.46	43.07	150	150	108	258	150	150	108	258					3
Jonai	DHEMAJI	DHEMAJI		a) Improvement of Selley L.I.S. (R/B)	Murkong Selek	1991-92		3.43	2.40													3
Jonai	DHEMAJI	DHEMAJI	17	Chakaighuli L.I.S.	Sissiborgaon	1986-87	1999-00	23.30	94.65	200	200	100	300	200	200	100	300					3
Jonai	DHEMAJI	DHEMAJI	18	Sillay L.I.S.	MSTD Blocks	2009-10	2014	77.74	77.74	250	250	125	375	250	250	125	375	250	250	125	375	1
Jonai	DHEMAJI	DHEMAJI	19	Selley L.I.S.,(L/B)	Murkong Selek	1987-88	1999-00	19.30	80.50	250	250	150	400	250	250	150	400					3
Jonai	DHEMAJI	DHEMAJI		a) Renovation of Selley L.I.S. (L/B)	Murkong Selek	2010-11		77.24	37.77													3
Jonai	DHEMAJI	DHEMAJI	20	Silapathar D.T.W.I.S. (Pt. No. I & II)	Sissiborgaon	2013-14	2015	73.89	73.89	72	36	36	72	72	36	36	72	72	36	36	72	1
Dhemaji	DHEMAJI	DHEMAJI	21	Telijan D.T.W.I.S. (5 Points)	Dhemaji	2012-13	2014	7.90	7.90	36	36	24	60	36	36	24	60	36	36	24	60	1
Dhemaji	DHEMAJI	DHEMAJI	22	Telijan D.T.W.I.S. (4 Points)	Dhemaji	2012-13	2014	16.63	16.63	36	36	24	60	36	36	24	60	36	36	24	60	1
Jonai	DHEMAJI	DHEMAJI	23	Simenchapori D.T.W.I.S.	MSTD Blocks	1987-88	2017	34.66	26.26	36	36	24	60	36	36	24	60	36	36	24	60	1
Dhemaji	DHEMAJI	DHEMAJI	24	Hatipara D.T.W.I.S. (1 Point)	Dhemaji	1991-92		26.70	26.70	36	36	24	60	36	36	24	60	36	36	24	60	1
Dhemaji	DHEMAJI	DHEMAJI		a) Hatipara Gaon DTWIS	Dhemaji	2017		26.76	26.76													1
Dhemaji	DHEMAJI	DHEMAJI	25	Bongalmari D.T.W.I.S.(pt. no. 3)	Dhemaji			16.61	16.61	36	36	24	60	36	36	24	60	36	36	24	60	1
Dhemaji	DHEMAJI	DHEMAJI	26	Batghoria D.T.W.I.S. (5 Points)	Dhemaji	1984-85	1991-92	25.03	54.14	180	180	120	300	180	180	120	300				0	3
Dhemaji	DHEMAJI	DHEMAJI		a) Improvement of Batgharia D.T.W.I.S.	Dhemaji	1991-92		6.16	6.26													3
Jonai	DHEMAJI	DHEMAJI	27	Sissiborgaon D.T.W.I.S., Ph-I (1 Point)	Sissiborgaon	1984-85	1991-92	26.26	26.26	36	36	24	60	36	36	24	60	36	36	24	60	1
Jonai	DHEMAJI	DHEMAJI		a) Sissi Bargaon D.T.W.I.S.,Phase-II (2 Points)	Murkong Selek	1983-84		16.22	22.99													1
Jonai	DHEMAJI	DHEMAJI		b) Sissiborgaon D.T.W.I.S.	Sissiborgaon		2017	26.26	26.26													1
Dhemaji	DHEMAJI	DHEMAJI	28	Naharbari S.T.W.I.S.	Bordoloni	2013-14	2014	49.86	49.86	154	154	108	262	154	154	108	262	154	154	108	262	1
Jonai	DHEMAJI	DHEMAJI	29	S.T.W.I.S. under E.R.P. 1972-73 (52 Points)	Sissiborgaon	1972-73	1973-74	N.A.	N.A.	72	72	40	112	72	72	40	112					3
Jonai	DHEMAJI	DHEMAJI	30	S.T.W.I.S. under 288 Social Welfare Scheme (5 Points)	Sissiborgaon	1974-75	1979-80	N.A.	N.A.	5	5	3	8	5	5	3	8					3
Jonai	DHEMAJI	DHEMAJI	31	S.T.W.I.S. under T.A.D. 76-77 (33 Points)	Sissiborgaon	1976-77	1981-82	N.A.	N.A.	66	66	36	102	66	66	36	102					3
Jonai	DHEMAJI	DHEMAJI	32	S.T.W.I.S. under Drought Relief Scheme in Kemigaon (7 Pnts)	Murkong Selek	1978-79	1979-80	1.99	N.A.	14	14	6	20	14	14	6	20					3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Jonai	DHEMAJI	DHEMAJI	33	S.T.W.I.S. under Drought Relief Scheme in Purana Jalem (7 Points)	Murkong Selek	1978-79	1979-80	1.99	N.A.	14	14	6	20	14	14	6	20						3
Jonai	DHEMAJI	DHEMAJI	34	S.T.W.I.S. under Drought Relief Scheme in Dekha Misinggaon (7Points)	Murkong Selek	1978-79	1979-80	1.99	N.A.	14	14	6	20	14	14	6	20						3
Jonai	DHEMAJI	DHEMAJI	35	S.T.W.I.S. under Drought Relief Scheme in Tarajangaon (7 Points)	Murkong Selek	1978-79	1979-80	1.99	N.A.	14	14	6	20	14	14	6	20						3
Jonai	DHEMAJI	DHEMAJI	36	S.T.W.I.S. Under T.A.D. 1979-80 (10 Points)	Sissiborgaon	1979-80	1979-80	N.A.	N.A.	20	20	12	32	20	20	12	32						3
Jonai	DHEMAJI	DHEMAJI	37	S.T.W.I.S. for farmers of TSP area of Jonai LAC, Phase-I (129 Points)	Murkong Selek	2005-06	2009-10	50.12	50.12	258	258	129	387	258	258	129	387	258	258	129	387		1
Jonai	DHEMAJI	DHEMAJI	38	S.T.W.I.S. for farmers of TSP area of Jonai LAC Phase-II (64 Points)	Murkong Selek	2005-06	2009-10	25.06	25.06	128	128	70	198	128	128	70	198	128	128	70	198		1
Dhemaji	DHEMAJI	DHEMAJI	39	Construction of Dhemaji Block STWIS in Dhemaji	Dhemaji	2014-15	2016-17	75.74	75.35	50	50	25	75	50	50	25	75	50	50	25	75		1
Dhemaji	DHEMAJI	DHEMAJI	40	Construction of sluice gate at Naharbari Kaibarta gaon (F.I.S.)	Bordoloni	2009-10		66.20	66.20	120	120	80	200	120	120	80	200						3
Jonai	DHEMAJI	DHEMAJI	41	S.T.W.I.S. for farmers of SCP area of Jonai LAC, Phase- I (129 Points)	Murkong Selek	2005-06	2009-10	50.12	50.12	258	258	129	387	258	258	129	387	258	258	129	387		1
Jonai	DHEMAJI	DHEMAJI	42	S.T.W.I.S. for farmers of SCP area for Jonai LAC, Phase- II (64 Points)	Murkong Selek	2005-06	2009-10	25.09	25.09	128	128	70	198	128	128	70	198	128	128	70	198		1
Jonai	DHEMAJI	DHEMAJI	43	PIF from S.T.W.I.S. Jonai LAC, (Jonai & Sissirborgaon)	Murkong Selek	2014-15	2015-16	99.62	99.62	308	308	154	462	308	308	154	462	308	308	154	462		1
Dhakuakhana	LAKHIMPUR	DHEMAJI	44	Providing Irrigation Facilities by S.T.W.I.S. in Dhemaji CSD under ERP for 72-73 (20 Points)	Boginadi	1972-73	1973-74	N.A.	N.A.	52	52	33	85	52	52	33	85						4
Dhakuakhana	LAKHIMPUR	DHEMAJI	45	P.I. F. by S.T.W.I.S. under 288 social welfare Scheme for 74-75 (6 Points)	Boginadi	1974-75	1979-80	N.A.	N.A.	12	12	6	18	12	12	6	18						4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Dhakuakhana	LAKHIMPUR	DHEMAJI	46	PIF by S.T.W.I.S. in Dhemaji C.S.D. (10 Pnts)	Boginadi	1979-80	1979-80	N.A.	N.A.	20	20	8	28	20	20	8	28					4
Dhakuakhana	LAKHIMPUR	DHEMAJI	47	PIF by S.T.W.I.S. in Dhemaji C.S.D. under TAD for 76-77-(29 Points)	Dhakuakhana	1976-77	1981-82	2.69	15.27	58	58	18	76	58	58	18	76					4
Dhakuakhana	LAKHIMPUR	DHEMAJI	48	PIF by S.T.W.I.S. under TAD in Dhemaji C.S.D. for 78-79 (30 Points)	Boginadi	1978-79	1982-83	2.23	14.21	60	60	30	90	60	60	30	90					4
			48	DISTRICT TOTAL DHEMAJI		48				6326	5820	3282	9102	6326	5820	3282	9102	3073	2767	1484	4251	
DISTRICT::DHUBRI																						
Gauripur	DHUBRI	DHUBRI	1	Dumardaha L.I.S. (2 Points)	Rupsi	1971-72	1977-78	20.50	16.03	550	250	300	550	550	250	300	550	190	160	170	330	2
Gauripur	DHUBRI	DHUBRI		a) C.A.D.to Dumardaha L.I.S. (Rupsi Point)	Rupsi	1978-79	1981-82	1.89	2.15													2
Gauripur	DHUBRI	DHUBRI		b) C.A.D.to Dumardaha L.I.S. (Sahebganj Point)	Rupsi	1978-79	1981-82	3.59	4.89													2
Gauripur	DHUBRI	DHUBRI		c) Water Course to Dumardaha L.I.S. (Rupsi Point-II)	Rupsi	1980-81	1985-86	N.A.	N.A.													2
Gauripur	DHUBRI	DHUBRI		d) Remodelling of Dumardaha L.I.S.	Rupsi	1986-87	1988-89	21.62	12.58													2
Gauripur	DHUBRI	DHUBRI		e) Improvement of Dumardaha L.I.S. (Rupsi Point)	Rupsi	2008-09	2010-11	52.50	43.69													2
Gauripur	DHUBRI	DHUBRI		f) Renovation of Dumardaha L.I.S. (Sahebganj Point)	Rupsi	2009-10	2012-13	182.68	136.23													2
Gauripur	DHUBRI	DHUBRI		g) Renovation of Dumardaha L.I.S. (Sahebganj Point)	Rupsi	2012-13		39.03														2
Gauripur	DHUBRI	DHUBRI	2	Gadadhar L.I.S.	Rupsi	1972-73	1974-75	1.24	1.02	256	215	195	410	256	215	195	410	60	36	51	87	2
Gauripur	DHUBRI	DHUBRI		a) Modernisation of Gadadhar L.I.S.	Rupsi	1978-79	1987-88	2.46	9.24													2
Gauripur	DHUBRI	DHUBRI		b) Renovation of Gadadhar L.I.S.	Rupsi	2008-09	2009-10	66.46	37.41													2
Gauripur	DHUBRI	DHUBRI		c) Renovation of Gadadhar L.I.S.	Rupsi	2017-18	2018-19	2.80	1.88													2
Gauripur	DHUBRI	DHUBRI	3	Gauripur E.L.I.S.	Debitola	1973-74	1977-78	6.00	6.72	142	103	142	245	142	103	142	245	44	24	34	58	2
Gauripur	DHUBRI	DHUBRI		a) i) Renovation of Baladmara Point	Debitola	2008-09	2010-11	33.00	23.94													2
Gauripur	DHUBRI	DHUBRI		ii) Renovation of Baladmara Point Ph-II	Debitola	2010-11	2011-12	56.90	31.77													2
Gauripur	DHUBRI	DHUBRI		b) Joypur Point	Bilasipara	1973-74	1977-78		1.68													2
Gauripur	DHUBRI	DHUBRI		c) Jamduar Point	Chapar Salkocha	1973-74	1977-78		1.62													2
Gauripur	DHUBRI	DHUBRI		d) Dumnivitha Point	Raniganj	1973-74	1977-78		1.45													2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Bilasipara East	DHUBRI	DHUBRI	4	Gaurang L.I.S.	Raniganj	1973-74	2011-12	23.06	16.27	750	600	600	1200	750	600	600	1200	200	170	180	350	2
Bilasipara East	DHUBRI	DHUBRI		a) C.A.D. to Gaurang L.I.S.	Raniganj	1977-78	1982-83	N.A.	1.64													2
Bilasipara East	DHUBRI	DHUBRI		b) Modernisation of Gaurang L.I.S.	Raniganj	1977-78	1982-83	16.32	17.81													2
Bilasipara East	DHUBRI	DHUBRI		c) Renovation of Gaurang L.I.S.	Raniganj	2008-09	2011-12	165.14	80.84													2
Dhubri	DHUBRI	DHUBRI	5	Jhagrapara L.I.S.	Gauripur	1975-76	1977-78	11.07	17.81	130	62	104	166	130	62	104	166	4	4	4	8	2
Dhubri	DHUBRI	DHUBRI		a) C.A.D. to Jhagrapara L.I.S.	Gauripur	1978-79	1981-82	0.63	0.83													2
Dhubri	DHUBRI	DHUBRI		b) Modernisation of Jhagrapara L.I.S.	Gauripur	1986-87	1988-89	4.43	5.45													2
Bilasipara East	DHUBRI	DHUBRI	6	Bahalpur L.I.S.	Chapar Salkocha	1977-78	1979-80	15.08	NA	50	50	20	70	50	50	20	70					4
Bilasipara East	DHUBRI	DHUBRI	7	Deeplaibeel E.L.I.S.	Chapar Salkocha	1977-78	1979-80	NA	NA	114	114	50	164	114	114	50	164					4
Gauripur	DHUBRI	DHUBRI	8	Asharikandi L.I.S. Phase-I	Debitola	1978-79	1984-85	7.74	9.42	100	70	90	160	100	70	90	160	56	30	42	72	2
Gauripur	DHUBRI	DHUBRI		a) Renovation of Asharikandi L.I.S. Phase-I	Debitola	2009-10	2011-12	58.83	8.47													2
Gauripur	DHUBRI	DHUBRI	9	Asharikandi L.I.S.,Phase-II	Debitola	1986-87	1999-00	14.40	20.26	40	30	35	65	40	30	35	65	15	10	12	22	2
Gauripur	DHUBRI	DHUBRI		a) Asharikandi L.I.S. Phase-II	Debitola	2010-11	2012-13	40.00	5.17													2
Gauripur	DHUBRI	DHUBRI		b) Asharikandi L.I.S.,Phase-II (SOPD)	Debitola	2017-18		52.20														2
Bilasipara West	DHUBRI	DHUBRI	10	Barkanda L.I.S.	Mahamaya	1977-78	1985-86	24.24	13.02	400	300	330	630	400	300	330	630	30	18	26	44	2
Bilasipara West	DHUBRI	DHUBRI		a) C.A.D.to Barkanda L.I.S. Point-I	Mahamaya	1978-79	1980-81	1.99	1.77													2
Bilasipara West	DHUBRI	DHUBRI		b) C.A.D.to Barkanda L.I.S. Point-II	Mahamaya	1978-79	1980-81	1.79	1.65													2
Bilasipara West	DHUBRI	DHUBRI		c) Water Course to Barkanda L.I.S.	Mahamaya	1983-84	1989-90	2.03	1.87													2
Bilasipara West	DHUBRI	DHUBRI		d) Improvement of Barkanda L.I.S.	Mahamaya	2007-08	2008-09	14.50	NA													2
Bilasipara West	DHUBRI	DHUBRI	11	Murabari Solmari L.I.S.	Mahamaya	1978-79	1987-88	7.01	4.81													4
Bilasipara West	DHUBRI	DHUBRI		a) Remodelling of Murabari Solmari L.I.S.	Mahamaya	1992-93	NA	12.00	NA													4
Golokganj	DHUBRI	DHUBRI	12	Sonahat L.I.S.	Golokganj	1979-80	1985-86	7.46	4.44	120	73	117	190	120	73	117	190	40	24	34	58	2
Golokganj	DHUBRI	DHUBRI		a) Modernisation of Sonahat L.I.S.	Golokganj	NA	NA	NA	NA													2
Golokganj	DHUBRI	DHUBRI		b) Renovation of Sonahat L.I.S.	Golokganj	2008-09	2010-11	60.00	42.97													2
Gauripur	DHUBRI	DHUBRI	13	Daobhangi L.I.S.	Rupsi	1979-80	1985-86	6.83	5.57	140	100	127	227	140	100	127	227	100	40	30	70	2
Gauripur	DHUBRI	DHUBRI		a) Renovation of Daobhangi L.I.S.	Rupsi	2008-09	2010-11	55.65	39.78													2
Gauripur	DHUBRI	DHUBRI		b) Renovation of Daobhangi L.I.S. Phase-II	Rupsi	2010-11	2011-12	49.56	44.79													2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Gauripur	DHUBRI	DHUBRI	14	Phulkumari Chapgarh L.I.S.	Rupsi	1979-80	1985-86	5.92	7.96	80	60	68	128	80	60	68	128	30	15	5	20	2
Gauripur	DHUBRI	DHUBRI		a) Water Course of Phulkumari Chapgarh L.I.S.	Rupsi	1983-84	1987-88	1.95	1.87													2
Gauripur	DHUBRI	DHUBRI		b) Renovation of Phulkumari Chapgarh L.I.S.	Rupsi	2009-10	2011-12	64.34	23.85													2
Gauripur	DHUBRI	DHUBRI		c) Renovation of Phulkumari Chapgarh L.I.S.	Rupsi	2017-18	2018	6.00	0.90													2
Golokganj	DHUBRI	DHUBRI	15	Gangadhar L.I.S.	Golokganj	1979-80	1987-88	17.46	18.89	413	262	371	633	413	262	371	633				0	3
Golokganj	DHUBRI	DHUBRI		a) Renovation of Gangadhar L.I.S.	Golokganj	2008-09	2011-12	184.38	122.31													3
Golokganj	DHUBRI	DHUBRI		b) Water Course of Gangadhar L.I.S.	Golokganj	2009-10	2011-12	15.00	14.44													3
Bilasipara West	DHUBRI	DHUBRI	16	Bamunigaon E.L.I.S.	Mahamaya	1980-81	1988-89	17.42	18.00													4
Bilasipara West	DHUBRI	DHUBRI		a) Improvement of Bamunigaon E.L.I.S.	Mahamaya	1991-92	1993-94	1.99	N.A.													4
Gauripur	DHUBRI	DHUBRI	17	Jaldoba L.I.S.	Rupsi	1979-80	1985-86	7.86	4.13	80	80	48	128	80	80	48	128	80	40	60	100	2
Gauripur	DHUBRI	DHUBRI		a) Improvement of Joldoba L.I.S.	Rupsi	2004-05		3.00														2
Gauripur	DHUBRI	DHUBRI		b) Renovation of Joldoba L.I.S.	Rupsi	2010-11		35.54	12.15													2
Golokganj	DHUBRI	DHUBRI	18	Ratiadaha L.I.S.	Golokganj	1985-86	1989-90	14.65	11.33	100	100	100	200	100	100	100	200					4
Bilasipara East	DHUBRI	DHUBRI	19	Hakama L.I.S.	Raniganj	1986-87	1990-91	26.48	20.76	150	150	160	310	160	150	160	310	40	40	40	80	2
Bilasipara East	DHUBRI	DHUBRI		a) Improvement of Hakama L.I.S.	Raniganj	2008-09	2011-12	69.89	47.90													2
Golokganj	DHUBRI	DHUBRI	20	Harinchora L.I.S.	Golokganj	1986-87	1990-91	11.35	11.50	158	150	160	310	160	150	160	310	30		20	20	2
Golokganj	DHUBRI	DHUBRI		a) Renovation of Harinchora L.I.S.	Golokganj	2008-09	2011-12	44.00	39.62													2
Bilasipara West	DHUBRI	DHUBRI	21	Kalabari L.I.S.	Bilasipara	2008-09	2011-12	285.00	166.27	300	450	120	570	300	450	120	570	100	70	80	150	2
Bilasipara West	DHUBRI	DHUBRI	22	Udmari L.I.S.	Raniganj	1978-79		23.48														4
Bilasipara East	DHUBRI	DHUBRI	23	Bahalpur D.T.W.I.S. (2 Pnts)	Chapar Salkocha	1970-71	1972-73	NA	0.13	80	40	80	120	80	40	80	120				0	3
Bilasipara East	DHUBRI	DHUBRI		a) Renovation of Bahalpur DTWIS	Chapar Salkocha	2017-18	2018															3
Golokganj	DHUBRI	DHUBRI	24	Charaikhola Bisonsdoi D.T.W.I.S.,Ph-II (3 Pnts)	Golokganj	1980-81	1985-86	8.95	12.95	118	115	111	226	118	115	111	226	10	10	10	20	2
Golokganj	DHUBRI	DHUBRI		a) Charaikhola Bisonsdoi D.T.W.I.S.,Ph-II (1 & 2 Pnts)	Golokganj	2017-18	2018															2
Golokganj	DHUBRI	DHUBRI	25	Charaikhola Bisonsdoi D.T.W.I.S.,Ph-II (2 Pnts)	Golokganj	1985-86	1989-90	12.88	10.97	40	40	40	80	40	40	40	80	30	30	30	60	2
Golokganj	DHUBRI	DHUBRI		a) Rev. of Charaikhola Bisonsdoi D.T.W.I.S.,Ph-II (2 Pnts)	Golokganj	2011-12		17.16	11.10													2
Golokganj	DHUBRI	DHUBRI		b) Rev. of Charaikhola Bisonsdoi D.T.W.I.S.,Ph-II (2 Pnts)	Golokganj	2014-15		16.03	16.03													2
Golokganj	DHUBRI	DHUBRI	26	Sonakhuli D.T.W.I.S (4 Points)	Agomoni	1985-86	1989-90	26.43	24.66	160	160	160	320	160	160	160	320				0	3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Golokganj	DHUBRI	DHUBRI	27	Uttar Raipur D.T.W.I.S. (2 Points)	Golokganj	1985-86	1989-90	13.10	10.93	40	40	40	80	40	40	40	80	30	30	30	60	2
Golokganj	DHUBRI	DHUBRI		a) Revl. Of Uttar Raipur D.T.W.I.S. (1 Points)	Golokganj	2011-12		16.90	10.99													2
Golokganj	DHUBRI	DHUBRI	28	Gaikhowa D.T.W.I.S. (1 Point)	Golokganj	1985-86	1990-91	9.86	17.53	40	40	40	80	40	40	40	80	30	30	30	60	2
Golokganj	DHUBRI	DHUBRI		a) Revl. Of Gaikhowa D.T.W.I.S. (1 Point)	Golokganj	2011-12		16.89	10.51													2
Bilasipara West	DHUBRI	DHUBRI	29	Pasurkhal D.T.W.I.S.(2 Points)	Raniganj	1987-88	1998-99	15.63	14.23	40	40	40	80	40	40	40	80	30	30	30	60	2
Bilasipara West	DHUBRI	DHUBRI		a) Pasurkhal D.T.W.I.S.(1 no Points)	Raniganj	2011-12		12.36	11.46													2
Bilasipara West	DHUBRI	DHUBRI		b) Pasurkhal D.T.W.I.S.(2 Points)	Raniganj	2013-14	2015-16															2
Bilasipara East	DHUBRI	DHUBRI	30	Saslapara D.T.W.I.S. (1 Point)	Chapar Salkocha	1987-88	2000-01	7.97	3.38	40	40	40	80	40	40	40	80	5	5	5	10	2
Gauripur	DHUBRI	DHUBRI	31	Nil baruargaon D.T.W.I.S. (2 Points)	Gauripur	1986-87	1992-93	15.09	40.39	40	40	40	80	40	40	40	80	30	30	30	60	2
Gauripur	DHUBRI	DHUBRI		a) Revl. Of Nil baruargaon D.T.W.I.S. (2 Points)	Gauripur	2011-12		16.27	10.48													
Bilasipara East	DHUBRI	DHUBRI	32	Bhakatgaon D.T.W.I.S. (1 Point)	Chapar Salkocha	1987-88	2000-01	7.97	6.89	40	40	40	80	40	40	40	80	30	30	30	60	2
Bilasipara East	DHUBRI	DHUBRI		a) Revl. Of Bhakatgaon D.T.W.I.S. (1 Point)	Chapar Salkocha	2011-12		15.59														
Bilasipara West	DHUBRI	DHUBRI	33	Srigran D.T.W.I.S.(1 Point)	Chapar Salkocha	1987-88		7.97		40	40	40	80	40	40	40	80	30	30	30	60	2
Bilasipara West	DHUBRI	DHUBRI		a) Revival of Srigran D.T.W.I.S.(1 Point)	Chapar Salkocha	2013-14	2015-16	40.44	2.90													
Bilasipara East	DHUBRI	DHUBRI	34	Satyapur D.T.W.I.S.(1 Point)	Chapar Salkocha	1988-89		7.97	6.87	40	40	40	80	40	40	40	80					3
Bilasipara East	DHUBRI	DHUBRI		a) Revival of Satyapur D.T.W.I.S.(1 Point)	Chapar Salkocha	2013-14	2015-16	52.27					0									
Gauripur	DHUBRI	DHUBRI	35	Providing Irrigation Facilities in Madhusolmari, Tiamari & Adabari area in Chandakhal basin (STW)	Rupsi	1975-76	1987-88	20.07	4.33	216	216	216	432	216	216	216	432					4
Golokganj	DHUBRI	DHUBRI	36	Construction of Solar MDTW scheme at Golokganj	Agomoni	2017-18	2018	20.62	9.41	10	0	10	10	10	0	10	10					3
Dhubri	DHUBRI	DHUBRI	37	Silghagri S.T.W.I.S. (10 Points)	Gauripur	1977-78	1988-89	24.43	21.73	46	32	32	64	46	32	32	64					3
Dhubri	DHUBRI	DHUBRI		a) Improvement of Silghagri S.T.W.I.S.	Gauripur	1989-90	1990-91	20.32	22.34													3
Bilasipara West	DHUBRI	DHUBRI	38	Surjakhata S.T.W.I.S.	Raniganj	1980-81	1988-89	1.99	1.48	50	50	60	110	50	50	60	110	18	18	18	36	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
Gauripur	DHUBRI	DHUBRI	39	Beguntoli Geramari L.I.S.	Debitola	1986-87	1990-91	29.75	23.19	250	200	250	450	250	200	250	450	60	40	55	95	2	
Gauripur	DHUBRI	DHUBRI		a) Water Course to Beguntoli Geramari L.I.S.	Debitola	1988-89	1992-93	4.50	8.37													2	
Gauripur	DHUBRI	DHUBRI		b) Renovation of Beguntoli Geramari L.I.S.	Debitola	2008-09	2009-10	60.82	37.77													2	
Gauripur	DHUBRI	DHUBRI	40	Sisti F.I.S.	Debitola	1978-79	1987-88	35.33	92.37	258	194	219	413	258	194	219	413				0	3	
Gauripur	DHUBRI	DHUBRI		a) Improvement Sisti F.I.S.	Debitola	1992-93	1994-95	3.70	4.07													3	
Gauripur	DHUBRI	DHUBRI		b) Extension of Sisti F.I.S.	Debitola	1984-85	1989-90	9.95	11.15													3	
Bilasipara West	DHUBRI	DHUBRI	41	Dulidisha F.I.S.	Mahamaya	1984-85	2006-07	75.86	90.00	103	100	80	180	103	100	80	180				0	3	
Gauripur	DHUBRI	DHUBRI	42	Siltoka F.I.S.	Rupsi	1991-92	1991-92	3.73	N.A.	30	30	20	50	30	30	20	50					3	
Gauripur	DHUBRI	DHUBRI		a) Improvement of Siltoka F.I.S.	Rupsi	2002-03	2008-09	20.80															
Gauripur	DHUBRI	DHUBRI	43	Monglajhora F.I.S.	Rupsi	1986-87	2013-14	52.44	80.40	140	135	125	260	140	135	125	260				0	3	
Jaleswar	GOALPARA MECH	DHUBRI	44	Umrai Sprinkler L.I.S.	Jamadarhat	1979-80	1988-89	6.00	6.90	100	100	60	160	100	100	60	160					3	
Mankachar	MANCACHAR	DHUBRI	45	Birupara F.I.S.	Mankachar	1991-92	2001-02	36.96	36.86	110	110	90	200	110	110	0	110				0	4	
Mankachar	MANCACHAR	DHUBRI		a) Improvement of Birupara F.I.S.	Mankachar	2008-09	2010-11	120.00	105.31														
			45	DISTRICT TOTAL DHUBRI					45		6104	5061	5010	10071	6116	5061	4920	9981	1322	964	1086	2050	
Dhubri	DHUBRI	DHUBRI		Installation of Tube Well Scheme under PMKSY-HKPP- Access to ground water	Paka betbari	2019-20	2020-21	256.51														1	
Gauripur	DHUBRI	DHUBRI		Installation of Tube Well Scheme under PMKSY-HKPP- Access to ground water	Chakchaka	2019-20	2020-21	612.77														1	
				DHUBRI PMKSY					22		88	88	88	88	88	88	88	88	88	88	88	88	1
DISTRICT :: SOUTH SALMARA MANCACHAR																							
South Salmara	MANCACHAR	SOUTH SALMARA	1	South Salmara L.I.S.	South Salmara	1977-78	1987-88	8.44	8.42	148	140	100	240	148	140	100	240					4	
Mankachar	MANCACHAR	SOUTH SALMARA	2	Hatsingimari L.I.S.	Fekamari	1978-79	1986-87	43.43	57.45	1000	1000	349	1349	1000	1000	349	1349					4	
South Salmara	MANCACHAR	SOUTH SALMARA	3	Airkata L.I.S.	South Salmara	1978-79	1986-87	10.19	12.80	220	200	180	380	220	200	180	380					3	
Mankachar	MANCACHAR	SOUTH SALMARA	4	Kanaimara L.I.S.	Fekamari	1978-79	1992-93	14.82	15.42	200	160	80	240	200	160	80	240					4	
Mankachar	MANCACHAR	SOUTH SALMARA	5	Kanyamati L.I.S.	Mancachar	1979-80	1987-88	99.75	96.51	1080	240	1080	1320	1080	240	1080	1320				0	4	
Mankachar	MANCACHAR	SOUTH SALMARA		a) Revival of Kanyamati L.I.S. Phase I (Point 2)	Mancachar	2007-08	2011-12	34.00	31.11													4	
Mankachar	MANCACHAR	SOUTH SALMARA		b) Revival of Kanyamati L.I.S. Phase II (Point 5)	Mancachar	2007-08	2011-12	21.00	16.69													4	
Mankachar	MANCACHAR	SOUTH SALMARA		c) Revival of Kanyamati L.I.S., Ph- III (Pnt- 2 & 5)	Mancachar	2008-09	2011-12	70.00	69.99													4	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Mankachar	MANCACHAR	SOUTH SALMARA		d) Water Course to Kanyamati L.I.S.	Mankachar	1990-91	1992-93	4.92	4.02														4
Mankachar	MANCACHAR	SOUTH SALMARA		e) Improvement of Kanyamati L.I.S.	Mankachar	1990-91	1992-93	11.01	9.18														4
Mankachar	MANCACHAR	SOUTH SALMARA	6	Kalapani L.I.S.	Mankachar	1983-84	1985-86	4.97	4.27	63	63	29	92	63	63	29	92						3
Mankachar	MANCACHAR	SOUTH SALMARA		a) Water Course to Kalapani L.I.S.	Mankachar	1989-90	1991-92	3.60	3.66														3
Mankachar	MANCACHAR	SOUTH SALMARA		b) Improvement of Kalapani L.I.S.	Mankachar	1988-89	1989-90	4.45	3.65														3
Mankachar	MANCACHAR	SOUTH SALMARA	7	Tiksali L.I.S.	Mankachar	1983-84	1985-86	4.77	4.66	80	63	50	113	80	63	50	113				0		3
Mankachar	MANCACHAR	SOUTH SALMARA		a) Water Course to Tiksali L.I.S.	Mankachar	1989-90	1991-92	4.50	4.70														3
Mankachar	MANCACHAR	SOUTH SALMARA		b) Improvement & Brick lining of Tiksali L.I.S.	Mankachar	1988-89	1989-90	4.90	3.42														3
Mankachar	MANCACHAR	SOUTH SALMARA	8	Junglegaon L.I.S.	Mankachar	1983-84	1985-86	4.09	4.02	100	65	75	140	100	65	75	140						3
Mankachar	MANCACHAR	SOUTH SALMARA		a) Water Course to Junglegaon L.I.S.	Mankachar	1989-90	1991-92	3.60	4.25														3
Mankachar	MANCACHAR	SOUTH SALMARA		b) Improvement & Brick Lining of Junglegaon L.I.S.	Mankachar	1988-89	1989-90	4.49	3.56														3
Mankachar	MANCACHAR	SOUTH SALMARA	9	River Kaloo L.I.S.	Mankachar	1983-84	1985-86	3.60	5.87	77	50	60	110	77	50	60	110						3
Mankachar	MANCACHAR	SOUTH SALMARA		a) Water Course to River Kaloo L.I.S.	Mankachar	1989-90	1991-92	3.60	4.37														3
Mankachar	MANCACHAR	SOUTH SALMARA		b) Improvement & Brick Lining of river Kaloo L.I.S.	Mankachar	1988-89	1989-90	4.75	3.86														3
South Salmara	MANCACHAR	SOUTH SALMARA	10	Kukurmara D.T.W.I.S., Phase-II (Point-1)	Fekamari	1991-92	1993-94	10.87	N.A.	40	30	20	50	40	30	20	50				0		3
South Salmara	MANCACHAR	SOUTH SALMARA	11	Installation of STW providing agricultural facilities in South Salmara block area	South Salmara	2012-13	2013-14	23.00	22.74														4
South Salmara	MANCACHAR	SOUTH SALMARA	12	Tumni Simulkandi D.T.W.I.S. (1 Point)	South Salmara	2009-10	2013-14	68.66	52.44	40	30	35	65	40	20	20	40	40	5	5	10		2
Mankachar	MANCACHAR	SOUTH SALMARA	13	Dhanua Raghupara D.T.W.I.S. (3 Points)	Fekamari	2012-13	2013-14	33.02	29.16	120	80	105	185	120	60	60	120	80	27	33	60		2
Mankachar	GOALPARA MECH	SOUTH SALMARA	14	Fekamari D.T.W.I.S. (2 Points)	Fekamari	1993-94	2015-16	87.40	87.40	80	60	70	130	80	30	30	60	30	12	10	22		2
Mankachar	GOALPARA MECH	SOUTH SALMARA	15	Jordonga D.T.W.I.S. (8 Points)	Mankachar	1979-80	1986-87	40.21	42.15	360	360	280	640	360	360	280	640						3
Mankachar	GOALPARA MECH	SOUTH SALMARA	16	Purandara Kathalbari D.T.W.I.S, Ph I (2 Points)	Fekamari	1984-85	2001-02	10.60	12.19	120	95	95	190	120	60	60	120	90	40	28	68		2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE		
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total			
										11	12	13	14	15	16	17	18	19	20	21	22			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23		
Mankachar	GOALPARA MECH	SOUTH SALMARA MANKACHAR		a) Purandiara Kathalbari D.T.W.I.S. (Pt no. 3)	Fekamari	1991-92		43.55	43.55														2	
Mankachar	GOALPARA MECH	SOUTH SALMARA	17	Pankata D.T.W.I.S. (3 Points.)	Mankachar	1985-86	2000-01	14.60	20.50	120	120	120	240	120	120	120	240					0	3	
Mankachar	GOALPARA MECH	SOUTH SALMARA MANKACHAR		a) Pankata Expl.Cum-Prod.Type D.T.W.I.S. Phase-I (Point No.I)	Mankachar	1985-86		14.94	2.14														3	
Mankachar	GOALPARA MECH	SOUTH SALMARA MANKACHAR		b) Pankata Expl.Cum-Prod.Type D.T.W.I.S. Phase-II (Point No.1)	Mankachar	1985-86		8.50	1.32														3	
Mankachar	MANCACHAR	SOUTH SALMARA MANKACHAR	18	Sewraguri F.I.S.	Mankachar	1992-93	1995-96	43.43	36.11	50	50	35	85	50	50	30	80					0	4	
Mankachar	MANCACHAR	SOUTH SALMARA MANKACHAR		a) Improvement of Sewraguri F.I.S.	Mankachar	2008-09	2009-10	65.00	52.62				0										4	
Mankachar	MANCACHAR	SOUTH SALMARA MANKACHAR	19	Bansali F.I.S.	Mankachar	2009-10	2010-11	170.00	129.07	150	140	90	230	150	100	50	150						4	
Mankachar	MANCACHAR	SOUTH SALMARA MANKACHAR	20	Chandamari F.I.S.	Mankachar	2009-10	2010-11	290.00	230.29	250	210	180	390	250	120	120	240	200	45	45	90		2	
Mankachar	MANCACHAR	SOUTH SALMARA MANKACHAR	21	Dhanuah F.I.S.	Fekamari	2008-09	2014-15	130.00	122.20	90	80	70	150	90	90	45	135						4	
Mankachar	MANCACHAR	SOUTH SALMARA MANKACHAR	22	Kanaimara Chenguchar D.T.W.I.S. (3 Points)	Fekamari	1985-86		31.70	15.48	80	80	40	120	80	80	40	120					0	3	
Mankachar	MANCACHAR	SOUTH SALMARA MANKACHAR		a) Kanaimara Chenguchar D.T.W.I.S.(2 Points)	Fekamari	1991-92	1992-93	17.11	16.41														3	
South Salmara	GOALPARA MECH	SOUTH SALMARA	23	Bowalia Sprinkler S.T.W.I.S.(7 Points)	South Salmara	1978-79	1979-80	1.03	2.19	42		42	42	42			42	42					4	
Mankachar	MANCACHAR	SOUTH SALMARA		a) Bowalia Sprinkler S.T.W.I.S. (16 Points)	Fekamari	1991-92		11.64	N.A.														4	
South Salmara	GOALPARA MECH	SOUTH SALMARA	24	Moinakandi char area S.T.W.I.S.(7 Points)	South Salmara	1978-79	1979-80	0.84	1.75	24		24	24	24			24	24					4	
Mankachar	GOALPARA MECH	SOUTH SALMARA	25	Bareralga Sprinklar S.T.W.I.S.(16 Points)	Fekamari	1978-79	1986-87	6.23	7.36	80	16	80	96	80	16	80	96					0	3	
			25	DISTRICT TOTAL ::SOUTH SALMARA MANKACHAR				25			4614	3332	3289	6621	4614	3117	3024	6141	440	129	121	250		

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Mankachar	MANCACHAR	SOUTH SALMARA MANKACHAR		Installation of Solar/ Elctrical Powered operated STW under PMKSY-HKPP for the year 2019-20 ,Ph-I. (Total STW PTS-50 No.)	Mankachar	2019-20																1
South salmara	MANCACHAR	SOUTH SALMARA MANKACHAR		Installation of Solar/ Elctrical Powered operated STW under PMKSY-HKPP for the year 2019-20 ,Ph-I. (Total STW PTS-50 No.)	South salmara	2019-20																1
MANKACHAR PMKSY						10				40	0	40	40	40	0	40	40	40	0	40	40	1
DISTRICT::DIBRUGARH																						
Tingkhong	DIBRUGARH	DIBRUGARH	1	L.I.S. from river Desang in Joypur area (4 Pnts)	Tingkhong	1969-70	1973-74	1.96	6.61	600	600	600	1200	600	600	600	1200					4
Naharkatia	DIBRUGARH	DIBRUGARH	2	L.I.S. from river Buridehing in Tipling Fakial Mouza.	Joypur	1974-75	1978-79	21.71	18.96	815	815	800	1615	815	815	800	1615	125	125	50	175	2
Naharkatia	DIBRUGARH	DIBRUGARH		a) L.I.S. from river Buridehing in Tipling Fakial Mouza in joypur development block	Joypur	2018-19	2019-20	200.00	72.21													2
Naharkatia	DIBRUGARH	DIBRUGARH	3	L.I.S. from river Buridehing in Sesson area	Joypur	1974-75	1978-79	275.95	189.09	1000	1000	600	1600	1000	600	200	800					3
Moran	DIBRUGARH	DIBRUGARH	4	L.I.S. from river Buridehing in Sessa area	Barbarua	1975-76	1984-85	22.75	36.18	600	600	330	930	600	600	330	930	100	100	60	160	2
Khowang	DIBRUGARH	DIBRUGARH	5	L.I.S. from river Tiloi in Hunghungia pathar	Dibrugarh	1981-82	1987-88	311.48	50.85	394	394	198	592	350	350	231	581	100	100	60	160	2
Naharkatia	DIBRUGARH	DIBRUGARH	6	L.I.S. from river Tokowbeel in Tokowbeel area	Joypur	1985-86	1991-92	14.23	63.09	60	60	42	102	60	60	42	102				0	3
Naharkatia	DIBRUGARH	DIBRUGARH	7	LIS from Dighalibeel in Dighalibeel area/ Rongpur Dighali gaon	Joypur	1986-87	2010-11	44.50	70.30	70	15	85	100	70	15	85	100	50	50	30	80	2
Tingkhong	DIBRUGARH	DIBRUGARH	8	D.T.W.I.S. at Naharpara Borbeel (1 Point)	Tingkhong	1984-85	1990-91	8.38	11.93	30	30	15	45	30	30	15	45					3
Lahowal	DIBRUGARH	DIBRUGARH	9	M.D.T.W.I.S. at Hiloidhari Chandoi pathar (4 Pnts).	Lahowal	1985-86	1989-90	9.83	22.32	100	100	60	160	100	100	60	160					3
Moran	DIBRUGARH	DIBRUGARH	10	M.D.T.W.I.S. at Madhakali Pathar (3 Points) .	Khowang	1986-87	1991-92	19.50	21.01	105	105	35	140	105	105	35	140	60	60	25	85	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Lahowal	DIBRUGARH	DIBRUGARH	11	M.D.T.W.I.S. at Ginichuk pathar(3 Points)	Lahowal	1986-87	1992-93	19.50	37.04	105	105	35	140	105	105	35	140					0	3
Naharkatia	DIBRUGARH	DIBRUGARH	12	M.D.T.W.I.S. at Silkasubam(2 Points)	Joypur	1986-87	2000-01	17.00	40.53	70	70	35	105	70	70	35	105					0	3
Dibrugarh	DIBRUGARH	DIBRUGARH	13	Chaharikata M.D.T.W.I.S.(2 Points)	Tingkhong	1986-87	2000-01	15.25	17.85	70	70	35	105	70	70	35	105	10	10	3	13	2	
Lahowal	DIBRUGARH	DIBRUGARH	14	M.D.T.W.I.S at Rangpuria Romai Nagaon and Phutakalah (7 Points)	Lahowal	1986-87	2007-08	70.00	62.97	140	140	70	210	140	140	70	210	25	25	5	30	2	
Duliajan	DIBRUGARH	DIBRUGARH	15	M.D.T.W.I.S. at Rongsongi Pathar (2 Points)	Tengakhat	1987-88	1999-00	30.00	55.49	70	70	35	105	50	50	25	75						3
Duliajan	DIBRUGARH	DIBRUGARH	16	Lezioni Pathar M.D.T.W.I.S. (2 Points)	Tengakhat	1987-88	2003-04	55.00	14.00	70	70	30	100	70	70	30	100	15	15	3	18	2	
Moran	DIBRUGARH	DIBRUGARH	17	M.D.T.W.I.S.at Kachamari	Khowang	1987-88		22.50	51.10	60	60	36	96	60	60	36	96	30	30	16	46	2	
Moran	DIBRUGARH	DIBRUGARH		a) Kachamari DTWS ubder RIDF XVIII (NABARD) (2 pnts)	Khowang	2013-14	2015-16	66.16	51.10														2
Tingkhong	DIBRUGARH	DIBRUGARH	18	D.T.W.I.S.at Kenduguri (2 Points)	Tingkhong	1987-88		15.00	10.43	60	45	15	60	60	45	15	60						3
Tingkhong	DIBRUGARH	DIBRUGARH		a) Kenduguri DTWS under RIDF XVIII (NABARD) (2pts)	Tingkhong		2015-16	71.51	57.92														3
Duliajan	DIBRUGARH	DIBRUGARH	19	Na-Khongia D.T.W.I.S. (10 Points)	Tengakhat	2011-12				450	300	150	450	450	300	150	450	30	30	15	45	2	
Duliajan	DIBRUGARH	DIBRUGARH		a) Na-Khangia DTWS under RIDF XVI (NABARD) (10 Pnts.)	Tengakhat	2011-12	2015-16	351.00	336.86														2
Duliajan	DIBRUGARH	DIBRUGARH	20	Chiringkhat MDTWS (3pts)	Tengakhat	1979-80	1991-92	26.50	30.17	240	240	149	389	240	240	149	389	75	75	60	135	2	
Duliajan	DIBRUGARH	DIBRUGARH	21	L.I.S. from river Demow in Khowang area																			2
Tingkhong	DIBRUGARH	DIBRUGARH		a) Borbeel Point	Khowang	1996-97	2013-14	3.58	1.59	40	20	60	80	40	20	60	80	8	8	2	10	2	
Tingkhong	DIBRUGARH	DIBRUGARH		b) Duliabam Point	Khowang	1986-87	2013-14	24.99	27.54	80	80	20	100	80	80	20	100	15	15	5	20	2	
Moran	DIBRUGARH	DIBRUGARH		c) Bahani pathar Point	Khowang	1991-92	2013-14	1.99	6.46	80	80	20	80	80	80	20	100	10	10	2	12	2	
Lahowal	DIBRUGARH	DIBRUGARH	22	Sessa LIS	Lahowal																		4
Moran	DIBRUGARH	DIBRUGARH	23	L.I.S. from river Sessa in Lezai area	Barbarua	1987-88	2012-13	30.00	55.49	200	200	150	350	200	200	150	350						4
Moran	DIBRUGARH	DIBRUGARH	24	L.I.S. from river Demow in Khowang area	Khowang												0						4
Moran	DIBRUGARH	DIBRUGARH		a) Azarguri Old Point	Khowang	1996-97	2012-13	3.67	2.42	30	30	10	40	30	30	10	40						4
Moran	DIBRUGARH	DIBRUGARH		b) Azarguri New Point	Khowang	1996-97	2012-13	3.60	2.42	30	30	10	40	30	30	10	40						4
Moran	DIBRUGARH	DIBRUGARH		c) Naharani Point	Khowang	1991-92	2012-13	13.40	9.24	60	60	20	80	60	60	20	80						4
Tingkhong	DIBRUGARH	DIBRUGARH	25	L.I.S. from river Desang in Rongsowal area	Tingkhong	1987-88	2012-13	14.23	4.76	66	66	30	96	66	66	30	96						3
Naharkatia	DIBRUGARH	DIBRUGARH	26	L.I.S. from river Merbeel in Bhumuk pathar	Joypur	1986-87	2012-13	6.90	9.73	31	19	50	69	31	19	50	69						4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Naharkatia	DIBRUGARH	DIBRUGARH	27	Uriamguri M.D.T.W.I.S.(2 Points)	Joypur	1986-87	2001-02	13.00	14.41	70	70	35	105	70	70	35	105					4
Chabua	DIBRUGARH	DIBRUGARH	28	MDTWS at Dinjoy Satra (4pts)	Chabua	1987-88		26.00	36.16	140	140	70	210	140	140	70	210	35	35	15	50	2
Moran	DIBRUGARH	DIBRUGARH	29	Joongaon S.T.W.I.S. (16 Points.)	Khowang	1976-77	1981-82	1.97	2.83	64	64	48	112	64	64	48	112					4
Moran	DIBRUGARH	DIBRUGARH	30	Larua S.T.W.I.S. (32 Points)	Barbarua	1976-77	1985-86	4.15	6.86	128	128	96	224	128	128	96	224				0	3
Duliajan	DIBRUGARH	DIBRUGARH	31	Kheremia S.T.W.I.S. (23 Points)	Tengakhat	1976-77	1985-86	4.50	7.83	140	140	100	240	140	140	100	240					4
Tingkhong	DIBRUGARH	DIBRUGARH	32	Pilot S.T.W.I.S.at Dhaman (7 Points)	Joypur	1978-79	1981-82	1.86	2.50	28	28	21	49	28	28	21	49					4
Chabua	DIBRUGARH	DIBRUGARH	33	Pilot S.T.W.I.S. at Panitola (7 Points)	Tengakhat	1978-79	1981-82	1.86	2.59	28	28	21	49	28	28	21	49					4
Duliajan	DIBRUGARH	DIBRUGARH	34	Pilot S.T.W.I.S.at Tengakhat (7 points)	Tengakhat	1979-80	1981-82	1.86	1.17	28	28	21	49	28	28	21	49					4
Dibrugarh	DIBRUGARH	DIBRUGARH	35	Jamirah S.T.W.I.S. (16 Points.)	Barbarua	1979-80	1981-82	1.97	2.83	64	64	48	112	64	64	48	112					4
Chabua	DIBRUGARH	DIBRUGARH	36	Bogadhoria S.T.W.I.S. (16 Points.)	Panitola	1979-80	1981-82	1.94	2.45	64	64	48	112	64	64	48	112					4
Duliajan	DIBRUGARH	DIBRUGARH	37	Pithunagar S.T.W.I.S. (16 Points.)	Tengakhat	1979-80	1981-82	1.93	2.28	64	64	48	112	64	64	48	112					4
Lahowal	DIBRUGARH	DIBRUGARH	38	Chiringhola S.T.W.I.S. (50 Points)	Lahowal	1980-81	1985-86	9.56	2.51	200	200	125	325	200	200	125	325					4
Lahowal	DIBRUGARH	DIBRUGARH	39	Chagalikata S.T.W.I.S. (23 Points)	Lahowal	1980-81	1985-86	4.50	4.30	90	90	58	148	90	90	58	148					4
Chabua	DIBRUGARH	DIBRUGARH	40	Mulukgaon S.T.W.I.S.(23 Points)	Panitola	1980-81	1985-86	4.50	5.70	90	90	58	148	90	90	58	148					4
Chabua	DIBRUGARH	DIBRUGARH	41	Bhodia Mahmora S.T.W.I.S. (23 Points)	Panitola	1980-81	1987-88	4.50	5.19	90	90	58	148	90	90	58	148					4
Tingkhong	DIBRUGARH	DIBRUGARH	42	Nakhat Sonowal S.T.W.I.S. (50 Points)	Khowang	1980-81	1988-89	9.15	9.03	200	200	125	325	200	200	125	325					4
Naharkatia	DIBRUGARH	DIBRUGARH	43	L.I.S. from Singahuti Beel under Kheremia & Sessonni Mouza	Joypur	2007-08	2007-08	29.99	29.99	80	80	45	125	80	80	45	125	80	80	45	125	2
Naharkatia	DIBRUGARH	DIBRUGARH		a) L.I.S. from Singahuti Beel under Kheremia & Sessonni Mouza	Joypur	2018-19	2020-21	199.91	121.06													2
Duliajan	DIBRUGARH	DIBRUGARH	44	L.I.S. from river Buridehing in Tengakhat Kheremia	Tengakhat	1979-80	2011-12	293.71	281.30	1010	1010	480	1490	1010	1010	480	1490	75	75	46	121	2
Moran	DIBRUGARH	DIBRUGARH	45	Naharani D.T.W.I.S. (3 Points)	Khowang	1990-91		24.00	78.20	90	90	60	150	90	90	60	150	30	30	15	45	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Moran	DIBRUGARH	DIBRUGARH		a) Naharani D.T.W. S. under RIDF XVIII(NABARD)(3 pnts)	Khowang	2013-14	2015-16	102.15	79.17														2
Duliajan	DIBRUGARH	DIBRUGARH	46	M.D.T.W.I.S.at Barbam Pathar (2 Points)	Tengakhat	1987-88		15.00	11.49	60	45	15	60	60	60	35	95					0	3
Duliajan	DIBRUGARH	DIBRUGARH		a) Borbam MDTWS under RIDF XVIII(NABARD) (2 pts)	Tengakhat	2013-14	2015-16	66.70	58.80														
Tingkhong	DIBRUGARH	DIBRUGARH	47	M.D.T.W.I.S.at Dasuk Kasalubam (3 Points)	Joypur	1987-88		22.50	82.36	90	90	55	145	90	90	55	145	90	90	30	120		2
Tingkhong	DIBRUGARH	DIBRUGARH		a) Dasuk Kasalubam MDTWS under RIDF XVIII (NABARD) 3pts	Tingkhong	2013-14	2015-16	110.90	82.36														2
Lahowal	DIBRUGARH	DIBRUGARH	48	Lepetkata Kacharigaon DTWS (4pts)	Barbaruah	1990-91		34.00	75.68	120	120	67	187	120	120	67	187						3
Lahowal	DIBRUGARH	DIBRUGARH		a) Lepetkata Kacharigaon DTWS under RIDF XVIII (NABARD) (4pts) ST	Barbaruah	2013-14	2015-16	129.13	75.68														3
Duliajan	DIBRUGARH	DIBRUGARH	49	Dighalia M.D.T.W. I.S.(8 Points)	Tengakhat	1981-82				90	60	30	90	90	60	30	90	90	60	30	90		1
Duliajan	DIBRUGARH	DIBRUGARH		a) Dighaliya MDTWS under RIDF XVIII (NABARD) (3pts)	Tengakhat	2013-14	2015-16	102.30	126.36														
Duliajan	DIBRUGARH	DIBRUGARH	50	Ghumtai Hamukani DTWS under Tengakhat Development Block (4pts.) TSP	Tengakhat	2013-14	2015-16	105.80	102.60	120	120	60	180	120	120	60	180	30	30	15	45		2
Tingkhong	DIBRUGARH	DIBRUGARH	51	LIS from river Buridehing in Kololowa area under AIBP	Khowang	1979-90	1997-98	39.43	134.29	602	602	300	902	480	480	316	796	40	40	26	66		2
Tingkhong	DIBRUGARH	DIBRUGARH		a) LIS from river Buridehing in Kololowa area under AIBP	Khowang	2008-09																	2
Naharkatia	DIBRUGARH	DIBRUGARH	52	M.D.T.W.I.S. at Singibeel (2 Points) tsp	Tengakhat	1986-87	2007-08	29.99	38.06	70	70	30	100	70	70	30	100						4
Duliajan	DIBRUGARH	DIBRUGARH	53	Kopoawhua M.D.T.W.I.S (3 Points)	Tengakhat	1981-82	1999-2000	15.36	16.90	75	75	35	110	75	75	35	110						4
Lahowal	DIBRUGARH	DIBRUGARH	54	M.D.T.W.I.S. at Gorukhunda (2 pnts)	Lahowal	1987-88	1991-92	16.00	24.24	60	60	30	90	60	60	30	90	10	10	5	15		2
Dibrugarh	DIBRUGARH	DIBRUGARH	55	Dewanbari Motok Kaiborta D.T.W.I.S. (3 Pnts)	Dibrugarh	1990-91	2002-03	24.00	23.96	105	105	35	140	105	105	35	140	8	8	0	8		2
Dibrugarh	DIBRUGARH	DIBRUGARH	56	Tingkhong & Mohapulia Mora area DTWS (4pts) SC	Barbaruah	2013-14	2016-17	139.34	132.50	120	100	20	120	120	100	20	120	90	90	30	120		1
Moran	DIBRUGARH	DIBRUGARH	57	Itakhuli DTWS (4pts) SC	Barbaruah	2013-14	2016-17	105.36	130.91	120	100	20	120	120	100	20	120	90	90	30	120		1
Dibrugarh, Moran, Lahowal	DIBRUGARH	DIBRUGARH	58	PIF by STW point for farmers of SCSP Area at Dibrugarh LAC, Moran LAC & Lahowal LAC (100 pts) SC	Dibrugarh, Moran, Lahowal	2014-15	2015-16	64.68	63.61	200	200	140	340	200	200	140	340	100	100	60	160		2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE		
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total			
										11	12	13	14	15	16	17	18	19	20	21	22		23	
Tingkhong	DIBRUGARH	DIBRUGARH	59	L.I.S. from river Desang in Chapatali Pathar	Tingkhong	1980-81	2001-02	14.36	45.42	108	108	75	183	108	75	183	258							4
Duliajan	DIBRUGARH	DIBRUGARH	60	DTW I/S at Kacharipathar and Chringkhat area under Kheremia Mouza (3 pts) under TSP	Tengakhath	2019-20	2020-21	199.99	200	90	90	45	135	90	90	45	135	90	90	45	135			1
Tingkhong	DIBRUGARH	DIBRUGARH	61	Burikhowang Nahoroni Solar DTWS (2 points) under RIDF XXIV	Khowang	2019-20	2020-21	119.20	101.31	50	50	34	84	50	50	34	84	50	50	34	84			1
Dibrugarh	DIBRUGARH	DIBRUGARH	62	Matikata Aithan Solar DTWS (1 point) under RIDF XXIV	Borboruah	2019-20	2020-21	59.60	50.65	25	25	17	42	25	25	17	42	25	25	17	42			1
Moran	DIBRUGARH	DIBRUGARH	63	Panitola Pathalibam Solar DTWS (1 point) under RIDF XXIV	Khowang	2019-20	2020-21	59.60	50.65	25	25	17	42	25	25	17	42	25	25	17	42			1
Duliajan	DIBRUGARH	DIBRUGARH	64	Kacharipathar Solar DTWS (1 point) under RIDF	Tengakhath	2019-20	2020-21	59.60	50.65	25	25	17	42	25	25	17	42	25	25	17	42			1
			64	DISTRICT TOTAL DIBRUGARH		64				10549	10212	6332	16524	10363	9608	6099	15707	1636	1606	813	2419			
Dibrugarh	DIBRUGARH	DIBRUGARH		Installation of Solar and Electrical Tube well under PMKSy- HKKP- Ph-I		2018-19																		1
Moran	DIBRUGARH	DIBRUGARH		Installation of Solar and Electrical Tube well under PMKSy- HKKP- Ph-I		2018-19																		1
Duliajan	DIBRUGARH	DIBRUGARH		Installation of Solar and Electrical Tube well under PMKSy- HKKP- Ph-I		2018-19																		1
Naharkatia	DIBRUGARH	DIBRUGARH		Installation of Solar and Electrical Tube well under PMKSy- HKKP- Ph-I		2018-19																		1
Tingkhong	DIBRUGARH	DIBRUGARH		Installation of Solar and Electrical Tube well under PMKSy- HKKP- Ph-I	Tengakhath, Tingkhong, Barbarua, Joypur	2018-19	1530.62		99															1
				DIBRUGARH- PMKSY			276			1104	1104	552	1656	1104	1104	552	1656	1104	1104	552	1656	1104	1656	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
DISTRICT::GOALPARA																							
Abhayapuri South	BONGAIGAO N	GOALPARA	1	Khandkhowa Char S.T.W.I.S. (5 points)	Kharmuja Balajani	1980-81	1988-89	N.A.	N.A.	64	64	40	104	64	64	40	104					0	3
Goalpara East	GOALPARA	GOALPARA	2	Matia L.I.S.	Matia	1974-75	1977-78	4.80	3.52	290	290	230	520	290	290	230	520	115	115	85	200	2	
Goalpara East	GOALPARA	GOALPARA		a) Improvement of Matia L.I.S.	Matia		2008-09	2.18	N.A.				0				0				0	2	
Goalpara East	GOALPARA	GOALPARA		b) Water Course to Matia L.I.S.	Matia	1988-89	1989-90	1.40	N.A.				0				0				0	2	
Goalpara East	GOALPARA	GOALPARA		c) Modernisation of Matia L.I.S. (3 Points) (i) Dohela Point, (ii) Sidleebeel Point, (iii) Islampur Point	Matia	1984-85	1988-89	16.91	16.34								0					2	
Goalpara East	GOALPARA	GOALPARA		d) Reconstuction of Kaliasatra LIS	Krishnai	2008-09	2009-10	19.00	10.50								0					2	
Goalpara East	GOALPARA	GOALPARA		e) Improvement of Islampur LIS	Kuchdhuwa	2008-09	2009-10	18.00	10.74								0				0	2	
Goalpara East	GOALPARA	GOALPARA		f) Reconstruction of Sidlibeel LIS	Matia	2008-09	2009-10	12.00	10.00								0				0	2	
Goalpara East	GOALPARA	GOALPARA		g) Matia LIS (Dophela pt. Sidlibeel pt. Islampur Pt. & Kaliasastra Pt.)	Matia	2009-10	2013-14	322.57	312.43													2	
Goalpara East	GOALPARA	GOALPARA	3	Tinthengia Rajapara D.T.W.I.S.	Matia	1985-86	1991-92	11.83	12.78	40	40	40	80	40	40	40	80	25	25	25	50	2	
Goalpara East	GOALPARA	GOALPARA		a) Tinthengia Rajapara D.T.W.I.S.	Matia	2012-13	2013-14	4.43	4.41													2	
Goalpara West	GOALPARA	GOALPARA	4	Simulbari D.T.W.I.S. Pt. I,II & III	Kharmuja	1985-86	1991-92	24.99	19.68	120	120	80	200	120	120	80	200	35	35	35	70	2	
Goalpara West	GOALPARA	GOALPARA		a) Simulbari D.T.W.I.S. Pt. I,II & III	Kharmuja	2012-13	2013-14	4.68	4.22				0									2	
Goalpara East	GOALPARA	GOALPARA	5	Hadigaon D.T.W.I.S. Pt.- I, II, III	Matia	1985-86	1989-90	24.99	30.70	120	120	96	216	120	120	96	216	45	45	45	90	2	
Goalpara East	GOALPARA	GOALPARA		a) Hadigaon D.T.W.I.S. Pt. III	Matia	2011-12	2012-13	16.37	15.45													2	
Goalpara East	GOALPARA	GOALPARA	6	Manikpur D.T.W.I.S.	Krishnai	1985-86	1989-90	24.99	24.81	120	120	96	216	120	120	96	216	80	80	80	160	2	
Goalpara East	GOALPARA	GOALPARA		a) Manikpur D.T.W.I.S. Pt. I & II	Krishnai	2012-13	2013-14	3.84	8.10				0									2	
Goalpara East	GOALPARA	GOALPARA	7	Muralijhar D.T.W.I.S.	Matia	1990-91	1998-99	14.48	9.37	35	35	35	70	35	35	28	63					3	
Goalpara East	GOALPARA	GOALPARA		a) Muralijhar D.T.W.I.S.	Matia	2011-12	2012-13	16.44	9.90				0									3	
Goalpara West	GOALPARA	GOALPARA	8	Ambari D.T.W.I.S.	Kharmuja	1985-86	1990-91	58.42	18.41	80	80	80	160	80	80	80	160					3	
Goalpara West	GOALPARA	GOALPARA		a) Ambari D.T.W.I.S. Phase II	Kharmuja	1991-92	1991-92	5.00	0.16				0									3	
Goalpara West	GOALPARA	GOALPARA		b) Ambari D.T.W.I.S. Pt. I & II	Kharmuja	2012-13	2013-14	3.06	2.93				0									3	
Goalpara West	GOALPARA	GOALPARA	9	Baguan D.T.W.I.S. 2 Pts	Kharmuja	1987-88		85	21.07	80	80	80	160	40	40	23	63	30	30	30	60	2	
Goalpara West	GOALPARA	GOALPARA		a) Baguan D.T.W.I.S. Pt. 1	Kharmuja	2011-12	2013-14	19.15	7.57													2	
Jaleswar	GOALPARA	GOALPARA	10	Baladmarichar DTWIS	Jaleswar	1985-86	1991-92	14.47	8.66	40	40	32	72	40	40	32	72					4	
Jaleswar	GOALPARA	GOALPARA			Jaleswar	1986-87	1991-92	11.34	7.37	40	40	32	72	40	40	32	72					4	
Goalpara East	GOALPARA	GOALPARA	12	Hatigaon F.I.S.	Balijana	1986-87	2014-15	346.69	304.00	213	213	165	378	213	213	165	378	20	20	20	40	2	
Goalpara East	GOALPARA	GOALPARA		a) Hatigaon F.I.S. Under AIBP	Balijana	2008-09	2010-11															2	
Goalpara East	GOALPARA	GOALPARA	13	Saplengkata F.I.S.	Balijana	2009-10	2014-15	400.00	380.65	200	200	160	360	200	200	160	360	90	60	60	120	2	
Goalpara East	GOALPARA	GOALPARA	14	Pandoba FIS	Balizona	2014-15	2019-20	99.80	19.49	70	70	52	122	70	70	52	122	70	70	52	122	1	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Goalpara East	GOALPARA	GOALPARA	15	Krishnai L.I.S.	Krishnai	1975-76	1976-77	2.84	N.A.	300	300	200	500	193	193	115	308					3
Goalpara East	GOALPARA	GOALPARA		a) Improvement of Krishnai L.I.S.	Krishnai	1983-84	1991-92	10.50	N.A.													3
Goalpara East	GOALPARA	GOALPARA		b) C.A.D. to Krishnai L.I.S.	Krishnai	1980-81	1989-90	1.89	N.A.													3
Goalpara East	GOALPARA	GOALPARA		c) Krishnai L.I.S.	Krishnai	2009-10	2011-12	305.66	174.45													3
Goalpara East	GOALPARA	GOALPARA	16	Sizukona L.I.S.	Balijana	1983-84	1991-92	34.57	40.63	300	300	171	471	300	300	171	471					0
Goalpara East	GOALPARA	GOALPARA		a) Water Course to Sizukona L.I.S.	Balijana	1987-88		3.16	9.90													0
Goalpara East	GOALPARA	GOALPARA		b) Reconstruction of Sizukona L.I.S.	Balijana	2008-09	2011-12	63.04	72.37													0
Goalpara East	GOALPARA	GOALPARA	17	Pahlanpara L.I.S.	Matia	2008-09	2011-12	154.33	171.17	120	120	96	216	120	120	96	216	10	10	10	20	2
Jaleswar	GOALPARA	GOALPARA	18	Joyramkuchi D.T.W.I.S.	Lakhipur	1986-87	1990-91	11.89	9.20	40	40	32	72	40	40	32	72					0
Jaleswar	GOALPARA	GOALPARA		a) Joyramkuchi D.T.W.I.S.	Lakhipur	2011-12	2013-14	12.24	11.35													3
Goalpara East	GOALPARA	GOALPARA	19	Mornoi Expl Cum Production Type D.T.W.I.S.	Matia	1984-85	1988-89	5.22	2.47	40	40	40	80	40	40	40	80					4
Jaleswar	GOALPARA	GOALPARA	20	Marichabari D.T.W.I.S.	Jaleswar	1990-91		26.00	4.95	40	40	32	72	40	40	32	72	35	35	35	70	1
Jaleswar	GOALPARA	GOALPARA		a) Improvement of Morichabari D.T.W.I.S.	Jaleswar	2006-07	2007-08	7.50	7.50													1
Jaleswar	GOALPARA	GOALPARA		b) Marichabari D.T.W.I.S.	Jaleswar	2011-12	2013-14	14.38	7.28													1
Jaleswar	GOALPARA	GOALPARA	21	Remodelling of Dharsi F.I.S. INVT.	Lakhipur	2008-09	2009	19.18	19.00	50	50	50	100	50	50	50	100					3
Jaleswar	GOALPARA	GOALPARA	22	Ghagua F.I.S. INVT.	Jaleswar	1982-83	2010-11	164.00	152.89	700	700	700	1400	700	700	700	1400	160	160	160	320	2
Jaleswar	GOALPARA	GOALPARA		a) Improvement of Ghagua F.I.S. INVT.	Jaleswar	2009-10	2016-17	300.00	292.83													2
Jaleswar	GOALPARA	GOALPARA	23	Jinjiram L.I.S. INVT.	Jaleswar	2008-09	2010-11	80.00	79.57	80	80	60	140	80	80	60	140	10	10	10	20	2
Jaleswar	GOALPARA	GOALPARA	24	Damribhasa I.S. under AIBP INVT.	Jaleswar	2008-09	2016-17	132.16	106.63	220	220	165	385	220	220	165	385	70	70	57	127	2
Jaleswar	GOALPARA	GOALPARA	25	Silkhapara I.S. under AIBP 2009-10 INVT.	Jaleswar	2009-10	2016-17	420.00	277.10	290	290	230	520	290	290	230	520	120	120	95	215	2
Jaleswar	GOALPARA	GOALPARA	26	Construction of Stream Bundh & Brick canal at Kalapani village from Kanari river MECH	Lakhipur	2002-03	2003-04	N.A.	N.A.	15		15	15	15		15	15					0
Goalpara East	GOALPARA	GOALPARA	27	Kuruabhasa D.T.W.I.S (2 Points) MECH	Lakhipur	1985-86	1991-92	N.A.	11.91	80	80	80	160	80	80	80	160					4
Goalpara East	GOALPARA	GOALPARA	28	Sidhabari Bakaitari D.T.W.I.S. (3 Points) MECH	Matia	1977-78	1986-87	17.44	21.44	100	100	80	180	100	100	80	180					4
Goalpara East	GOALPARA	GOALPARA	29	Dalgoma Kadomtola D.T.W.I.S. (8 Points.) MECH	Matia	1977-78	1986-87	26.14	41.24	380	380	100	480	380	380	100	480					4
Jaleswar	GOALPARA	GOALPARA	30	Jaleswar D.T.W.I.S. MECH	Jaleswar	1980-81	1988-89	31.45	15.42	160	160	50	210	160	160	50	210					4
Jaleswar	GOALPARA	GOALPARA	31	Tokiamari D.T.W.I.S. (2 Points) MECH	Lakhipur	1985-86	1988-89	9.96	12.69	90	88	32	120	90	88	32	120					4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE		
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total			
										11	12	13	14	15	16	17	18	19	20	21	22		23	
Jaleswar	GOALPARA MECH	GOALPARA	32	Jaleswar Banyaguri D.T.W.I.S.(1 Point)	Jaleswar	1985-86	1988-89	14.35	11.30	40	40	20	60	40	40	20	60					0	3	
Goalpara East	GOALPARA MECH	GOALPARA	33	Bakaitari D.T.W.I.S. (2 Points)	Matia	1985-86	1988-89	11.78	13.48	90	90	30	120	90	90	30	120							4
Goalpara East	GOALPARA MECH	GOALPARA	34	Moilaputa Baladmari D.T.W.I.S.(1 Point)	Balijana	1986-87	1988-89	5.23	6.80	45	45	15	60	45	45	15	60							4
Goalpara West	GOALPARA MECH	GOALPARA	35	Garobhatkhowa Nachanipara DTWIS (1 Pnt)	Kharmuja	1991-92	1998-99	2.49	2.42	40	40	40	80	40	40	40	80							3
Goalpara West	GOALPARA MECH	GOALPARA	36	Katlitari D.T.W.I.S. (1 Point)	Kharmuja	1998-99	2001-02	2.50	17.18	40	40	20	60	40	40	20	60							3
Jaleswar	GOALPARA MECH	GOALPARA	37	Superivita char area S.T.W.I.S. (7 Points)	Jaleswar	1978-79	1979-80	1.96	1.64	42		42	42	42		42	42							4
Jaleswar	GOALPARA MECH	GOALPARA	38	Kaminivita char area S.T.W.I.S. (7 Points.)	Jaleswar	1978-79	1979-80	1.90	109.00	42		42	42	42		42	42							4
Goalpara East	GOALPARA MECH	GOALPARA	39	Bapupara L.D.T.W.I.S. (14 Points.)	Balijana	1979-80	1986-87	3.90	1.90	60	60	24	84	60	60	24	84							4
	GOALPARA MECH	GOALPARA	40	PIF through C.G.W.B. D.T.W.I.S.(Narangabari & Falimari Points)	Jaleswar	1980-81	1988-89																	4
	GOALPARA MECH	GOALPARA	41	Goroimari DTWIS	Balijana	1987-88	1995-96																	4
	GOALPARA MECH	GOALPARA	42	Borjuli DTWIS	Balijana	1993-94	1999-2000																	3
Goalpara East	GOALPARA MECH	GOALPARA	43	Gosaibari Joypur Exploratory D.T.W.I.S., Phase-II	Matia	1991-92		7.23	50	80	80	80	160											3
	GOALPARA MECH	GOALPARA		a) Gosaibari -Joypur DTWIS	Matia	1993-94	2000-01																	3
Dudhnoi	DUDHNOI	GOALPARA	44	Simlitola D.T.W.I.S. Pt-I	Rongjuli	1988-89	2007-08	24.49	17.56	30	30	30	60	30	30	30	60	30	30	30	60			2
Dudhnoi	DUDHNOI	GOALPARA		a) Simlitola D.T.W.I.S. Pt-I(13th Finance)	Rongjuli	2012-13		11.82	9.86															2
Dudhnoi	DUDHNOI	GOALPARA	45	Simlitola D.T.W.I.S. Pt-II	Rongjuli	1988-89	2007-08	10.35	17.56	30	30	20	50	30	30	20	50							4
Dudhnoi	DUDHNOI	GOALPARA	46	Simlitola D.T.W.I.S. PH-II	Rongjuli	1992-93		9.23		30	30	30	60	30	30	30	60	30	30	30	60			1
Dudhnoi	DUDHNOI	GOALPARA		a) Simlitola D.T.W.I.S. PH-II under NABARD	Rongjuli	2013-14		44.39	31.19															1
Dudhnoi	DUDHNOI	GOALPARA	47	Khutabari D.T.W.I.S. (Point - I)	Rongjuli	1989-90	2007-08	9.75	20.66	30	30	15	45	30	30	15	45	30	30	10	40			1
Dudhnoi	DUDHNOI	GOALPARA	48	Khutabari D.T.W.I.S. (Point -II)	Rongjuli	1989-90	2007-08	9.75	20.66	30	30	15	45	30	30	15	45	30	30	10	40			1
Dudhnoi	DUDHNOI	GOALPARA		a) Khutabari D.T.W.I.S. (Point -II)(13th Finance)	Rongjuli	2012-13		6.54	6.13															1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Dudhnoi	DUDHNOI	GOALPARA	49	Kornoi F.I.S.	Kushdhowa	1962-63	1968-69	13.40	16.82	800	800	120	920	800	800	120	920	220	200		200	2
Dudhnoi	DUDHNOI	GOALPARA		a) Improvement of Kornoi F.I.S.	Kushdhowa	2009-10	2015-16	988.29	903.93				0									2
Dudhnoi	DUDHNOI	GOALPARA	50	Marki F.I.S	Rongjuli	1992-93	2009-10	325.00	294.27	380	380	298	678	380	380	298	678					3
Dudhnoi	DUDHNOI	GOALPARA		a) Marki F.I.S Phase-III	Rongjuli	2008-09	2009-10	300.00	285.08				0									3
Dudhnoi	DUDHNOI	GOALPARA		b) Marki F.I.S Phase-II	Rongjuli	2008-09	2011-12	88.30	84.42				0									3
Dudhnoi	DUDHNOI	GOALPARA	51	Khehrang F.I.S.	Kushdhowa	1963-64	1979-80	4.58	6.99	150	150	40	190	150	150	40	190	5	5	5	10	2
Dudhnoi	DUDHNOI	GOALPARA	52	Rongronga F.I.S.	Kushdhowa	1963-64	1968-69	5.80	9.55	800	800	111	911	800	800	111	911	250	250		250	2
Dudhnoi	DUDHNOI	GOALPARA		a) Improvement of Rongronga F.I.S.	Kushdhowa	2008-09	2009-10	176.90	160.71				0									2
Dudhnoi	DUDHNOI	GOALPARA		b) Improvement of Rongronga F.I.S. Phase-II	Kushdhowa	2009-10	2011-12	250.00	230.75				0									2
Dudhnoi	DUDHNOI	GOALPARA	53	Habri F.I.S.	Kushdhowa	1964-65	1968-69	7.99	14.46	650	650	50	700	650	650	50	700	450	420		420	2
Dudhnoi	DUDHNOI	GOALPARA		a) Improvement of Habri F.I.S.	Kushdhowa	2008-09	2011-12	250.00	223.29				0									2
Dudhnoi	DUDHNOI	GOALPARA		b) Improvement of Habri F.I.S. Phase-II	Kushdhowa	2010-11	2018-19	200.00	5.27				0									2
Dudhnoi	DUDHNOI	GOALPARA	54	Dandalama F.I.S.	Kushdhowa	1970-71	1977-78	9.16	14.12	250	250	195	445	250	250	195	445	40	80		80	2
Dudhnoi	DUDHNOI	GOALPARA		a) Improvement of Dandalama F.I.S. Phase-I	Kushdhowa	2007-08	2008-09	37.00	35.37				0									2
Dudhnoi	DUDHNOI	GOALPARA		b) Improvement of Dandalama F.I.S. Phase-II	Kushdhowa	2009-10	2010-11	50.00	49.99				0									2
Dudhnoi	DUDHNOI	GOALPARA	55	Aithan F.I.S.	Rongjuli	2009-10	2014-15	100.00	74.93	200	200		200	200	200		200	80	61	10	71	2
Dudhnoi	DUDHNOI	GOALPARA	56	Bhalukjuli F.I.S.	Rongjuli	1976-77	2010-11	50.00	4.39	175	175	85	260	175	175	85	260	50	50	15	65	2
Dudhnoi	DUDHNOI	GOALPARA		a) Revival Bhalukjuli F.I.S.	Rongjuli	2011-12	2014-15	59.67	54.44				0									2
Dudhnoi	DUDHNOI	GOALPARA	57	Thekachung Benchumari F.I.S.	Kushdhowa	1982-83	1988-89	36.18	45.44	250	250	125	375	250	250	125	375	65	50		50	2
Dudhnoi	DUDHNOI	GOALPARA		a) Improvement of Thekachung Benchumari F.I.S.	Kushdhowa	2009-10	2014-15	112.77	88.20				0									2
Dudhnoi	DUDHNOI	GOALPARA	58	Constn.of Garojan Dong Bundh F.I.S.	Rongjuli	2009-10	2012-13	59.12	47.50	160	160	50	210	160	160	50	210	210	160	50	210	1
Dudhnoi	DUDHNOI	GOALPARA	59	Kornoi river Sarkarijan Dong F.I.S.	Rongjuli	2010-11	2012-13	29.38	19.96	50	50		50	50	50		50	50	50		50	1
Dudhnoi	DUDHNOI	GOALPARA	60	Khera Dohela L.I.S.	Kushdhowa	1972-73	1977-78	9.80	20.09	425	425	175	600	425	425	175	600					3
Dudhnoi	DUDHNOI	GOALPARA	61	Bakrakhuti L.I.S.	Kushdhowa	1979-80	1983-84	4.83	13.95	200	200	50	250	200	200	50	250					3
Dudhnoi	DUDHNOI	GOALPARA		a) Improvement of Bakrakhuti L.I.S.	Kushdhowa	1993-94		15.21	4.67				0				0					3
Dudhnoi	DUDHNOI	GOALPARA	62	Tiplai Bhakatpara D.T.W.I.S. (Pt. no 1)	Rongjuli	1989-90	2008-09	19.73	10.10	30	30	30	60	30	30	30	60	30	30	30	60	1
Dudhnoi	DUDHNOI	GOALPARA	63	Tiplai Bhakatpara D.T.W.I.S. (Pt. no 2)	Rongjuli	1989-90	2008-09			30	30	30	60	30	30	30	60	30	30	30	60	1
Dudhnoi	DUDHNOI	GOALPARA	64	Kushdhowa D.T.W.I.S. (2 points)	Kushdhowa	1990-91	2001-02	14.09	14.50	70	60	60	120	70	60	60	120				0	3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Dudhnoi	DUDHNOI	GOALPARA	65	Bamunigaon D.T.W.I.S. (Pt. no. 1)	Rongjuli	1989-90		25.01	N.A.	30	30	30	60	30	30	30	60					3
Dudhnoi	DUDHNOI	GOALPARA		a) Bamunigaon D.T.W.I.S. (Pt. no. 1)13th Fin	Rongjuli	2012-13		10.39	9.90				0									3
Dudhnoi	DUDHNOI	GOALPARA	66	Bamunigaon D.T.W.I.S. (Pt. no. 2)	Rongjuli	2012-13		12.45	11.54	30	30	30	60	30	30	30	60					3
Dudhnoi	DUDHNOI	GOALPARA	67	Salpai DTWIS	Matia	1992-93		12.85		30	30	30	60	30	30	30	60	30	30	30	60	1
Dudhnoi	DUDHNOI	GOALPARA		a) Salpai DTWIS ubder Nabard	Matia	2013-14		44.48	31.19				0									1
Dudhnoi	DUDHNOI	GOALPARA	68	Rongjuli Expl.Cum Prod.Type D.T.W.I.S. (1 Point)	Rongjuli	1990-91		9.23		30	30	30	60	30	30	30	60					3
Dudhnoi	DUDHNOI	GOALPARA		a) Rongjuli Expl.Cum Prod.Type D.T.W.I.S. (1 Point) under NABARD	Rongjuli	2013-14		44.27	37.45													3
Dudhnoi	DUDHNOI	GOALPARA	69	Kumar Putona D.T.W.I.S.	Rongjuli	1992-93		12.85		30	30	30	60	30	30	30	60	30	30	30	60	1
Dudhnoi	DUDHNOI	GOALPARA		a) Kumar Putona D.T.W.I.S. under NABARD	Rongjuli	2013-14		44.26	38.21				0									1
Dudhnoi	DUDHNOI	GOALPARA	70	Deosila F.I.S.	Rongjuli	1981-82	1986-87	89.91	41.35	974	974	209	1183	974	974	209	1183	485	300	150	450	2
Dudhnoi	DUDHNOI	GOALPARA		a) Improvement of Deosila F.I.S..	Rongjuli	2008-09	2009-10	104.00	84.00				0									2
Dudhnoi	DUDHNOI	GOALPARA		b) Improvement of Deosila F.I.S., Phase-II	Rongjuli	2009-10	2012-13	145.00	129.80				0									2
Dudhnoi	DUDHNOI	GOALPARA	71	Ranipathar F.I.S.	Rongjuli	2017-18	2020-21	190.00		80	80	80	160	80	80	80	160	80	80	80	160	2
Dudhnoi	DUDHNOI	GOALPARA	72	Bahati L.I.S.	Matia	1988-89	1992-93	52.63	77.82	380	380	380	760	380	380	380	760	150	50	12	62	2
Dudhnoi	DUDHNOI	GOALPARA		a) Improvement of Bahati L.I.S.	Matia	2009-10	2015-16	104.00	81.35				0									2
Dudhnoi	DUDHNOI	GOALPARA	73	Sipina D.T.W.I.S. (1 Point)	Kuchdhuwa	1991-92		9.23		30	30	30	60	30	30	30	60	30	30	30	60	1
Dudhnoi	DUDHNOI	GOALPARA		a) Sipina D.T.W.I.S. (1 Point)	Kuchdhuwa	2013-14		44.29	30.79				0									1
Dudhnoi	DUDHNOI	GOALPARA	74	Sutarpara DTWIS	Matia	1992-93		12.85		30	30	30	60	30	30	30	60	30	30	30	60	1
Dudhnoi	DUDHNOI	GOALPARA		a) Sutarpara DTWIS under NABARD	Matia	2013-14		44.26	37.49				0									1
Dudhnoi	DUDHNOI	GOALPARA	75	Kornoi Expl.Cum Propd.Type D.T.W.I.S. (1 Point)	Rongjuli	1990-91		9.23	1.66													4
Dudhnoi	DUDHNOI	GOALPARA	76	Kariapara DTWIS	Matia	1992-93		9.23		30	30	30	60	30	30	30	60	30	30	30	60	1
Dudhnoi	DUDHNOI	GOALPARA		a) Kariapara DTWIS under NABARD	Matia	2013-14		44.39	30.38				0				0					1
			76	DISTRICT TOTAL GOALPARA			76			11440	11329	6102	17431	11213	11102	5873	16975	3380	2971	1411	4382	
Dudhnoi	DUDHNOI	GOALPARA		Installation of Tube well schemes under PMKSY-HKPP Access to Ground water under Dudhnoi LAC for the year 2019-20	Rongjuli, Matia, Krishnai, Kuchdhuwa	2019-20		418.74	81													1
				GOALPARA PMKSY			30			120	120	60	180	120	120	60	180	120	120	60	180	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
DISTRICT::GOLAGHAT																						
Sarupathar	GOLAGHAT	GOLAGHAT	1	Fallangani F.I.S.	Morangi	1962-63	1967-68	4.53	4.86	550	550	50	600	550	550	50	600					3
Sarupathar	GOLAGHAT	GOLAGHAT		a) Extension & Improvement of Fallangani F.I.S.	Morangi	1985-86		18.60	48.02													3
Sarupathar	GOLAGHAT	GOLAGHAT		b) Remodelling of Fallangani F.I.S.	Morangi	2008-09	2011-12	77.05	4.86													3
Bokakhat	GOLAGHAT	GOLAGHAT	2	Dirring F.I.S.	Golaghat West	1971-72	1972-73	2.48	1.27	150	150	50	200	150	150	50	200	150	150	50	200	1
Bokakhat	GOLAGHAT	GOLAGHAT		a) Remodelling Of Dirring F.I.S.	Golaghat West	1978-79	1987-88	2.40	2.08													1
Bokakhat	GOLAGHAT	GOLAGHAT		b) Improvement of Dirring F.I.S.	Golaghat West	1986-87	1992-93	5.00	5.08													1
Bokakhat	GOLAGHAT	GOLAGHAT		c) Renovation of Dirring F.I.S.	Golaghat West	2007-08	2010-11	40.00	39.42													1
Bokakhat	GOLAGHAT	GOLAGHAT	3	Laharjan F.I.S.	Golaghat West	2010-11	2016-17	213.00	189.79	150	150	100	250	150	150	100	250	150	150	100	250	1
Golaghat	GOLAGHAT	GOLAGHAT	4	Garangajan F.I.S.	Golaghat East	1974-75	1975-76	2.48	2.08	48	30	18	48	48	30	18	48	10	10	5	15	2
Golaghat	GOLAGHAT	GOLAGHAT		a) Remodelling of Garangajan F.I.S.	Golaghat East	1978-79	1987-88	0.82	0.41													2
Bokakhat	GOLAGHAT	GOLAGHAT	5	Kohora F.I.S.	Golaghat West	1984-85	2005-06	44.62	41.72	100	137	68	205	100	137	68	205	100	40	60	100	2
Golaghat	GOLAGHAT	GOLAGHAT	6	Meranadi F.I.S.	Gomariguri	2008-09	2012-13	150.00	147.16	150	150	60	210	150	150	60	210	150	150	55	205	1
Golaghat	GOLAGHAT	GOLAGHAT	7	Sisupani F.I.S.	Gomariguri	2008-09	2012-13	380.00	362.66	500	500	200	700	500	300	200	500	500	300	150	450	1
Bokakhat	GOLAGHAT	GOLAGHAT	8	Diffolo F.I.S.	Golaghat West	2011-12	2018-19	446.00	413	450	450	150	600	450	450	150	600	300	300	150	450	2
Khumtai	GOLAGHAT	GOLAGHAT	9	Kathalguri, Padumoni & Sarupathar L.I.S.a)Hudupara b)Da-chamua c)ltonia Mirigaon d)Ghograpathar L.I. point	Golaghat Central	1974-75	1976-77	13.53	13.34	156	132	92	224	156	132	92	224				0	3
Sarupathar	GOLAGHAT	GOLAGHAT	10	KPS LIS - Bilpathar L.I.Point	Golaghat South	1974-75	1976-77	3.88	3.80	50	50	20	70	50	50	20	70					4
Sarupathar	GOLAGHAT	GOLAGHAT		a) KPS LIS - Koirigaon L.I. point	Golaghat South	1974-76	1976-78	3.67	3.67	50	50	20	70	50	50	20	70					4
Khumtai	GOLAGHAT	GOLAGHAT	11	L.I.S. from River Dhansiri in Khumtai Mouza.	Golaghat Central	1974-75	1981-82	11.42	11.30	323	275	210	485	275	275	210	485	50	50	20	70	2
Sarupathar	GOLAGHAT	GOLAGHAT	12	L.I.S. from river Dhansiri in Sarupathar Mouza- Nagajuri & Panjan pt.	Golaghat South	1974-75	1981-82	21.32	20.87	100	100	50	150	100	100	70	170	100	60	40	100	2
Bokakhat	GOLAGHAT	GOLAGHAT	13	Kankachang L.I.S	Golaghat East	1974-75	1981-82	16.50	10.40	300	300	90	390	300	300	90	390					4
Golaghat	GOLAGHAT	GOLAGHAT	14	L.I.S. from river Doyang in Athgaon Mouza.	Golaghat East	1975-76	1988-89	18.81	18.79	518	518	397	915	518	518	397	915					3
Golaghat	GOLAGHAT	GOLAGHAT		a) Improvement of L.I.S. from river Doyang in Athgaon Mouza.	Golaghat East	1986-87	1991-92	3.50	5.24													3
Sarupathar	GOLAGHAT	GOLAGHAT	15	L.I.S. from river Dhansiri in Borpathar Mouza (3Points) - Sewaguri Pt.	Golaghat South	1976-77	1981-82	16.25	15.98	380	380	200	580	380	380	200	580	105	60	45	105	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Sarupathar	GOLAGHAT	GOLAGHAT	16	L.I.S. from river Doyang in Borpathar & Sarupather area-Borbali pt.	Golaghat South	1976-77	1981-82	23.42	22.68	500	500	300	800	500	500	300	800	250	150	100	250	2
Sarupathar	GOLAGHAT	GOLAGHAT		a) Renovation of L.I.S. from river Doyang in Borpathar & Sarupather area	Golaghat South	2007-08	2009-10	92.00	60.57													2
Dergaon	GOLAGHAT	GOLAGHAT	17	L.I.S. from river Gelabeel Nadi in Dergaon and Missamara Mouza	Golaghat North	1978-79	1991-92	49.42	43.12	810	810	400	1210	400	400	200	600					4
Dergaon	GOLAGHAT	GOLAGHAT		a) Improvement of L.I.S. from river Gelabeel Nadi in Dergaon and Missamora Mouza	Golaghat North	1991-92		54.24	13.64													4
Golaghat	GOLAGHAT	GOLAGHAT	18	DA Chamua LIS (2points)	ED Block	1974-75	1976-77	N.A.	13.34	80	80	20	100	80	80	20	100	20	20	20	40	2
Sarupathar	GOLAGHAT	GOLAGHAT	19	L.I.S. from river Doyang in Rongagora area.	Golaghat South	1985-86	1987-88	7.39	7.31	50	50	45	95	50	50	45	95					3
Sarupathar	GOLAGHAT	GOLAGHAT	20	L.I.S. from river Doyang in Nabeel area	Golaghat South	1985-86	1987-88	7.39	7.24	50	50	45	95	50	50	45	95					4
Bokakhat	GOLAGHAT	GOLAGHAT	21	L.I.S. from Markan beel in Kuruabahi area	Golaghat West	1985-86	1990-91	6.59	6.32	75	71	49	120	71	71	49	120				0	3
Bokakhat	GOLAGHAT	GOLAGHAT		a) Imp of L.I.S. from Markan beel in Kuruabahi area	Golaghat West	2011-12	2013-14	19.06	18.18													3
Sarupathar	GOLAGHAT	GOLAGHAT	22	L.I.S. from river Dhansiri in Chungajan area, Point No. 1 and Point No.2	Golaghat South	1986-87	1991-92	7.29	6.49	96	96	50	146	46	46	41	87					4
Sarupathar	GOLAGHAT	GOLAGHAT	23	L.I.S. from river Dhansiri in Podumoni area.	Golaghat South	1986-87	1991-92	7.25	7.22	50	50	45	95	50	50	45	95					3
Bokakhat	GOLAGHAT	GOLAGHAT	24	L.I.S. from river Dhansiri in Mahura Mouza	Golaghat West	1979-80	1994-95	47.16	28.67	1234	1234	600	1834	420	420	115	535					3
Khumtai	GOLAGHAT	GOLAGHAT	25	L.I.S. from river Doyang in Molhanitup area.	Golaghat East	1986-87	1992-93	14.98	14.98	100	45	105	150	105	105	45	150					3
Sarupathar	GOLAGHAT	GOLAGHAT	26	L.I.S. from river Doyang in Baraghorla area	Golaghat South	1986-87	1994-95	7.00	6.96	48	45	41	86	48	48	25	73					4
Sarupathar	GOLAGHAT	GOLAGHAT	27	Sarupathar D.T.W.I.S.	Golaghat South	1959-60	1961-62	8.80	7.04	30	30	15	45	30	30	15	45				0	3
Khumtai	GOLAGHAT	GOLAGHAT	28	Naharani D.T.W.I.S. (12 Points)	Golaghat East	1976-77	1985-86	24.92	24.60	400	400	200	600	400	400	200	600	150	150	50	200	2
Khumtai	GOLAGHAT	GOLAGHAT	29	Rahdhalla D.T.W.I.S. (10 Points)	Golaghat Central	1977-78	1986-87	24.92	24.78	400	400	90	490	390	390	100	490	150	120	80	200	2
Sarupathar	GOLAGHAT	GOLAGHAT	30	Premhora D.T.W.I.S. 2 pts.	Golaghat South	1978-79	1986-87	14.61	14.54	60	40	20	60	60	40	20	60	60	40	20	60	1
Sarupathar	GOLAGHAT	GOLAGHAT	31	D.T.W.I.S. in drought affected area in Rengmapathar area	Golaghat South	1987-88	1994-95	39.31	38.27	200	180	170	350	200	180	170	350	30	20	10	30	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Sarupathar	GOLAGHAT	GOLAGHAT	32	Rajapukhuri D.T.W.I.S. (6 Points)	Golaghat South	1986-87	1994-95	81.48	80.20	360	360	200	560	360	200	160	360	90	60	30	90	2
Sarupathar	GOLAGHAT	GOLAGHAT	33	Imp of Garbasti D.T.W.I.S. (1 Point)	Golaghat South	1985-86	1994-95	6.00	5.08	30	26	28	54	30	26	28	54					3
Sarupathar	GOLAGHAT	GOLAGHAT		a) Garbasti D.T.W.I.S. (1 Point)	Golaghat South	2011-12	2014-15	19.60	18.40													3
Sarupathar	GOLAGHAT	GOLAGHAT	34	Naojan D.T.W.I.S.	Golaghat South	2011-12	2014-15	19.56	13.63	30	30	30	60	30	30	30	60					3
Khumtai	GOLAGHAT	GOLAGHAT	35	Exploratory cum production type D.T.W.I.S. at a)Rajabhahar b)Chetiagaon c)Kumargaon	Golaghat North	1978-79	1988-89	12.12	9.68	126	102	90	192	112	102	90	192	30	30	15	45	2
Sarupathar	GOLAGHAT	GOLAGHAT	36	Pabhajan D.T.W.I.S. (1 Points)	Golaghat South	1978-79	1986-87	14.61	14.54	60	40	20	60	60	40	20	60	60	40	20	60	1
Dergaon	GOLAGHAT	GOLAGHAT	37	M.D.T.W.I.S. at Brahmaputra G.P. (10 Points)	Golaghat North	1978-79	2001-02	47.46	47.46	200	200	100	300	150	150	100	250	75	75	30	105	2
Golaghat	GOLAGHAT	GOLAGHAT	38	Chakaliapather D.T.W.I.S. (5 Points)	Golaghat East	1980-81	1986-87	34.10	33.72	400	400	200	600	280	280	140	420	30	30	20	50	2
Sarupathar	GOLAGHAT	GOLAGHAT	39	D.T.W.I.S. in Naloni Betoni Pather area	Golaghat South	1984-85	1988-89	13.85	13.63	120	70	50	120	120	70	50	120	100	70	30	100	1
Sarupathar	GOLAGHAT	GOLAGHAT	40	D.T.W.I.S. in Morangaon area	Golaghat South	1985-86	1992-93	6.00	5.88	30	26	28	54	26	26	28	54	50	26	28	54	1
Dergaon	GOLAGHAT	GOLAGHAT	41	D.T.W.I.S. in Chitalpathar area	Kakodonga	1985-86	2000-01	16.84	16.82	30	30	15	45	30	30	15	45	30	30	15	45	1
Sarupathar	GOLAGHAT	GOLAGHAT	42	D.T.W.I.S. in Tengahola area (1 Points)	Golaghat South	1985-86	1993-94	6.00	5.08	30	26	28	54	25	25	10	35	30	20	10	30	1
Sarupathar	GOLAGHAT	GOLAGHAT	43	Gohaingaon D.T.W.I.S. (1 Points)	Golaghat South	1985-86	1994-95	6.00	5.56	30	26	28	54	30	26	28	54	30	20	10	30	2
Sarupathar	GOLAGHAT	GOLAGHAT	44	D.T.W.I.S. in Sarulengtha area	Golaghat South	1985-86	1993-94	6.00	5.78	30	26	28	54	25	25	10	35	30	20	10	30	1
Khumtai	GOLAGHAT	GOLAGHAT	45	D.T.W.I.S. in Habigaon	Morangi	1986-87	1990-91	6.44	6.42	30	30	30	60	30	30	30	60					3
Khumtai	GOLAGHAT	GOLAGHAT	46	Rangamati D.T.W.I.S.	Golaghat Central	1980-81	1994-95	32.66	32.52	350	350	175	525	350	350	175	525					3
Khumtai	GOLAGHAT	GOLAGHAT	47	Betioni D.T.W.I.S.	Golaghat Central	1986-87	1991-92	7.19	7.15	30	30	30	60	30	30	30	60	30	30	30	60	1
Khumtai	GOLAGHAT	GOLAGHAT		a) Imp of Betioni D.T.W.I.S.	Golaghat Central	2011-12	2013-14	19.93	19.93													1
Khumtai	GOLAGHAT	GOLAGHAT	48	D.T.W.I.S. in Jalmoni Dhaudungaria area	Golaghat North	1986-87	1995-96	13.00	12.98	60	60	60	120	60	60	60	120	60	60	30	90	2
Khumtai	GOLAGHAT	GOLAGHAT	49	D.T.W.I.S. in Jugonia Village in Gurjugonia Mouza (2 Points)	Golaghat Central	1987-88	2004-05	15.32	15.32	60	51	39	90	60	60	60	120					3
Golaghat	GOLAGHAT	GOLAGHAT	50	D.T.W.I.S. in Bokolai Village (Point No.1)	Golaghat East	1985-86	1994-95	6.00	1.34	30	26	23	49	30	26	23	49					4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Golaghat	GOLAGHAT	GOLAGHAT		a) D.T.W.I.S. in Bokolai Village (Point No.2)	Golaghat East	1987-88	1994-95	7.95	0.48													4
Golaghat	GOLAGHAT	GOLAGHAT	51	Expl. Cum Production Type D.T.W.I.S. in Bochabharalua area	Golaghat East	1990-91	1994-95	9.60	0.23	35	35	33	68	35	35	33	68					4
Golaghat	GOLAGHAT	GOLAGHAT	52	Exploratory Cum Production Type D.T.W.I.S. in Buragaon area in Ghiladhari Mouza (2 Points)	Golaghat East	1990-91	2005-06	16.00	0.39	60	60	54	114	60	60	54	114					4
Bokakhat	GOLAGHAT	GOLAGHAT	53	Exploratory Cum Production Type D.T.W.I.S. at Garmur Pathar area	Golaghat West	1990-91	1994-95	10.00	0.09	30	30	32	62	30	30	32	62					4
Golaghat	GOLAGHAT	GOLAGHAT	54	Exploratory Cum Production Type D.T.W.I.S. at Kabaru Village	Golaghat East	1986-87	1990-91	7.18	0.24	60	60	60	120	60	60	60	120					4
Golaghat Dergaon	GOLAGHAT	GOLAGHAT	55	D.T.W.I.S. in Athgaon area	Golaghat East	2013-14	2018-19	432.00	406.20	360	360	144	504	360	360	144	504	235	150	85	235	1
	GOLAGHAT	GOLAGHAT	56	Exploratory Cum Production Type D.T.W.I.S. at Dergaon area (2 Points)	Golaghat North	1990-91	2018-19	55.28	42.56	60	60	24	84	60	60	24	84	60	60	24	84	1
Golaghat Khumtai	GOLAGHAT	GOLAGHAT	57	D.T.W.I.S. in Gamari area	Gamariguri	2013-14	2018-19	432.00	405.77	360	360	144	504	360	360	144	504	230	150	80	230	1
	GOLAGHAT	GOLAGHAT	58	Solar Powered MDTW Scheme at Rohdholla pathar	Gamariguri	2017-18	2018-19	20.62	17.56	10	10	4	14	10	10	4	14	10	10	4	14	1
	GOLAGHAT	GOLAGHAT	59	DTW I/S in Drought Affected Area in Betoni Pathar	Golaghat South	1987-88				30	30	20	50	30	30	20	50	30	30	15	45	1
Sarupathar	GOLAGHAT	GOLAGHAT		a) D.T.W.I.S. in Betoni Pathar	Golaghat South	2012-13	2016-17	25.00	23.18													1
Sarupathar	GOLAGHAT	GOLAGHAT	60	D.T.W.I.S. at Gondhokroi Area	Golaghat South	2012-13	2016-17	25.00	23.18	30	30	20	50	30	30	20	50	30	30	15	45	1
Dergaon	GOLAGHAT	GOLAGHAT	61	Pilot S.T.W.I.S. in Char area	Golaghat North	1978-79	1979-80	1.99	1.59	20	20	20	40	20	20	20	40					4
Bokakhat	GOLAGHAT	GOLAGHAT	62	Pilot S.T.W.I.S. in Char area	Golaghat West	1978-79	1979-80	1.99	1.46	20	20	20	40	20	20	20	40					4
Sarupathar	GOLAGHAT	GOLAGHAT	63	S.T.W.I.S. in Naharbari area	Golaghat South	1980-81	1981-82	1.93	0.79	66	66	39	105	66	66	39	105					4
Sarupathar	GOLAGHAT	GOLAGHAT	64	S.T.W.I.S. in Chetioni pathar	Golaghat South	1980-81	1981-82	1.93	0.34	54	54	15	69	54	54	15	69					4
Sarupathar	GOLAGHAT	GOLAGHAT	65	S.T.W.I.S. in Chukiapather area	Golaghat South	1980-81	1981-82	1.93	2.38	54	54	39	93	54	54	39	93					4
Sarupathar	GOLAGHAT	GOLAGHAT	66	S.T.W.I.S. in Bilgaon area	Golaghat South	1980-81	1981-82	1.91	0.32	78	78	47	125	78	78	47	125					4
Khumtai	GOLAGHAT	GOLAGHAT	67	L.I.S. from river Dhansiri in Thengal gaon area.	Golaghat West	1983-84	1986-87	7.67	7.42	100	100	70	170	100	100	70	170					3
Bokakhat	GOLAGHAT	GOLAGHAT	68	L.I.S. from river Gelabeel in Namtemera area.	Golaghat West	1984-85	1988-89	7.02	6.98	140	35	165	200	140	35	165	200	70	50	30	80	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Bokakhat	GOLAGHAT	GOLAGHAT	69	L.I.S. from Arimari beel in Mishimiati area	Golaghat West	1987-88	1990-91	8.90	8.90	40	10	48	58	10	10	48	58	50	50	40	90	2
Dergaon	GOLAGHAT	GOLAGHAT	70	D.T.W.I.S. in Bahguri, Sewaguri and Mirigaon area	Kakodonga	1985-86	1991-92	6.00	6.00	30	30	23	53	30	30	23	53	30	30	20	50	1
Khumtai	GOLAGHAT	GOLAGHAT	71	Exploratory Cum Production Type D.T.W.I.S. at Ponkagaon area in Morangi Mouza (2 Points)	Morangi	1990-91	2005-06	16.60	13.63	60	60	57	117	60	60	57	117	30	30	10	40	2
Bokakhat	GOLAGHAT	GOLAGHAT	72	LIS from River Markanbeel in Kuruabahi Area	Golaghat West	1985-86	1990-91	6.59	6.32	75	71	49	120	71	71	49	120	20	20	5	25	2
Bokakhat	GOLAGHAT	GOLAGHAT		a) IMP of LIS from River Markanbeel in Kuruabahi Area	Golaghat West	2011-12	2013-14	19.60	18.18				0									2
Sarupathar	GOLAGHAT	GOLAGHAT	73	Kuruka Lift Irrigation Point	Morangi	1972-73	1990-91	2.10	2.10	60	60	30	90	60	60	30	90					3
Sarupathar	GOLAGHAT	GOLAGHAT		a) Improvement of Kuruka Lift Irrigation Point	Morangi	1986-87	1990-91	11.91	11.80													3
Dergaon	GOLAGHAT	GOLAGHAT	74	D.T.W.I.S. in Negerhiting area	Kakodonga	1985-86	1991-92	6.00	5.51	30	30	30	60	30	30	30	60	30	30	15	45	2
Khumtai	GOLAGHAT	GOLAGHAT	75	West Khongia D.T.W.I.S. (2 pnts)	Golaghat North	1986-87	1994-95	13.00	12.92	60	60	60	120	60	60	60	120	15	10	5	15	2
Khumtai	GOLAGHAT	GOLAGHAT	76	D.T.W.I.S. in Upper Khatowal Village in Kakodonga Mouza (2 Points)	Kakodonga	1986-87	2018-19	33.00	20.33	30	30	12	42	30	30	12	42	30	30	12	42	1
Khumtai	GOLAGHAT	GOLAGHAT	77	Exploratory Cum Production Type D.T.W.I.S. at Bilotia Village, No.2 Koibarta, No.3 Koibarta and Chakradhora	Golaghat North	1990-91		32.00	32.00	30	30	12	42	30	30	12	42	30	30	12	42	1
Khumtai	GOLAGHAT	GOLAGHAT		a) Exploratory Cum Production Type D.T.W.I.S. at Bilotia Village	Golaghat North	2013-14	2018-19	28.00	19.69													1
Dergaon	GOLAGHAT	GOLAGHAT	78	D.T.W.I.S. in Dergaon area under Kakodonga area (5 Points)	Kakodonga	2013-14	2018-19	233.00	132.79	150	150	60	210	150	150	60	210	150	150	60	210	1
Khumtai	GOLAGHAT	GOLAGHAT	79	Exploratory Cum Production Type D.T.W.I.S. in Soutoli area	Golaghat Central	1990-91	2005-06	32.44	23.89	35	35	32	67	30	30	12	42	30	30	12	42	1
Khumtai	GOLAGHAT	GOLAGHAT		a) DTW Scheme at Sautali Area	CD Block	2012-13	2016-17	32.44	25.00													1
Sarupathar	GOLAGHAT	GOLAGHAT	80	D.T.W.I.S. in Ratanpur Kaibarta (3 Points)	Golaghat South	2013-14	2019-20	108.00	103	90	60	30	90	90	60	30	90	90	60	30	90	1
Sarupathar	UPPER ASSAM DRILLING	GOLAGHAT	81	Kachamari Rajapukhuri D.T.W.I.S. (4 Points)	Sarupathar	1986-87	2003-04	28.99	51.06	90	90	30	120	90	70	10	80	40	30	10	40	2
Khumtai	UPPER ASSAM DRILLING	GOLAGHAT	82	Nabheta DTWS, 2 Points	Kathalguri	1992-93	2017-18	73.29	57.36	60	50	10	60	60	50	10	60	60	50	10	60	1
			82	DISTRICT TOTAL GOLAGHAT				82		12601	12140	6605	18745	11033	10371	5710	16081	4190	3311	1727	5038	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
DERGAON	JORHAT MECH	GOLAGHAT		Installation of Tube well schemes under PMKSY-HKCP Access to Ground water	Rongjuli, Matia, Krishnai, Kuchdhuwa	2019-20	418.74		81													1
KHUMTAI	JORHAT MECH	GOLAGHAT		Installation of Tube well schemes under PMKSY-HKCP Access to Ground water		2019-21																1
GOLAGHAT PMKSY						86				344	344	344	688	344	344	344	688	344	344	344	688	1
DISTRICT::HAILAKANDI																						
Katlicherra	HAILAKANDI	HAILAKANDI	1	Dhosalchera F.I.S.	Monipur	2010-11	2012-13	495.00	477.68	350	245	105	350	350	245	105	350	100	70	30	100	2
Katlicherra	HAILAKANDI	HAILAKANDI	2	Sarasपुरी Nala F.I.S.	Monipur	2009-10	2012-13	158.00	151.19	100	70	30	100	100	70	30	100	50	35	15	50	2
Hailakandi	HAILAKANDI	HAILAKANDI	3	Kalachera F.I.S.	Hailakandi	2008-09	2010-11	193.86	176.32	135	95	40	135	135	95	40	135					3
Hailakandi	HAILAKANDI	HAILAKANDI	4	Barnala F.I.S.	Hailakandi	2008-09	2010-11	177.44	170.52	142	100	42	142	142	100	42	142					3
Katlicherra	HAILAKANDI	HAILAKANDI	5	Tantoo Dakhin Joshnabad F.I.S.	Lala	2009-10	2010-11	175.78	166.78	250	175	75	250	250	175	75	250	30	20	10	30	2
Katlicherra	HAILAKANDI	HAILAKANDI	6	Apin F.I.S.	Lala	2009-10	2010-11	193.50	182.28	225	157	68	225	225	157	68	225					3
Katlicherra	HAILAKANDI	HAILAKANDI	7	Moinanala F.I.S.	Monipur	2009-10	2015-16	347.00	307.42	235	235	165	400	200	140	60	200	50	35	15	50	2
Algapur	HAILAKANDI	HAILAKANDI	8	Tank F.I.S. at Chownibasti	Algapur	2009-10	2015-16	117.76	112.97	80	80	56	136	80	56	24	80	30	21	9	30	2
Algapur	HAILAKANDI	HAILAKANDI	9	Tank F.I.S. at Dholdhar Grant	Algapur	2009-10	2015-16	101.40	92.23	80	80	56	136	80	56	24	80	30	21	9	30	2
Hailakandi	HAILAKANDI	HAILAKANDI	10	Construction of sluice gate in Kakmara beel dhal at Ratanpur GP	Hailakandi	2015-16	2017-18	99.97	99.99	52	37	15	52	52	37	15	52	50	30	20	50	2
Hailakandi	HAILAKANDI	HAILAKANDI	11	Construction of Matijuri(ph-I) ELIS main canal from control room to the pt-I (canal-I) at borhailakandi	Hailakandi	2015-16	2017-18	99.99	83.16	70	49	21	70	70	49	21	70	50	35	15	50	2
Hailakandi	HAILAKANDI	HAILAKANDI	12	Matijuri E.L.I.S.	Hailakandi	1972-73	1974-75	44.46	N.A.	190	133	57	190	190	133	57	190				0	3
Hailakandi	HAILAKANDI	HAILAKANDI		a) Modernisation of Matijuri E.L.I.S. Ph-I	Hailakandi	2007-08	2009-10	127.12	116.03													3
Katlicherra	HAILAKANDI	HAILAKANDI	13	Lala and Lala Extn. E.L.I.S.	Lala	1972-73	1974-75	32.74	7.18	180	180	132	312	180	180	132	312					3
Katlicherra	HAILAKANDI	HAILAKANDI	14	Katakhal E.L.I.S.	Lala	1972-73	1974-75	42.52	103.53	520	520	140	660	520	520	140	660					3
Hailakandi	HAILAKANDI	HAILAKANDI	15	L.I.S. in Matijuri phase-I (Left Bank)	Hailakandi	1974-75	1987-88	35.31	31.07	192	192	175	367	192	192	175	367					3
Katlicherra	HAILAKANDI	HAILAKANDI	16	L.I.S. in Katlicherra area	Katlicherra	1974-75	1991-92	11.06	41.48	186	186	113	299	186	186	113	299					3
Hailakandi	HAILAKANDI	HAILAKANDI	17	L.I.S. in Matijuri Phase-II (Right Bank)	Hailakandi	1975-76	1987-88	23.45	24.88	162	162	97	259	162	162	97	259					3
Hailakandi	HAILAKANDI	HAILAKANDI		a) Improvement of Matijuri E.L.I.S. Phase-II	Hailakandi	2009-10	2010-11	56.00	45.10													3
Algapur	HAILAKANDI	HAILAKANDI	18	L.I.S. In Ratanpur area	Hailakandi	1980-81	1991-92	33.44	91.33	127	127	76	203	127	127	76	203					3
Algapur	HAILAKANDI	HAILAKANDI		a) Improvement of Ratanpur L.I.S.	Hailakandi	2009-10	2010-11	70.84	64.31													3
Katlicherra	HAILAKANDI	HAILAKANDI	19	L.I.S. in Bowabeel area	Lala	1980-81	1991-92	31.78	36.87	176	176	106	282	176	176	106	282					3
Katlicherra	HAILAKANDI	HAILAKANDI	20	L.I.S. in Monipur Niskar area	Monipur	1980-81	1991-92	85.04	77.60	175	122	53	175	175	122	53	175	100	70	30	100	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Katlicherra	HAILAKANDI	HAILAKANDI		a) Improvement of L.I.S. in Monipur Niskar area	Monipur	2007-08	2009-10	85.00	77.60													2
Katlicherra	HAILAKANDI	HAILAKANDI	21	L.I.S. in Uttar Jyotsnabad area	Lala	1985-86	2013-14	121.17	109.55	300	210	90	300	300	210	90	300	100	70	30	100	2
Katlicherra	HAILAKANDI	HAILAKANDI		a) Improvement of L.I.S. in Uttar Jyotsnabad area	Lala	2007-08	2009-10															2
Algapur	HAILAKANDI	HAILAKANDI	22	L.I.S. in East Mohanpur	Algapur	2009-10	2010-11	126.06	120.39	150	105	45	150	150	105	45	150					3
Algapur	HAILAKANDI	HAILAKANDI	23	D.T.W.I.S. in Kalinagar area.	Algapur	1980-81	1990-91	7.20	4.17	20	20	12	32	20	20	12	32					3
Katlicherra	HAILAKANDI	HAILAKANDI	24	D.T.W.I.S. in Niamatpur area	Lala	1980-81	1991-92	8.64	4.17	20	20	12	32	20	20	12	32					3
Katlicherra	HAILAKANDI	HAILAKANDI	25	D.T.W.I.S. in Aynarkhal area.	Lala	1980-81	1991-92	N.A.	3.90	24	24	14	38	24	24	14	38					3
Katlicherra	HAILAKANDI	HAILAKANDI	26	L.I.S. in Niz Vernerpur area (R/B of Katakhal)	Lala	1985-86	2013-14	30.00	45.05	60	60	36	96	60	60	36	96					3
Algapur	HAILAKANDI	HAILAKANDI	27	D.T.W.I.S. in Bakrirhaor	Algapur	1980-81	1985-86	35.00	64.65	120	120	72	192									4
Algapur	HAILAKANDI	HAILAKANDI	28	Bakrirhaor D.T.W.I.S. (pt. no.2)	Algapur	1985-86	1989-90	13.88	28.47	48	48	28	76									4
Katlicherra	HAILAKANDI	HAILAKANDI	29	D.T.W.I.S. in Chandrapur area Phase-I	Lala	1984-85	1990-91	10.00	34.87	48	48	28	76									4
Katlicherra	HAILAKANDI	HAILAKANDI	30	D.T.W. I.S.in Chandrapur Phase-II	Lala	1985-86	1989-90	6.00	23.14	25	25	15	40									4
Hailakandi	HAILAKANDI	HAILAKANDI	31	D.T.W.I.S. Ganpar Dhumkar	Hailakandi	1987-88	1990-91	6.50	6.50	30	30	18	48									4
Algapur	HAILAKANDI	HAILAKANDI	32	D.T.W.I.S.in Mohanpur area	Algapur	1991-92	1993-94	25.77	6.50	48	48	28	76									4
Hailakandi	HAILAKANDI	HAILAKANDI	33	D.T.W.I.S. at Bhabanipur area	Hailakandi	1993-94	1995-96	12.47	12.47	30	30	18	48									4
Katlicherra	HAILAKANDI	HAILAKANDI	34	D.T.W.I.S. at Sayedpur area	Lala	1993-94	1995-96	12.47	12.47	30	30	18	48									4
34 DISTRICT TOTAL HAILAKANDI						34				4580	3939	2056	5995	4166	3417	1662	5079	590	407	183	590	
DISTRICT::JORHAT																						
Titabor	JORHAT	JORHAT	1	Charaipani F.I.S.	Titabor	1962-63	1966-67	7.17	46.06	640	640	436	1076	640	640	436	1076	400	400	20	420	2
Titabor	JORHAT	JORHAT		a) Extension of Charaipani F.I.S.	Titabor	1991-92	1993-94	28.00	28.94	150	150	115	265	150	150	115	265					2
Titabor	JORHAT	JORHAT		b) Modernisation of Charaipani F.I.S., Phase-III	Titabor	2007-08	2009-10	39.27	39.27													2
Titabor	JORHAT	JORHAT		c) Modernisation of Charaipani F.I.S., Phase-IV	Titabor	2009-10		300.00	58.90													2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Teok	JORHAT	JORHAT	2	Puthinodi F.I.S.	Kaliapani	1970-71	1971-72	19.60	7.50	240	240	200	440	240	240	200	440	100	100	50	150	2
Teok	JORHAT	JORHAT		a) Remodelling of Puthinadi FIS	Kaliapani	1978-79	1985-86	3.61	3.80													2
Teok	JORHAT	JORHAT		b) Impvt. Of Puthinadi	Kaliapani	2008-09	2012-13	19.60	13.90													2
Teok	JORHAT	JORHAT	3	Meleng F.I.S.	Jorhat Central	1972-73	1973-74			160	134	146	280	160	134	146	280	60	60	20	80	2
Teok	JORHAT	JORHAT		a) Remodelling of Meleng F.I.S.	Jorhat Central	1980-81	1986-87	4.54	4.69													2
Titabor	JORHAT	JORHAT	4	Kakodonga F.I.S.	Titabor	2008-09	2011-12	310.00	301.74	500	500	400	900	500	500	400	900	200	200	100	300	2
Titabor	JORHAT	JORHAT	5	Naginijurijan FIS	Titabor	2007-08		58.71	48.09	100	100	55	155	100	100	55	155	80	80	10	90	2
Titabor	JORHAT	JORHAT		a) Ext. of Brick Lined Canal Under Naginijurijan FIS	Titabor	2012-13	2015-16	25.85	24.21													2
Dergaon	JORHAT	JORHAT	6	Nahatia L.I.S. (3 pnts)	Jorhat N.W.	1979-80	1974-75	6.03	6.31	140	140	77	217	140	140	77	217	90	90	50	140	2
Dergaon	JORHAT	JORHAT		a) Rehabilitation of Nahatia LIS	Jorhat N.W.	2007-08	2008-09	60.00	58.96													2
Teok	JORHAT	JORHAT	7	L.I.S. from river Jhanji in Simoluguri Mouza	Kaliapani	1980-81	1985-86	16.88	17.46	280	280	98	378	280	280	98	378	40	40	20	60	2
Teok	JORHAT	JORHAT		a) L.I.S. from river Jhanji in Simoluguri Mouza	Kaliapani	2010-11	2015-16	62.32	45.04													2
Jorhat	JORHAT	JORHAT	8	L.I.S. from river Bhogdoi in Hazari Mouza	Jorhat N.W.	1976-77	1987-88	4.10	7.30	171	137	111	248	171	137	111	248					4
Morioni	JORHAT	JORHAT	9	L.I.S. from river Jhanji in Lahing Mouza	Jorhat East	1982-83	1987-88	20.60	21.39	400	400	240	640	400	400	240	640	100	100	25	125	2
Morioni	JORHAT	JORHAT		a) L.I.S. from river Jhanji in Lahing Mouza PH-II	Jorhat East	2009-10		260.00	138.92													2
Dergaon	JORHAT	JORHAT	10	Chengaliati L.I.S. from Desoi beel	Jorhat N.W.	1986-87	1989-90	6.00	9.80	30	30	5	35	30	30	5	35	10	10	5	15	2
Teok	JORHAT	JORHAT	11	Bahatia L.I.S. from river Jhanji in Simoluguri Mouza	Kaliapani	1986-87	1991-92	20.00	31.41	100	100	50	150	100	100	50	150	30	30	10	40	2
Morioni	JORHAT	JORHAT	12	L.I.S. from River Teok in Lahing Mouza	Jorhat East	1987-88	1991-92	9.09	27.98	40	36	24	60	40	36	24	60	25	25	15	40	2
Teok	JORHAT	JORHAT	13	Ladoigarh D.T.W.I.S.(1 point)	Jorhat Central	1962-63	1963-64	0.88	0.55	34	34	16	50	34	34	16	50	20	15	5	20	2
Teok	JORHAT	JORHAT	14	Pirakaota D.T.W.I.S. (7 points.)	Jorhat Central	1962-63	1963-64	29.60	33.70	210	210	84	294	210	210	84	294	40	40	20	60	2
Jorhat	JORHAT	JORHAT	15	Charabahi D.T.W.I.S. (10 points)	Jorhat	1974-75	1984-85	N.A.	48.40	300	300	180	480	300	300	180	480	100	100	50	150	2
Jorhat	JORHAT	JORHAT		a) Augmentation of well point No.4 & 5 of Charabahi D.T.W.I.S.	Jorhat	1985-86	2001-02	6.98	6.24													2
Jorhat	JORHAT	JORHAT		b) Aug. of Well Pnt No.7 of Charabahi D.T.W.I.S.	Jorhat	1985-86	2005-06	10.38	7.58													2
Dergaon	JORHAT	JORHAT	16	Sarucharai D.T.W.I.S. (10 Points)	Jorhat N.W.	1979-80	1986-87	36.63	41.12	320	320	320	640	320	320	320	640	70	70	40	110	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Teok	JORHAT	JORHAT	17	Arandhara D.T.W.I.S. (10 Points)	Jorhat Central	1976-77	1986-87	40.68	40.01	300	300	92	392	300	300	92	392	100	100	85	185	2
Teok	JORHAT	JORHAT		a) Augmentation of Well Point No. 4 of Arandhara D.T.W.I.S.	Jorhat Central	1986-87	N.A	2.38	50	27	27	18	45									2
Teok	JORHAT	JORHAT	18	Dolakhoria Boloma D.T.W.I.S. (10 Points)	Kaliapani	1977-78	1986-87	40.78	43.13	300	300	120	420	300	300	120	420	60	60	30	90	2
Dergaon	JORHAT	JORHAT	19	Khongia D.T.W.I.S. (7 Points)	Jorhat	1980-81	1986-87	26.50	27.90	280	248	112	360	280	248	112	360	60	60	30	90	2
Dergaon	JORHAT	JORHAT		a) Remodelling of Khongia DTW Scheme(7pts.)	Jorhat	1992-93		10.03														
Titabor	JORHAT	JORHAT	20	Thengalgaon M.D.T.W.I.S. (5 Points)	Titabor	1981-82	1987-88	24.49	27.27	150	150	75	225	150	150	75	225	90	90	70	160	2
Teok	JORHAT	JORHAT	21	Hollongapara D.T.W.I.S. (2 Points)	Jorhat Central	1983-84	1991-92	8.00	10.54	60	54	36	90	60	54	36	90	10	10	5	15	2
Dergaon,Teok & Jorhat	JORHAT	JORHAT	22	Exploratory Cum Production Type D.T.W.I.S. at Rongdoi, Bamungaon, Gohaingaon, Kakojan & Charingia (4 Points)	Jorhat N.W. & Central	1983-84	1992-93	16.60	17.71	120	120	39	159	120	120	39	159	40	40	20	60	2
Jorhat	JORHAT	JORHAT	23	Exploratory Cum Production Type D.T.W.I.S.at Charaibahi (Hatisungi)	Jorhat	1983-84	1992-93	1.54	1.54	30	27	30	57	30	27	30	57				0	4
Jorhat	JORHAT	JORHAT	24	Extension of Charaibahi D.T.W.I.S. (3 Points.)	Jorhat	1984-85	1989-90	12.00	12.80	90	90	30	120	90	90	30	120	30	30	15	45	2
Teok	JORHAT	JORHAT	25	Aug. of Meleng F.I.S. with 4 Nos. of D.T.W.I.S.	Jorhat Central	1984-85	1989-90	12.32	15.33	120	120	48	168	120	120	48	168	20	20	15	35	2
Teok	JORHAT	JORHAT	26	Bamkukurachowa D.T.W.I.S. (2 Points)	Jorhat Central	1985-86	1991-92	10.00	18.93	60	54	36	90	60	54	36	90	30	30	20	50	2
Jorhat	JORHAT	JORHAT	27	Naoboicha D.T.W.I.S. (1 point)	Jorhat N.W.	1986-87	1989-90	6.00	5.48	30	27	18	45	30	27	18	45					3
Titabor	JORHAT	JORHAT	28	Dhekiajuli D.T.W.I.S. (3 Points)	Titabor	1985-86	2005-06	62.70	43.25	90	81	47	128	90	81	47	128	60	60	45	105	2
Teok	JORHAT	JORHAT	29	Chowkhat D.T.W.I.S. (3 Points)	Jorhat Central	1986-87	1991-92	21.57	21.68	90	81	54	135	90	81	54	135	30	30	20	50	2
Dergaon	JORHAT	JORHAT	30	Eporia D.T.W.I.S. (1 Point)	Jorhat N.W.	1986-87	1991-92	7.55	10.82	30	27	18	45	30	27	18	45	15	15	10	25	2
Teok	JORHAT	JORHAT	31	Chenijan D.T.W.I.S. (3 Points)	Jorhat Central	1986-87	1993-94	21.57	22.94	90	81	54	135	90	81	54	135	20	20	15	35	2
Titabor	JORHAT	JORHAT	32	Puranimati Phatagaon DTWIS., (1 Point)	Titabor	1985-86	2009-10	21.60	21.10	30	30	18	48	30	30	18	48	15	15	10	25	2
Jorhat	JORHAT	JORHAT	33	D.T.W.I.S. at Kalakhowa gaon (2 Points)	Jorhat N.W.	1986-87	2000-01	21.33	15.58	60	54	36	90	60	54	36	90	35	35	25	60	2
Jorhat	JORHAT	JORHAT	34	North Charigaon D.T.W.I.S.(3 Points)	Jorhat N.W.	1985-86	2017-18	72.82	67.96	90	90	54	144	90	90	54	144	90	90	54	144	1
Teok	JORHAT	JORHAT	35	Kenduguri Pathar D.T.W.I.S.(3 Points)	Kaliapani	1987-88	2016-17	22.30	91.57	90	90	54	144	90	90	54	144	90	90	54	144	1
Dergaon	JORHAT	JORHAT	36	L.I.S. from Desoibeel in Bahguri, Sewaguri & Mirigaon area (1point)	Jorhat N.W.	1985-86	1990-91	4.76	9.50	30	30	18	48	30	30	18	48	30	30	15	45	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Dergaon	JORHAT	JORHAT	37	L.I.S. from Jenginibeel in Khoriamari pathar (Point No.I&II)	Jorhat N.W.	1987-88	1991-92	59.47	22.08	150	150	20	170	150	150	20	170	10	10	5	15	2	
Dergaon	JORHAT	JORHAT		a) Rehabilitation of LIS from Jengonibeel in Khoriamari Pathar	Jorhat N.W.	1999-2000	2000-01	33.46	25.02													2	
Dergaon	JORHAT	JORHAT	38	Part-I S.T.W.I.S. in TAD Block No. 41 (8 Pnts)	Jorhat N.W.	1983-84	1986-87	1.61	1.59	32	20	15	35	32	20	15	35	4	4	4	8	2	
Dergaon	JORHAT	JORHAT	39	Part- II S.T.W.I.S.in TAD Block No.41 (8 Pnts)	Jorhat N.W.	1983-84	1986-87	1.61	1.58	32	20	15	35	32	20	15	35	4	4	4	8	2	
Dergaon	JORHAT	JORHAT	40	L.I.S. from river Kakodonga in Negheriting area (4 Points)	Jorhat N.W.	1985-86	1990-91	13.89	10.05	120	108	72	180	120	108	72	180					3	
Dergaon	JORHAT	JORHAT	41	Upper Garumara L.I.S. from Desoibeel (1 Point)	Jorhat N.W.	1986-87	1989-90	6.00	11.70	30	30	15	45	30	30	15	45	10	10	5	15	2	
Dergaon	JORHAT	JORHAT	42	Namdeori L.I.S. from Desoibeel.	Jorhat N.W.	1986-87	1991-92	8.00	13.89	30	30	10	40	30	30	10	40	15	15	10	25	2	
Dergaon	JORHAT	JORHAT	43	LIS from Desoibeel in Chengeliati Area	Jorhat N.W.	1986-87	1989-90	6.00	9.82	30	30	5	35	30	30	5	35					4	
Dergaon	JORHAT	JORHAT	44	L.I.S. from Sakaijan in Khutiapathar area	Jorhat N.W.	1987-88	1990-91	5.84	6.49	30	30	18	48	30	30	18	48	20	20	10	30	2	
Dergaon	JORHAT	JORHAT	45	Bhakatowa Machkhowa D.T.W.I.S. (2 Points.)	Jorhat	1985-86	1991-92	10.00	11.01	60	54	36	90	60	54	36	90	15	15	10	25	2	
	JORHAT	JORHAT	46	Bamkukurachowa D.T.W.I.S. (2 pnts)	Jorhat Central	1985-86	1991-92															4	
Jorhat	JORHAT	JORHAT	47	Niz Baligaon D.T.W.I.S.(2 Points)	Kaliapani	1987-88	1999-00	14.94	8.75	60	54	36	90	7	7	3	10	7	7	3	10	2	
Dergaon	UPPER ASSAM DRILLING	JORHAT	48	Jankhona Kaliani D.T.W.I.S., 2 Points	Dhakorgora	1986-86	2008-09	27.50	28.11	60	50	10	60	60	50	10	60	45	40	5	45	2	
Teok	UPPER ASSAM DRILLING	JORHAT	49	Chaponi D.T.W.I.S. (2 Points)	Kaliapani	1986-87	2003-04	14.49	27.95	60	50	10	60	60	50	10	60	25	20	5	25	2	
Dergaon	UPPER ASSAM DRILLING	JORHAT	50	Puranimati D.T.W.I.S. (2 Points)	Dekargorah	1986-87	2003-04	25.27	28.53	60	50	10	60	60	40	10	50	25	20	5	25	2	
Teok	UPPER ASSAM DRILLING	JORHAT	51	Dihingia Naoboicha D.T.W.I.S.(3 points)	Kaliapani	1988-89	2008-09	37.14	36.45	90	80	10	90	90	70	10	80	54	40	14	54	2	
Dergaon	UPPER ASSAM DRILLING	JORHAT	52	Bezgaon Melenglai DTWS, 3Points	Dekargorah	1986-87	2015-16	33.46	29.85	90	75	15	90	90	75	15	90	30	25	5	30	2	
			52	DISTRICT TOTAL JORHAT				52			6916	6663	3861	10524	6836	6569	3810	10379	2454	2415	1063	3478	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Jorhat	JORHAT	JORHAT		Installation of Tube Well Scheme under PMKSY-HKHP access to Ground Water (Phase-I)	Jorhat	2019-20																1
Moriani	JORHAT	JORHAT		Installation of Tube Well Scheme under PMKSY-HKHP access to Ground Water (Phase-I)																		1
Titabor	JORHAT	JORHAT		Installation of Tube Well Scheme under PMKSY-HKHP access to Ground Water (Phase-I)																		1
Teok	JORHAT INVT	JORHAT		Installation of Tube Well Scheme under PMKSY-HKHP access to Ground Water (Phase-I)																		1
Joraht -PMKSY						110				440	440	440	880	440	440	440	880	440	440	440	880	1
DISTRICT::MAJULI																						
Majuli	JORHAT	MAJULI	1	L.I.S. from river Tuni in Khato Pathar area (1point)	Majuli	1985-86	1989-90	11.49	11.82	70	12	70	82	70	12	70	82	20	2	20	22	2
Majuli	JORHAT	MAJULI	2	L.I.S. from Sukansuti in Kumar Chapari area (1 point)	Majuli	1985-86	1989-90	6.00	6.72	40	6	40	46	40	6	40	46					3
Majuli	JORHAT	MAJULI	3	L.I.S. from river Tuni in Kamargaon area	Kamalabari	1991-92	N.A.	12.20	2.00	90	71	78	149	90	71	78	149	20	15	20	35	2
Majuli	JORHAT	MAJULI	a)	L.I.S. from river Tuni in Kamargaon area	Kamalabari	2009-10	2014-15	122.00	110.73													2
Majuli	JORHAT	MAJULI	4	M.D.T.W.I.S. in Jengraimukh,Phase-I	Ujani Majuli	1987-88	2000-01	3.92	3.92	15	5	15	20	15	5	15	20					3
Majuli	JORHAT	MAJULI	5	M.D.T.W.I.S. in Phuloni area	Ujani Majuli	1987-88	2016-17	168.55	159.88	90	30	90	120	90	30	90	120	50	15	50	65	2
Majuli	JORHAT	MAJULI	6	S.T.W.I.S.in Charai Chapari area (20 Points)	Majuli	1987-88	1989-90	5.00	5.88	60	30	60	90	60	30	60	90	20	10	20	30	2
Majuli	JORHAT	MAJULI	7	S.T.W.I.S. in Sikoli Chapori area (20 Points)	Majuli	1987-88	1989-90	5.79	6.90	60	30	60	90	60	30	60	90	30	15	30	45	2
Majuli	JORHAT	MAJULI	8	S.T.W. Scheme in Dhodong Chapari area (20 Points)	Majuli	1987-88	1989-90	5.88	6.61	60	30	60	90	60	30	60	90	40	20	40	60	2
Majuli	JORHAT	MAJULI	9	S.T.W.I.S. in Bhakat Chapori area (10 Points)	Majuli	1987-88	1989-90	2.95	2.95	30	15	30	45	30	15	30	45	20	10	20	30	2
Majuli	JORHAT	MAJULI	10	S.T.W.I.S. in Chiram Chapori area (20 Points)	Majuli	1987-88	1989-90	5.80	6.08	60	30	60	90	60	30	60	90	20	10	20	30	2
Majuli	JORHAT	MAJULI	11	PIF construction of sluice gate in Pabhakhowa pathar at Namoni Somaimari	Majuli	2010-11	2013-14	80.00	79.05	300	300	180	480	300	300	180	480	100	100	50	150	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Majuli	JORHAT	MAJULI	12	L.I.S. from river Tuni in Bhogpur area (1 Point)	Majuli	1979-80	1983-84	1.68	1.89	40	6	40	46	40	6	40	46					4
Majuli	JORHAT	MAJULI	13	L.I.S. from river Tuni in Bhogpur Satra (1 point)	Majuli	1979-80	1983-84	1.69	1.80	40	6	40	46	40	6	40	46					3
Majuli	JORHAT	MAJULI	14	L.I.S. Bhogpur from Powaram Beel	Majuli				0.40	15		15	15	15		15	15					4
Majuli	JORHAT	MAJULI		a) Augmentation of L.I.S. from river Tuni in Bhogpur area from Powaram Beel	Kamalabari	1987-88		5.95									0					4
Majuli	JORHAT	MAJULI	15	L.I.S. from river Tuni in Motiabari area (1 point)	Majuli	1979-80	1983-84	1.68	1.91	40	6	40	46	40	6	40	46	10	5	10	15	2
Majuli	JORHAT	MAJULI	16	L.I.S. from river Tuni in Patiagaon area	Majuli	1979-80	1983-84	1.68	1.80	40	6	40	46	40	6	40	46					4
Majuli	JORHAT	MAJULI	17	L.I.S from river Tuni in Paharadia area (1 point)	Majuli	1979-80	1983-84	1.68	1.87	40	6	40	46	40	6	40	46					4
Majuli	JORHAT	MAJULI	18	E.C.P.T. D.T.W.I.S. in TAD Area No.II under I.T.D.P. (Chiram Deori area) (1 Point)	Ujani Majuli	1983-84	1991-92	3.76	4.89	20	12	20	32	20	12	20	32	5	2	5	7	2
Majuli	JORHAT	MAJULI	19	Kaliagaon M.D.T.W.I.S. (2 Points)	Ujani Majuli	2013-14	2015-16	50.00	49.39	60	50	10	60	60	50	10	60	10	10	8	18	2
Majuli	JORHAT	MAJULI	20	M.D.T.W.I.S. in Major Deori gaon (2 Points)	Ujani Majuli	1985-86	1991-92	4.97	6.56	30	20	30	50	30	20	30	50	10	5	10	15	2
Majuli	JORHAT	MAJULI	21	M.D.T.W.S. in Jengraimukh area,Phase-II (5 Points)	Ujani Majuli	1988-89	2016-17	142.29	129.14	75	60	75	135	75	60	75	135	50	15	50	65	2
Majuli	JORHAT	MAJULI	22	Solar powered MDTWS under Ujoni Majuli Dev. Block (1 Point) under RIDF-XXIV (NABARD)	Majuli	2018-19	2019-20	59.35	50.77	25	22	25	47	25	22	25	47	25	22	25	47	1
Majuli	JORHAT	MAJULI	23	S.T.W.I.S.TAD Block No 40 (13 Points)	Majuli	1976-77	1984-85	5.81	6.75	39	15	39	54	39	15	39	54	15	5	15	20	2
Majuli	JORHAT	MAJULI	24	Part-I S.T.W.I.S. in Burasensowa Missing gaon (24 Points)	Majuli	1983-84	1986-87	4.79	4.87	72	20	72	92	72	20	72	92	72	20	5	25	2
Majuli	JORHAT	MAJULI	25	Part-II S.T.W.I.S. in Burasensowa Missing gaon (24 Points)	Majuli	1983-84	1986-87	5.14	5.68	72	20	72	92	72	20	72	92	15	5	15	20	2
Majuli	JORHAT	MAJULI	26	Part-I S.T.W.I.S. in Ujani & Namani Jakoibowa (24 Points)	Majuli	1983-84	1986-87	4.97	5.93	72	20	72	92	72	20	72	92	15	15	7	22	2
Majuli	JORHAT	MAJULI	27	Part-II S.T.W.I.S. in Ujani & Namani Jakoibowa (24 Points)	Majuli	1983-84	1986-87	5.14	5.36	72	20	72	92	72	20	72	92	15	7	15	22	2
Majuli	JORHAT	MAJULI	28	No.1 (A) S.T.W.I.S. in TAD area No. II under I.T.D.P. Majuli (24 Points)	Majuli	1983-84	1986-87	4.97	5.43	72	20	72	92	72	20	72	92	25	8	25	33	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Majuli	JORHAT	MAJULI	29	No.1 (B) S.T.W.I.S. in TAD area No. II under I.T.D.P. Majuli (24 Points)	Majuli	1983-84	1986-87	5.14	4.98	72	20	72	92	72	20	72	92	40	10	40	50	2
Majuli	JORHAT	MAJULI	30	Part-II S.T.W.I.S. in Ujani & Namani Jokoibowa (10 Points)	Majuli	1983-84	1986-87	5.14	5.36	30	15	30	45	30	15	30	45				0	4
Majuli	JORHAT	MAJULI	31	S.T.W.I.S. in Cherpai & Jengraimukh area (60 points)	Ujani Majuli	2013-14	2015-16	56.93	12.04	180	180	126	306	180	180	126	306	100	100	60	160	2
Majuli	JORHAT	MAJULI	32	S.T.W.I.S. in TAD Area in Ujani Majuli Dev. Block (42 Points)	Ujani Majuli	2011-12	2013-14	35.50	21.38	100	100	50	150	100	100	50	150	40	40	20	60	2
Majuli	JORHAT	MAJULI	33	STWIS in Koliagaon (116 Points)	Majuli	2013-14	2017-18	110.36	109.38	348	348	244	592	348	348	244	592	348	348	208	556	1
Majuli	JORHAT	MAJULI	34	S.T.W.I.S. in TAD Block 39 (23 Points)	Majuli	1982-83	1984-85	4.91	5.21	69	20	69	89	69	20	69	89	20	6	20	26	2
Majuli	JORHAT	MAJULI	35	No.2 STW Scheme in TAD Area No.II under ITDP,Majuli (50Pts.)	Ujani Majuli	1980-81	1983-84	7.34	8.13	150	60	150	210	150	60	150	210	50	20	50	70	2
Majuli	JORHAT	MAJULI	36	Pilot Project on Installartion of hybrid (Solar/Electrical Tube Well) under CMSGUY in Majuli District (20 Points)	Ujani Majuli	2019-20	2020-21	37.53	37.53	40	40	40	80	40	40	40	80	40	40	20	60	1
Majuli	JORHAT	MAJULI	37	Construction of Sluice gate of Kharjan in Kakari Kota Arjunguri area	Majuli	2011-12	2015-16	260.00	253.99	390	390	234	624	390	390	234	624	150	150	70	220	2
Majuli	JORHAT	MAJULI	38	L.I.S. from river Tuni in Sensowa area (2 Points)	Majuli	1985-86	1989-90	5.00	7.37	45	11	45	56	45	11	45	56					3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Majuli	JORHAT	MAJULI	39	LIS from Bhakatibeel in Bhakatiduar area (1 Point)	Ujani Majuli	1987-88	1991-92	9.94	12.91	60	24	60	84	60	24	60	84	30	5	30	35	2
Majuli	JORHAT	MAJULI		a) LIS from Bhakatibeel in Bhakatiduar area	Ujani Majuli	2009-10	2013-14	35.50	23.33													2
Majuli	JORHAT	MAJULI	40	L.I.S. from river Luhit at Jawtoli in Garamur Area (Phase-I)	Majuli	2014-15	2018-19	50.00	23.66	90	90	59	149	20	90	59	149	20	20	13	33	1
Majuli	JORHAT	MAJULI	41	S.T.W.I.S. at Namati Fagua area (60 Points)	Majuli	2013-14	2014-15	62.02	62.10	180	180	65	245	180	180	65	245	130	130	50	180	2
Majuli	JORHAT	MAJULI	42	STWIS in Nemutengajan in Silakala G.P. area (150 points)	Majuli	2013-14	2015-16	135.38	134.16	450	450	315	765	450	450	315	765	300	300	150	450	2
Majuli	JORHAT	MAJULI	43	NO. 2 S.T.W.I.S.in TAD Block No. II under I.T.D.P. (39 Points)	Ujani Majuli	1980-81	1983-84	7.34	8.13	150	60	150	210	150	60	150	210				0	4
Majuli	JORHAT	MAJULI	44	STWIS in Nayabazar & Ratanpur area(163 PT.)	Ujani Majuli	2013-14	2017-18	141.34	68.79	489	489	360	849	489	489	360	849	489	489	293	782	1
Majuli	JORHAT	MAJULI	45	STWIS in Phulani area (116 Points)	Majuli	2013-14	2017-18	110.36	108.50	348	348	244	592	348	348	244	592	348	348	208	556	1
Majuli	JORHAT	MAJULI	46	STWIS in Bongaon area (60 points)	Majuli	2013-14	2018-19	57.65	20.17	180	180	126	306	180	180	126	306	180	180	126	306	1
DISTRICT TOTAL MAJULI						46				5070	3873	3956	7829	5000	3873	3956	7829	2872	2502	1818	4320	
Majuli	JORHAT	MAJULI		Installation of Tube Well Scheme under PMKSY-HKPP access to Ground Water (Phase-I) for Majuli District (141 Nos Solar/Electrical Powered TW Points) for the year 2019-20.	Ujani Majuli	2019-20	2020-21	720.00	20													1
MAJULI PMKSY						141				564	564	508	1072	564	564	508	1072	564	564	508	1072	1
DISTRICT::KAMRUP METRO																						
Dispur	GUWAHATI	KAMRUP METRO	1	Hajongbori F.I.S. Phase-I	Chandrapur	2008-09	2010	349.79	288.54	250	200	50	250	250	150	100	250	10	10		10	2
Dispur	GUWAHATI	KAMRUP METRO		a) Hajongbori F.I.S. Phase-II	Chandrapur	2012-13	2013	235.00	226.00													2
Dispur	GUWAHATI	KAMRUP METRO	2	Lumsum Dong F.I.S.	Dimoria	2009-10	2013	262.96	224.50	150	150		150	150	150		150	10	10		10	2
Dispur	GUWAHATI	KAMRUP METRO		a) Imp. Of Lumsum Dong FIS	Dimoria	2013-14																2
Dispur	GUWAHATI	KAMRUP METRO	3	Bor Dong F.I.S.	Dimoria	2009-10	2012	203.00	199.78	175	175	80	255	175	175	80	255	20	20		20	2
Dispur	GUWAHATI	KAMRUP METRO	4	Salona Dong F.I.S.	Dimoria	1994-95	2013-14	40.00	40.00	348	348		348	250	150		150	75	75		75	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Dispur	GUWAHATI	KAMRUP METRO		a) Improvement of Salona Dong F.I.S.	Dimoria	2007-08	2013	40.00	39.94													2
Dispur	GUWAHATI	KAMRUP METRO		b) Improvement of Salona Dong F.I.S., Phase-II	Dimoria	2008-09	2013	125.00	118.57													2
Dispur	GUWAHATI	KAMRUP METRO		c) Improvement of Salona Dong F.I.S., Phase-III	Dimoria	2010-11	2013	250.00	244.23													2
Dispur	GUWAHATI	KAMRUP METRO	5	Thakurkuchi F.I.S Phase-I	Chandrapur	2008-09	2010	450	96.20	350	300	50	350	300	250	50	300	10	10		10	2
Dispur	GUWAHATI	KAMRUP METRO		a) Thakurkuchi F.I.S Phase-II	Chandrapur	2012-13	2013	125.00														2
Dispur	GUWAHATI	KAMRUP METRO	6	Khetri L.I.S.	Dimoria	1969-70	1971-72	21.15	19.99	350	300	200	500	350	300	200	500					4
Jagiroad	GUWAHATI	KAMRUP METRO	7	Kamarpur E.L.I.S.	Chandrapur	1970-71	1974-75	22.50	13.79	270	100	170	270	270	100	170	270	170	170		170	2
Jagiroad	GUWAHATI	KAMRUP METRO		a) Improvement of Kamarpur E.L.I.S. (ph-I)	Chandrapur	2007-08	2009-10	262.96	206.79													2
Jagiroad	GUWAHATI	KAMRUP METRO		b) Kamarpur E.L.I.S. (Ph-II)	Chandrapur	2009-10	2015	290.00	162.08													2
Dispur	GUWAHATI	KAMRUP METRO	8	Maloibari E.L.I.S (27 Points)	Dimoria	1972-73	1975-76	N.A.	N.A.	1500	1000	500	1500	1500	1200	300	1500	424	173	251	424	2
Dispur	GUWAHATI	KAMRUP METRO		a) Improvement of Maloibari E.L.I.S.	Dimoria	2008-09	2009-10	144.98	131.05													2
Dispur	GUWAHATI	KAMRUP METRO		b) Improvement of Maloibari E.L.I.S.-Phase II	Dimoria	2008-09	2012	1125.21	976.99													2
Dispur	GUWAHATI	KAMRUP METRO		c) Improvement of Maloibari E.L.I.S.-Phase III	Dimoria	2008-09	2012	1240.25	1234.11													2
Dispur	GUWAHATI	KAMRUP METRO		d) Renovation, Remodeling & Extention of Maloibari ELIS	Dimoria	2018-19		2500.95														0 2
Dispur	GUWAHATI	KAMRUP METRO	9	Sonapur E.L.I.S	Dimoria	1972-73	1975-76	1.30	N.A.	131	61	70	131	131	61	70	131	40	40		40	2
Dispur	GUWAHATI	KAMRUP METRO		a) Improvement of Sonapur E.L.I.S.	Dimoria	2007-08	2009-10	22.00	11.95													2
Dispur	GUWAHATI	KAMRUP METRO		b) Improvement of Sonapur E.L.I.S. Phase-II	Dimoria	2010-11	2014	165.00	146.84													2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Dispur	GUWAHATI	KAMRUP METRO	10	Digaru E.L.I.S.	Dimoria	1972-73	1978-79	19.94	3.02	313	270	43	313	313	270	43	313	50	50		50	2
Dispur	GUWAHATI	KAMRUP METRO		a) Improvement of Digaru E.L.I.S.	Dimoria	2007-08	2009-10	19.00	18.00													2
Dispur	GUWAHATI	KAMRUP METRO		b) Improvement of Digaru E.L.I.S.Phase-II	Dimoria	2009-10	2012	314.00	298.78													2
Dispur	GUWAHATI	KAMRUP METRO	11	Kollongpar E.L.I.S.	Dimoria	1974-75	1977-78	1.92	N.A.	12		12	12	12		12	12					4
Dispur	GUWAHATI	KAMRUP METRO	12	Kamalajari E.L.I.S.	Dimoria	1987-88	1994-95	30.00	21.22	140	100	40	140	140	100		100	5	5		5	2
Dispur	GUWAHATI	KAMRUP METRO		a) Improvement of Kamalajari E.L.I.S.	Dimoria	2007-08	2009-10	26.50	26.97													2
Dispur	GUWAHATI	KAMRUP METRO		b) Improvement of Kamalajari E.L.I.S.Phase-II	Dimoria	2009-10	2011-12	142.95	137.93													2
Dispur	GUWAHATI	KAMRUP METRO	13	Sebak Damrapathar E.L.I.S.	Dimoria	1990-91	2002-03	23.82	N.A.	35	35	12	47	35	35	12	47					4
Dispur	GUWAHATI	KAMRUP METRO	14	P.L.I.F. in Lumsum pathar	Dimoria	1985-86	1987-88	5.27	6.56	40	40	40		40	40	40	80					4
Dispur	GUWAHATI	KAMRUP METRO	15	Sonapur Damra pathar E.L.I.S.	Dimoria	1976-77	1979-80	11.83	8.45	220	120	100	220	150	100	50	150	30		30	30	2
Dispur	GUWAHATI	KAMRUP METRO		a) Improvement of Sonapur Damra pathar E.L.I.S.	Dimoria	2007-08	2012	40.00	32.67													2
Dispur	GUWAHATI	KAMRUP METRO		b) Improvement of Sonapur Damra pathar E.L.I.S.Phase-II	Dimoria	2009-10	2011-12	217.94	211.66													2
Dispur	GUWAHATI	KAMRUP METRO	16	Tandu F.I.S.	Dimoria	2014-15	2016	49.36	49.36	60	60		60	30	10	20	30	30	30		30	1
Dispur	GUWAHATI	KAMRUP METRO	17	Nonke Bizeni F.I.S.	Dimoria	2012-13	2014	49.96	48.96	30	30		30	30	30		30	30	30		30	1
Dispur	GUWAHATI	KAMRUP METRO	18	Shemu Dong F.I.S.	Dimoria	2009-10	2018	249.45	215.67	165	165		165	125	100	25	125	40	40		40	2
Dispur	GUWAHATI	KAMRUP METRO	19	Khat Tetelia F.I.S.	Dimoria	2012-13	2019	500.00	483.16	290	290		290	218	218		218	15	15		15	2
Dispur	GUWAHATI	KAMRUP METRO	20	Lungsorjuri F.I.S.	Dimoria	2012-13	2019	500.00	465.92	288	288		288	105	105		105	15	15		15	2
Dispur	GUWAHATI	KAMRUP METRO	21	Kurchia F.I.S.	Dimoria	2012-13	2018	497.37	311.25	335	335		335	200	200		200	10	10		10	2
Dispur	GUWAHATI	KAMRUP METRO	22	Kahikuchi F.I.S.	Dimoria	2012-13	2019	499.87	465.34	335	335		335	180	125	55	180	50	50		50	2
22 DISTRICT TOTAL KAMRUP METRO						22				5787	4702	1367	5989	4954	3869	1227	5096	1034	753	281	1034	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Dispur	GUWAHATI	KAMRUP METRO		Installation of Tube Well Scheme under PMKSY-HKHP access to Ground Water (Phase-I)	Ujani Majuli	2019-20	2020-21	720.00	20													1
Jalukbari	GUWAHATI	KAMRUP METRO		Installation of Tube Well Scheme under PMKSY-HKHP access to Ground Water (Phase-I)		2019-21	2020-22															1
KAMRUP METRO PMKSY						84				336	336	336	672	336	336	336	672	336	336	336	672	1
DISTRICT::KAMRUP																						
Hajo	GUWAHATI	KAMRUP	1	Volajan F.I.S.	Hajo	2013-14	2014-15	241.41	239.42	121	121		121	121	41	80	121	10	10		10	2
Rangia	GUWAHATI	KAMRUP	2	Ghogajan F.I.S.	Rangia	2012-13	2014-15	990.91	709.77	690	600	90	690	690	190	500	690	5	5		5	2
Hajo	GUWAHATI	KAMRUP	3	Ketekijan F.I.S.	Hajo	2013-14	2014-15	258.00	256.00	130	130		130	130	80	50	130	5	5		5	2
Nalbari	GUWAHATI	KAMRUP	4	Chamta F.I.S.	barigog banbhag	2014-15	2014-15	999.90	999.42	670	600	70	670	400	270	670	940	5	5		5	2
Nalbari	GUWAHATI	KAMRUP	5	Borlech akona F.I.S.	Bihdia-Jajikona	2014-15	2014-15	494.56		348	300	48	348	348	148	200	348	10	10		10	2
Nalbari				a) Barlechakona FIS	Bihdia-Jajikona	2019	2020	200.00	143.65													
Sipajhar	GUWAHATI	KAMRUP	6	Dimila F.I.S.	Bezera	2009-10	2018	2847.32	2766.02	960	850	110	960	960	690	270	960	5	5		5	2
Hajo	GUWAHATI	KAMRUP	7	Hirajan F.I.S.	Hajo	2014-15	2015-16	999.80	999.36	668	600	68	668	150	50	150	200	5	5		5	2
Hajo	GUWAHATI	KAMRUP	8	Guwahati ELIS (3 Pnts.)	Hajo	1976-77	1990-91	9.77	13.34	60	40	20	60	60	40	20	60				0	4
Hajo	GUWAHATI	KAMRUP	9	Bagta Baramboi E.L.I.S.	Hajo	1980-81	1985-86	13.69	17.93	340	300	40	340	340	200	140	340	2	2		2	2
Hajo	GUWAHATI	KAMRUP		a) Improvement of Bagta Baramboi E.L.I.S.	Hajo	2008-09	2009-10	48.98	49.82													
Hajo	GUWAHATI	KAMRUP	10	P.L.I.F. to Laheswari Char area	Hajo	1986-87	N A	9.89	8.00	34	34	30	64	34	34	30	64					4
Hajo	GUWAHATI	KAMRUP	11	P.L.I.F. to Bamundi Fodder Farm	Hajo	1986-87	2003-04	1.75	3.50	6	6	4	10	6	6	4	10					4
Jalukbari	GUWAHATI	KAMRUP	12	P.L.I.F. in Ketekijar Model Village	Hajo	1987-88	1998-99	3.52	4.35	20	20	20	40	20	20	20	40					4
Hajo	GUWAHATI	KAMRUP	13	P.L.I.F. to Rakshakhini Char area	Hajo	1990-91	N.A.	3.40	2.31	40	40		40	40	40		40					4
Hajo	GUWAHATI	KAMRUP	14	Bijulighat E.L.I.S.	Hajo	2000-01	2004-05	23.00	30.70	60	120	60	180	60	120	60	180	8	8		8	2
Hajo	GUWAHATI	KAMRUP		a) Improvement of Bijulighat E.L.I.S.	Hajo	2008-09	2008-09	10.00	10.00													
Jalukbari	GUWAHATI	KAMRUP	15	Athiaboi E.L.I.S.	Bezera	2009-10	2014-15	348.65	341.50	250	200	50	250	150	50	100	150	2	2		2	2
Hajo	GUWAHATI	KAMRUP	16	Monakuchi ELIS	Hajo	1981-82	1992		4.03	60	60		60	3	3		3	3		3	3	2
Jalukbari	GUWAHATI	KAMRUP	17	Dadara Pacharia D.T.W.I.S	Sualkuchi	1976-77	1986-87	17.76	19.21	192	100	92	192	192	100	92	192	3	3		3	2
Jalukbari	GUWAHATI	KAMRUP		a) Improvement of Dadara Pacharia D.T.W.I.S	Sualkuchi	2008-09	2008-09	10.00	10.00													
Jalukbari	GUWAHATI	KAMRUP	18	Bongsor Hallogaan D.T.W.I.S.	Sualkuchi	1976-77	1988-89	14.12	14.93	220	180	40	220	220	180	40	220	3	3		3	2
Jalukbari	GUWAHATI	KAMRUP	19	Sessamukh D.T.W.I.S.	Hajo	1987-88	1996-97	8.00	11.41	30	30		30	30	30		30	2	2		2	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Jalukbari	GUWAHATI	KAMRUP	20	Bijubari Khiladhari D.T.W.I.S.	Suakuchi	1987-88	1997-98	8.00	13.40	46	46		46	46	30	16	46	3	3		3	2
Hajo	GUWAHATI	KAMRUP	21	Khetri Hardia D.T.W.I.S.	Hajo	1987-88	2009-10	11.06	11.06	60	60		60	60	60		60	2	2		2	2
Hajo	GUWAHATI	KAMRUP		a) Improvement of Khetri Hardia D.T.W.I.S.	Hajo	2008-09	2009-10	22.10	N.A.													
Kamalpur	GUWAHATI	KAMRUP	22	Sutarkuchi Maruapathar (2 pts) MDTWS	Kamalpur	2018-19	2018-19	58.72	57.91	14	14		14	3	3		3	3	3		3	2
Jalukbari	GUWAHATI	KAMRUP	23	Fullung Solar DTWS	Bezera	2019	2020	59.35	55.00	14	14		14	3	3		3	3		3	2	
Chaygaon	GUWAHATI WEST	KAMRUP	24	Kolia Nizara F.I.S.	Chaygaon	2009-10	2016-17	341.58	231.52	250	250	100	350	250	250	100	350	150	150	100	250	2
Boko	GUWAHATI WEST	KAMRUP	25	Medhipara F.I.S.	Boko	2009-10	2017-18	1959.64	1846.48	1200	990	1362	2352	1200	1200	1152	2352	800	500	300	800	2
Boko	GUWAHATI WEST	KAMRUP	26	Construction of Baruapathar F.I.S.	Boko	2009-10	2017-18	1627.80	1335.90	1200	900	1060	1960	1200	1200	1152	2352	250	50	200	250	2
Chaygaon	GUWAHATI WEST	KAMRUP	27	Singimari E.L.I.S.	Goroimari	1972-73	1978-79	7.61	56.00	160	160		160	160	160		160					3
Chaygaon	GUWAHATI WEST	KAMRUP		a) Improvement of Singimari E.L.I.S.	Goroimari	1988-89	2008-09	7.61	41.00													3
Chaygaon	GUWAHATI WEST	KAMRUP		b) Revival of Singimari E.L.I.S.	Goroimari	2012-13	2013-14	37.31	11.56													3
Boko	GUWAHATI WEST	KAMRUP	28	Malancha Kalubari E.L.I.S.	Chamaria	1985-86	1992-93	11.94	28.97	120	60	40	100	60	60		60					3
Boko	GUWAHATI WEST	KAMRUP		a) Improvement of Malancha Kalubari E.L.I.S.	Chamaria	2008-09	2010-11	25.00	14.15													3
Boko	GUWAHATI WEST	KAMRUP		b) Renovation & Remodelling of Malancha Kalubari ELIS	Chaygaon	2019-20	200		20													
Boko	GUWAHATI WEST	KAMRUP	29	Pizupara E.L.I.S.	Chamaria	1985-86	1991-92	10.28	15.54	100	100		100	100	100		100	30	30	30	60	2
Boko	GUWAHATI WEST	KAMRUP		a) Improvement & Extension of Pizupara E.L.I.S.	Chamaria	2005-06	2008-09	29.53	24.54													2
Boko	GUWAHATI WEST	KAMRUP		b) Revival of Pizupara E.L.I.S.(2Point)	Chamaria	2012-13	2013-14	32.06	32.06													2
Boko	GUWAHATI WEST	KAMRUP		c) Repairing of Pizupara E.L.I.S.	Chamaria	2017-18	2017-18	11.30	10.30													2
Hajo	GUWAHATI WEST	KAMRUP	30	Borlah D.T.W.I.S. under Solar System	Hajo	2012-13	2013-14	42.67	41.89	30	30	15	45	20	20		20	5	5	5	10	2
Kamalpur	GUWAHATI WEST	KAMRUP	31	Habirkura D.T.W.I.S.	Kamalpur	1974-75	1978-79	1.89	5.87	30	27	32	59	30	30		30					3
Kamalpur	GUWAHATI WEST	KAMRUP		a) Improvement of Habirkura D.T.W.I.S.	Kamalpur	1985-86	2008-09	6.20	22.42													3
Hajo	GUWAHATI WEST	KAMRUP	32	Nakuchi D.T.W.I.S.	Hajo	1993-94		22.10	22.10	30	30		30	13	13	3	16	8	8	5	13	2
Hajo	GUWAHATI WEST	KAMRUP		a) Repairing of Nakuchi D.T.W.I.S.	Hajo	2017-18							0				0					2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Kamalpur	GUWAHATI WEST	KAMRUP	33	Dekarkuchi Singra D.T.W.I.S. (8 points)	Kamalpur	1974-75	1979-80	23.50	22.20	240	240	158	398	240	240		240	10	10	10	20	2
Rangia	GUWAHATI WEST	KAMRUP	34	Kaurbaha D.T.W.I.S.8 Pts.	Rangia & Goreswar	1974-75	1979-80	22.48	5.03	240	240	100	340	240	240		240	120	120	105	225	2
Rangia	GUWAHATI WEST	KAMRUP		a) Improvement of Kaurbaha D.T.W.I.S.	Rangia & Goreswar	1986-87	1993-94	4.69	7.71													2
Rangia	GUWAHATI WEST	KAMRUP		b) Kaurbaha D.T.W.I.S.(pt no 5)	Rangia & Goreswar	2012-13	2013-14	15.15	7.71													2
Rangia	GUWAHATI WEST	KAMRUP		c) Repairing & Renovation of Kaurbaha DTW I.S. at Pt.No.1 & 2	Rangia & Goreswar	2012-13	2015-16	55.39	44.32													2
Rangia	GUWAHATI WEST	KAMRUP		d) Repairing of Kaurbaha DTW I.S. at Pt.No.4 & 5	Rangia & Goreswar	2017-18	2017-18	11.50	10.37													2
Chaygaon	GUWAHATI WEST	KAMRUP	35	Kanahara D.T.W.I.S	Goroimari	1985-86	1991-92	11.00	42.83	60	60	60	120	60	60	60	120	60	60		60	2
Chaygaon	GUWAHATI WEST	KAMRUP		a) Repairing of Kanahara D.T.W.I.S Pt. No.1	Goroimari	2017-18	2017-18	2.50	2.29													2
Chaygaon	GUWAHATI WEST	KAMRUP		b) Kanahra D.T.W. Scheme (Pt.No.1 &2)	Goroimari	2011-12	2013-14															2
Chaygaon	GUWAHATI WEST	KAMRUP	36	Champurapa D.T.W.I.S. (points 1& 5)	Goroimari	2011-12	2013-14	99.98	70.49	150	150	120	270	150	150		150	25	23	17	40	2
Chaygaon	GUWAHATI WEST	KAMRUP	37	Bihdia Balapukhuri D.T.W.S.	Goroimari	2011-12	2013-14											20	20		20	2
Jalukbari	GUWAHATI WEST	KAMRUP	38	Gandhmow Barlah D.T.W.I.S.	Sualkuchi	1986-87	2002-03	16.53	17.35	60	54	63	117	30	30		30					3
Hajo	GUWAHATI WEST	KAMRUP	39	Gerua D.T.W.I.S.	Hajo	1986-87	2002-03	7.55	21.69	30	30	16	46	30	30		30					3
Hajo	GUWAHATI WEST	KAMRUP	40	Tetelia Nakuchi D.T.W.I.S.	Hajo	1987-88	2000-01	15.81	54.19	30	30		30	30	30		30					3
Chaygaon	GUWAHATI WEST	KAMRUP	41	Amtola Model Village D.T.W.I.S.	Chaygaon	1990-91	2003-04	12.85	3.90	30	27	32	59	25	25		25	5	5		5	2
Chaygaon	GUWAHATI WEST	KAMRUP	42	Amtola D.T.W.I.S.	Chaygaon	1990-91	2014-15	5.56	5.56	30	27	32	59	30	30		30	20	20		20	2
Chaygaon	GUWAHATI WEST	KAMRUP		a) Amtola D.T.W.I.S. Ph-I	Chaygaon	2012-13	2015-16	25.00	23.51													2
Chaygaon	GUWAHATI WEST	KAMRUP		b) Amtola D.T.W.I.S. Ph-II	Chaygaon	2013-14	2015-16	19.92	19.35													2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Chaygaon	GUWAHATI WEST	KAMRUP	43	Amtola Pasomtola DTW	Chaygaon	2013-14	2017-18	40.55	38.79	30	30	9	39	30	30	9	39	30	25		25	2
Chaygaon	GUWAHATI WEST	KAMRUP	44	Makeli D.T.W.I.S.	Chaygaon	1990-91	2014-15	8.50	4.47	60	45	9	54	30	30		30	22	22		22	2
Chaygaon	GUWAHATI WEST	KAMRUP		a) Makeli D.T.W.I.S. Ph-I	Chaygaon	2012-13	2015-16	30.00	28.36													2
Chaygaon	GUWAHATI WEST	KAMRUP		b) Makeli D.T.W.I.S. Ph-II	Chaygaon	2013-14	2015-16	14.87	14.72													2
Chaygaon	GUWAHATI WEST	KAMRUP	45	Alekjari Balasidhi DTWIS	Chaygaon	1987-88	2008-09	24.36	59.47	60	60	63	123	60	60	63	123	45	43		43	2
Chaygaon	GUWAHATI WEST	KAMRUP		a) Repairing of Alekjari Balasidhi DTWIS	Chaygaon	2017-18		20.86	25.00													2
Jalukbari	GUWAHATI WEST	KAMRUP	46	Singimari Charmajuli S.T.W.I.S.(14 points)	Sualkuchi	1978-79	1980-81	1.99	2.19	160	160		160									4
Chaygaon	GUWAHATI WEST	KAMRUP	47	Nowapara S.T.W.I.S.	Chaygaon	1978-79	1980-81	3.02	5.92	3	3		3	3	3		3	3	3		3	1
Chaygaon	GUWAHATI WEST	KAMRUP	48	Kawaimari S.T.W.I.S.	Chaygaon	1978-79	1980-81	1.99	N.A.	3	3		3	3	3		3	3	3		3	1
Boko	GUWAHATI WEST	KAMRUP	49	2 No. Makeli F.I.S. Ph-I	Boko	2011-12	2013-14	136.68	133.25													3
Boko	GUWAHATI WEST	KAMRUP	50	2 No. Makeli F.I.S. Ph-II	Boko	2012-13	2016-17	50.00	49.95	335	190	366	556	40	40		40				0	3
Guwahati West	GUWAHATI WEST	KAMRUP	51	Gargara FIS	Rani	2014-15	2017-18	82.75	40.23	60	60	36	96	60	60		60	60	60		60	2
Kamalpur	GUWAHATI WEST	KAMRUP	52	Dhankhunda F.I.S.	Bihdia-Jajikona	2010-11	2016-17	485.00	484.99	350	246	314	560	350	350		350	70	70		70	2
Kamalpur	GUWAHATI WEST	KAMRUP	53	Construction of Sluice gate over Soulajn at village Soula and Dagaon Sessapar connecting Sessajan River under SCSP during the year 2012-13	Bihdia-Jajikona	2012-13	2013-14	33.85	33.84	44	44		44	44	44		44	30	30	30	60	2
Kamalpur	GUWAHATI WEST	KAMRUP		a) Repairing of Sluice Gate	Bihdia-Jajikona	2017-18	2017-18	1.60	1.59													2
Boko	GUWAHATI WEST	KAMRUP	54	Nagarbera E.L.I.S.	Chamaria	1983-84	1992-93	3.99	3.72	50	50		50	50	50		50				50	4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Guwahati West	GUWAHATI WEST	KAMRUP	55	Kalmoni F.I.S.	Rani	1965-66	1974-75	9.38	12.81	1020	1020	70	1090	950	950		950	450	450	30	480	2
Guwahati West	GUWAHATI WEST	KAMRUP		a) Command Area Development of Kalmoni F.I.S.	Rani	1979-80	1987-88	1.90	1.91													2
Guwahati West	GUWAHATI WEST	KAMRUP		b) Improvement of Kalmoni F.I.S.	Rani	1985-86	1992-93	19.66	21.59													2
Guwahati West	GUWAHATI WEST	KAMRUP		c) Canal lining of Kalmoni F.I.S.	Rani	1980-81	1982-83	1.79	1.85													2
Guwahati West	GUWAHATI WEST	KAMRUP		d) Water Course of Kalmoni F.I.S. Phase-II	Rani	1984-85	2008-09	3.02	N.A.													2
Guwahati West	GUWAHATI WEST	KAMRUP		e) Remodelling of Kalmoni F.I.S.	Rani	2008-09	2009-10	40.00	34.53													2
Guwahati West	GUWAHATI WEST	KAMRUP		f) Repairing of Kalmoni FIS	Rani	2016-17	2017-18	15.00	14.99													2
Boko	GUWAHATI WEST	KAMRUP	56	Singua F.I.S.	Boko	1966-67	1969-70	14.77	14.39	2208	1667	2396	4063	1200	1200		1200	400	300	100	400	2
Boko	GUWAHATI WEST	KAMRUP		a) Command Area Development of Singua F.I.S.	Boko	1979-80	2008-09	1.30	0.04													2
Boko	GUWAHATI WEST	KAMRUP		b) Improvement of Singua F.I.S.	Boko	1985-86	2008-09	16.76	43.90													2
Boko	GUWAHATI WEST	KAMRUP		c) Improvement of Singua F.I.S. Phase-I	Boko	2008-09	2009-10	110.00	91.34													2
Boko	GUWAHATI WEST	KAMRUP		d) Improvement of Singua F.I.S. Phase-II	Boko	2008-09	2011-12	495.00	493.59													2
Boko	GUWAHATI WEST	KAMRUP		e) Repairing of Singua FIS	Boko	2015-16	2015-16	7.50	7.49													2
Boko	GUWAHATI WEST	KAMRUP		f) Repairing of Singua FIS	Boko	2016-17	2017-18	8.00	7.99													2
Boko	GUWAHATI WEST	KAMRUP		g) Repairing of Singua FIS	Boko	2017-18	2017-18	10.00	N.A.													2
Guwahati West	GUWAHATI WEST	KAMRUP	57	Kopili F.I.S.	Rani	1966-67	1974-75	10.67	10.90	1971	1871	300	2171	1971	1971		1971	950	950	100	1050	2
Guwahati West	GUWAHATI WEST	KAMRUP		a) Improvement of Kopili F.I.S.	Rani	1985-86	1990-91	12.32	13.68													2
Guwahati West	GUWAHATI WEST	KAMRUP		b) Modernisation of Kopili F.I.S. Phase-I	Rani	2006-07	2011-12	411.21	391.42													2
Guwahati West	GUWAHATI WEST	KAMRUP		c) Remodelling of Kopili F.I.S., Phase-II	Rani	2008-09	2011-12	2009.48	1932.00													2
Guwahati West	GUWAHATI WEST	KAMRUP		d) Repairing of Kopili F.I.S.	Rani	2016-17	2016-17	4.96	4.95													2
Guwahati West	GUWAHATI WEST	KAMRUP		e) Repairing of Kopili F.I.S.	Rani	2017-18	2017-18	10.63														2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Boko	GUWAHATI WEST	KAMRUP	58	Singra F.I.S. Phase-I	Boko	1973-74	1978-79	24.82	27.57	1746	1341	405	1746	1271	1271		1271	600	400	200	600	2
Boko	GUWAHATI WEST	KAMRUP		a) Singra F.I.S. Phase-II	Boko	1978-79	2008-09	27.65	29.16													2
Boko	GUWAHATI WEST	KAMRUP		b) Improvement of Singra F.I.S.Phase-I	Boko	1990-91	2008-09	20.39	53.64													2
Boko	GUWAHATI WEST	KAMRUP		c) Improvement of Singra F.I.S., Phase-II	Boko	2001-02	2010-11	117.90	69.26													2
Boko	GUWAHATI WEST	KAMRUP		d) Improvement of Singra F.I.S., Phase-III	Boko	2008-09	2011-12	766.02	60.44													2
Boko	GUWAHATI WEST	KAMRUP		e) Improvement of Singra F.I.S., Phase-IV	Boko	2009-10	2012-13	494.00	480.81													2
Boko	GUWAHATI WEST	KAMRUP		f) Repairing of Singra F.I.S.	Boko	2016-17	2017-18	40.00	39.81													2
Boko	GUWAHATI WEST	KAMRUP		g) Repairing of Singra F.I.S.	Boko	2017-18	2017-18	11.00	N.A.													2
Palasbari	GUWAHATI WEST	KAMRUP	59	Ubhati F.I.S. Phase- I & II	Chayani Barduar	1975-76	2007-08	76.48	87.01	1670	1355	1610	2965	1670	1670		1670	950	950	250	1200	2
Palasbari	GUWAHATI WEST	KAMRUP		a) Modernisation of Ubhati F.I.S., Phase-I	Chayani Barduar	2007-08	2009-10	100.00	88.10													2
Palasbari	GUWAHATI WEST	KAMRUP		b) Modernisation of Ubhati F.I.S., Phase-II	Chayani Barduar	2008-09	2012-13	1999.42	1963.45													2
Palasbari	GUWAHATI WEST	KAMRUP		c) Repairing of Ubhati F.I.S.	Chayani Barduar	2017-18	2017-18	8.00														2
Chaygaon	GUWAHATI WEST	KAMRUP	60	Dimali F.I.S.	Chaygaon	1975-76	2002-03	9.96	48.00	350	350	240	590	200	200	50	250	150	150		150	2
Chaygaon	GUWAHATI WEST	KAMRUP		a) Improvement of Dimali F.I.S. Phase-I	Chaygaon	1990-91	2002-03	48.82	N.A.													2
Boko	GUWAHATI WEST	KAMRUP	61	Construction of Nampathar F.I.S. Ph.I	Boko	2009-10	2012-13	1721.92	1615.27													3
Chaygaon	GUWAHATI WEST	KAMRUP	62	Sonajan F.I.S.	Chaygaon	2011-12	2013-14	34.78	34.40	40	40		40	40	40		40	40			40	2
Boko	GUWAHATI WEST	KAMRUP	63	Agchia Exploratory D.T.W.I.S.	Boko	1979-80	1987-88	4.44	1.71	30	25	18	43	20	16	17	33				0	4
Boko	GUWAHATI WEST	KAMRUP	64	Badlipara Exploratory D.T.W.I.S.	Boko	1979-80	1987-88	1.54	4.74	30	16	17	33	30	30	15	45	10	10	10	20	2
Boko	GUWAHATI WEST	KAMRUP		a) Repairing of Badlipara DTW	Boko	2015-16	2016-17	6.00	5.92													2
Boko	GUWAHATI WEST	KAMRUP	65	Kenduguri Exploratory D.T.W.I.S.	Boko	1979-80	1987-88	2.17	2.35	30	16	17	33	30	30	15	45	10	10	10	20	2
Boko	GUWAHATI WEST	KAMRUP		a) Repairing of Kenduguri D.T.W.I.S.	Boko	2015-16	2016-17	6.03														2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Boko	GUWAHATI WEST	KAMRUP	66	Tepchia Exploratory D.T.W.I.S.	Boko	1979-80	1987-88	2.10	2.35	30	16	17	33	30	30	15	45					0	3
Boko	GUWAHATI WEST	KAMRUP		a) Revival of Tepchia DTWIS (1 Point)	Boko	2012-13	2013-14	6.71	5.84														3
Boko	GUWAHATI WEST	KAMRUP		b) Repairing of Tepchia DTWIS	Boko	1979-80	1987-88	5.06	4.88														3
Boko	GUWAHATI WEST	KAMRUP	67	Raipara Exploratory D.T.W.I.S.	Boko	1979-80	1987-88	1.92	2.99	30	25	18	43	12	12	7	19						3
Boko	GUWAHATI WEST	KAMRUP	68	Raipara D.T.W.I.S. Pt. 1& 2	Boko	2013-14	2016-17	88.16	52.63	60	60	20	80	60	60	60	120	20	20	20	40		2
Hajo	GUWAHATI WEST	KAMRUP	69	Barhardia D.T.W.I.S.	Hajo	1986-87	2008-09	11.43	28.44	30	30	32	62	28	28		28	8	8	4	12		2
Hajo	GUWAHATI WEST	KAMRUP		a) Barhardia D.T.W.I.S.	Hajo	2009-10		12.41	4.20														2
Guwahati West	GUWAHATI WEST	KAMRUP	70	Dharapur Pachanigaon D.T.W.I.S.	Rani	1986-87	2008-09	32.15	18.61	30	27	32	59	30	27	32	59						4
Guwahati West	GUWAHATI WEST	KAMRUP	71	Mazirgaon D.T.W.I.S.	Rani	1987-88		11.73	1.31	30	30		30	20	20		20	20	20	10	30		2
Chaygaon	GUWAHATI WEST	KAMRUP	72	Chaygaon D.T.W.I.S.	Chaygaon	2013-14	2017-18	35.00	34.57	30	30	20	50	30	30	20	50	30	25		25		2
Guwahati West	GUWAHATI WEST	KAMRUP	73	Solar powered MDTW Scheme at KVK, Kahikuchi	Guwahati West	2006-07	2020-21	40.00		10	10	10	20	10	10	10	20	10	10	10	20		2
Rangia	RANGIA	KAMRUP	74	Halikuchi F.I.S.	Rangia	2006-07		440.00		360	360	180	540	360	360	180	540						4
Rangia	RANGIA	KAMRUP		a) Halikuchi F.I.S.Phase-II	Rangia	2008-09	2012-13	55.00															4
Rangia	RANGIA	KAMRUP		b) Halikuchi F.I.S.Phase-III	BTAD	2009-10	2012-13	433.12	345.17														4
Tamulpur	RANGIA	KAMRUP	75	Gohaijan F.I.S.	Nagrijiuli	2009-10	2012-13	756.00	709.50	540	540	395	935	540	540	395	935					0	3
Tamulpur	RANGIA	KAMRUP	76	Dakhin Gandhibari F.I.S.	Nagrijiuli	2009-10	2012-13	980.00	884.27	700	700	440	1140	700	700	440	1140					0	3
Kamalpur	RANGIA	KAMRUP	77	Guwahati E.L.I.S. (4 Points)	Kamalpur	1972-73	1974-75	436.00	251.99	300	215	85	300	300	215	85	300	300	90	10	100		2
Kamalpur	RANGIA	KAMRUP		a) Renovation of Guwahati E.L.I.S. (4 Points)	Kamalpur	2008-09	2009-10	317.64	295.74														2
Kamalpur	RANGIA	KAMRUP	78	Kamalpur E.L.I.S.(14 Points.)	Kamalpur	1972-73	1974-75	892.00	404.83	560	450	225	675	395	395	150	545	130	100	50	150		2
Kamalpur	RANGIA	KAMRUP		a) Kamalpur E.L.I.S.Phase-I (8 points)	Kamalpur	2008-09	2008-09	303.24	237.12														2
Kamalpur	RANGIA	KAMRUP		b) Kamalpur E.L.I.S.Phase-II (6points) (Khudrasessa, Kusumpur, Dekarkuchi, Soneswar, Medhikuchi, kumtibari))	Kamalpur	2008-09	2010-11	390.46	367.79														2
Rangia	RANGIA	KAMRUP	79	Rangia E.L.I.S.(4 points)	Rangia	1972-73	1975-76	495.00	339.27	380	380	320	700	380	380	320	700	380	50	20	70		2
Rangia	RANGIA	KAMRUP		a) Renovation of Rangia E.L.I.S.(4 points)	Rangia	2008-09	2009-10	425.46	399.79								0				0		2
Rangia	RANGIA	KAMRUP	80	Rangia Dhuhi E.L.I.S.(3 Points)	Rangia	1972-73	1975-76	195.00	193.86	255	255	60	315	255	255	60	315	60	80	10	90		2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Rangia	RANGIA	KAMRUP		a) Renovation of Rangia Dhuhi E.L.I.S.(3 Points)	Rangia	2008-09	2009-10	154.40	142.75													2
Rangia	RANGIA	KAMRUP		b) Renovation of earthen canal by constructing brick lined canal for Tulsibari PC of Rangia Dhuhi IS	Rangia	2013-14	2017-18	59.38	48.47													2
Rangia	RANGIA	KAMRUP		c) Renovation of earthen canal by constructing brick lined canal for Chiknibari PC of Rangia Dhuhi IS	Rangia	2013-14	2017-18	47.96	26.77													2
Rangia	RANGIA	KAMRUP	81	Jayantipur E.L.I.S.	Rangia	1973-74	1978-79	152.73	121.66	198	198	117	315	198	198	117	315	198	60	40	100	2
Rangia	RANGIA	KAMRUP		a) Jayantipur E.L.I.S. Phase-I	Rangia	2008-09	2009-10	39.50	39.50								0					2
Rangia	RANGIA	KAMRUP		b) Jayantipur E.L.I.S. Phase-II	Rangia	2008-09	2009-10	90.00	84.78								0					2
Rangia	RANGIA	KAMRUP	82	Kumtibari E.L.I.S.	Rangia	1973-74	1985-86	178.59	54.75	180	180	68	248	180	180	60	240	112	50	10	60	2
Rangia	RANGIA	KAMRUP		a) Renovation of Kumtibari E.L.I.S. Phase-I	Rangia	2008-09	2009-10	62.59	63.80								0				0	2
Rangia	RANGIA	KAMRUP		b) Kumtibari Pt.	Rangia	2009-10	2010-11	90.90	73.57													2
Hajo	RANGIA	KAMRUP	83	Dhuhi E.L.I.S. (6 Points)	Rangia	1974-75	1975-76	324.25	235.61	195	195	53	248	185	182	53	235	165	90	10	100	2
Hajo	RANGIA	KAMRUP		a) Renovation of Dhuhi E.L.I.S. (6 Points) Phase-I	Rangia	2008-09	2009-10	89.48	89.48													2
Hajo	RANGIA	KAMRUP		b) Renovation of Dhuhi E.L.I.S. (6 Points) Phase-II	Rangia	2008-09	2009-10	150.09	150.09													2
Hajo	RANGIA	KAMRUP	84	Bordanga Batakuchi E.L.I.S.	Rangia	1984-85	1998-99	249.35	177.06	165	165	75	240	165	165	75	240	20	20	10	30	2
Hajo	RANGIA	KAMRUP		a) Renovation of Bordanga Batakuchi E.L.I.S.Phase-I	Rangia	2008-09	2009-10	55.70	55.68													2
Hajo	RANGIA	KAMRUP		b) Renovation of Bordanga Batakuchi E.L.I.S.Phase-II	Rangia	2008-09	2009-10	140.90	132.49													2
Rangia	RANGIA	KAMRUP	85	Moranjana E.L.I.S.	Rangia	1990-91	2008-09	139.80	74.05	104	104	78	182	104	104	78	182					3
Rangia	RANGIA	KAMRUP		a) Renovation of Moranjana E.L.I.S. Phase-I	Rangia	2007-08	2008-09	20.00	20.00													3
Rangia	RANGIA	KAMRUP		b) Renovation of Moranjana E.L.I.S. Phase-II	Rangia	2008-09	2010-11	69.49	65.48													3
Kamalpur	RANGIA	KAMRUP	86	Athara E.L.I.S.	Kamalpur	1991-92	2008-09	140.01	98.03	167	167	78	245	167	167	50	217					3
Kamalpur	RANGIA	KAMRUP		a) Renovation of Athara E.L.I.S.Phase-I	Kamalpur	2007-08	2008-09	27.65	27.65													3
Kamalpur	RANGIA	KAMRUP		b) Renovation of Athara E.L.I.S.Phase-II	Kamalpur	2008-09	2009-10	78.68	77.62													3
Rangia	RANGIA	KAMRUP	87	Bongaon E.L.I.S. 2 points	Rangia	2008-09	2009-10	420.00	413.46	290	290	236	526	280	275	250	525	370	90	10	100	2
Rangia	RANGIA	KAMRUP	88	Gopalpur ELIS	Rangia	1991-92		230.80	230.78	180	180	100	280	180	180	100	280					3
Rangia	RANGIA	KAMRUP		a) Gopalpur ELIS Ph-I	Rangia	2008-09	2009-10	45.60	45.60													3
Rangia	RANGIA	KAMRUP		b) Gopalpur ELIS Ph-II	Rangia	2008-09	2009-10	139.00	137.65													3
Rangia	RANGIA	KAMRUP	89	Mahtoli ELIS Pt.- 1	Rangia	2009-10	2012-13	860.00	571.48	198	198	140	338	190	190	130	320				0	3
Rangia	RANGIA	KAMRUP		a) Mahtoli ELIS Pt.- 2	Rangia	2009-11	2012-14															3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Rangia	RANGIA	KAMRUP	90	Chirakhundi ELIS	Rangia	2009-10	2012-13	100.95	86.38	550	550	380	930	550	550	380	930	570	70	30	100	2
Kamalpur	RANGIA	KAMRUP	91	Barsil Raipat LIS (4 points)	Kamalpur	2009-10	2011-12	851.78	561.48										80	20	100	2
Rangia	RANGIA	KAMRUP	92	Baharghat LIS 2 points	Rangia	2009-10	2012-13	289.54	272.00	370	370	270	640	370	370	270	640	390	90	10	100	2
Kamalpur	RANGIA	KAMRUP	93	P.L.I.F. to Dusutimukh	Rangia	1975-76	1987-88	N.A.	N.A.													4
Kamalpur	RANGIA	KAMRUP	94	Alta D.T.W.I.S.(2 Points)	Kamalpur	1966-67	2001-02	30.00	45.01	70	70	30	100	70	70	30	100	70	15	10	25	2
Kamalpur	RANGIA	KAMRUP		a) Alta D.T.W.I.S.(2 Points)	Kamalpur	2014-15	2016-17	92.62	84.82													2
Rangia	RANGIA	KAMRUP	95	Jamtola D.T.W.I.S.	Rangia	2008-09	2017-18															3
Rangia	RANGIA	KAMRUP	96	Rangia D.T.W.I.S. (2 points)	Rangia	1986-87	2001-02	16.24	128.69	60	60	30	90	60	60	30	90					4
Rangia	RANGIA	KAMRUP	97	Pitambar Hatbazali D.T.W.I.S. (1 Point)	Rangia	1988-89	2001-02	40.00	20.67	40	40	15	55	40	40	15	55					4
Rangia	RANGIA	KAMRUP		a) Pitambar Hatbazali D.T.W.I.S. (1 Point)	Rangia	2006-07	2011-12	10.62	10.62													4
Rangia	RANGIA	KAMRUP	98	Lahapara D.T.W.S.	Rangia	2013-14	2016-17	41.07	41.07	35	35	15	50	35	35	15	50	35	10	5	15	2
Rangia	RANGIA	KAMRUP	99	Issadghoria D.T.W.S.	Rangia	2013-14	2016-17	41.07	41.07	35	35	15	50	35	35	15	50	35	10	5	15	2
Rangia	RANGIA	KAMRUP	100	Pachim Sitara D.T.W.S.	Rangia	2013-14	2016-17	41.07	41.07	35	35	20	55	30	30	15	45	35	10	5	15	2
Kamalpur	RANGIA	KAMRUP	101	Borpollah S.T.W.I.S. (16 Points)	Bezera	1979-80	1982-83	N.A.	3.61	43	48	7	55	43	48	7	55					4
Tamulpur	RANGIA	KAMRUP	102	Niz Depheli F.I.S.	Tamulpur	2014-15	2016-17	30.00	30.00	35	35	15	50	35	35	15	50	35	10	5	15	2
Tamulpur	RANGIA	KAMRUP	103	Meshguri L.I.S.	Tamulpur	1976-77	1977-78	N.A.	N.A.	60	60	40	100	60	60	40	100					4
Nalbari	RANGIA	KAMRUP	104	Sessapani L.I.S.	Nalbari	1976-77	1977-78	N.A.	N.A.	100	100	40	140	100	100	40	140					4
Tamulpur	RANGIA	KAMRUP	105	Gandhibari E.L.I.S.	Tamulpur	1979-80	1987-88	250.00	0.36	335	335	140	475	335	335	140	475					4
Rangia	RANGIA	KAMRUP	106	Bihapara ELIS	BTAD	2008-09	2009-10	99.85	98.77	90	90	60	150	90	90	60	150	90	20	10	30	2
Rangia	RANGIA	KAMRUP	107	Bagdoba E.L.I.S.	Rangia	1986-87		235.00	234.10	160	160	20	180	160	160	20	180					4
Rangia	RANGIA	KAMRUP		a) Bagdoba E.L.I.S. (Ph-II)	BTAD	2008-09	2009-10	188.60	173.07													4
Rangia	RANGIA	KAMRUP	108	Borkukuria E.L.I.S.	Rangia	2008-09	2009-10	282.00	288.74	198	198	140	338	198	198	140	338	198	20	10	30	2
Tamulpur	RANGIA	KAMRUP	109	Tamulpur D.T.W.S.(2 Points)	Tamulpur	1987-88	2016-17	95.00	39.37	80	80	30	110	80	80	30	110					4
Tamulpur	RANGIA	BAKSA		a) Ulubari D.T.W.I.S.	Tamulpur	2008-09																4
Tamulpur	RANGIA	BAKSA		b) Jamuguri D.T.W.I.S.	Tamulpur	2008-09																4
Rangia	RANGIA	KAMRUP	110	Dobok & Chandmaguri D.T.W.I.S. (2 Points)	Rangia	1987-88		93.07	76.30	70	70	30	100	60	60	30	90					4
Rangia	RANGIA	KAMRUP		a) Dobok & Chandmaguri D.T.W.S. (2 Points)	Rangia	2008-09	2009-10	93.07	76.30													4
Rangia	SUKLA	KAMRUP	111	Godhapara F.I.S.	Goreswar	2010-11	2014-15	360.00	337.33	250	150	100	250	250	150	100	250					3
Kamalpur	SUKLA	KAMRUP	112	Sessajan F.I.S.	Bihdia-Jajikona	2008-09	2013-14	498.00	497.99	350	245	105	350	350	245	105	350					3
Kamalpur	SUKLA	KAMRUP	113	Pubpar Jatia-bhangra DTWS	Bihdia-Jajikona	2011-12	2015-16	24.50	20.00	30	21	9	30	30	30	10	40	30	30	10	40	1
			113	DISTRICT TOTAL KAMRUP				113		27291	24054	14112	38166	23766	21788	9272	31060	8716	5674	1836	7510	
Kamalpur	RANGIA	KAMRUP		Installation of Tube Well Scheme under PMKSY-HKPP access to Ground Water (Phase-I)																		1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Rangia	RANGIA	KAMRUP		Installation of Tube Well Scheme under PMKSY-HKHP access to Ground Water (Phase-I)																		1
Boko	GUWAHATI WEST	KAMRUP		Installation of Tube Well Scheme under PMKSY-HKHP access to Ground Water (Phase-I)																		1
Palashbari	GUWAHATI WEST	KAMRUP		Installation of Tube Well Scheme under PMKSY-HKHP access to Ground Water (Phase-I)																		1
Chaygaon	GUWAHATI WEST	KAMRUP		Installation of Tube Well Scheme under PMKSY-HKHP access to Ground Water (Phase-I)																		1
Hajo	GUWAHATI MECH	KAMRUP		Installation of Tube Well Scheme under PMKSY-HKHP access to Ground Water (Phase-I)																		1
West Guwahati	GUWAHATI MECH	KAMRUP		Installation of Tube Well Scheme under PMKSY-HKHP access to Ground Water (Phase-I)																		1
KAMRUP PMKSY										948	948	948	1896	948	948	948	1896	948	948	948	1896	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
DISTRICT:: KARIMGANJ																						
Patharkandi	KARIMGANJ	KARIMGANJ	1	Nurulcherra F.I.S.	Patharkandi	1980-81	1989-90	43.44	36.54	220	220	100	320	220	220	100	320	220	220	100	320	1
Patharkandi	KARIMGANJ	KARIMGANJ		a) Improvement & Extension of Nurulcherra F.I.S.	Patharkandi	2000-01	2008-09	43.44	19.50													1
Patharkandi	KARIMGANJ	KARIMGANJ		b) Improvement & Extension of Nurulcherra F.I.S.	Patharkandi	2012-13	2012-13	17.31	16.58													1
Patharkandi	KARIMGANJ	KARIMGANJ	2	Piplacherra F.I.S.	Lowairpoa	2008-09	2014-15	250.00	249.89	208	166	188	354	208	166	188	354	180	180	110	290	2
Ratabari	KARIMGANJ	KARIMGANJ	3	Uttar Kala Chuba F.I.S.	R.K.Nagar	2008-09	2011-12	235.00	234.95	185	148	166	314	185	148	166	314	125	125	50	175	2
South Karimganj	KARIMGANJ	KARIMGANJ	4	Defalcherra F.I.S.	Patharkandi	2008-09	2011-12	235.00	234.80	201	161	181	342	201	161	181	342	140	140	80	220	2
South Karimganj	KARIMGANJ	KARIMGANJ	5	Dhalcherra F.I.S.	South Karimganj	2008-09	2011-12	175.74	175.49	150	120	135	255	150	120	135	255	120	120	90	210	2
South Karimganj	KARIMGANJ	KARIMGANJ	6	Dhubricherra F.I.S.	South Karimganj	2008-09	2011-12	199.69	193.26	180	144	162	306	180	144	162	306	130	130	70	200	2
South Karimganj	KARIMGANJ	KARIMGANJ	7	Sonatala F.I.S.	South Karimganj	2008-09	2011-12	199.99	191.06	170	136	153	289	170	136	153	289	150	150	95	245	2
Patharkandi	KARIMGANJ	KARIMGANJ	8	Sagalmoa cherra F.I.S.	Lowairpoa	2008-09	2011-12	495.00	493.60	400	320	360	680	400	320	360	680	250	250	120	370	2
Ratabari	KARIMGANJ	KARIMGANJ	9	F.I.S. from Jita stream at Sarashpur	R.K.Nagar	2008-09	2011-12	195.00	194.91	140	112	126	238	140	112	126	238	140	140	80	220	2
Patharkandi	KARIMGANJ	KARIMGANJ	10	Sarjulcherra F.I.S.	Lowairpoa	2009-10	2013-14	300.00	283.95	250	200	225	425	250	200	225	425	250	250	45	295	2
Ratabari	KARIMGANJ	KARIMGANJ	11	Dolugong F.I.S.	R.K.Nagar	2008-09	2011-12	245.00	245.00	262	209	236	445	262	209	236	445	240	240	110	350	2
Ratabari	KARIMGANJ	KARIMGANJ	12	Balicherra F.I.S.	R.K.Nagar	2008-09	2011-12	240.00	239.83	233	186	210	396	233	186	210	396	205	205	10	215	2
Patharkandi	KARIMGANJ	KARIMGANJ	13	Unkappacherra F.I.S.	Patharkandi	2008-09	2011-12	245.00	245.00	247	197	223	420	247	197	223	420	170	170	150	320	2
Patharkandi	KARIMGANJ	KARIMGANJ	14	Suruchinala F.I.S.	R.K.Nagar	2009-10	2013-14	300.00	289.39	250	200	225	425	250	200	225	425	250	200	225	425	1
Patharkandi	KARIMGANJ	KARIMGANJ	15	Lakhipur F.I.S.	Patharkandi	2008-09	2011-12	300.00	299.97	250	200	225	425	250	200	225	425	120	120	100	220	2
Patharkandi	KARIMGANJ	KARIMGANJ	16	Putnicherra F.I.S.	Lowairpoa	2008-09	2011-12	300.00	299.97	250	250	125	375	250	250	125	375	250	250	60	310	2
Patharkandi	KARIMGANJ	KARIMGANJ	17	Remod. & Extn. Of Patherkandi Extn, ELIS	Patharkandi	2012-13	2012-13	19.74	19.35	35	20	15	35	35	20	15	35	35	20	15	35	1
Patharkandi	KARIMGANJ	KARIMGANJ	18	Remod. & Extn. Of Patherkandi ELIS, Kachubari Centre No.1	Patharkandi	1998-99		3.59	3.59	35	20	15	35	35	20	15	35					3
Patharkandi	KARIMGANJ	KARIMGANJ	19	Remod. & Extn. Of Patherkandi ELIS, Kachubari Centre No.2	Patharkandi	1998-100		3.49	3.49	30	20	10	30	30	20	10	30					3
Patharkandi	KARIMGANJ	KARIMGANJ	20	Remod. & Extn. Of Patherkandi ELIS, Kachubari Centre No.3	Patharkandi	2002-03		4.81	4.81	35	20	15	35	35	20	15	35					3
North Karimganj	KARIMGANJ	KARIMGANJ	21	L.I.S. from river Kushiya & Sonai	North Karimganj	1971-72	1989-90	55.85	30.10	176	141	158	299	176	141	158	299					4
Patharkandi	KARIMGANJ	KARIMGANJ	22	L.I.S. from Longai Phase-II	Patharkandi	1972-73	1990-91	6.08	10.00	100	80	90	170	100	80	90	170					3
Patharkandi	KARIMGANJ	KARIMGANJ		a) L.I.S. from Longai Phase-II	Patharkandi	2008-09	2008-09	40.00	40.00													3
Badarpur	KARIMGANJ	KARIMGANJ	23	L.I.S. from L/B of River Barak in Srigour and Malua Mouza	Badarpur	1983-84	1991-92	52.19	40.47	130	104	117	221	130	104	117	221					4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
North Karimganj	KARIMGANJ	KARIMGANJ	24	D.T.W.I.S. at Sutarkandi Sonadori	North Karimganj	1984-85	1994-95	6.20	4.63	24	18	22	40	24	18	22	40	15	15	5	20	2
North Karimganj	KARIMGANJ	KARIMGANJ		a) Improvement of D.T.W.I.S. at Sutarkandi Sonadori	North Karimganj	2012-13	2012-13	6.40	6.24													2
South Karimganj	KARIMGANJ	KARIMGANJ	25	D.T.W.I.S. at Faranpasa (2 Points)	South Karimganj	1984-85	2001-02	14.17	18.64	48	18	20	38	48	18	20	38					3
South Karimganj	KARIMGANJ	KARIMGANJ		a) D.T.W.I.S. at Faranpasa (2 Points)	South Karimganj	1999-2000	2001-20	4.17	4.17													3
South Karimganj	KARIMGANJ	KARIMGANJ	26	D.T.W.I.S. at Kanakpur	South Karimganj	1986-87	1993-94	6.02	4.38	24	10	8	18	24	10	8	18					3
Badarpur	KARIMGANJ	KARIMGANJ	27	D.T.W.I.S. at Lamajuar	Badarpur	1987-88	1992-93	7.52	5.93	24	11	13	24	24	11	13	24					3
South Karimganj	KARIMGANJ	KARIMGANJ	28	D.T.W.I.S. at Loharpara (2 Points)	South Karimganj	1987-88	2000-01	13.51	16.67	48	38	42	80	48	38	42	80	35	35	20	55	2
South Karimganj	KARIMGANJ	KARIMGANJ		a) D.T.W.I.S. at Loharpara (2 Points)- Spl.	South Karimganj	2012-13	2012-13															2
South Karimganj	KARIMGANJ	KARIMGANJ		b) D.T.W.I.S. at Loharpara (2 Points)- Spl.	South Karimganj	1999-00	2001-02	3.51	3.51													2
Patharkandi	KARIMGANJ	KARIMGANJ	29	Sibargool D.T.W.I.S.	Lowairpoa	1987-88	2015-16	7.52	3.61	24	19	21	40	24	19	21	40					3
Patharkandi	KARIMGANJ	KARIMGANJ		a) Renovation of Sibergool DTWS, Ph-2(TFC)	Lowairpoa	2012-13	2014-15	16.88	15.52													3
Patharkandi	KARIMGANJ	KARIMGANJ	30	ECP DTWIS at Asimganj	Patharkandi	1980-81	1985-86	2.69	5.65	24	10	14	24	24	10	14	24	24	10	14	24	1
North Karimganj	KARIMGANJ	KARIMGANJ	31	ECP DTWIS at Fakirabazar	North Karimganj	1980-81	1985-87	2.69	5.65	24	19	21	40	24	19	21	40	24	24	10	34	2
North Karimganj	KARIMGANJ	KARIMGANJ		a) ECP DTWIS at Fakirabazar under M&R	North Karimganj	2012-13	2012-14	5.25	5.25													2
Patharkandi	KARIMGANJ	KARIMGANJ	32	Construction of Irrigation Facilities at & Surrounding of Bhurunga GP	Patharkandi	2010-11	2016	75.00	37.50	35	25	10	35	35	25	10	35	35	25	10	35	1
Patharkandi	KARIMGANJ	KARIMGANJ	33	Construction of Irrigation Facilities at & Surrounding of Bhurunga GP at Parugaon	Patharkandi	2014-15	2016	58.00		32	22	10	32	32	22	10	32	32	22	10	32	1
Ratabari	KARIMGANJ	KARIMGANJ	34	Paltla Cherra F.I.S. at Singla Cherra Area	Dullavcherra	2013-14	2015-16	97.00	97.00	72	54	23	77	72	54	23	77	72	54	23	77	1
Ratabari	KARIMGANJ	KARIMGANJ	35	Chabagan Cherra F.I.S.	Dullavcherra	2013-14	2015-16	67.37	67.37	56	48	19	67	56	48	19	67	56	48	19	67	1
Ratabari	KARIMGANJ	KARIMGANJ	36	Mukamcherra FIS	Dullavcherra	2017-18	2020-21	79.74	44.53	50	40	46	86	50	40	46	86	50	40	46	86	1
South Karimganj	KARIMGANJ	KARIMGANJ	37	L.I.S. from R/B of River Longai ph- III	South Karimganj	1972-73	1985-86	84.50	93.29	178	83	95	178	178	83	95	178	130	130	50	180	1
South Karimganj	KARIMGANJ	KARIMGANJ		a) Impvt. of L.I.S. from R/B of River Longai ph- III	South Karimganj	2014-15	2014-15	18.87	18.87													1
South Karimganj	KARIMGANJ	KARIMGANJ		b) L.I.S. from R/B of River Longai ph- III	South Karimganj	2000-01	2002-03	17.00	10.70													1
South Karimganj	KARIMGANJ	KARIMGANJ	38	L.I.S. from R/B of River Longai ph-IV	South Karimganj	1974-75	1984-85	24.80	21.60	164	77	87	164	164	77	87	164					3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Ratabari	KARIMGANJ	KARIMGANJ	39	L.I.S. from R/B from River Singra in Gourarkhal & Dalu	R.K.Nagar	1975-76	1985-86	11.61	11.12	59	47	53	100	59	47	53	100	59	59	30	89	2
Ratabari	KARIMGANJ	KARIMGANJ		a) L.I.S. from R/B from River Singra in Gourarkhal & Dalu	R.K.Nagar	2014-15		9.98	9.94													2
Badarpur	BORAK VALLEY INVT	KARIMGANJ	40	FIS from Gumti stream at umarpur	Badarpur	2009-10	2011-12	194.98	194.98	200	140	200	340	200	95	20	115					3
40				DISTRICT TOTAL KARIMGANJ		40				5223	4053	4164	8217	5223	4008	3984	7992	3507	3372	1747	5119	

DISTRICT::KOKRAJHAR

Kokrajhar West	KOKRAJHAR	KOKRAJHAR	1	Tulsibeel D.T.W.I.S.(3 Points)	Gossaigaon	1981-82	1986-87	12.00	N.A.	120	70	50	120	120	70	50	120					4
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	2	Alternative F.I.S.	Kokrajhar	1953-54	1954-55	878.20	845.05	700	700	350	1050	700	700	350	1050					3
Kokrajhar East	KOKRAJHAR	KOKRAJHAR		a) Improvement of Alternative F.I.S.	Kokrajhar	2008-09	2010-11															3
Gossaigaon	KOKRAJHAR	KOKRAJHAR	3	Tamadingdinga F.I.S.	Kachugaon	1956-57	1962-63	68.75	28.60	610	610	50	660	610	610	50	660	100	100	50	150	1
Gossaigaon	KOKRAJHAR	KOKRAJHAR		a) Improvement of Tamadingdinga F.I.S.	Kachugaon	2008-09	2011-12															1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	4	Haltugaon Subhajibhar F.I.S.	Kokrajhar	1956-57	1962-63	653.00	363.06	500	500	150	650	500	500	150	650	470	470	150	620	2
Kokrajhar East	KOKRAJHAR	KOKRAJHAR		a) Remodelling of Haltugaon Subhajibhar F.I.S.Phase-I&II	Kokrajhar	2008-09	2010-11															2
Gossaigaon	KOKRAJHAR	KOKRAJHAR	5	Bhorasora F.I.S.	Kachugaon	1958-59	1981-82	16.00	11.81	850	850	100	950	850	850	100	950					3
Gossaigaon	KOKRAJHAR	KOKRAJHAR		a) Bhorasora F.I.S.	Kachugaon	2010-11	2013-14	990.00	67.44													3
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	6	Laska F.I.S.	Dotma	1959-60	1961-62	3.02	N.A.	550	550	100	650	340	340	70	410					3
Kokrajhar East	KOKRAJHAR	KOKRAJHAR		a) Laska River F.I.S.	Dotma	2013-14																3
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	7	Sapkata F.I.S.	Dotma	1961-62	1975-76	949.95	723.99	1250	1250	100	1350	1250	1250	100	1350	1000	1000	100	1100	1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR		a) Improvement of Sapkata FIS B/C No.4	Dotma	2008-09	2010-11	49.76	49.76													1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	8	Sapkata F.I.S. (C.C. lining B/C, No. 1&2)	Kokrajhar	2007-08	2010-11	50.00	50.00	35	35	10	45	35	35	10	45	35	35	10	45	1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR		a) Sapkata F.I.S. (C.C. lining B/C, No. 1&2) Ph-II	Kokrajhar	2007-08	2010-11	50.00	50.00													1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	9	Bhandarani F.I.S.	Kokrajhar	1962-63	1967-68	56.63	38.85	220	220	50	270	220	220	50	270	100	100	25	125	2
Kokrajhar East	KOKRAJHAR	KOKRAJHAR		a) Remodelling of Bhandarani F.I.S.	Kokrajhar	2008-09	2009-10															2
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	10	Mora Longa F.I.S.	Dotma	1971-72	1972-73	206.43	205.16	100	100	0	100	100	100	0	100	100	100	0	100	1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR		a) Improvement of Moralonga F.I.S.Phase-I&II	Dotma	2008-09	2010-11															1
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	11	Narayanpur F.I.S.	Kachugaon	1971-72	1972-73	31.00	32.91	190	190	35	225	190	190	35	225	40	40	20	60	2
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	12	Bairali Tablajihora F.I.S.	Kachugaon	1972-73	1983-84	441.89	360.00	425	425	100	525	425	425	30	455	425	425	30	455	1
Kokrajhar West	KOKRAJHAR	KOKRAJHAR		a) Improvement of Boirali Tablajihora F.I.S.	Kachugaon	2009-10	2010-11															1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	13	Floating Dam over River Morakhowra (Flow)	Kokrajhar	1975-76	1981-82	90.32	37.96	50	50	0	50	50	50	20	70	50	50	20	70	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Kokrajhar East	KOKRAJHAR	KOKRAJHAR		a) Improvement of Floating Dam over River Morakhowra (Flow)	Kokrajhar	2009-10	2010-11																1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	14	Amlaiguri F.I.S.	Dotma	1986-87	1991-92	154.00	139.69	175	175	75	250	175	175	75	250	150	150	50	200		1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR		a) Improvement of Amlaiguri F.I.S.	Dotma	2008-09	2009-10	15.00	15.00														1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	15	North Maligaon Public Dong (F.I.S.)	Kokrajhar	2000-01	2000-01	4.81	0.15	100	100		100	100		100					0		3
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	16	Improvement of Public Dong From Longa River	Dotma	2007-08	2009-10	50.78	50.78	30	30	10	40	30	30	10	40	30	30	10	40		1
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	17	Construction of Concrete Spillway over Kharbuja	Dotma	2007-08	2010-11	52.31	52.31	100	100	25	125	100	100	25	125	100	100	25	125		1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	18	Gandabeel F.I.S.	Dotma	2002-03	2008-09	479.00	181.46	230	230	40	270	230	230	40	270	230	230	40	270		1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR		a) Improvement of Gandabeel F.I.S.	Dotma	2009-10	2010-11																1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	19	Tarangijiri F.I.S.	Kokrajhar	2008-09	2010-11	276.65	197.70	110	110	10	120	110	110	10	120	110	110	10	120		1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	20	Ranighat F.I.S.	Kokrajhar	2007-08	2009-10	439.00	366.91	300	300	50	350	300	300	10	310	300	300	10	310		1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	21	Dekadamra F.I.S.	Kokrajhar	2007-08	2009-10	62.07	62.07	300	300	100	400	300	300	100	400				0		3
Kokrajhar East	KOKRAJHAR	KOKRAJHAR		a) Dekadamra F.I.S.	Kokrajhar	2007-08	2009-10																3
Gossaigaon	KOKRAJHAR	KOKRAJHAR	22	Kuntola F.I.S.	Kachugaon	2007-08	2009-10	366.49	130.73	300	300	50	350	300	300	50	350	200	200	50	250		2
Gossaigaon	KOKRAJHAR	KOKRAJHAR		a) Improvement of Kuntola F.I.S.	Kachugaon	2009-10	2011-12																2
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	23	Jakati F.I.S.	Kachugaon	2007-08	2010-11	80.64	80.32	150	150	15	165	150	150	15	165	150	150	15	165		1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	24	Borsijhora F.I.S.	Kokrajhar	2008-09	2010-11	274.00	106.33	350	350	0	350	350	350		350	350	350		350		1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	25	Athaibari F.I.S.	Dotma	2008-09	2010-11	138.38	138.38	60	60	30	90	60	60	30	90	60	60		60		1
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	26	Dudhua Telecom F.I.S.	Kachugaon	2008-09	2010-11	48.49	47.69	300	300	150	450	300	300	150	450	300	300		300		1
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	27	Kodalhowa F.I.S.	Dotma	2008-09	2010-11	90.00	86.86	90	90	40	130	90	90	40	130	90	90	40	130		1
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	28	Anujuli F.I.S.	Kokrajhar	2008-09	2009-10	45.00	45.00	50	50	7	57	50	50	7	57	50	50	7	57		1
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	29	Bongaldoba F.I.S.	Kokrajhar	2007-08	2009-10	50.80	45.00	300	300	0	300	290	290	0	290	290	290	0	290		1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	30	Kashguri F.I.S.	Kokrajhar	2009-10	2010-11	348.28	348.24	100	100	0	100	100	100		100	100	100		100		1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	31	Jonary F.I.S.	Kokrajhar	2009-10	2010-11	224.00	201.60	50	50	0	50	50	50		50						3
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	32	Dakhin Patgaon F.I.S.	Kokrajhar	2009-10	2010-11	160.00	147.91	110	110	60	170	110	110	60	170	110	110		110		1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	33	Bhalukjhora F.I.S.	Kokrajhar	2009-10	2010-11	149.00	142.60	100	100	40	140	100	100	40	140	100	100		100		1
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	34	Soulmari F.I.S.	Kachugaon	2008-09	2011-12	50.45	45.00	80	80	20	100	80	80	20	100	80	80	20	100		1
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	35	Majalipara F.I.S.	Dotma	2008-09	2010-11	58.40	58.40	50	50	25	75	50	50	25	75				0		3
Gossaigaon	KOKRAJHAR	KOKRAJHAR	36	Samaguri F.I.S.	Hatidhura	2009-10	2010-11	141.00	102.54	130	130	65	195	130	130	65	195	100	100	0	100		2
Gossaigaon	KOKRAJHAR	KOKRAJHAR		a) Samaguri F.I.S.	Hatidhura	2009-10	2012-13																2
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	37	Lakhibund F.I.S.	Kachugaon	2009-10	2010-11	85.00	42.50	200	200	100	300	200	200	100	300	20	20	0	20		2
Kokrajhar West	KOKRAJHAR	KOKRAJHAR		a) Lawkhibund F.I.S.	Kachugaon	2010-11	2011-12																2
Gossaigaon	KOKRAJHAR	KOKRAJHAR	38	Dhardhara F.I.S.	Kokrajhar	2008-09	2011-12	665.72	525.27	314	314	150	464	314	314	150	464	314	150	0	150		2
Gossaigaon	KOKRAJHAR	KOKRAJHAR	39	Thaikarguri F.I.S.	Kokrajhar	2008-09	2011-12	197.15	157.73	250	250	100	350	250	250	100	350				0		3
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	40	Mayamari F.I.S.	Kachugaon	2009-10	2011-12	48.96	44.96	50	50	25	75	50	50	25	75	50	50	25	75		1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	41	Ramu F.I.S.	Kokrajhar	2008-09	2011-12	190.00	179.66	150	150	75	225	150	150	75	225	150	150	75	225		1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	42	Borjhora F.I.S.	Kokrajhar	2008-09	2011-12	90.00	75.32	70	70	35	105	70	70	35	105				0		3
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	43	Turshijhora F.I.S.	Kokrajhar	2008-09	2011-12	190.00	185.23	150	150	75	225	150	150	75	225				0		3
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	44	Gelajhora F.I.S.	Kokrajhar	2008-09	2011-12	198.00	158.13	150	150	75	225	150	150	75	225	80	80	25	105		2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	45	Khudigaon F.I.S.	Kokrajhar	2009-10	2011-12	119.75	74.65	80	80	40	120	80	80	40	120	80	80	40	120	1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	46	Jharbari F.I.S.	Kokrajhar	2008-09	2011-12	198.00	122.95	200	200	100	300	200	200	100	300				0	3
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	47	Kharida Sandla F.I.S.	Dotma	2008-09	2011-12	80.00	51.80	70	70	35	105	70	70	35	105		70	35	105	1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	48	Koroitola F.I.S.	Kokrajhar	2008-09	2011-12	80.50	45.00	60	60	30	90	60	60	30	90	60	60	30	90	1
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	49	Ramdeo F.I.S.	Dotma	2009-10	2011-12	180.00	175.60	130	130	50	180	130	130	50	180	130	130	50	180	1
Gauripur	KOKRAJHAR	KOKRAJHAR	50	Borshijhora F.I.S.	Debitola	2008-09	2011-12	88.30	42.61	60	60	30	90	60	60	30	90	60	60	30	90	1
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	51	Gathoihari F.I.S.	Dotma	2009-10	2012-13	60.60	24.14	50	50	25	75	50	50	25	75	50	50	25	75	1
Gossaigaon	KOKRAJHAR	KOKRAJHAR	52	Raikhungbari F.I.S.	Kachugaon	2009-10	2012-13	254.00	94.35	130	130	65	195	130	130	65	195	100	100	15	115	2
Gossaigaon	KOKRAJHAR	KOKRAJHAR	53	Madhutola F.I.S.	Kachugaon	2009-10	2012-13	205.00	75.61	170	170	85	255	170	170	85	255	100	100	20	120	2
Gauripur	KOKRAJHAR	KOKRAJHAR	54	Nayakgaon F.I.S.	Kokrajhar	2009-10	2012-13	209.00	130.50	170	170	80	250	170	170	80	250				0	3
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	55	Loriadanga F.I.S.	Kachugaon	2009-10	2012-13	254.00	54.64	170	170	85	255	170	170	85	255	100	100	15	115	2
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	56	Bhumka F.I.S.	Kokrajhar	2010-11	2011-12	102.25	55.00	100	100	50	150	100	100	50	150	100	100	50	150	1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	57	Khawra F.I.S.	Dotma	1987-88	2015-16	400.00	282.76	200	200	100	300	200	200	100	300				0	3
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	58	Kashiguri F.I.S. Phase-II	Kokrajhar	2009-10	2012-13	260.00	38.00	360	360	160	520	360	360	160	520	260	260	10	270	2
Gossaigaon	KOKRAJHAR	KOKRAJHAR	59	Shyamdasguri F.I.S.	Kokrajhar	2008-09	2011-12	665.72	525.27	1500	1500	500	2000	1500	1500	500	2000				0	3
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	60	Raijampai F.I.S. (Ph-II)	Kokrajhar	2009-10	2011-12	583.18	583.18	580	580	200	780	580	580	200	780	580	580	200	780	1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	61	Brahmapara F.I.S.(Ph-II)	Kokrajhar	2008-09	2011-12	142.21	135.37	300	300	150	450	300	300	150	450	300	300	150	450	1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	62	Jaypur F.I.S. (Ph-II)	Kokrajhar	2008-09	2011-12	600.00	249.43	450	450	200	650	450	450	200	650				0	3
Gossaigaon	KOKRAJHAR	KOKRAJHAR	63	Jaleswari F.I.S.	Kokrajhar	2008-09	2011-12	170.19	90.39	300	300	100	400	300	300	100	400				0	3
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	64	Bideshijhora F.I.S.	Kokrajhar	2008-09	2011-12	199.00	186.82	200	200	100	300	200	200	100	300	200	200	100	300	1
Gossaigaon	KOKRAJHAR	KOKRAJHAR	65	Patakata F.I.S.	Kachugaon	2008-09	2011-12	242.70	196.25	365	365	150	515	365	365	150	515	365	365	150	515	1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	66	Samarpur F.I.S.	Kokrajhar	2009-10	2012-13	500.00	190.00	350	350	175	525	350	350	175	525	150	150	50	200	2
Gossaigaon	KOKRAJHAR	KOKRAJHAR	67	Saljuri F.I.S.	Kachugaon	2009-10	2012-13	343.95	99.67	250	250	125	375	250	250	125	375				0	3
Gauripur	KOKRAJHAR	KOKRAJHAR	68	Monglajhora F.I.S.	Rupshi	2009-10	2012-13	100.00	25.00	350	350	170	520	350	350	170	520	140	140	50	190	1
Gauripur	KOKRAJHAR	KOKRAJHAR	69	Sisti F.I.S.	Debitola	2009-10	2012-13	402.00	67.65	381	381	190	571	381	381	190	571	381	381	190	571	1
	KOKRAJHAR	KOKRAJHAR	70	Lungsung F.I.S		2016-17	2016-17			80	80	80	160	80	80	80	160				0	3
	KOKRAJHAR	KOKRAJHAR	71	Bilo Budang F.I.S		2016-17	2016-17			100	100	100	200	100	100	100	200				0	3
	KOKRAJHAR	KOKRAJHAR	72	Aintila F.I.S		2016-17	2016-17			70	70	50	120	70	70	50	120				0	3
	KOKRAJHAR	KOKRAJHAR	73	Nepalpara to Nagabari F.I.S		2016-17	2016-17			100	100	100	200	100	100	100	200				0	3
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	74	Boukungri Bamungaon F.I.S.	Kokrajhar	2009-10	2012-13	500.00	375.56	500	500	200	700	500	500	200	700	200	200	100	300	2
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	75	Morakhowra F.I.S.	Dotma	2009-10	2012-13	87.00	87.00	200	200	100	300	200	200	100	300	150	150	50	200	2
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	76	Buni Dwisha F.I.S	Dotma	2013-14	2016-17	242.50	230.00	180	180	110	290	180	180	110	290	100	100	50	150	2
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	77	Nowpara F.I.S.	Kachugaon	2009-10	2011-12	299.95	264.00	300	300	150	450	300	300	150	450				0	3
Gossaigaon	KOKRAJHAR	KOKRAJHAR	78	Mothambeel FIS	Kachugaon	2009-10	2012-13	296.25	75.85	200	200	40	240	200	200	40	240	200	200	25	225	2
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	79	Dwisa F.I.S.	kokrajhar	2009-10	2012-13	150.00	44.83	110	110	15	125	110	110	15	125	110	110	15	125	1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	80	Bwarmaburi F.I.S.	Dotma	2009-10	2012-13	197.00	134.97	150	150	20	170	150	150	20	170	100	100	20	120	2
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	81	Debargaon DTWIS	Kokrajhar	2017-18	2018-19	20.62	11.52			10	15	10	10	5	15	10	10	5	15	1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	82	Debargaon Amguri MDTWIS	Kokrajhar	2018-19	2019-20	39.25	39			12	17	12	12	5	17	12	12	5	17	1
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	83	Debargaon MDTWIS Point No. 1	Kokrajhar	2018-19	2019-20	39.25	39			12	17	12	12	5	17	12	12	5	17	1
Kachugaon	KOKRAJHAR	KOKRAJHAR	84	Guabari D.T.W.I.S.	Kachugaon	1984-85	2007-08	14.14	N.A.			40	80									4
	KOKRAJHAR	KOKRAJHAR	85	Batabari D.T.W.I.S.	Kokrajhar	1990-91	2003-04					40	80									4
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	86	Uttar Patgaon FIS under TSP	Kokrajhar	2018-19	2019-20	200.00	165			300	400	300	300	100	400	300	300	100	400	1
Sidli	KOKRAJHAR	KOKRAJHAR	87	Nichinapara F.I.S.	Sidli Chirang	2009-10	2012-13	274.00	78.17	190	190	50	240	190	190	50	240	180	180	20	200	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	88	Kartimari E.L.I.S.	Gossaigaon	1971-72	1971-72	3.20	4.21	130	130	40	170	130	130	40	170					0	4
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	89	Baldiabathan E.L.I.S.	Dotma	1971-72	1972-73	121.19	69.97	100	100	25	125	100	100	25	125	85	85			85	2
Kokrajhar West	KOKRAJHAR	KOKRAJHAR		a) Remodelling of Baldiabathan E.L.I.S.	Dotma	2008-09	2011-12						0				0						2
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	90	Sithila E.L.I.S.	Gossaigaon	1972-73	1972-73	19.80	17.72	215	215	70	285	215	215	70	285						4
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	91	Tokiamari E.L.I.S.	Gossaigaon	1972-73	1972-73	7.58	9.94	120	120	65	185	120	120	65	185						4
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	92	Mahendrapur E.L.I.S.	Kachugaon	1972-73	1972-73	40.72	40.72	160	160	105	265	160	160	105	265					0	3
Kokrajhar West	KOKRAJHAR	KOKRAJHAR		a) Improvement of Mahendrapur E.L.I.S.	Kachugaon	2007-08	2008-09																3
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	93	Titaguri E.L.I.S.	Kokrajhar	1972-73	1972-73	6.42	7.11	100	100	80	180	100	100	80	180						4
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	94	Kartimari Extension E.L.I.S.	Dotma	1972-73	1973-74	4.85	4.85	95	91	47	138	95	91	47	138						4
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	95	Augmentation of Laska E.L.I.S.	Dotma	1974-75	1976-77	14.39	18.26	50	50	10	60	50	50	10	60						4
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	96	Jajlaigaon Rajadabri E.L.I.S.	Gossaigaon	1974-75	1979-80	226.13	140.29	778	603	230	833	778	603	230	833					0	3
Kokrajhar West	KOKRAJHAR	KOKRAJHAR		a) Improvement of Jajlaigaon Rajadabri E.L.I.S.	Gossaigaon	2008-09	2010-11																3
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	97	Bhotgaon E.L.I.S.	Kokrajhar	1977-78	1977-78	2.12	2.20	50	50	8	58	50	50	8	58						4
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	98	Kalaigaon E.L.I.S.	Kokrajhar	1979-80	1980-81	32.39	29.65	90	90	35	125	90	90	35	125	50	50	35		85	2
Kokrajhar West	KOKRAJHAR	KOKRAJHAR		a) Improvement of Kalaigaon E.L.I.S.	Kokrajhar	2008-09	2010-11																2
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	99	Harbhanga Jamunatari E.L.I.S.	Gossaigaon	1979-80	1981-82	14.03	11.79	242	215	75	290	242	215	75	290						4
Gossaigaon	KOKRAJHAR	KOKRAJHAR	100	Makrapara E.L.I.S.	Kokrajhar	1979-80	1981-82	22.00	22.00	50	50	40	90	50	50	40	90					0	3
Gossaigaon	KOKRAJHAR	KOKRAJHAR		a) Improvement of Makrapara E.L.I.S.	Kokrajhar	2007-08	2011-12	37.44	22.00														3
Gossaigaon	KOKRAJHAR	KOKRAJHAR		b) Makrapara AVY	Kokrajhar	2008-09	2010-11	12.29	12.29														3
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	101	Bhatipara E.L.I.S.	Kokrajhar	1979-80	1981-82	4.63	7.11	45	45	30	75	45	45	30	75						4
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	102	Bhumka E.L.I.S.	Gossaigaon	1979-80	1983-84	27.04	27.04	69	69	20	89	69	69	20	89	30	30			30	2
Kokrajhar West	KOKRAJHAR	KOKRAJHAR		a) Improvement of Bhumka E.L.I.S.	Gossaigaon	2008-09	2009-10																2
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	103	Khutamari E.L.I.S.	Kokrajhar	1981-82	1984-85	7.75	8.95	112	112	90	202	112	112	90	202						4
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	104	Lakhanabari E.L.I.S.	Dotma	1981-82	1987-88	47.87	45.00	93	93	70	163	93	93	70	163	70	70	30		100	2
Kokrajhar West	KOKRAJHAR	KOKRAJHAR		a) Improvement of Lakhanabari E.L.I.S.	Dotma	2009-10	2010-11																2
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	105	Sakti Ashram Mukhigaon E.L.I.S.	Dotma	1982-83	1984-85	3.67	6.21	52	52	49	101	52	52	49	101	20	20			20	2
Gossaigaon	KOKRAJHAR	KOKRAJHAR	106	Haraputa E.L.I.S.	Gossaigaon	1984-85	1987-88	79.70	79.70	405	405	282	687	405	405	282	687	90	90	20		110	2
Gossaigaon	KOKRAJHAR	KOKRAJHAR		a) Improvement of Haraputa E.L.I.S.	Gossaigaon	2008-09	2009-10						0										2
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	107	Kinabargaon E.L.I.S.	Kokrajhar	1971-72	1972-73	47.00	44.81	40	40	25	65	40	40	25	65					0	3
Kokrajhar West	KOKRAJHAR	KOKRAJHAR		a) Kinabargaon E.L.I.S.	Kokrajhar	2008-09	2009-10						0										3
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	108	Rangalikhata E.L.I.S.	Kokrajhar	1984-85	1987-88	12.31	12.91	60	60	38	98	60	60	38	98						4
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	109	New Samsing Killa E.L.I.S.	Kokrajhar	1986-87	2003-04	6.04	6.04	114	114	86	200	114	114	86	200						4
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	110	Joymaguri D.T.W.I.S.	Kachugaon	1984-85	2003-04	8.25	20.01	40	40	20	60	40	40	20	60					0	3
Gossaigaon	KOKRAJHAR	KOKRAJHAR	111	Dobai D.T.W.I.S.	Gossaigaon	1987-88	2003-04	19.95	12.92	80	80	80	160	80	80	80	160						4
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	112	Thuribari D.T.W.I.S.	Dotma	1971-72	1980-81	27.50	17.25	80	80	40	120	80	80	40	120	10	10			10	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE		
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total			
										11	12	13	14	15	16	17	18	19	20	21	22		23	
Gossaigaon	KOKRAJHAR	KOKRAJHAR	113	Garopara D.T.W.I.S.	Gossaigaon	2009-10	2012-13	25.46	12.00	40	40	10	50	40	40	10	50					0	3	
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	114	North Ramphalbeel D.T.W.I.S.	Kokrajhar	2010-11	2011-12	70.00	25.00	65	65	30	95	65	65	30	95	65	65	30	95	1		
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	115	Halowadal D.T.W.I.S.	Kokrajhar	2008-09	2011-12	57.82	29.68	25	25	12	37	25	25	12	37					3		
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	116	Sialmari Hasarkia S.T.W.I.S.	Dotma	1984-85	1985-86	3.45	7.67	60	60	40	100	60	60	40	100					4		
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	117	Khagrabari D.T.W.I.S.	Kokrajhar	2010-11	2011-12	32.79	0.30	40	40	10	50	40	40	10	50	40	40	10	50	1		
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	118	North Beshorgaon ELIS	Kokrajhar	2008-09	2009-10	44.61	44.00	50	50	10	60	50	50	10	60					3		
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	119	Bangaldoba F.I.S.	Kokrajhar	2008-09	2010-11	150.00	150.00	420	420	100	520	420	420	100	520	280	280	25	305	1		
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	120	Sialmari F.I.S.	Kachugaon	2008-09	2010-11	91.61	91.69	80	80	40	120	80	80	40	120	80	80	40	120	1		
Gossaigaon	KOKRAJHAR	KOKRAJHAR	121	Lotamari F.I.S.	Kachugaon	2008-09	2010-11	46.48	37.18	60	60	10	70	60	60	10	70	60	60	10	70	1		
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	122	Hansagulandi F.I.S.	Dotma	2009-10	2010-11	65.00	65.00	80	80	20	100	80	80	20	100	80	80	20	100	1		
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	123	Lakhi F.I.S.	Dotma	2010-11	2011-12	85.00	59.50	200	200	50	250	200	200	50	250	200	200	50	250	1		
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	124	Rajadabri F.I.S.	Kachugaon	2009-10	2010-11	50.39	49.99	70	70	30	100	70	70	30	100	60	60	10	70	2		
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	125	Concret spillway over Majlipara stream	Gossaigaon	2009-10	2010-11	58.48	58.40	50	50	10	60	50	50	10	60	50	50	10	60	1		
Gossaigaon	KOKRAJHAR	KOKRAJHAR	126	Kamandanga E.L.I.S.	Hatidura	2009-10	2010-11	77.46	77.46	190	190	95	285	190	190	95	285	80	25	65	90	2		
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	127	Garokotra LIS	Kachugaon	2010-11	2011-12	96.83	81.32	100	100	25	125	100	100	25	125	100	100	25	125	1		
Sidli	KOKRAJHAR	KOKRAJHAR	128	Danswarang F.I.S.	Sidli	2010-11	2011-12	42.00	42.00	100	100	20	120	110	100	20	120	100	100	20	120	1		
Sidli	KOKRAJHAR	KOKRAJHAR	129	Remodelling of Raja Madati Bund	Sidli	2010-12	2011-12	40.00	40.00	100	100	20	120	100	100	20	120	100	100	20	120	1		
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	130	Molandubi D.T.W.I.S.	Kokrajhar	1986-87	1991-92	8.04	10.79	40	40	40	80	40	40	40	80					4		
Kokrajhar East	KOKRAJHAR	KOKRAJHAR	131	Gendrabeeel D.T.W.I.S.	Kokrajhar	1986-87	1991-92	8.04	12.69	40	40	40	80	40	40	40	80					4		
Kokrajhar West	KOKRAJHAR	KOKRAJHAR	132	Sejari F.I.S	Gossaigaon	2009-10	2010-11	149.53	76.45	120	120	50	170	120	120	50	170	120	120	50	170	1		
Kokrajhar East	CHAMPAMAT I PROJECT DIV NO.I	KOKRAJHAR	133	Saralpara Ultapani FIS	Kokrajhar	2013-14	2015-16	300.00	295.61	320	320	320	640	320	320	320	640	320	320	320	640	1		
Kokrajhar East	CHAMPAMAT I PROJECT DIV NO.I	KOKRAJHAR	134	Kathalguri FIS	Chapor Salkona	2013-14	2015-16	286.00	282.08	200	200	200	400	200	200	200	400	200	200	200	400	1		
Kokrajhar East	CHAMPAMAT I PROJECT DIV NO.I	KOKRAJHAR	135	Jhornagara FIS	Chapor Salkona	2013-14	2015-16	289.00	282.52	200	200	200	400	200	200	200	400	200	200	200	400	1		
			135	DISTRICT TOTAL KOKRAJHAR				135					26049	25793	9749	35542	25799	25533	9589	35122	12924	12705	3602	16307
Kokrajhar East	KOKRAJHAR	KOKRAJHAR		Tube well points (both Solar & Electrical) access to Ground water (PMKSY- HKKP)	Kokrajhar	2018-19		606.54	60														1	
Kokrajhar West	KOKRAJHAR	KOKRAJHAR		Tube well points (both Solar & Electrical) access to Ground water (PMKSY- HKKP)		2018-19																		
Gossaigaon	KOKRAJHAR	KOKRAJHAR		Tube well points (both Solar & Electrical) access to Ground water (PMKSY- HKKP)		2018-19																		
KOKRAJHAR- PMKSY						210					840	840	840	1680	840	840	840	1680	840	840	840	1680	1	
DISTRICT::LAKHIMPUR																								

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	1	Jalbhor L.I.S.	Dhakuakhana	1980-81	1986-87	35.16	30.12	300	300	200	500	300	300	200	500					4
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	2	Extension of Jalbhor L.I.S., Phase-I	Dhakuakhana	1983-84	1986-87	5.00	7.07	100	100	60	160	100	100	60	160					4
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	3	Extension of Jalbhor L.I.S., Phase-II	Dhakuakhana	1985-86	1987-88	9.37	8.33	402	248	154	402	402	130	40	170	402	27	21	48	2
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR		a) Renovation of Jalbhor L.I.S.	Dhakuakhana & Ghilamara	2009-10	2012-13	302.94	253.20													3
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	4	Bahpara D.T.W.I.S. (3 Points)	Dhakuakhana	1984-85	1989	36.27	36.27	108	68	40	108	108	68	40	108					4
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	5	S.T.W.S. at Ambari area (65 pts)	Dhakuakhana	2010-11	2011	40.18	40.18	130	100	30	130	130	100	30	130					4
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	6	S.T.W.S. at Ghilamara & Dhakuakhana D.B.(39 pts)	Dhakuakhana	2013-14	2014	25.00	25.00	78	50	28	78	78	50	28	78					4
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	7	Dangdhora L.I.S.	Dhakuakhana	1978-79	1985-86	21.90	45.71	202	145	57	202	202	110	40	150	202	23	24	47	2
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR		a) Renovation of Dangdhora L.I.S.	Dhakuakhana	2009-10	2015-16	295.19	257.23													2
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	8	Dangdhora Extension L.I.S.	Dhakuakhana	1982-83	1987-88	10.16	12.23	80	80	60	140	80	80	60	140					4
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	9	Sonarichapori L.I.S.	Ghilamara	1980-81	1987-88	28.15	46.90	250	250	130	380	250	250	130	380					4
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	10	Sonarichapori Extension L.I.S.	Dhakuakhana & Ghilamara	1982-83	1988-89	32.52	24.78	402	250	152	402	402	125	75	200	402	25	20	45	2
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR		a) Renovation of Sonari chapori L.I.S.	Dhakuakhana & Ghilamara	2009-10	2011-12	333.00	326.98													2
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	11	Thekeraguri L.I.S., Phase-I	Dhakuakhana	1983-84	1992-93	21.89	40.88	300	200	100	300	300	90	50	140	300	20	22	42	2
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR		a) Renovation of Thekeraguri L.I.S.	Dhakuakhana	2009-10	2013-14	246.33	218.66													2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	12	Bilmukh patir L.I.S.	Dhakuakhana	2010-11		241.91	157.01	202	146	56	202	202	120	30	150	202	18	25	43	2
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	a)	Renovation of Bilmukhpatir L.I.S.	Dhakuakhana	2010-11	2018-19	240.69	26.22													2
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	13	Matmora D.T.W.I.S.(4 Points)	Dhakuakhana	1984-85	1989	82.10	82.10	160	100	60	160	160	100	60	160					4
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	14	S.T.W.I.S. at Kherkata area (40 Points)	Dhakuakhana	2011-12	2012	22.08	22.08	80	50	20	70	80	50	20	70					4
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	15	S.T.W.I.S. at Ghilamora and Dhakuakhana D.B. (93 Points)	Dhakuakhana	2012-13	2013	39.99	59.99	186	100	86	186	186	100	86	186					4
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	16	S.T.W.I.S. at Ghilamora and Dhakuakhana D.B. (95 Points)	Dhakuakhana	2014-15	2015	47.48	47.48	150	100	50	150	150	100	50	150					4
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	17	S.T.W. under ERP,1972-73 (14 Points)	Dhakuakhana	1972-73	1973-74	N.A.	N.A.	28	28	12	40	28	28	12	40					4
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	18	S.T.W. Under TAD for 76-77 (18 Points)	Dhakuakhana	1976-77	1977-78	N.A.	N.A.	36	36	20	56	36	36	20	56					4
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	19	Borbeel Char area S.T.W.I.S.(7 Points)	Dhakuakhana	1977-78	1979-80	N.A.	N.A.	14	14	8	22	14	14	8	22					4
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	20	Bandana Char area S.T.W.I.S. (7 Points)	Dhakuakhana	1977-78	1979-80	N.A.	N.A.	14	14	8	22	14	14	8	22					4
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	21	S.T.W.I.S. uder TAD for 78-79 (14 Points)	Dhakuakhana	1978-79	1979-80	N.A.	N.A.	28	28	12	40	28	28	12	40					4
Dhakuakhana	DHAKUAKHANA	LAKHIMPUR	22	S.T.W.I.S. under Drought Relief Scheme, Phase-II (10 Points)	Dhakuakhana	1979-80	1982-83	N.A.	N.A.	20	20	10	30	20	20	10	30					4
Lakhimpur	LAKHIMPUR	LAKHIMPUR	23	Rangajan F.I.S.	Lakhimpur	2009-10	2012-13	140.00	122.02	150	150	60	210	55	150	60	210	20	20		20	2
Lakhimpur	LAKHIMPUR	LAKHIMPUR	24	Hatilung F.I.S.	Lakhimpur	2009-10	2012-13	240.00	192.50	240	240	180	420	240	240	180	420	15	15	15	30	2
Bihpuria	LAKHIMPUR	LAKHIMPUR	25	Pichala F.I.S.	Narayanpur	1978-79	1986-87		N.A.	680	680	400	1080	680	680	400	1080				0	3
Bihpuria	LAKHIMPUR	LAKHIMPUR	a)	Renovation of Pichala F.I.S.	Narayanpur	2009-10	2012-13	198.70	158.92													
Nowboicha	LAKHIMPUR	LAKHIMPUR	26	Poita F.I.S.	Nowboicha	2010-11	2019-20	240.00	112.02	240	240	150	390	240	240	150	390	200	200	150	350	2
Bihpuria	LAKHIMPUR	LAKHIMPUR	27	Anandajuly F.I.S. Phase-I&II	Narayanpur	1984-85	1987-88	27.85	70.80	125	125	108	233	125	125	108	233					4
Bihpuria	LAKHIMPUR	LAKHIMPUR	28	Jutulibari Balipukhuri D.T.W.I.S.(6 Points)	Narayanpur	1978-79	1991-92	19.55	46.65	216	216	108	324	216	216	108	324					3
Nowboicha	LAKHIMPUR	LAKHIMPUR	29	Laluk Bangalmara D.T.W.I.S. (6 Points).	Karunabari	1980-81	1986-87	37.85	39.91	216	216	120	336	216	216	120	336					3
Lakhimpur	LAKHIMPUR	LAKHIMPUR	30	Lilabari D.T.W.I.S. (6 Points.)	Lakhimpur	1980-81	1987-88	30.94	40.00	216	216	120	336	216	216	120	336	20	20	10	30	2
Lakhimpur	LAKHIMPUR	LAKHIMPUR	31	Nalkata Gubihali D.T.W.I.S (2 Points)	Lakhimpur	1984-85		10.00	36.06	90	90	54	144	90	90	54	144	30	30	10	40	2
Naoboicha	LAKHIMPUR	LAKHIMPUR	32	Kalakhowa D.T.W.I.S. (3 Points)	Naoboicha	1985-86		17.53	34.57	120	120	90	210	120	120	90	210					3
Bihpuria	LAKHIMPUR	LAKHIMPUR	33	Simoluguri D.T.W.I.S. (6 Points).	Narayanpur	1980-81	1987-88	21.69	22.16	216	216	120	336	216	216	120	336					3
Bihpuria	LAKHIMPUR	LAKHIMPUR	34	Kamalpur D.T.W.I.S. (6 Points).	Narayanpur	1980-81	1991-92	38.78	49.07	216	216	120	336	216	216	120	336					3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Nowboicha	LAKHIMPUR	LAKHIMPUR	35	Dhemagarh Phulbari D.T.W.I.S. (8 Points).	Nowboicha	1980-81	1990-91	50.05	71.89	288	288	230	518	288	288	230	518	40	40	10	50	2
Bihpuria	LAKHIMPUR	LAKHIMPUR	36	Kherajkhata D.T.W.I.S.(6 Points).	Bihpuria	1980-81	1990-91	40.00	50.56	216	216	192	408	216	216	192	408	60	60	20	80	2
Bihpuria	LAKHIMPUR	LAKHIMPUR	37	Durpang D.T.W.I.S.,Phase-I (1 Point)	Narayanpur	1984-85	1990-91	5.00	3.60	36	36	32	68	36	36	32	68				0	4
Naoboicha	LAKHIMPUR	LAKHIMPUR	38	Laluk D.T.W.I.S. (3 Points)	Karunabari	1986-87		26.85	31.51	106	106	84	190	106	106	84	190	30	30	10	40	2
Naoboicha	LAKHIMPUR	LAKHIMPUR	39	Dizoo D.T.W.I.S. (2 Points)	Naoboicha	1986-87		25.85	29.97	70	70	52	122	70	70	52	122	12	12	8	20	2
Lakhimpur	LAKHIMPUR	LAKHIMPUR	40	Telahi D.T.W.I.S. (2 Point)	Telahi	1984-85	1990-91	13.57	8.69	72	72	36	108	72	72	36	108	45	45	15	60	2
Nowboicha	LAKHIMPUR	LAKHIMPUR	41	Dafalajan D.T.W.I.S. (2 Points.)	Nowboicha	1985-86	1991-92	17.11	14.18	72	72	64	136	72	72	64	136	45	45	15	60	2
Dhakuakhana	LAKHIMPUR	LAKHIMPUR	42	Kulabali D.T.W.I.S. (3 Points)	Boginadi	1990-91		36.13	75.47	108	108	70	178	108	108	70	178					3
Lakhimpur	LAKHIMPUR	LAKHIMPUR	43	Panigaon D.T.W.I.S. (2 Points)	Telahi	1986-87		17.85	30.43	70	70	56	126	70	70	56	126				0	3
Nowboicha	LAKHIMPUR	LAKHIMPUR	44	Islampur D.T.W. I.S. (1 Point).	Karunabari	1986-87	1991-92	8.57	5.70	35	35	28	63	35	35	28	63				0	3
Lakhimpur	LAKHIMPUR	LAKHIMPUR	45	Azad D.T.W.I.S. (2 Points)	Lakhimpur	1990-91	2013-14	44.05	42.00	72	72	50	122	72	72	50	122					3
Nowboicha	LAKHIMPUR	LAKHIMPUR	46	Tatiamora DTWS (1 Pt.)	Nowboicha	2018-19	2019-20	59.35	52.35	36	36	34	70	36	36	34	70	25	25	20	45	2
Lakhimpur	LAKHIMPUR	LAKHIMPUR	47	P.I.F. by S.T.W. under ERP in North Lakhimpur C.S.D. for 72-73 (90 Points).	Lakhimpur	1972-73	1973-74	N.A.	N.A.	194	194	74	268	194	194	74	268					4
Dhakuakhana	LAKHIMPUR	LAKHIMPUR	48	Siajuli S.T.W.I.S. (15 Points.)	Boginadi	1979-80	1980-81	N.A.	1.95	30	30	15	45	30	30	15	45					4
Lakhimpur	LAKHIMPUR	LAKHIMPUR	49	Balijan S.T.W.I.S. (15 Points.)	Lakhimpur	1979-80	1980-81	N.A.	1.92	30	30	15	45	30	30	15	45					4
Dhakuakhana	LAKHIMPUR	LAKHIMPUR	50	Charikoria L.I.S.(Right Bank)	Dhakuakhana	1976-77	1985-86	N.A.	N.A.	150	150	50	200	150	150	50	200					4
Bihpuria	LAKHIMPUR	LAKHIMPUR	51	Simoluguri No-2 DTWIS in Rampur area (1 Point)	Narayanpur	1984-85	1991-92	N.A.	39.64	36	36	34	70	36	36	34	70					4
Naoboicha	LAKHIMPUR	LAKHIMPUR	52	P. I.F. by S.T.W.I.S. in SCP area (115 Points)	Naoboicha	2007-08	2013-14	46.59	24.99	230	230	115	345	230	230	115	345				0	4
Naoboicha	LAKHIMPUR	LAKHIMPUR	53	Providing Irrigation Facilities by STWIS (63 Points)	Karunabari	2012-13	2013-14	35.31	35.31	126	126	110	236	126	126	110	236	120	120	90	210	1
Bihpuria	LAKHIMPUR	LAKHIMPUR	54	Providing Irrigation Facilities by STWIS (39 Points)	Narayanpur	2012-13	2012-13	21.31	21.31	78	78	60	138	78	78	60	138	70	70	60	130	1
Lakhimpur	LAKHIMPUR	LAKHIMPUR	55	Providing Irrigation Facilities by STWIS (270 Points)	Telahi	2013-14	2013-14	149.00	149.00	540	540	520	1060	540	540	520	1060	525	525	505	1030	1
Lakhimpur	LAKHIMPUR	LAKHIMPUR	56	Providing Irrigation Facilities by STWIS (110 Points)	Telahi	2011-12	2013-14	58.03	58.03	220	218	180	398	218	218	180	398	218	218	180	398	1
Nowboicha	LAKHIMPUR	LAKHIMPUR	57	PIF by STWS IS under Nowboicha and Karunabari Dev. Block (69 Points)SCSP	Nowboicha Karunabari	2013-14	2013-14	44.67	44.64	138	138	100	238	138	138	100	238	138	138	100	238	1
Lakhimpur	LAKHIMPUR	LAKHIMPUR	58	PIF by STWS IS Lakhimpur and Telahi Dev. Block (250 Points), 2013-14	Lakhimpur & Telahi	2013-14	2013-14	161.67	161.49	500	500	300	800	500	500	300	800	500	500	300	800	1
Lakhimpur	LAKHIMPUR	LAKHIMPUR	59	PIF by STWS at Telahi Dev. Block (77 Points)	Telahi	2012-13	2013-14	49.75	49.75	154	154	110	264	154	154	110	264	154	154	110	264	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Nowboicha	LAKHIMPUR	LAKHIMPUR	60	Bongalmar D.T.W.I.S. (4 Points).	Karunabari	1984-85	1990-91	16.92	44.00	144	144	128	272	144	144	128	272	30	30	10	40	2
Bihpuria	LAKHIMPUR	LAKHIMPUR	61	Bahgara Deurigaon D.T.W. I.S. (1 Point).	Bihpuria	1984-85	1990-91	5.00	12.86	36	36	34	70	36	36	34	70					3
Bihpuria	LAKHIMPUR	LAKHIMPUR	62	Bihpuria Badati D.T.W.I.S. (1 Point)	Bihpuria	1984-85	1990-91	3.24	8.82	36	36	34	70	36	36	34	70					3
Naoboicha	LAKHIMPUR	LAKHIMPUR	63	Ahmedpur Kutubpur D.T.W.I.S. (4 Points)	Karunabari	1985-86		23.08	41.03	160	160	128	288	160	160	128	288	30	30	10	40	2
Naoboicha	LAKHIMPUR	LAKHIMPUR	64	Singra D.T.W.I.S. (2 Points)	Naoboicha	1986-87		17.09	31.79	72	72	40	112	72	72	40	112					3
Naoboicha	LAKHIMPUR	LAKHIMPUR	65	Jubanagar D.T.W.I.S. (3 Points)	Karunabari	1985-86		23.08	38.40	120	120	96	216	120	120	96	216	30	30	25	55	2
Dhakuakhana	LAKHIMPUR	LAKHIMPUR	66	Kumbang D.T.W.I.S. (3 Points)	Ghilamara	1990-91		75.47	34.25	90	90	60	150	90	60	50	110					3
Dhakuakhana	LAKHIMPUR	LAKHIMPUR	67	Medak D.T.W.I.S. (1 Point)	Ghilamara	1984-85	1996-97	4.36	38.92	36	36	70	106	36	36	24	60					3
Dhakuakhana	LAKHIMPUR	LAKHIMPUR	68	Badhakara M.D.T.W.I.S. (5 Points).	Boginadi	1984-85	1990-91	13.49	37.19	100	100	75	175	100	100	75	175	20	20	10	30	2
Lakhimpur	LAKHIMPUR	LAKHIMPUR	69	Sukalibhoria Buwalguril D.T.W.I.S.(1 Point)	Lakhimpur	1987-88		34.25	17.16	36	36	26	62	36	36	26	62					3
Lakhimpur	LAKHIMPUR	LAKHIMPUR	70	Nakari Chowkham Pathar D.T.W.I.S.(2 Points)	Lakhimpur	1987-88		22.76	31.79	72	72	40	112	72	72	40	112					3
Bihpuria	LAKHIMPUR	LAKHIMPUR	71	Simoluguri D.T.W.I.S (1 Point).	Narayanpur	1984-85	1991-92	5.00	26.75	36	36	34	70	36	36	34	70					3
Bihpuria	LAKHIMPUR	LAKHIMPUR	72	Sessa D.T.W.I.S. (4 Points)	Narayanpur	1986-87		36.13	36.13	120	120	80	200	120	120	80	200					3
Nowboicha	LAKHIMPUR	LAKHIMPUR	73	PIF by STWIS TSP area in Nowboicha Karunabari Dev. Block (40Pts.)	Nowboicha	2011-12	2013-14	21.08	N.A.	80	80	60	140	80	80	60	140	80	80	40	120	1
Lakhimpur	LAKHIMPUR	LAKHIMPUR	74	P.I.F. by S.T.W.I.S. in Noth Lakhimpur C.S.D. for 76-77 (75 Points.)	Lakhimpur	1976-77	1981-82	3.60	3.60	150	150	75	225	150	150	75	225					4
Dhakuakhana	LAKHIMPUR	LAKHIMPUR	75	PIF by STWIS under Gogamukh area (10 Pnts).	Boginadi	1979-80	1982-83	1.86	1.86	20	20	10	30	20	20	10	30					4
Bihpuria	LAKHIMPUR	LAKHIMPUR	76	P.I.F. by S.T.W.I.S. in Dhunaguri area (25 Pnts).	Bihpuria	1980-81	1982-83	1.33	2.57	50	50	25	75	50	50	25	75					4
Dhakuakhana	LAKHIMPUR	LAKHIMPUR	77	STW.I.S.at Hariani (2 Points)	Boginadi	1997-98	1998-99	0.66	0.66	4	4	2	6	4	4	2	6					4
Lakhimpur	LAKHIMPUR	LAKHIMPUR	78	S.T.W.I.S. at Bamundolani (2 Points)	Lakhimpur	1997-98	1998-99	0.66	0.66	4	4	2	6	4	4	2	6					4
Lakhimpur	LAKHIMPUR	LAKHIMPUR	79	S.T.W.I.S.at Sabati (4 Points)	Lakhimpur	1997-98	1998-99	1.31	1.31	8	8	4	12	8	8	4	12					4
Nowboicha	LAKHIMPUR	LAKHIMPUR	80	STW.I.S. at Tikirai (2 Points)	Nowboicha	1997-98	1998-99	0.65	0.65	4	4	2	6	4	4	2	6					4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Lakhimpur & Nowboicha	LAKHIMPUR	LAKHIMPUR	81	STW Points under R.S.V.Y. (161 Points)	Lakhimpur, Boginadi & Karunabari	2006-07	2007-08	56.25	56.25	322	322	161	483	322	322	161	483					4
Naoboicha	LAKHIMPUR	LAKHIMPUR	82	PIF by STWIS in TSP area (232 Points)	Naoboicha	2007-08	2013-14	93.38	29.98	464	464	232	696	464	464	232	696					4
Naoboicha	LAKHIMPUR	LAKHIMPUR	83	PIF by STWIS under Naoboicha, Karunabari	Karunabari DB(69 Nos) (COMP 2014-15)	2013-14	2014-15	44.67	44.64	100	100	38	138	100	100	38	138					4
Dhakuakhana	LAKHIMPUR	LAKHIMPUR	84	P.I.F. by S.T.W.I.S.under Dhakuakhana LAC at Boginadi Dev. Block at TSP area (148pts)	Boginadi	2014-15	2015-16	95.71	95.70	196	196	150	346	196	196	150	346	196	196	150	346	1
			84	DISTRICT TOTAL LAKHIMPUR				84		12062	11217	7200	18417	11965	10773	6860	17633	4161	2766	1985	4751	
DISTRICT::MORIGAON																						
Batadraba	MORIGAON	MORIGAON	1	Irrigation bundh with sluice regulator at Dighalijan.	Kopili	1958-59	1961-62	0.69	0.69	400	400		400	400	400		400					4
Morigaon	MORIGAON	MORIGAON	2	Kachadhara Kamargaon road cum Irrign. bundh.	Kopili	1959-60	1960-61	0.27	0.27	400	400		400	400	400		400					4
Morigaon	MORIGAON	MORIGAON	3	Irrigation bund for Bao cultivation in Morigaon area.	Bhurbandha	1964-65	1970-71	6.85	6.85	1500	1500		1500	1500	1500		1500					4
Morigaon	MORIGAON	MORIGAON	a)	Impvt. of Irrign. bund for Bao cultivation in Morigaon area.	Bhurbandha	1990-91		15.00	8.40													4
Morigaon	MORIGAON	MORIGAON	b)	Renovation of Irrigation bund for Bao cultivation in Morigaon area.	Bhurbandha	2000-01	2002-03	7.00	6.80													4
Jagiroad	MORIGAON	MORIGAON	4	Mayong E.L.I.S. (30 Nos.P.C.)	Mayong	1966-67	1971-72	11.40	11.40	1584	317	1426	1743	1584	317	1426	1743	1230	127	1071	1198	2
Jagiroad	MORIGAON	MORIGAON	a)	Improvement of Mayong L.I.S.	Mayong	2009-10	2012-13	2100.68	1820.98													2
Jagiroad	MORIGAON	MORIGAON	5	Jagigaon E.L.I.S (4 Nos P.C.)	Mayong	1972-73	1973-74	1.59	1.59	210	80	130	210	180	80	130	210	50	19	2	21	2
Jagiroad	MORIGAON	MORIGAON	a)	Jagigaon 4 Pump Centre	Mayong	1972-74		211.72	195.88													2
Morigaon	MORIGAON	MORIGAON	6	Morigaon E.L.I.S. (Charaibahi part.)(3 Nos.P.C.)	Kopili	1974-75	1974-75	10.02	10.02	468	192	276	468	468	192	276	468				0	4
Jagiroad	MORIGAON	MORIGAON	7	Morigaon E.L.I.S Mayong Extn.part(2 Nos.of PC)	Mayong	1974-75	1974-75	10.02	10.02	120	24	108	132	120	24	108	132	60	0	38	38	2
Jagiroad	MORIGAON	MORIGAON	a)	Remodelling of Borjari PC No.2	Mayong	1979-80	1986-87	3.59	3.64													2
Jagiroad	MORIGAON	MORIGAON	b)	Remodelling of Chotabari PC No.4	Mayong	1985-86	1987-88	5.00	6.77													2
Jagiroad	MORIGAON	MORIGAON	c)	Impvt. Under AIBP 2008-09 (Clubbed with Mayong I.S.)	Mayong	2009-10	2011-12	48.34	46.06													2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Jagiroad	MORIGAON	MORIGAON	8	P.I.F. in Buraburi area from Pakaria Beel.	Mayong	1980-81	1988-89	26.89	21.74	220	90	240	330	220	90	240	330	80	0	25	25	2
Jagiroad	MORIGAON	MORIGAON		a) Improvement of P.I.F. in Buraburi area from Pakaria Beel.	Mayong	1990-91	2009-10	21.00	19.47													2
Jagiroad	MORIGAON	MORIGAON		b) Improvement of P.I.F. in Buraburi area from Pakaria Beel.(Clubbed with Mayong L.I.S.)	Mayong	2009-10	2011-12	36.56	35.19													2
Jagiroad	MORIGAON	MORIGAON		c) Extension of P.I.F. in Buraburi area from Pakaria Beel.(Clubbed with Mayong L.I.S.)	Mayong	2014-15	2014-15	39.78	38.16													2
Jagiroad	MORIGAON	MORIGAON	9	Kanjulipathar PC of Kamarpur L.I.S.	Mayong	1972-73	1973-74	2.48	2.48	60	12	45	57	60	12	45	57	60	12	45	57	1
Jagiroad	MORIGAON	MORIGAON		a) Remod. Of Kanjulipathar PC	Mayong	1978-79	1987-88	4.67	3.66													1
Jagiroad	MORIGAON	MORIGAON		b) Impvt. Of Kanjulipathar PC	Mayong	1991-92		2.42	1.55													1
Jagiroad	MORIGAON	MORIGAON		c) Impvt. Of Kanjulipathar PC under AIBP 2001-02	Mayong	2001-02	2004-05	4.92	3.00													1
Jagiroad	MORIGAON	MORIGAON		d) Impvt. Under AIBP 2008-09 (Clubbed with Mayong I.S.)	Mayong	2009-10	2011-12	18.12	17.56													1
Jagiroad	MORIGAON	MORIGAON	10	Rajamayong L.I.S.	Mayong	1980-81	1989-90	82.20	78.16	800	340	800	1140	800	340	800	1140	200	20	46	66	2
Jagiroad	MORIGAON	MORIGAON		a) Improvement of Rajamayong L.I.S.	Mayong	1990-91	2009-10	379.78	64.03													2
Jagiroad	MORIGAON	MORIGAON		b) Improvement of Rajamayong L.I.S. under AIBP 2007-08	Mayong	2007-08	2009-10	70.00	64.03													2
Jagiroad	MORIGAON	MORIGAON		c) Improvement of Rajamayong L.I.S. under AIBP 2008-09 (clubbed with Mayong)	Mayong	2008-09	2010-11	309.78	49.30													2
Jagiroad	MORIGAON	MORIGAON	11	Barmonoha L.I.S. (3 Nos. P C)	Mayong	1985-86	2002-03	39.44	42.80	405	150	405	555	405	150	405	555	70	32	45	77	2
Jagiroad	MORIGAON	MORIGAON		a) Reha under ARIASP of PC No.3	Mayong	1997-98	2000-01	1.78	1.78													2
Jagiroad	MORIGAON	MORIGAON		b) Renovation of PC No. 1&2(NLCP-1)	Mayong	1999-2000	2002-03	33.65	33.65													2
Jagiroad	MORIGAON	MORIGAON		c) Improvement under AIBP 2008-09(Clubbed with Mayong L.I.S.)	Mayong	2009-10	2011-12	294.31	109.50													2
Jagiroad	MORIGAON	MORIGAON		d) Improvement of Bormanaha PC (2013-14)	Mayong	2013-14	2013-14	45.70	36.73													2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Jagiroad	MORIGAON	MORIGAON	12	Hatigarh L.I.S.	Mayong	1987-88	2002-03	11.45	20.85	60	20	60	80	60	20	60	80	50		41	41	2
Jagiroad	MORIGAON	MORIGAON		a) Renovation of Hatigarh L.I.S.	Mayong	1999-00	2002-03	18.03	18.03													2
Jagiroad	MORIGAON	MORIGAON		b) Improvement under AIBP 2008-09(Clubbed with Mayong L.I.S.)	Mayong	2009-10	2011-12	31.92	31.62													2
Jagiroad	MORIGAON	MORIGAON		c) Improvement Hatigarh L.I.S.under SCSP 2012-13	Mayong	2012-13	2013-14	31.08	31.08													2
Morigaon	MORIGAON	MORIGAON	13	Charabahi E.L.I.S. (3 no.PC)	Kapili	1974-75	1975-76			276	192	276	468	276	192	276	468	40	4	10	14	2
Morigaon	MORIGAON	MORIGAON		a) Remod. Of Charabahi PC No. 1	Kapili	1978-79	1986-87	3.97	4.06													2
Morigaon	MORIGAON	MORIGAON		b) Remod. Of Charabahi PC No. 2	Kapili	1978-79	1986-87	3.18	3.96													2
Morigaon	MORIGAON	MORIGAON		c) Remod. Of Charabahi PC No. 3	Kapili	1978-79	1986-87	3.71	3.33													2
Morigaon	MORIGAON	MORIGAON		d) Reha. Under ARIASP of PC No.3	Kapili	1997-98	1999-2000	3.57	1.72													2
Morigaon	MORIGAON	MORIGAON		e) Impvt. of PC No.1 under AIBP 2007-08	Kapili	2008-09	2009-10	10.00	10.05													2
Morigaon	MORIGAON	MORIGAON	14	L.I.S. from river Potakallong in Danduatup village	Bhurbandha	1987-88	2000-01	7.64	11.54	50	50	40	90	50	50	40	90					4
Morigaon	MORIGAON	MORIGAON		a) Renovation of L.I.S. from river Potakallong in Danduatup village	Bhurbandha	1997-98	2000-01	1.67	1.14													4
Morigaon	MORIGAON	MORIGAON	15	L.I.S. from river Kallong in Charaihari pathar	Bhurbandha	1987-88	2000-01	7.55	9.46	50	60	30	90	50	60	30	90					3
Morigaon	MORIGAON	MORIGAON		a) Revival of L.I.S. from river Kallong in Charaihari pathar	Bhurbandha	2011-12	2013-14	49.98	25.35													3
Morigaon	MORIGAON	MORIGAON		b) Reh. Under ARIASP	Bhurbandha	1997-98	2000-01	1.80	1.48													3
Morigaon	MORIGAON	MORIGAON		c) Revival of Charaihari L.I.S. from river kollong under S.C.S.P. 2012-13 Ph.II	Bhurondha	2012-13	47.48	34.54														3
Laharighat	MORIGAON	MORIGAON	16	Safiantali L.I.S.	Laharighat	2008-09	2011-12	120.60	114.12	120	108	114	222	120	108	114	222					3
Laharighat	MORIGAON	MORIGAON	17	Bhuyabari Pathar L.I.S.	Laharighat	2008-09	2011-12	120.60	112.60	120	108	114	222	120	108	114	222					3
Laharighat	MORIGAON	MORIGAON	18	Besamari L.I.S.	Laharighat	2008-09	2011-12	120.60	114.56	120	108	114	222	120	108	114	222					3
Laharighat	MORIGAON	MORIGAON	19	Rajagadhowa pathar L.I.S.	Laharighat	2009-10	2011-12	120.60	115.53	120	108	114	222	120	108	114	222					3
Laharighat	MORIGAON	MORIGAON	20	Jengarbori pathar L.I.S.	Laharighat	2009-10	2011-12	120.60	115.17	120	108	114	222	120	108	114	222					3
Morigaon	MORIGAON	MORIGAON	21	Barunguri Pathar I.S.	Bhurbandha	2010-11	2013-14	120.00	84.97	300	78	152	230	120	90	120	210	40	7	15	22	2
Dhing	MORIGAON	MORIGAON	22	Moirabari D.T.W. Scheme	Moirabari	1986-87	1992-93	5.80	6.85	35	30	5	35	35	30	5	35	20	0	6	6	2
Laharighat	MORIGAON	MORIGAON	23	Tengaguri D.T.W.I.S.	Laharighat	1986-87	1994-95	6.50	8.37	40	38	34	72	40	38	34	72	30		8	8	2
Laharighat	MORIGAON	MORIGAON		a) Tengaguri D.T.W.I.S.	Laharighat	2013-14	2013-14	30.22	23.25													2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Laharighat	MORIGAON	MORIGAON	24	Kupatimari D.T.W.I.S.	Laharighat	1986-87	2003-04	6.50	3.81	40	46	26	72	40	46	26	72					4
Laharighat	MORIGAON	MORIGAON		a) Renovation of Kupatimiri D.T.W.I.S.	Laharighat	2000-01	2003-04	18.80	14.94													4
Laharighat	MORIGAON	MORIGAON	25	Borkhabal D.T.W.I.S.	Laharighat	1986-87	2000-01	6.50	4.65	30	25	30	55	30	25	30	55					4
Laharighat	MORIGAON	MORIGAON		a) Reha. Under ARIASP	Laharighat	1998-99	2000-01	5.29	1.29													4
Jagiroad	MORIGAON	MORIGAON	26	Bordubi D.T.W.I.S.	Mayong	1986-87	2000-01	6.50	3.69	30	20	35	55	35	20	35	55					4
Jagiroad	MORIGAON	MORIGAON		a) Reha. Under ARIASP	Mayong	1997-98	2000-01	1.71	1.64													4
Morigaon	MORIGAON	MORIGAON	27	Rajagaon D.T.W.I.S.	Bhurbandha	1987-88	1990-91	5.50	5.70													4
Morigaon	MORIGAON	MORIGAON	28	Azarbori D.T.W.I.S.	Bhurbandha	1987-88	2001-02	8.31	2.37	40	21	34	55	30	21	34	55					3
Morigaon	MORIGAON	MORIGAON		a) Reha. Under ARIASP	Bhurbandha	1997-98	2000-01	1.80	1.80													3
Jagiroad	MORIGAON	MORIGAON	29	Dharamtul D.T.W.I.S.	Mayong	1987-88	2001-02	4.75	2.68	35	35	35	70	35	35	35	70				0	3
Morigaon	MORIGAON	MORIGAON	30	Bonpara D.T.W.I.S.	Bhurbandha	1987-88	2000-01	8.66	4.35	30	31	24	55	30	31	24	55					4
Morigaon	MORIGAON	MORIGAON		a) Reha. Under ARIASP	Bhurbandha	1997-98	2000-01	1.74	1.77													4
Morigaon	MORIGAON	MORIGAON	31	Ghoramara D.T.W.I.S.	Bhurbandha	1987-88	2000-01	8.66	3.97	30	21	34	55	34	21	34	55					4
Morigaon	MORIGAON	MORIGAON		a) Reha. Under ARIASP	Bhurbandha	1997-98	2000-01	1.34	1.20													4
Batadraba	MORIGAON	MORIGAON	32	Pub-Borigaon D.T.W.I.S.	Dallanghat	1987-88	2000-01	8.64	2.74	30	30	25	55	30	30	25	55					4
Batadraba	MORIGAON	MORIGAON		a) Reha. Under ARIASP	Dallanghat	1998-99	2000-01	4.81	1.27													4
Morigaon	MORIGAON	MORIGAON	33	Darangialgaon D.T.W.I.S.	Bhurbandha	1987-88		8.66	6.86	46	46	26	72	46	46	26	72	25	9		9	2
Morigaon	MORIGAON	MORIGAON		a) Darangialgaon D.T.W.I.S.	Bhurbandha	2013-14	2013-14	54.36	36.81													2
Jagiroad	MORIGAON	MORIGAON	34	Murkata F.I.S.	Mayong	2010-11	2013-14	275.40	152.52	200	200	120	320	200		40	40	90	0	13	13	2
Jagiroad	MORIGAON	MORIGAON	35	Improvement of Bordoloni P.C. No.1	Mayong	2017-18	2019	32.95	14.48	40	11	34	46	40	20	30	50	15	5.5	2	8	2
Jagiroad	MORIGAON	MORIGAON	36	Improvement of Borjari 1&2 PC	Mayong	2017-18	2019	33.79	16.45	80	24	68	92	80	50	40	90	80	0	12	12	2
Jagiroad	MORIGAON	MORIGAON	37	Jagiroad L.I.S.	Mayong	1969-70	1971-72	25.58	25.58	800	800	350	1150	800	800	350	1150					4
Jagiroad	MORIGAON	MORIGAON		a) Improvement of Jagiroad L.I.S.	Mayong	1986-87		24.61	23.64													4
Jagiroad	MORIGAON	MORIGAON	38	Bongthaigaon L.I.S.	Mayong	1971-72	1974-75	3.47	3.47	450	450	80	530	450	450	80	530	50	6	7	13	2
Jagiroad	MORIGAON	MORIGAON		a) Improvement of Bonthaigaon L.I.S.	Mayong	2009-10	2011-12	285.07	75.43													2
Morigaon	MORIGAON	MORIGAON	39	Morigaon E.L.I.S.(iii)Baghjap part (3 Nos of P.C.)	Bhurbandha	1974-75	1974-75			108	103	86	189	108	103	86	189	70	41	63	104	2
Morigaon	MORIGAON	MORIGAON		a) Remod. Of Dongabori PC at Dongabori Village	Bhurbandha	1978-79	1986-87	3.38	3.43													2
Morigaon	MORIGAON	MORIGAON		b) Remod. Of Dongabori PC at Khudradal Village	Bhurbandha	1978-79	1986-87	3.63	4.01													2
Morigaon	MORIGAON	MORIGAON		c) Remd. Of Baghjap PC	Bhurbandha	1978-79	1986-87	3.60	3.69													2
Morigaon	MORIGAON	MORIGAON		d) Impvt. Of Dongabaori PC & Khudradal Village (2 no.s PC)	Bhurbandha	1991-92		2.93	2.04													2
Morigaon	MORIGAON	MORIGAON		e) Reno. Under AIBP 2001-02	Bhurbandha	2001-02	2006-07	30.32	26.73													2
Morigaon	MORIGAON	MORIGAON		f) Impvt. Of Dungabori under TSP 2012-13	Bhurbandha	2012-13	2013-14	37.44	N.A.													2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		
Morigaon	MORIGAON	MORIGAON		g) Revival of Khudradal PC under TSP	Bhurbandha	2008-09	2010-11	35.00	30.74													2	
Morigaon	MORIGAON	MORIGAON		h) Impvt. Of Khudradal PC under SCSP	Bhurbandha	2013-14	2013-14	35.14	35.14														2
Morigaon	MORIGAON	MORIGAON		i) Impvt.under AIBP 2008-09 (Clubbed with Mayong I.S.)	Bhurbandha	2009-10	2011-12	47.61	43.48														2
Morigaon	MORIGAON	MORIGAON	40	Basanaghat L.I.S.	Bhurbandha	1976-77	1980-81	11.03	11.03	100	83	85	168	100	83	85	168	50	5	6	11	2	
Morigaon	MORIGAON	MORIGAON		a) Improvement .of Basanaghat L.I.S.	Bhurbandha	2008-09	2009-10	10.00	9.77														2
Morigaon	MORIGAON	MORIGAON		b) Water Course to BasanaghatL.I.S.	Bhurbandha	1983-84	1991-92	4.30	4.36														2
Morigaon	MORIGAON	MORIGAON		c) Revival of Basanaghat L.I.S.	Bhurbandha	2010-11	2012-13	39.50	38.56														2
Morigaon	MORIGAON	MORIGAON	41	Improvement of Basanaghat Channel, Phase-II	Bhurbandha	1960-61	1961-62	4.36	4.36	1300	1300		1300	1300		1300							4
Jagiroad	MORIGAON	MORIGAON	42	Hatiamukh Pathar L.I.S.	Mayong	1976-77	1992-93	3.08	3.08	165	165	160	325	165	165	160	325						3
Jagiroad	MORIGAON	MORIGAON		a) Improvement of Hatiamukh Pathar L.I.S.	Mayong	1986-87		18.34	16.80														3
Jagiroad	MORIGAON	MORIGAON		b) Remodelling of Hatiamukh Pathar L.I.S.	Mayong	2001-02	2003-04	25.06	14.47														3
Laharighat	MORIGAON	MORIGAON	43	Sonduba L.I.S.	Laharighat	1980-81	1987-88	57.13	53.95	730	438	701	1139	730	438	701	1139				0	3	
Laharighat	MORIGAON	MORIGAON		a) Water Course to Sonduba L.I.S.	Laharighat	1987-88		8.69	4.36														3
Laharighat	MORIGAON	MORIGAON		b) Revival of Sonduba L.I.S.	Laharighat	2008-09	2011-12	193.67	184.37														3
Morigaon	MORIGAON	MORIGAON	44	Patidoya D.T.W.I.S. (2 Points)	Bhurbandha	1986-87	1992-93	13.00	11.98	80	72	48	120	80	72	48	120	50	4	21	25	2	
Morigaon	MORIGAON	MORIGAON		a) Impvt. Under 13th Finance 2012-13	Bhurbandha	2012-13	2012-13	49.93	43.71														2
Morigaon	MORIGAON	MORIGAON	45	Khatorbori D.T.W.I.S.	Bhurbandha	1987-88	1993-94	9.20	6.54	40	38	34	72	40	38	34	72	20		3	3	2	
Morigaon	MORIGAON	MORIGAON		a) Khatorbori D.T.W.I.S.	Bhurbandha	2013-14	2013-14	42.90	38.14														2
Morigaon	MORIGAON	MORIGAON	46	Dighalbori D.T.W.I.S.	Bhurbandha	1987-88	2000-01	9.20	4.56	30	30	25	55	30	30	25	55					4	
Morigaon	MORIGAON	MORIGAON		a) Reha. Under ARIASP	Bhurbandha	1997-98	2000-01	1.70	1.63														4
Morigaon	MORIGAON	MORIGAON	47	Mikirbheta S.T.W.I.S. (55 Points)	Bhurbandha	1976-77	1982-83	9.02	N.A.														4
Morigaon	MORIGAON	MORIGAON		a) Improvement of Mikirbheta S.T.W.I.S. (55 Points)	Bhurbandha	1991-92		1.00	N.A.														4
Morigaon	MORIGAON	MORIGAON	48	Manipurgaon S.T.W.I.S. (35 Points)	Bhurbandha	1980-81	1985-86	7.53	N.A.	105	189	84	273	105	189	84	273	60		24	24	2	
Morigaon	MORIGAON	MORIGAON	49	Chabukdhara S.T.W.I.S. (35 Points.)	Bhurbandha	1980-81	1985-86	10.79	N.A.	103	170	130	300	103	170	130	300						4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Jagiroad	MORIGAON	MORIGAON	50	Sibheta L.I.S.	Mayong	1984-85	1988-89	9.42	13.66	120	85	132	217	120	85	132	217	40	0	21	21	2
Jagiroad	MORIGAON	MORIGAON		a) Revival under AIBP 2007-08	Mayong	2008-09	2009-10	21.00	20.50													2
Jagiroad	MORIGAON	MORIGAON		b) Revival under SCSP 2008-09	Mayong	2008-09	2009-10	39.33	39.33													2
Jagiroad	MORIGAON	MORIGAON	51	Ahotguri L.I.S.	Mayong	1985-86	1992-93	29.42	38.98	300	258	306	564	300	258	306	564					3
Jagiroad	MORIGAON	MORIGAON		a) Revival of Ahatguri L.I.S. Phase-I	Mayong	2008-09	2009-10	27.00	26.00													3
Jagiroad	MORIGAON	MORIGAON		b) Revival of Ahatguri L.I.S. Phase-II	Mayong	2008-09	2011-12	83.00	74.78													3
Jagiroad	MORIGAON	MORIGAON		c) Revival under SCSP 2008-09	Mayong	2009-10	2009-10	30.00	29.69													3
Morigaon	MORIGAON	MORIGAON	52	Udaribeel L.I.S.	Bhurbandha	1986-87	1993-94	19.58	30.67	200	200	134	334	200	200	134	334					3
Morigaon	MORIGAON	MORIGAON		a) Improvement of Udaribeel L.I.S.	Bhurbandha	2008-09	2009-10	10.00	9.75													3
Morigaon	MORIGAON	MORIGAON		b) Revival of Udaribeel L.I.S.	Bhurbandha	2008-09	2010-11	35.00	34.69													3
Morigaon	MORIGAON	MORIGAON		c) Revival of Udaribeel L.I.S. Ph-II	Bhurbandha	2011-12	2012-13	45.00	44.08													3
Jagiroad	MORIGAON	MORIGAON	53	Mayong E.L.I.S. under AIBP 2008-09 (Comprising of 4no.s new P.C.)	Mayong	2009-10	2011-12															2
Jagiroad	MORIGAON	MORIGAON		a) Thengbonga Kalimondir P.C.	Mayong	2009-10	2011-12	59.25	59.25	40	4	40	44	40	4	40	44	40	4	40	44	2
Jagiroad	MORIGAON	MORIGAON		b) Impvt. Of Thengbonga Kalimondir P.C. under S.C.S.P. 2012-13	Mayong	2012-13	2013-14	19.98	18.00													2
Jagiroad	MORIGAON	MORIGAON		c) Impvt. Of Thengbonga Kalimondir P.C.(Phase-2) under S.C.S.P. 2012-13	Mayong	2013-14	2013-14	24.99	24.97													2
Jagiroad	MORIGAON	MORIGAON		d) Thengbonga P.C. No.5	Mayong	2009-10	2011-12	59.25	53.02													2
Jagiroad	MORIGAON	MORIGAON		e) Thengbonga Kalimondir P.C. No.5	Mayong	2009-10	2011-12	59.25	53.02													2
Jagiroad	MORIGAON	MORIGAON		f) Revival of Thengbhonga P.C. No.5 under S.C.S.P. 2011-12	Mayong	2011-12	2013-14	29.18	23.99													2
Jagiroad	MORIGAON	MORIGAON		g) Bordaloni P.C. No.3	Mayong	2009-10	2011-12	61.19	30.56													2
Jagiroad	MORIGAON	MORIGAON		h) Hatiamukhgaon pathar P.C.	Mayong	2009-10	2011-12	60.29	59.22													2
Jagiroad	MORIGAON	MORIGAON		i) Impvt. Of Thengbonga Kalimondir P.C.2 &4 under S.C.S.P. 2013-14	Mayong	2013-14	2013-14	49.95	49.93													2
Morigaon	MORIGAON	MORIGAON	54	Ouzarigaon D.T.W.I.S	Bhurbandha	1987-88	2007-08	9.21	10.27	40	38	34	72	40	38	34	72					3
Morigaon	MORIGAON	MORIGAON		a) Reha. Under NABARD	Bhurbandha	2004-05	2007-08	20.51	10.37													3
Morigaon	MORIGAON	MORIGAON	55	Gosorguri MDTW (solar)	Bhurbandha	2018	2018	24.04		15	0	15	15	10	0	10	10	10	0	10	10	1
Batadrawa	MORIGAON	MORIGAON	56	Pub Bhakatgaon MDTWIS(solar)	Bhurbandha	2018	2018	22.23		10	0	10	10	10	0	10	10	10	0	10	10	1
Laharighat	MORIGAON	MORIGAON	57	Laharighat L.I.S.	Laharighat	2008-09	2020-21	1017.46	731.17	932	486	446	932	932	486	446	932	10		10	10	2
Laharighat	MORIGAON	MORIGAON	58	Thengkhari Borhola Pathar I.S. (PC No. 1&2)	Laharighat	2014-15	2020-21	337.92	147.06	320	208	320	528	320	208	320	528	100		24	24	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Kaliabor	MORIGAON	MORIGAON	59	Hatimuria D.T.W.I.S.	Pachim Kaliabor	1987-88	2000-01	6.50	4.49	40	38	34	72	40	38	34	72					3
Kaliabor	MORIGAON	MORIGAON		a) Renovation of Hatimuria D.T.W.I.S.	Pachim Kaliabor	1999-00	2000-01	6.05	6.10													3
Jagiroad	MORIGAON	MORIGAON	60	Bihita MDTWIS (Solar)	Bhurbandha	2018	2020-21	22.76		10	10	10	20	10	10	10	20					3
Jagiroad	MORIGAON	MORIGAON	61	Ahotguri Morakollong MDTWIS(Solar)	Bhurbandha	2018	2020-21	22.90		10	10	10	20	10	10	10	20					3
Jagiroad	NAGAON	MORIGAON	62	Jagiroad Swapna Majika F.I.S.	Mayang	2008-09	2010-11	89.85	87.05	105	105	105	210	105	105	105	210	100	60	40	100	2
			62	DISTRICT TOTAL MORIGAON				62		14362	10303	8468	18771	14146	10150	8318	18468	2750	355	1658	2013	
				DISTRICT::NAGAON																		
Barhampur	NAGAON	NAGAON	1	Chapanala F.I.S.	Barhampur	1961-62	1963-64	435.00	15.31	500	500	400	900	500	500	400	900				0	3
Barhampur	NAGAON	NAGAON		a) Improvement of Chapanala F.I.S. Phase-II	Barhampur	2008-09	2010-11	418.00	404.51				0									3
Kaliabor	NAGAON	NAGAON	2	Singijuri F.I.S.	Kaliabor	1961-62	1961-62	35.00	31.68	350	350	280	630	350	350	280	630	200	200	70	270	2
Kaliabor	NAGAON	NAGAON		a) Improvement of Singijuri F.I.S.	Kaliabor	2008-09	2009-10	34.78	20.50				0									2
Raha	NAGAON	NAGAON	3	Amsoi F.I.S.	Raha	1963-64	1966-67	6.50	62.78	460	460	370	830	460	460	370	830	460	345	260	605	2
Raha	NAGAON	NAGAON		a) Improvement of Amsoi F.I.S., Phase-I	Raha	2008-09	2009-10	91.99	63.60				0									2
Barhampur	NAGAON	NAGAON	4	Rengbeng F.I.S.	Kathiatoli	1970-71	1970-71	100.00	N.A.	500	500	400	900	500	500	400	900	150	150	100	250	2
Barhampur	NAGAON	NAGAON		a) Improvement of Rengbeng F.I.S., Phase-I	Kathiatoli	2008-09	2009-10	100.00	81.75				0									2
Barhampur	NAGAON	NAGAON		b) Improvement of Rengbeng F.I.S., Phase-II	Kathiatoli	2009-10	2010-11	266.78	266.78				0									2
Barhampur	NAGAON	NAGAON	5	Sagunbahi F.I.S.	Kathiatoli	2010-11	2019-20	352.00	319.40	250	250	50	300	250	250	50	300	250	250	50	300	1
Jamunamukh	NAGAON	NAGAON	6	Urdhaganga FIS	Binakandi	2010-11	2019-20	494.00	303.58	350	300	100	400	350	300	100	400	350	300	100	400	1
Lumding	NAGAON	NAGAON	7	Lankajan F.I.S.	Udali	2010-11	2019-20	486.00	403.41	322	300	60	360	322	300	60	360	322	300	60	360	1
Raha	NAGAON	NAGAON	8	Thengralangso F.I.S.	Raha	1972-73	1973-74	1.40	N.A.	200	200	162	362	200	200	162	362					4
Barhampur	NAGAON	NAGAON	9	Choto Kondoli F.I.S.	Kathiatoli	2010-11	2020-21	985.75	314.73	650	600	300	900	650	600	300	900	650	600	300	900	1
Jamunamukh	NAGAON	NAGAON	10	Khakanjuri F.I.S.	Kathiatoli	2006-07	2006-07	3.00	N.A.	100	100	40	140	100	100	40	140					4
Jamunamukh	NAGAON	NAGAON		a) Khakanjuri F.I.S.	Binakandi	2014-15		498.00	442.72	350	350	70	420									4
Nagaon	NAGAON	NAGAON	11	Chalchali E.L.I.S. (7 Points)	Khagarijan	1971-72	1973-74	N.A.	6.87	260	260	210	470	260	260	210	470	200	200	150	350	2
Nagaon	NAGAON	NAGAON		a) Improvement of Chalchali E.L.I.S. (7 Points)	Khagarijan	2009-10	2011-12	130.42	115.42				0									2
Raha	NAGAON	NAGAON	12	L.I.S. from Kapili near Chaparmukh	Raha	1973-74	1978-79	N.A.	N.A.	500	500	400	900	500	500	400	900				0	4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Batadraba	NAGAON	NAGAON	13	L.I.S. from river Sonai near Karsung Satra	Dallongghat	1973-74	1979-80	46.79	N.A.	308	308	250	558	308	308	250	558					0	3
Batadraba	NAGAON	NAGAON		a) Improvement of L.I.S. from river Sonai near Karsung Satra	Dallongghat	2008-09	2009-10	38.89	25.80				0										3
Nagaon	NAGAON	NAGAON	14	Bengenati E.L.I.S (2 Points)	Khagarijan	1973-74	1979-80	N.A.	N.A.	120	120	50	170	120	120	50	170					0	4
Raha	NAGAON	NAGAON	15	Raha E.L.I.S. (7 Points)	Raha	1973-74	1979-80	N.A.	N.A.	300	300	210	510	300	300	210	510	100	100	50	150		2
Raha	NAGAON	NAGAON		a) Raha E.L.I.S. (1, 2, 3 & 4 Points)	Raha	2010-11	March/19.	335.00	319.14				0										2
Barhampur	NAGAON	NAGAON	16	Haria L.I.S. (5 Points)	Kathiatoli	1973-74	1980-81	190.00	N.A.	400	400	320	720	400	400	320	720	250	250	200	450		2
Barhampur	NAGAON	NAGAON		a) Remodelling of Haria L.I.S. (5 Points)	Kathiatoli	2009-10	2010-11	127.24	109.61				0										2
Barhampur	NAGAON	NAGAON	17	Charaihagi E.L.I.S. (4 Points)	Kathiatoli	1973-74	1981-82	50.00	N.A.	200	200	160	360	200	200	160	360	100	100	60	160		2
Barhampur	NAGAON	NAGAON		a) Remodelling of Charaihagi E.L.I.S. (4 Points)	Kathiatoli	2008-09	2009-10	28.00	20.90				0										2
Samaguri	NAGAON	NAGAON	18	L.I.S. from Samaguri beel at Samaguri	Bajjagaon	1975-76	1975-76	108.00	11.12	280	280	220	500	280	280	220	500	200	200	150	350		2
Samaguri	NAGAON	NAGAON		a) Improvement of L.I.S. from Samaguri beel at Samaguri	Bajjagaon	2009-10	2010-11	101.92	86.96				0										2
Rupahihat	NAGAON	NAGAON	19	E.L.I.S. from Rupahi beel at Borghat	Rupohi	1975-76	1978-79	4.31	72.69	308	308	250	558	308	308	250	558	150	150	100	250		2
Rupahihat	NAGAON	NAGAON		a) Improvement of E.L.I.S. from Rupahi beel	Rupohi	2008-09	2010-11	37.48	32.05				0										2
Raha	NAGAON	NAGAON	20	Basundhari L.I.S.	Raha	1976-77	1979-80	N.A.	N.A.	900	800	450	1250	900	800	450	1250					0	4
Barhampur	NAGAON	NAGAON	21	Kathiatoli E.L.I.S. (8 Points)	Kathiatoli	1978-79	1986-87	225.89	N.A.	400	400	320	720	400	400	320	720	100	100	70	170		2
Barhampur	NAGAON	NAGAON		a) Explo. Cum Production Type D.T.W.I.S.at Kathiatoli area	Kathiatoli	1985-86		6.00					0										2
Barhampur	NAGAON	NAGAON		b) Remodelling of Kathiatoli E.L.I.S. (8 Points)	Kathiatoli	2009-10	2010-11	164.35	149.35				0										2
Batadraba	NAGAON	NAGAON	22	Santijan E.L.I.S. (2 Points)	Batadraba	1979-80	1986-87	N.A.	8.00	100	100	80	180	100	100	80	180	80	80	60	140		2
Batadraba	NAGAON	NAGAON		a) Improvement of Santijan E.L.I.S. (2 Points)	Batadraba	2008-09	2009-10	32.00	19.20				0										2
Rupahihat	NAGAON	NAGAON	23	Puthikhaity E.L.I.S. (7 Points)	Rupohi	1979-80	1980-81	N.A.	8.32	400	400	320	720	400	400	320	720	200	200	150	350		2
Rupahihat	NAGAON	NAGAON		a) Improvement of Puthikhaity E.L.I.S. (7 Points)	Rupohi	2009-10	2010-11	180.00	165.00				0										2
Barhampur	NAGAON	NAGAON	24	L.I.S. from Kapili at Dakhin Changchaki	Kathiatoli	1981-82	2008-09	10.00	N.A.	100	100	80	180	100	100	80	180					0	3
Barhampur	NAGAON	NAGAON		a) Improvement of L.I.S. from Kapili at Dakhin Changchaki	Kathiatoli	2008-09	2009-10	5.00	2.50				0										3
Rupahihat	NAGAON	NAGAON	25	L.I.S. from Sonai near Satial Village	Juria	1982-83	1987-88	3.84	N.A.	80	80	54	134	80	80	54	134						4
Rupahihat	NAGAON	NAGAON	26	L.I.S. from Puthikhaity beel at Teliachaporitup	Rupohi	1984-85	1987-88	N.A.	8.12	35	35	25	60	35	35	25	60						4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Rupahihat	NAGAON	NAGAON	27	L.I.S from Puthikhaity beel at Puthikhaity	Rupohi	1984-85	2002-03	5.51	29.15	70	70	55	125	70	70	55	125	50	50	30	80	2
Bataadraba	NAGAON	NAGAON	28	L.I.S. from Sonai near Tokoubari Bhokatgaon	Khagarijan	1986-87	2002-03			40	40	30	70	40	40	30	70				0	3
Barhampur	NAGAON	NAGAON	29	Chapanala D.T.W.I.S. (7 Points)	Barhampur	1978-79	1990-91	24.99	N.A.	150	150	100	250	150	150	100	250	60	60	40	100	2
Rupahihat	NAGAON	NAGAON	30	Alitangoni D.T.W.I.S.	Juria	2010-11	2013-14	43.00	43.00	35	35	15	50	35	35	15	50				0	3
Rupahihat	NAGAON	NAGAON	31	D.T.W.I.S. at Telia Bebezia Chamdhora	Juria	1987-88		48.62		35	35	7	42	35	35	7	42	10	10	8	18	2
Nagaon	NAGAON	NAGAON		a) D.T.W.I.S. at Telia Bebezia Chamdhora	Rupahihat	2012-13	2015-16	52.06	49.86				0									2
Raha	NAGAON	NAGAON	32	Ranjanati D.T.W.I.S.	Raha	1979-80		49.89		280	270	200	470									2
Raha	NAGAON	NAGAON		a) Ramjanati Pt.No. 1	Raha	2012-13	2015-16	49.89	47.53	35	35	7	42	35	35	7	42	10	10	8	18	2
Raha	NAGAON	NAGAON		b) Ramjanati Pt.No. 5	Raha	2012-13	2015-16	49.89	47.53	35	35	7	42	35	35	7	42	8	8	2	10	2
Nagaon	NAGAON	NAGAON	33	Pub Jalah D.T.W.I.S.	Pakhimoria	2012-13	2015-16	52.05	43.05	35	35	7	42	35	35	7	42	12	12	6	18	2
Nagaon	NAGAON	NAGAON	34	Majulipather D.T.W.I.S.	Pakhimoria	2012-13	2015-16	46.89	44.66	35	35	7	42	35	35	7	42	8	8	2	10	2
Dhing	NAGAON	NAGAON	35	Athgaon D.T.W.I.S.	Dhing	2012-13	2015-16	48.62	48.05	35	35	7	42	35	35	7	42	8	8	2	10	2
Lumding	NAGAON	NAGAON	36	Kaki D.T.W.I.S. (Point No. 2 & 3)	Udali	1979-80	1980-81	1.13	N.A.	60	60	60	120	60	60	60	120				0	4
Lumding	NAGAON	NAGAON		a) Exploratory Cum Production Type D.T.W.I.S. at Kaki Mouza	Udali	1990-91		9.82					0									4
Lumding	NAGAON	NAGAON	37	Udali D.T.W.I.S. - (3 Points)	Udali	1979-80	1984-85	22.24	N.A.	90	90	90	180	90	90	90	180				0	4
Barhampur	NAGAON	NAGAON	38	Kondoli D.T.W.I.S. (8 Points)	Kathiatoli	1980-81	1987-88	26.08	N.A.	200	200	200	400	200	200	200	400	20	20	10	30	2
Barhampur	NAGAON	NAGAON		a) Kondoli D.T.W.I.S. (1 & 4 Points)	Kathiatoli	2011-12	2012-13	21.71	21.71				0									
Kaliabor	NAGAON	NAGAON	39	D.T.W.I.S. at Duarbagori Mouza	Kaliabor	1987-88		8.43	4.49	40	40	25	65	40	40	25	65				0	3
Nagaon	NAGAON	NAGAON	40	Itapara D.T.W.I.S.	Khagarijan	1978-79	1990-91		7.16	35	35	20	55	35	35	20	55				0	4
Raha	NAGAON	NAGAON	41	Alikuchi Pathar DTWS (2 pts)	Raha	2018-19	2019	118.64	100.76	60	60	30	90	60	60	30	90	60	60	30	90	1
Dhing	NAGAON	NAGAON	42	Char area pilot S.T.W.I.S. at Gotikora (7 Points)	Juria	1978-79	1979-80	1.99	0.37	40		40	40	40		40	40					4
Samaguri	NAGAON	NAGAON	43	Char Area Pilot S.T.W.I.S. at Udhantola revenue village (7 Points)	Laokhowa	1978-79	1979-80	1.99	0.53	43		43	43	43		43	43					4
Samaguri	NAGAON	NAGAON	44	Char Area Pilot STWIS at Bhurbandha revenue villaga No.1,2&4 (7 Points)	Laokhowa	1978-79	1979-80	1.99	N.A.	52		52	52	52		52	52					4
Samaguri	NAGAON	NAGAON	45	Char area pilot S.T.W.I.S. at Bhurbandha revenue village No.3 (7 Points)	Laokhowa	1978-79	1979-80	1.99	N.A.	45		45	45	45		45	45					4
Raha	NAGAON	NAGAON	46	Rajapukhuri S.T.W.I.S. (14 Points)	Raha	1979-80	1981-82	7.14	N.A.	42	40	40	80	42	40	40	80					4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Raha	NAGAON	NAGAON	47	Mothorbori S.T.W.I.S. (14 Points)	Borapujia	1979-80	1985-86	1.99	N.A.	42	40	40	80	42	40	40	80					4
Nagaon	NAGAON	NAGAON	48	Mahrool S.T.W.I.S. (14 Points)	Khakanjuri	1979-80	1985-86	2.00	N.A.	37	37	37	74	37	37	37	74					4
Nagaon	NAGAON	NAGAON	49	Morikollong S.T.W.I.S.(14 Points)	Khakanjuri	1979-80	1985-86	2.00	N.A.	37	37	37	74	37	37	37	74					4
Raha	NAGAON	NAGAON	50	Debnarikoli E.L.I.S.	Kathiatoli	1985-86	1990-91	17.48	100	100	100	20	120	100	100	20	120	20	20	10	30	2
Raha	NAGAON	NAGAON		a) L.I.S. from river Kopili at Dev Narikoli	Raha	2012-13		57.26					0									2
Raha	NAGAON	NAGAON	51	L.I.S. from river Kopili at Magurgaon	Kathiatoli	1985-86	14.90			70	70	40	110	70	70	40	110					4
Raha	NAGAON	NAGAON		a) Magurgaon E.L.I.S.	Raha	2013-14	2016-17	99.90	100.19				0									4
Nagaon	NAGAON	NAGAON	52	Tulshimukh D.T.W.I.S.	Pakhimoria	2011-12	2015-16	47.00	47.64	90	90	18	108	90	90	18	108	30	30	20	50	2
Raha	NAGAON	NAGAON	53	Thekarguri DTWS Pt. No.1	Raha	2010-11	2018-19	71.96	35.55	60	60	30	90	60	60	30	90	10	10	8	18	2
Raha	NAGAON	NAGAON	54	Thekarguri D.T.W.I.S. No.2	Raha	2010-11	2014-15	71.96	35.55				0									3
Raha	NAGAON	NAGAON	55	Amtola D.T.W.I.S.	Raha	2012-13	2016-17	99.82	61.76	60	30	30	60	60	30	30	60				0	3
Barhampur	NAGAON	NAGAON	56	Kaliakhowa D.T.W.I.S.	Barhampur	2013-14	2017-18	86.16	46.92	60	30	30	60	60	30	30	60				0	3
Nagaon	NAGAON	NAGAON	57	Jalah D.T.W.I.S.(Pt.No.1)	Pakhimoria	2013-14	2014-15	45.47	N.A.	30	30	15	45	30	30	15	45				0	3
Kaliabor	NAGAON	NAGAON	58	Solar Power MDTW Scheme at Kaliabor	Kaliabor	2017-18	2020-21	20.51	50	10	10	8	18	10	8	10	18	10	10	8	18	2
Nagaon	NAGAON	NAGAON	59	Solar Power MDTW Scheme at Dakhinpat	Sadar	2017-18	2020-21	20.51	50	10	10	8	18	10	8	10	18	10	10	8	18	2
Raha	NAGAON	NAGAON	60	Solar Power MDTW Scheme at Gurimari	Raha	2017-18	2020-21	20.51	50	10	10	8	18	10	8	10	18	10	10	8	18	2
Nagaon	NAGAON	NAGAON	61	Deodhar DTWS (1Pt.)	Nagaon	2018-19	2020-21	59.33	50	30	30	15	45	30	30	15	45					3
Raha	NAGAON	NAGAON	62	Bechapatty to Manipurtup DTWS (1Pt.)	Raha	2018-19	2020-21	59.32	70	30	30	15	45	30	30	15	45					3
Raha	NAGAON	NAGAON	63	Jorabari Putakolong to Mathorbori (2Pts.)	Raha	2018-19	2020-21	118.64	30	60	60	30	90	30	30	15	45					3
Rupahihat	NAGAON MECH	NAGAON	64	L.I.S. from Rupohibeel at Garematikhowa	Rupohi	2009-10	2014-15	98.50	91.49	80	80	40	120	80	80	40	120	35	25	10	35	2
Barhampur	NAGAON MECH	NAGAON	65	Borkula Lalunggaon D.T.W.I.S.	Pakhimoria	Transferred from Nagaon Div		20.61	20.61	30	20	10	30	30	20	10	30				0	3
Jamunamukh	NAGAON MECH	NAGAON	66	Nagayapam D.T.W.I.S.	Binnakandi	Transferred from Nagaon Div in the year 2005		1.00	0.98	40	40	40	80	40	40	40	80				0	3
Jamunamukh	NAGAON MECH	NAGAON	67	Doboka D.T.W.I.S.	Binnakandi			4.61	4.61	30	30	30	60	30	30	30	60				0	4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Raha	NAGAON MECH	NAGAON	68	L.I.S. from river Kopili at Laopani Raha	Raha	1988-89	2014-15	4.79	4.27	80	80	40	120	80	80	40	120	100	60	20	80	2
Nagaon	NAGAON INVT	NAGAON	69	Rupohi Puthikhaiti L.I.S.	Rupahi	2008-09	2011-12	141.87	133.92	120	120	120	240	120	120	120	240	120	120	120	240	1
Kaliabor	KALIABOR CAD	NAGAON	70	E.C.P.T. DTWIS at Hatibandha on Right Side of Bhomoraguri Approach	Kaliabor	1991-92	2001-02	8.89	8.89	32	32	22	54	32	32	22	54					3
Kaliabor	KALIABOR CAD	NAGAON	71	E.C.P.T. DTWIS at South Petpelua in the left side of Bhomoraguri Bridge Approach	Kaliabor	1991-92	2001-02	8.87	8.87	35	35	26	61	35	35	26	61					3
Kaliabor	KALIABOR CAD	NAGAON	72	E.C.P.T. DTWIS at Rahdhala under K.L.I.S.	Kaliabor	1996-97	2001-02	9.49	9.49	32	32	22	54	32	32	22	54					3
Kaliabor	KALIABOR CAD	NAGAON	73	E.C.P.T. DTWIS at Jawkata under K.L.I.S.	Kaliabor	1991-92	2001-02	9.12	9.12	30	30	22	52	30	30	22	52					3
Kaliabor	KALIABOR CAD	NAGAON	74	E.C.P.T. DTWIS no.3 at Hatikhowa under K.L.I.S.	Kaliabor	1989-90	1994-95	10.95	10.95	40	40	29	69	40	40	29	69				0	3
Kaliabor	KALIABOR CAD	NAGAON	75	Revival of Niz-Chilabandha DTWIS under maintainance head for action against 13th Finanace Comm. Grant for the year 2011-12	Kaliabor	2012-13	2013-14	11.20	11.20	40	40	25	65	40	40	25	65	40	40	25	65	1
Kaliabor	KALIABOR CAD	NAGAON	76	Revival of Naltoli DTWIS under maintainance head for action against 13th Finanace Comm. Grant for the year 2011-12	Kaliabor	2012-13	2013-14	11.40	11.40	40	40	28	68	40	40	28	68	40	40	28	68	1
Kaliabor	KALIABOR CAD	NAGAON	77	Revival of Goroimari DTWIS	Kaliabor	1991-92	2014-15	11.20	11.20	40	40	28	68	40	40	28	68	40	40	28	68	1
Kaliabor	KALIABOR CAD	NAGAON	78	Supply & Installation of Sprinkler S.T.W. at Jengoni village under Jamkhola under KLIS	Pachim Kaliabor	1999-2K	2001-02						0									4
Kaliabor	KALIABOR CAD	NAGAON	79	Chatial L.I.S.	Kaliabor	2009-10	2017	300.00	183.10	300	300	180	480	300	300	180	480					3
Kaliabor	KALIABOR CAD	NAGAON	80	Uluoni L.I.S.	Kaliabor	2007-08	2013	45.31	45.31	786	786	378	1164	786	786	378	1164					3
Kaliabor	KALIABOR CAD	NAGAON	81	Supply & Installation of Sprinkler S.T.W. at Lakhanabandha near Naltoli under KLIS	Pachim Kaliabor	1999-00	2001-02						0									4
			81	DISTRICT TOTAL NAGAON			81			12706	12220	8139	20359	12046	11564	7860	19424	4473	4186	2361	6547	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Barhampur	NAGAON	NAGAON		Installation of Solar/Electrical Powered Tube Well Schemes under PMKSY-HKPP-Access to Ground Water for the year 2019-20 under Barhampur LAC	Barhampur	2019-20	157.7		30													1
Jamunamukh	NAGAON	NAGAON		Installation of Solar/Electrical Powered Tube Well Schemes under PMKSY-HKPP-Access to Ground Water for the year 2019-20 under Jamunamukh LAC	Jamunamukh	2019-20	88.78		90													1
samaguri	NAGAON	NAGAON		Installation of Solar/Electrical Powered Tube Well Schemes under PMKSY-HKPP-Access to Ground Water for the year 2019-20 under Samaguri LAC	Laokhowa, Bajjagaon	2019-20	204.3		90													1
Nagaon	KKID Electrical	NAGAON		Installation and Commissioning of 53 (Fifty Three) Nos. Of Tube Wells under PMKSY-HKPP Mission Providing Access to Ground Water for Irrigation in 86 Nowgong LAC during the Year 2019-20.	Khagarijan	2019-20	226.641	178.59	100.00													1
Nagaon	NAGAON	NAGAON		Installation of Solar/Electrical Powered Tube Well Schemes under PMKSY-HKPP-Access to Ground Water for the year 2019-20 under Nagaon Sadar LAC	Nagaon	2019-20	2020-21	284.82	230.84													1
Rupahihat	NAGAON	NAGAON		Installation of Solar/Electrical Powered Tube Well Schemes under PMKSY-HKPP-Access to Ground Water for the year 2019-20 under Rupahihat LAC	Rupahihat	2019-20	2020-21	110.47	207.58													1
Batadrava	NAGAON MECH	NAGAON		Installation of Solar/Electrical Powered Tube Well Schemes under PMKSY-HKPP-Access to Ground Water		2019-20	2020-21															1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Dhing	NAGAON MECH	NAGAON		Installation of Solar/Electrical Powered Tube Well Schemes under PMKSY-HKKP-Access to Ground Water		2019-20	2020-21																1
NAGAON PMKSY DISTRICT::HOJAI						427				1708	1708	1708	3416	1708	1708	1708	3416	1708	1708	1708	3416	1	
Hojai	JAMUNA CAD	HOJAI	1	L.I.S. from river Kapili at Hayang Gaon pt.no.1	Jugijan	2014-15	2017-18	499.53	56.88	300	300	235	535	300	300	234	534					0	3
Hojai	JAMUNA CAD	HOJAI	2	L.I.S. from river Kapili at Hayang Gaon pt.no.2	Jugijan	2014-15	2017-18	499.30	77.87	300	300	235	535	300	300	235	535					0	3
Jamunamukh	JAMUNA CAD	HOJAI	3	LIS from River jamuna at Namati 10 points	Binakandi	2009-10	2014-15	1781.86	1618.86	1220	1220	886	2106	1220	1220	886	2106	1220	366	266		632	2
Hojai	JAMUNA CAD	HOJAI	4	LIS from Kopili at Waregading Point No.1	Jugijan	2014-15	2017-18	498.00	73.57	350	350	253	603	350	350	253	603					0	3
Hojai	JAMUNA CAD	HOJAI	5	LIS from Kopili at Waregading Point No.2	Jugijan	2014-15	2017-18	499.50	74.83	350	350	253	603	350	350	253	603					0	3
Hojai	JAMUNA CAD	HOJAI	6	Rajbari L.I.S	Jugijan	2014-15	2017-18	490.00	81.29	225	225	168	393	225	225	168	393					0	3
Hojai	JAMUNA CAD	HOJAI	7	Itagaon D.T.W.I.S	Jugijan	2011-12	2012-13	18.56	35.24	30	30	15	45	30	30	15	45						3
Hojai	JAMUNA CAD	HOJAI	8	Amlipukhuri D.T.W.I.S.	Jugijan	2011-12	2012-13	18.57	17.59	30	30	15	45	30	30	15	45	30	30	15		45	1
Lumding	JAMUNA CAD	HOJAI	9	Kaki No.1 village D.T.W.I.S.	Udali	1986-87	2013-14	25.04	24.97	30	30	15	45	30	30	15	45						3
Hojai	JAMUNA CAD	HOJAI	10	Hirabasti D.T.W.I.S.	Jugijan	1986-87	2013-14	7.67	17.98	30	30	15	45	30	30	15	45						3
Hojai	JAMUNA CAD	HOJAI	11	Radha Nagar DTW Scheme 3 points	Jugijan	2013-14	2015-16	135.00	128.46	90	90	45	135	90	90	45	135					0	3
Hojai	JAMUNA CAD	HOJAI	12	Nandapur DTW Scheme 2 Points	Jugijan	2013-14	2015-16	90.00	89.98	60	60	30	90	60	60	30	90					0	3
Hojai	JAMUNA CAD	HOJAI	13	Singari Basti DTW Scheme 2 points	Jugijan	2013-14	2015-16	90.00	85.32	60	60	30	90	60	60	30	90	60	60	30		90	1
Hojai	JAMUNA CAD	HOJAI	14	Jamuhandal DTW Scheme 2 points	Jugijan	2013-14	2015-16	90.00	89.69	60	60	30	90	60	60	30	90	60	60	30		90	1
Jamunamukh	JAMUNA CAD	HOJAI	15	Dimorupar DTW Scheme	Binnakandi	2013-14	2016-17	32.04	27.01	30	30	15	45	30	30	15	45	30	30	15		45	1
Jamunamukh	JAMUNA CAD	HOJAI	16	Uttar Dimorupar (Kapash Bari) DTW Scheme	Binnakandi	2013-14	2016-17	33.79	25.42	30	30	15	45	30	30	15	45	30	30	15		45	1
Jamunamukh	JAMUNA CAD	HOJAI	17	Madhya Samarali DTW Scheme	Binnakandi	2013-14	2015-16	35.24	26.85	30	30	15	45	30	30	15	45	30	30	15		45	1
Hojai	JAMUNA CAD	HOJAI	18	Thikadar Basti DTW Scheme	Jugijan	2013-14	2017-18	39.39	28.44	30	30	15	45	30	30	15	45						3
Hojai	JAMUNA CAD	HOJAI	19	Dimoru F.I.S.	Jugijan	2012-13	2020-21	435.00	337.80	310	310	230	540	310	310	230	540	310	100	310	410		2
Jamunamukh	NAGAON	HOJAI	20	Buriganga F.I.S.	Binnakandi	1965-66	1968-69	560.00	N.A.	1500	1500	1200	2700	1500	1500	1200	2700	1000	800	600		1400	2
Jamunamukh	NAGAON	HOJAI		a) Improvement of Buriganga F.I.S. Phase-II	Binnakandi	2008-09	2009-10	569.39	586.05														2
Jamunamukh	NAGAON	HOJAI		b) Improvement of Buriganga F.I.S. Phase-III	Binnakandi	2009-10	2011-12	1405.00	1436.76														2
Jamunamukh	NAGAON	HOJAI	21	Jamuna E.L.I.S.	Binnakandi	1973-74	1980-81	17.43	N.A.	80	80	60	140	80	80	60	140	40	40	30		70	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Jamunamukh	NAGAON	HOJAI		a) Improvement of Jamuna E.L.I.S.	Binnakandi	2007-08	2009-10	17.43	16.10														2
Jamunamukh	NAGAON	HOJAI	22	L.I.S.from river Jamuna at Niz-Doboka	Binnakandi	1984-85	1990-91	149.00	N.A.	300	300	240	540	300	300	240	540	100	100	80	180		2
Jamunamukh	NAGAON	HOJAI		a) Improvement of LIS from river Jamuna at Niz-Doboka, Ph-I	Binnakandi	2008-09	2009-10	18.34	12.39														2
Jamunamukh	NAGAON	HOJAI		b) Improvement of LIS from river Jamuna at Niz-Doboka, Ph-II	Binnakandi	2009-10	2010-11	124.62	98.22														2
Jamunamukh	NAGAON	HOJAI	23	Nikhari E.L.I.S. (7 Points)	Binnakandi	1973-74	1981-82	12.36	N.A.	300	300	240	540	300	300	240	540	250	250	200	450		2
Jamunamukh	NAGAON	HOJAI		a) Improvement of Nikhari E.L.I.S. (7 Points)	Binnakandi	2008-09	2010-11	345.13	307.12														2
Jamunamukh	NAGAON	HOJAI		b) Nikhari ELIS (7 Points) under AIBP	Binnakandi	2009-10		345.13	40.00														2
Jamunamukh	NAGAON	HOJAI	24	D.T.W.I.S at Namati Mouza	Binakandi	2012-13	2015-16	78.58	49.86	35	30	25	55	35	30	25	55	20	20	6	26		2
Lumding	NAGAON	HOJAI	25	E.C.P.T. D.T.W.I.S.at Ramnagar	Udali	1987-88	1999-00	6.50	N.A.	40	40	30	70	40	40	30	70	15	15	10	25		2
Lumding	NAGAON	HOJAI		a) D.T.W.I.S.at Ramnagar	Udali	2011-12	2012-13	12.45	9.20														2
Lumding	NAGAON	HOJAI	26	Bhalukmari D.T.W.I.S.	Udali	1975-76	1976-77	N.A.	N.A.	30	30	25	55	30	30	25	55	25	25	20	45		2
Lumding	NAGAON	HOJAI		a) Bhalukmari D.T.W.I.S.	Udali	2011-12	2012-13	9.07	9.07														2
Kaliabor	NAGAON	HOJAI	27	D.T.W.I.S. at Radhala Pathar	Pachim Kaliabor	1987-88		17.92	9.79	30	30	15	45	30	30	15	45	8	8	5	13		2
Hojai	NAGAON	HOJAI	28	Expl. Cum Prod.Type D.T.W.I.S.at Dakhin Kumarikata	Dhalpukhuri	1987-88	2002-03	8.25	N.A.	40	40	40	80	40	40	40	80				0		4
			28	DISTRICT TOTAL HOJAI		28				5920	5915	4390	10305	5920	5915	4389	10304	3228	1964	1647	3611		

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
DISTRICT::NALBARI																						
Dharmapur	NALBARI	NALBARI	1	Hanapara E.L.I.S.	Barkhetri	1964-65	1967-68	11.93	11.93	120	120	60	180	120	120	60	180					4
Nalbari	NALBARI	NALBARI	2	Balilecha E.L.I.S.	Pub Nalbari	1970-71	1971-72	3.30	1.41	350	350	200	550	350	350	200	550	125	115	80	195	2
Nalbari	NALBARI	NALBARI		a) Renovation of Balilecha E.L.I.S.	Pub Nalbari	2008-09	2009-10	207.36	155.59													2
Nalbari	NALBARI	NALBARI		b) Sandha Point	Pub Nalbari	2008-09	2010-11															2
Nalbari	NALBARI	NALBARI		c) Mandir Point	Pub Nalbari	N.A.	N.A.															2
Dharmapur	NALBARI	NALBARI	3	Banekuchi E.L.I.S.	Madhupur	1971-72	1986-87	11.70	0.01	460	400	300	700	460	400	300	700	90	90	55	145	2
Dharmapur	NALBARI	NALBARI		a) Point No.2	Madhupur	2009-10	2011-12	215.00	169.15													2
Dharmapur	NALBARI	NALBARI		b) Point No.3	Madhupur	2008-09	2011-12															2
Barama	NALBARI	NALBARI	4	Nathkuchi E.L.I.S.	Tihu	1974-75	1977-78	7.37	0.25	300	200	100	300	300	200	100	300	65	65	45	110	2
Barama	NALBARI	NALBARI		a) Point No.1	Tihu	2012-13	2013-14	7.39	7.39													2
Barama	NALBARI	NALBARI		b) Point No.2	Tihu																	2
Barama	NALBARI	NALBARI	5	Bamunbari E.L.I.S.	Tihu	1976-77	1983-84	9.51	3.91	60	60	45	105	60	60	45	105	45	45	30	75	2
Barama	NALBARI	NALBARI		a) Improvement of Bamunbari E.L.I.S.	Tihu	2012-13	2012-13										0					2
Barama	NALBARI	NALBARI	6	Medhipara E.L.I.S.	Tihu	1980-81	1985-86	6.41	1.32	80	80	75	155	80	80	75	155	35	35	30	65	2
Barama	NALBARI	NALBARI		a) Improvement of Medhipara E.L.I.S.	Tihu	2008-09	2010-11	106.00	82.70								0					2
Nalbari	NALBARI	NALBARI	7	Baharghat E.L.I.S. 1 point	Borigog	1984-85	1985-86	5.28	N.A.	600	580	320	900	600	580	320	900	160	150	130	280	2
Nalbari	NALBARI	NALBARI		a) Imp. Of Baharghat E.L.I.S. 1 point	Borigog																	2
Nalbari	NALBARI	NALBARI		b) Garakhia Than Point	Borigog	2008-09	2010-11	95.00	69.20								0					2
Nalbari	NALBARI	NALBARI		c) Hatimari Point	Borigog	2012-13	2014-15	110.00	84.15								0					2
Nalbari	NALBARI	NALBARI		d) Garamsing Point	Borigog	2013-14	2015-16	109.97	83.97								0					2
Dharmapur	NALBARI	NALBARI	8	Amoni E.L.I.S	Pachim Nalbari	1984-85	1987-88	17.70	1.04	60	60	50	110	60	60	50	110	10	10	6	16	2
Dharmapur	NALBARI	NALBARI		a) Improvement of Amoni E.L.I.S.	Pachim Nalbari	2008-09	2009-10	109.00	90.38													2
Dharmapur	NALBARI	NALBARI	9	Buradia E.L.I.S.	Madhupur																	3
Dharmapur	NALBARI	NALBARI		a) Point No.3	Madhupur	2009-10	2014-15	124.16	76.96	80	80	70	150	80	80	70	150					3
Dharmapur	NALBARI	NALBARI		b) Point No.4	Madhupur	2009-10	2015-16	124.16	76.96	80	80	65	145	80	80	65	145					3
Dharmapur	NALBARI	NALBARI		c) Point No.5	Madhupur	2009-10	2015-16	124.16	76.96	80	80	70	150	80	80	70	150					3
Nalbari	NALBARI	NALBARI	10	Mugkuchi D.T.W.I.S.	Pub Nalbari	1972-73	1977-78	24.11	2.79	250	250	150	400	250	250	150	400	80	80	30	110	2
Nalbari	NALBARI	NALBARI		a) Point No.3	Pub Nalbari	2010-11	2011-12	30.18	22.96													2
Nalbari	NALBARI	NALBARI		b) Point No.4	Pub Nalbari	2013-14	2014-15	25.49	22.29													2
Nalbari	NALBARI	NALBARI		c) Point No.7	Pub Nalbari	2012-13	2013-14	21.12	12.29													2
Nalbari	NALBARI	NALBARI		d) Point No.8	Pub Nalbari	2012-13	2013-14															2
Nalbari	NALBARI	NALBARI		e) Point No.11	Pub Nalbari	2009-10	2010-11	14.40	9.78													2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Dharmapur	NALBARI	NALBARI	11	Haripur D.T.W.I.S.	Madhupur	1972-73	1978-79	0.60	0.22	40	40	40	80	40	40	40	80					0	3
Dharmapur	NALBARI	NALBARI		a) Improvement of Haripur D.T.W.I.S.	Pachim Nalbari	2010-11	2012-13	5.36	5.36								0						3
Nalbari	NALBARI	NALBARI	12	Chatma Chamarkuchi D.T.W.I.S. (8 Points)	Borigog Bonbhag	1974-75	1976-77			240	240	155	395	240	240	155	395	37	37	31	68	2	
Nalbari	NALBARI	NALBARI		a) Point No.1	Borigog Bonbhag	2008-09	2009-10	15.00	11.10														2
Nalbari	NALBARI	NALBARI		b) Point No.2	Borigog Bonbhag	2011-12	2014-15	41.00	32.22								0						2
Nalbari	NALBARI	NALBARI		c) Point No.3	Borigog Bonbhag	2010-11	2013-14	25.00	16.22														2
Nalbari	NALBARI	NALBARI		d) Point No.4	Borigog Bonbhag	2010-11	2011-12	N.A.	10.11														2
Nalbari	NALBARI	NALBARI		e) Point No.5	Borigog Bonbhag	2010-11	2011-12	15.00	11.83														2
Nalbari	NALBARI	NALBARI		f) Point No.6	Borigog Bonbhag	2010-11	2011-12	6.00	6.00														2
Nalbari	NALBARI	NALBARI		g) Point No.7	Borigog Bonbhag	2010-11	2013-14	52.00	48.72														2
Nalbari	NALBARI	NALBARI		h) Latima Point	Borigog Bonbhag	2008-09	2011-12	15.00	15.47														2
Dharmapur	NALBARI	NALBARI	13	Chamata Belsor D.T.W.I.S. (9 Points)	Pachim Nalbari	1980-81	1986-87	4.00	1.90	300	300	150	450	300	300	150	450	40	40	20	60	2	
Dharmapur	NALBARI	NALBARI		a) Point No.1	Pachim Nalbari	2012-13	2013-14																2
Dharmapur	NALBARI	NALBARI		b) Point No.2	Pachim Nalbari	2012-13	2013-14																2
Dharmapur	NALBARI	NALBARI		c) Point No.7	Pachim Nalbari	2011-12	2012-13	27.64	27.05														2
Dharmapur	NALBARI	NALBARI		d) Point No.8	Pachim Nalbari	2012-13	2013-14																2
Dharmapur	NALBARI	NALBARI	14	Bangaon D.T.W.I.S.	Pachim Nalbari	1986-87	2000-01	11.70	11.70	80	80	56	136	80	80	56	136	15	15	10	25	2	
Dharmapur	NALBARI	NALBARI	15	CGWB of Bongaon DTWIS	Pachim Nalbari	1981-82	1988-89			80	80	40	120	80	80	40	120	8	8	6	14	2	
Barama	NALBARI	NALBARI		a) ECP at Bargaon DTWIS	Tihu	2012-13	2013-14	5.36	2.77														2
Barama	NALBARI	NALBARI	16	Tihu Mouza DTWIS	Tihu					120	120	80	200	20	20	20	40						3
Barama	NALBARI	NALBARI		a) Expl. Cum Production Type D.T.W.I.S.at Tihu Mouza (2 Points)	Tihu	1986-87																	3
Barama	NALBARI	NALBARI		b) Piplibari Point	Tihu	2012-13	2014-15	13.91															3
Nalbari	NALBARI	NALBARI	17	Naharbari D.T.W.I.S.	Pub Nalbari	1986-87		8.13	3.27	30	30	25	55	30	30	25	55	20	20	15	35	2	
Nalbari	NALBARI	NALBARI		a) Naharbari DTWIS	Pub Nalbari	2012-13	2015-16	49.14	29.39														2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Dharmapur	NALBARI	NALBARI	18	Kathalbari D.T.W.I.S.	Madhupur	1987-88		14.12	10	80	80	40	120	30	30	15	45					3
Dharmapur	NALBARI	NALBARI		a) Kathalbari DTWIS	Madhupur	2012-13	2016-17	47.77	13.74												0	3
Barkhetri	NALBARI	NALBARI	19	Mukalmua S.T.W.I.S. (81 Points)	Barkhetri	1974-75	1976-77	10.00	0.65	400	400	200	600	400	400	200	600	25	25	20	45	2
Barkhetri	NALBARI	NALBARI		a) Impvt. of Mukalmua S.T.W.I.S. (Points No. 1,19,26,27,38,41,61,72,76 & 81)	Barkhetri	2012-13	2013-14	1.18	1.17													2
Dharmapur	NALBARI	NALBARI	20	Jagra S.T.W.I.S. (16 Points)	Pachim Nalbari	1978-79	1980-81	1.99	1.99	50	50	50	100	50	50	50	100					4
Nalbari	NALBARI	NALBARI	21	Barkura S.T.W.I.S. (16 Points)	Pub Nalbari	1978-79	1980-81	1.99	1.99	50	50	10	60	50	50	10	60					4
Dharmapur	NALBARI	NALBARI	22	Ghilajari D.T.W.I.S.(2 Points)	Pachim Nalbari	1984-85	1990-91			80	80	40	120	80	80	40	120				0	3
Dharmapur	NALBARI	NALBARI		a) Point No.1	Pachim Nalbari	2009-10	2012-13	30.70	19.93													3
Dharmapur	NALBARI	NALBARI		b) Point No.2	Pachim Nalbari	2007-08	2010-11															3
Barkhetri	NALBARI	NALBARI	23	Bijulghat E.L.I.S.	Barbhag	1986-87	1992-93	6.50	0.41	255	255	105	360	255	255	105	360	80	80	70	150	2
Barkhetri	NALBARI	NALBARI		a) Improvement of Bijulghat E.L.I.S.	Barbhag	2013-14	2014-15	47.66	47.66													2
Nalbari	NALBARI	NALBARI	24	Pub-Barshial D.T.W.I.S.(2 Points)	Borigog Banbhag	1987-88	2015-16			30	30	20	50	30	30	20	50	15	15	10	25	2
Nalbari	NALBARI	NALBARI		a) Point No.1	Borigog Banbhag	2010-11	2013-14	25.00	15.50													2
Nalbari	NALBARI	NALBARI		b) Point No.2	Borigog Banbhag	2010-11	2014-15	30.00	27.90													2
Dharmapur	NALBARI	NALBARI	25	Solmara D.T.W.I.S. (2 Points)	Pachim Nalbari	1983-84	1988-89			120	120	70	190	120	120	70	190				0	3
Dharmapur	NALBARI	NALBARI		a) Point No.1	Pachim Nalbari	1983-84	1988-89	11.88	9.96								0					3
Dharmapur	NALBARI	NALBARI		b) Point No.2	Pachim Nalbari	1983-84	1988-89										0					3
Dharmapur	NALBARI	NALBARI	26	Banekuchi D.T.W.I.S.	Madhupur	1985-86				30	30	15	45	30	30	15	45	20	20	15	35	2
Dharmapur	NALBARI	NALBARI		a) Point No.1	Madhupur	2010-11	2015-16	47.50	40.18												0	2
Barkhetri	NALBARI	NALBARI	27	Barnibari D.T.W.I.S.	Barkhetri					30	30		30	30	30		30	20	20	12	32	1
Barkhetri	NALBARI	NALBARI		a) Barnibari D.T.W.I.S.	Barkhetri	1986-87		11.80	15.60													1
Barkhetri	NALBARI	NALBARI		b) Point No.1	Barkhetri	2008-09	2011-12	23.30	11.81													1
Barkhetri	NALBARI	NALBARI		c) Paikan Diruah Point No.3	Barkhetri	2013-14	2016-17	45.11	26.85													1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		
Barkhetri	NALBARI	NALBARI	28	Daulasal D.T.W.I.S.	Barkhetri	1980-81	1986-87	31.57	16.00	150	150	50	200	150	150	50	200	35	35	28	63	2	
Barkhetri	NALBARI	NALBARI		a) Point No.2	Barkhetri	2013-14	2014-15	49.74	32.80													2	
Barkhetri	NALBARI	NALBARI		b) Point No.4	Barkhetri	2012-13	2014-15	9.02	5.13													2	
Mushalpur	NALBARI	NALBARI	29	Bijulighat D.T.W.I.S.	Barbhag	1986-87	2014-15	37.66	34.09	30	30	20	50	30	30	20	50				0	3	
Barkhetri	NALBARI	NALBARI	30	Dokoha D.T.W.I.S.	Barbhag	1987-88	2015-16	43.38	27.53	30	30	25	55	30	30	25	55				0	3	
Barkhetri	NALBARI	NALBARI	31	Bhitha D.T.W.I.S.	Borigog Banbhag	1986-87	2015-16	23.67	15.67	30	30	25	55	30	30	25	55	10	10	8	18	2	
Barkhetri	NALBARI	NALBARI	32	Mukalmuwa S.T.W.I.S. (12 Points)	Barkhetri	1974-75	1976-77	10.00	10.00	30	30	15	45	30	30	15	45				0	4	
Barkhetri	NALBARI	NALBARI	33	Kalarchar S.T.W.I.S.	Barkhetri	1978-79	1978-79	4.72	4.72	40	40	20	60	40	40	20	60				0	4	
Barkhetri	NALBARI	NALBARI	34	Bhaganmari S.T.W.I.S.	Barkhetri	1978-79	1978-79	8.18	8.18	80	80	40	120	80	80	40	120				0	4	
Dharmapur	NALBARI	NALBARI	35	Niz-Tapa D.T.W.I.S.	Pachim Nalbari					60	60	30	90	60	60	30	90	30	30	23	53	2	
Dharmapur	NALBARI	NALBARI		a) Point No.I	Pachim Nalbari	2010-11	2015-16	36.00	15.20													2	
Dharmapur	NALBARI	NALBARI		b) Point No.II	Pachim Nalbari	2010-11	2016-17	36.00	14.00													2	
Dharmapur	NALBARI	NALBARI	36	Rowmari DTWIS	Pachim Nalbari	2007-08	2015-16	29.54	12.43	30	30	15	45	30	30	15	45	12	12	10	22	2	
Dharmapur	NALBARI	NALBARI	37	Gobralo DTWIS	Pachim Nalbari	2012-13	2015-16	47.85	23.57	30	30	15	45	30	30	15	45	20	20	10	30	2	
Barama	NALBARI	NALBARI	38	Sathilkuchi DTWIS	Tihu	2012-13	2015-16	47.85	23.22	30	30	15	45	30	30	15	45	20	20	15	35	2	
Barkhetri	NALBARI	NALBARI	39	Barbukia DTWIS	Barbhag	2013-14	2015-16	45.00	18.50	30	30	15	45	30	30	15	45	25	25	15	40	2	
Nalbari	NALBARI	NALBARI	40	Ajanpur DTWIS	Dhamdhama	2016-17	2018-19	45.00	45.80	30	30	25	55									3	
Nalbari	NALBARI	NALBARI	41	Gelpejar DTWIS	Barama	2016-17	2018-19	39.92	50.43	30	30	15	45									3	
Nalbari	NALBARI	NALBARI	42	Sariahtali DTWIS	Pub Nalbari	2013-14	2015-16	49.54	23.45	30	30	15	45	30	30	15	45	20	20	15	35	2	
			42	DISTRICT TOTAL NALBARI						42		5195	5015	2941	7956	4985	4805	2816	7621	1062	1042	739	1781

DISTRICT::SIBSAGAR

Nazira	SIBSAGAR	SIBSAGAR	1	Deopani F.I.S.	Nazira	1971-72	1981-82	12.46	11.29	280	280	40	320	280	280	40	320	100	100	20	120	2
Nazira	SIBSAGAR	SIBSAGAR		a) Water Course to Deopani F.I.S. Phase-I	Nazira	1986-87	1989-90	1.02	1.98													2
Nazira	SIBSAGAR	SIBSAGAR		b) Water Course to Deopani F.I.S. Phase-II	Nazira	1982-83	1989-90	1.13	3.23													2
Nazira	SIBSAGAR	SIBSAGAR		c) Improvement of Deopani F.I.S.	Nazira	1988-89	2011-12	190.94	144.60													2
Nazira	SIBSAGAR	SIBSAGAR	2	Dezoikhana F.I.S.	Nazira	1977-78	1980-81	1.73	1.97	73	73	37	110	73	73	37	110	50	50	10	60	2
Nazira	SIBSAGAR	SIBSAGAR		a) Remod. Of Dezoikhana F.I.S.	Nazira	1977-78	1980-81	1.73	1.97													2
Nazira	SIBSAGAR	SIBSAGAR		b) Water Course to Dezoikhana F.I.S.	Nazira	1980-81	1982-83	0.56	0.21													2
Nazira	SIBSAGAR	SIBSAGAR		c) Improvement of Dezoikhana F.I.S.	Nazira	1987-88	1994-95	9.74	17.43													2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		
Nazira	SIBSAGAR	SIBSAGAR		d) Improvement of Dezoikhana F.I.S.(under AIBP)	Nazira	2001-02	2002-03	16.00	15.76													2	
Nazira	SIBSAGAR	SIBSAGAR		e) M&R to Dezoikhana F.I.s. under Special Repairing for the year 2012-13	Nazira	2012-13	2012-13	12.95	12.21														2
Nazira	SIBSAGAR	SIBSAGAR	3	F.I.S. from river Towlajan in santak area	Nazira	2009-10	2012-13	149.00	141.91	100	100	50	150	100	100	50	150	40	40	5	45		2
Amguri	SIBSAGAR	SIBSAGAR	4	L.I.S. from river Jhanji in Gadhulibazar & Morabazar Mouza	Amguri	1971-72	1980-81	13.20	19.35	1200	1200	100	1300	1200	1200	100	1300						3
Amguri	SIBSAGAR	SIBSAGAR		a) C.A.D. to L.I.S. from river Jhanji in Gadhulibazar & Morabazar Mouza, Phase-I	Amguri	1986-87	1987-88	1.39	0.63														3
Amguri	SIBSAGAR	SIBSAGAR		b) C.A.D. to L.I.S. from river Jhanji in Gadhulibazar & Morabazar Mouza, Phase-II	Amguri	1986-87	1988-89	24.87	1.06														3
Amguri	SIBSAGAR	SIBSAGAR		c) Impvt. of L.I.S. from river Jhanji in Gadhulibazar & Morabazar Mouza	Amguri	1986-87		14.86	1.03														3
Nazira	SIBSAGAR	SIBSAGAR	5	L.I.S. from river Dikhow in Nazira Mouza.	Nazira	1971-72	1980-81	14.92	25.67	1120	1120	60	1180	1120	1120	60	1180						4
Nazira	SIBSAGAR	SIBSAGAR		a) W/C to L.I.S. from river Dikhow in Nazira Mouza, Phase-I	Nazira	1978-79	1989-90	1.17	2.13														4
Nazira	SIBSAGAR	SIBSAGAR		b) Improvement and Extension of Nazira L.I.S.(Senorali Point)	Nazira	1980-81	1984-85	15.37	N.A.														4
Nazira	SIBSAGAR	SIBSAGAR		c) Improvement of L.I.S. from river Dikhow in Nazira Mouza.(Sundarpukhuri Point)	Nazira	2008-09	2011-12	140.00	110.69														4
Nazira	SIBSAGAR	SIBSAGAR		d) Remd. of L.I.S. from river Dikhow in Nazira Mouza	Nazira	1987-88		15.00	3.74														4
Nazira	SIBSAGAR	SIBSAGAR	6	L.I.S. from Dikhow in Joktoli Mouza	Nazira	1974-75	1981-82	17.83	20.81	750	750	100	850	750	750	100	850						4
Nazira	SIBSAGAR	SIBSAGAR		a) Aug. of L.I.S. from Dikhow in Joktoli Mouza.	Nazira	1980-81	1984-85	11.97	10.10														4
Nazira	SIBSAGAR	SIBSAGAR		b) Water Course to Joktoli L.I.S., Phase-I	Nazira	1979-80	1989-90	1.16	1.91														4
Nazira	SIBSAGAR	SIBSAGAR		c) Water Course to Joktoli L.I.S., Phase-II	Nazira	1980-81		1.49	N.A.														4
Nazira	SIBSAGAR	SIBSAGAR		d) C.A.D to Joktoli L.I.S., Phase-III	Nazira	1980-82		1.48	N.A.														4
Nazira	SIBSAGAR	SIBSAGAR		e) Improvement of Joktoli L.I.S.	Nazira	1994-95		57.78	13.97														4
Nazira	SIBSAGAR	SIBSAGAR		f) C.A.D. to Joktoli L.I.S., Phase-IV	Nazira	1986-87		N.A.	1.71														4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Nazira	SIBSAGAR	SIBSAGAR	7	L.I.S. From Dikhow in Dhopabar Mouza	Nazira	1975-76	1983-84	23.91	33.17	950	950	200	1150	950	950	200	1150					4
Nazira	SIBSAGAR	SIBSAGAR		a) Water Course to Dhopabar L.I.S. Phase I	Nazira	1980-81	1982-83	1.49	2.82													4
Nazira	SIBSAGAR	SIBSAGAR		b) Water Course to Dhopabar L.I.S. Phase II	Nazira	1980-81	1982-83	1.49	N.A.													4
Nazira	SIBSAGAR	SIBSAGAR		c) Aug. of Dhopabar L.I.S.	Nazira	1982-83	1987-88	4.66	4.25													4
Nazira	SIBSAGAR	SIBSAGAR		d) Improvement of Dhopabar L.I.S.	Nazira	1994-95		54.79	9.76													4
Sivasagar	SIBSAGAR	SIBSAGAR	8	L.I.S. From river Desang in Akhoiphutia Point No. 1	Sivasagar	1975-76	1983-84	6.56	18.13	183	183	50	233	183	183	50	233					4
Sivasagar	SIBSAGAR	SIBSAGAR		a) Modn. of L.I.S. from river Desang in Akhoiphutia Point No.1	Sivasagar	1987-88		9.89	11.31													4
Sivasagar	SIBSAGAR	SIBSAGAR		b) Water Course to Akhoiphutia L.I.S., Ph-I	Sivasagar	1979-80	1986-87	1.05	1.64													4
Sivasagar	SIBSAGAR	SIBSAGAR		c) Water Course to Akhoiphutia L.I.S., Ph-II	Sivasagar	1982-83	1988-89	0.55	0.12													4
Sivasagar	SIBSAGAR	SIBSAGAR	9	L.I.S. from river Desang in Betbari Mouza.	Sivasagar	1976-77	1981-82	22.83	16.70	1038	1038	519	1557	1038	1038	519	1557	200	200	50	250	2
Sivasagar	SIBSAGAR	SIBSAGAR		a) Impvt. of L.I.S. from river Desang in Betbari Mouza.	Sivasagar	1987-88		319.00	168.35													2
Sivasagar	SIBSAGAR	SIBSAGAR		b) Remd. of LIS from river Desang in Betbari Mouza.	Sivasagar	1987-88	2013-14	285.11	264.12													2
Sivasagar	SIBSAGAR	SIBSAGAR		c) W/C of L.I.S. from river Desang in Betbari Mouza.Ph-II	Sivasagar	1981-82		10.61	N.A.													2
Sivasagar	SIBSAGAR	SIBSAGAR		d) C.A.D. to L.I.S. from river Desang in Betbari Mouza.	Sivasagar	1985-86		1.60	1.61													2
Sivasagar	SIBSAGAR	SIBSAGAR	10	L.I.S. from R/Desang in Akhoiphutia Point no. 2	Sivasagar	1977-78	1987-88	10.56	15.45	112	112	80	192	112	112	80	192					4
Thowra	SIBSAGAR	SIBSAGAR	11	L.I.S. from river Demow at Ikarani Point	Demow	1978-79	1982-83	1.89	3.57	20	20	10	30	20	20	10	30	15	15	10	25	2
Thowra	SIBSAGAR	SIBSAGAR		a) Improvement of Demow L.I.S.(Ikarani Point)	Demow	1987-88		3.29	4.77													2
Thowra	SIBSAGAR	SIBSAGAR		b) Remodelling of Demow L.I.S.(Ikarani Point)	Demow	1978-79	1982-83	1.89	2.01													2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Thowra	SIBSAGAR	SIBSAGAR	12	L.I.S. at Demow at Sukanpukhuri Point	Demow	1978-79	1982-83	3.80	3.37	88	88	20	108	88	88	20	108					4
Thowra	SIBSAGAR	SIBSAGAR		a) Impvt.of Demow L.I.S.(Sukanpukhuri Point)	Demow	1987-88		5.22	4.21													4
Thowra	SIBSAGAR	SIBSAGAR		b) Remodelling of L.I.S. at Demow at Sukanpukhuri Point	Demow	1978-79	1982-83	3.80	2.58													4
Thowra	SIBSAGAR	SIBSAGAR	13	L.I.S. at Demow at Raichai Point	Demow	1978-79	1982-83	3.19	9.53	20	20	10	30	20	20	10	30	15	15	10	25	2
Thowra	SIBSAGAR	SIBSAGAR		a) Improvement of Demow L.I.S.(Raichai Point)	Demow	1987-88		7.28	11.11													2
Thowra	SIBSAGAR	SIBSAGAR		b) M & R to L.I.S. from River Demow at Raichai Point	Demow	2012-13	2012-13	6.99	6.40													2
Nazira	SIBSAGAR	SIBSAGAR	14	L.I.S. from river Dikhow in Mechagarh Mouza.	Nazira	1978-79	1982-83	1.66	2.22	100	100	20	120	100	100	20	120					4
Nazira	SIBSAGAR	SIBSAGAR		a) Improvement of Mechagarh L.I.S.	Nazira	1994-95		15.09	5.04													4
Nazira	SIBSAGAR	SIBSAGAR		b) Remodelling of L.I.S. from river Dikhow in Mechagarh Mouza.	Nazira	1978-79	1982-83	1.66	2.22													4
Sivasagar	SIBSAGAR	SIBSAGAR	15	Lahingia L.I.S.	Sivasagar	1978-79	1982-83	1.98	1.62	10	10	5	15	10	10	5	15					4
Sivasagar	SIBSAGAR	SIBSAGAR		a) Remodelling of Lahingia L.I.S.	Sivasagar	1978-79	1982-83															4
Sivasagar	SIBSAGAR	SIBSAGAR	16	L.I.S. from river Dikhow at Boliaghat	Sivasagar	1978-79	1986-87	21.20	35.63	703	703	339	1042	703	703	339	1042	20	20	10	30	2
Sivasagar	SIBSAGAR	SIBSAGAR		a) Impvt. of L.I.S. from river Dikhow at Boliaghat	Sivasagar	2007-08	2010-11	103.90	95.04													2
Sivasagar	SIBSAGAR	SIBSAGAR	17	L.I.S. from river Dikhow at west - Nagarmohal Mouza.	Sivasagar	1978-79	1988-89	11.73	19.95	182	182	91	273	182	182	91	273					4
Sivasagar	SIBSAGAR	SIBSAGAR	18	Hatikush Decial L.I.S.	Sivasagar	1980-81	1982-83	N.A.	N.A.	240	240	120	360	240	240	120	360					4
Sivasagar	SIBSAGAR	SIBSAGAR		a) Remodelling of Hatikush Decial L.I.S.	Sivasagar	1980-81	1982-83	9.01	5.00													4
Sivasagar	SIBSAGAR	SIBSAGAR		b) Improvement of Hatikush Decial L.I.S. Mothadang pt. I & II.	Sivasagar	1981-82	1982-83	3.55	2.93	70	70	30	100	70	70	30	100					4
Sivasagar	SIBSAGAR	SIBSAGAR		c) Augmentation of Hatikush Decial L.I.S.	Sivasagar	1986-87	1988-89	6.50	9.42													4
Sivasagar	SIBSAGAR	SIBSAGAR	19	L.I.S. from river Dorika at Naojan Point No.1	Sivasagar	1980-81	1983-84	2.00	3.95	50	50	40	90	50	50	40	90					4
Sivasagar	SIBSAGAR	SIBSAGAR		a) Impvt.of Dorika L.I.S.Point No.1 (Naojan Point)	Sivasagar	1987-88		3.00	2.02													4
Nazira	SIBSAGAR	SIBSAGAR	20	Improvement & Extension of Nazira L.I.S.	Nazira	1980-81	1984-85	N.A.	N.A.	80	80	40	120	80	80	40	120					4
Sivasagar	SIBSAGAR	SIBSAGAR	21	L.I.S. from River Dorika at Khatapathar Point No. I	Sivasagar	1980-81	1984-85	2.00	4.00	50	50	25	75	50	50	25	75	10	10	8	18	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Sivasagar	SIBSAGAR	SIBSAGAR		a) Impvt. of L.I.S. from R/ Dorika at Khatapathar area, Point No. 1	Sivasagar	1986-87		3.00	1.97														2
Sivasagar	SIBSAGAR	SIBSAGAR	22	L.I.S. from River Dorika at Khatapathar Point No. II	Sivasagar	1980-81	1984-85	2.00	2.96	50	50	25	75	50	50	25	75						4
Sivasagar	SIBSAGAR	SIBSAGAR		a) Impvt. of L.I.S. from R/ Dorika at Khatapathar area, Point No. 2	Sivasagar	1986-87		3.00	1.02														4
Sivasagar	SIBSAGAR	SIBSAGAR	23	L.I.S. from River Dorika at Khatapathar Point No. III	Sivasagar	1980-81	1984-85	2.00	5.85	50	50	25	75	50	50	25	75					0	3
Sivasagar	SIBSAGAR	SIBSAGAR		a) Impvt. of L.I.S. from R/ Dorika at Khatapathar area, Point No.3	Sivasagar	1986-87		3.00	1.22														3
Sivasagar	SIBSAGAR	SIBSAGAR		b) M & R to L.I.S. from River Dorika at Khatapathar area, Point No.1 & 3	Sivasagar	2012-13	2012-13	11.80	10.92														3
Sivasagar	SIBSAGAR	SIBSAGAR	24	L.I. S. From River Dorika in Naojan	Sivasagar	1980-81	1984-85	2.00	3.95	50	50	40	90	50	50	40	90						4
Sivasagar	SIBSAGAR	SIBSAGAR		a) Improvement of Dorika L.I.S.in Naojan	Sivasagar	1980-81	1984-86	3.00	N.A.														4
Thowra	SIBSAGAR	SIBSAGAR	25	L.I.S. from River Desang in No.2 Konwargaon (Point 1 & 2)	Demow	1984-85	1999-00	45.26	48.80	250	250	125	375	250	250	125	375	60	60	30	90		2
Thowra	SIBSAGAR	SIBSAGAR		a) Improvement of L.I.S. from River Desang in No.2 Konwargaon	Demow	2007-08	2009-10	12.00	10.82														2
Thowra	SIBSAGAR	SIBSAGAR	26	L.I.S. from river Demow at Pallengi in Dhundormukh area Point No. I.	Demow	1985-86	1987-88	14.16	16.62	150	150	75	225	150	150	75	225						3
Thowra	SIBSAGAR	SIBSAGAR		a) M&R to L.I.S. from River Demow in Palengi Area Dhundarmukh (Point No. 1)	Demow	2012-13	2012-13	27.13	23.00														3
Thowra	SIBSAGAR	SIBSAGAR	27	L.I.S. from river Demow at Pallengi in Dhundormukh area Point No. II.	Demow	1985-86	1987-88	9.97	9.65	100	100	50	150	100	100	50	150						3
Sivasagar	SIBSAGAR	SIBSAGAR	28	L.I.S. from river Dikhow in Hahchara Mouza	Sivasagar	1979-80	2012-13	80.90	63.19	300	300	150	450	300	300	150	450					0	3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Nazira	SIBSAGAR	SIBSAGAR	29	D.T.W.I.S.at Dhobapor Phase I (7 Points)	Nazira	1978-79	1986-87	23.89	33.46	210	210	105	315	210	210	105	315	180	180	20	200	2
Nazira	SIBSAGAR	SIBSAGAR		a) M&R to Dhobapar DTWIS Ph-1 (Point No. 3&5)	Nazira	2012-13	2012-13	39.62	33.40													2
Nazira	SIBSAGAR	SIBSAGAR		b) M&R to Dhobapar DTWIS Ph-1 (Point No. 6&7)	Nazira	2012-13	2012-13	26.82	25.45													2
Sivasagar	SIBSAGAR	SIBSAGAR	30	D.T.W.I.S. AT Hahchora Nagarmahal (7 Points)	Sivasagar	1978-79	1987-88	25.59	30.78	280	280	140	420	280	280	140	420	15	15	8	23	2
Sivasagar	SIBSAGAR	SIBSAGAR		a) M&R to Hahchora Nagarmahal D.T.W.I.S.(2,6&7)Points)	Sivasagar	2012-13	2012-13	61.34	57.07													2
Sivasagar	SIBSAGAR	SIBSAGAR		b) M&R to Hahchora Nagarmahal D.T.W.I.S.(1&4)Points)	Sivasagar	2012-13	2012-13	27.28	24.67													2
Sivasagar	SIBSAGAR	SIBSAGAR	31	E.C.P.T. D.T.W.I.S. at Sologuri (1 Point)	Gaurisagar	1985-86	1988-89	5.00	4.85	30	30	15	45	30	30	15	45					3
Sivasagar	SIBSAGAR	SIBSAGAR	32	D.T.W.I.S. Scheme at Teliagaon (2 Points)	Gaurisagar	1985-86	1995-96	9.98	7.02	80	80	40	120	80	80	40	120	35	35	4	39	2
Thowra	SIBSAGAR	SIBSAGAR	33	Dehajanhabi D.T.W.I.S.	Demow	1987-88	1995-96	6.71	7.08	30	30	15	45	30	30	15	45					4
Sivasagar	SIBSAGAR	SIBSAGAR	34	D.T.W.I.S. at Khelua (3 Points)	Sivasagar	1986-87	1999-00	31.42	35.26	90	90	45	135	90	90	45	135	60	60	10	70	2
Amguri	SIBSAGAR	SIBSAGAR	35	Amguri D.T.W.I.S. (3 Points)	Gaurisagar	1986-87	2001-02	33.84	40.62	90	90	45	135	90	90	45	135	20	20	4	24	2
Amguri	SIBSAGAR	SIBSAGAR	36	D.T.W.I.S. at Khanamukh (2 Points)	Gaurisagar	1993-94	2007-08	28.69	14.18	60	60	30	90	60	60	30	90					3
Sivasagar	SIBSAGAR	SIBSAGAR	37	E.C.P.T. D.T.W.I.S. at Bogidol area (1 Point)	Gaurisagar	2004-05	2006-07	10.82	7.47	30	30	15	45	30	30	15	45	30	30	10	40	2
Nazira	SIBSAGAR	SIBSAGAR	38	Belengbari D.T.W.I.S. (3 Points)	Nazira	1987-88	2015-16	71.55	57.26	90	90	45	135	90	90	45	135	30	30	5	35	2
Nazira	SIBSAGAR	SIBSAGAR	39	Dhobapar D.T.W.I.S.,Phase-II (7 Points)	Nazira	1985-86	2015-16	325.00	154.02	210	210	105	315	210	210	105	315	180	180	20	200	2
Amguri	SIBSAGAR	SIBSAGAR	40	DTWIS in Hatighuli G.P. in Jokaichuk Mouza (3 Points)	Gaurisagar	2014-15	2016-17	135.00	125.16	90	90	45	135	90	90	45	135	40	40	10	50	2
Sivasagar	SIBSAGAR	SIBSAGAR	41	Tinpuria Pathar S.T.W.I.S. (7 Points)	Gaurisagar	2007-08	2007-08	3.25	3.25	14	14	7	21	14	14	7	21					4
Sivasagar	SIBSAGAR	SIBSAGAR	42	L.I.S. from river Desang in Pub konwerpur Point No. I.	Sivasagar	1978-79	1983-84	1.99	7.73	40	40	20	60	40	40	20	60					4
Sivasagar	SIBSAGAR	SIBSAGAR	43	L.I.S. from river Desang in Pub konwerpur Point No. II.	Sivasagar	1978-79	1983-84	1.99	8.25	40	40	20	60	40	40	20	60					4
Sivasagar	SIBSAGAR	SIBSAGAR	44	L.I.S. from river Desang in Pub konwerpur Point No. III	Sivasagar	1978-79	1983-84	1.99	6.71	40	40	20	60	40	40	20	60					4
Thowra	SIBSAGAR	SIBSAGAR	45	Panidihing D.T.W.I.S. (2 Points)	Demow	1987-88	2016-17	64.67	43.11	60	60	30	90	60	60	30	90	60	60	20	80	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Thowra	SIBSAGAR	SIBSAGAR	46	PIF by STWIS in Block No. 43. in Panidehing Mouza (20 Pnts)	Demow	1976-77	1981-82	2.39	1.68	40	40	20	60	40	40	20	60					4
Amguri	SIBSAGAR	SIBSAGAR	47	S.T.W.I.S. at Amguri Block (14 Points)	Gaurisagar	1978-79	1980-81	2.00	1.79	28	28	5	33	28	28	5	33					4
Thowra	SIBSAGAR	SIBSAGAR	48	S.T.W.I.S. at Demow Block (14 Points)	Demow	1978-79	1980-81	2.00	1.70	28	28	5	33	28	28	5	33					4
Thowra	SIBSAGAR	SIBSAGAR	49	S.T.W.I.S. in Panidehing Mouza (41 Points)	Demow	2013-14	2014-15	34.44	33.59	55	55	30	85	55	55	30	85					4
Sivasagar	SIBSAGAR	SIBSAGAR	50	D.T.W.I.S. in Dorika Koibarta gaon (2 Points)	Sivasagar & Nazira	1988-89	2014-15	55.93	52.65	60	60	30	90	60	60	30	90	30	30	10	40	2
Amguri	SIBSAGAR	SIBSAGAR	51	S.T.W.I.S. at Dikhowmukh.	Gaurisagar	1980-81	1982-83	11.80	12.34	100	100	50	150	100	100	50	150					4
Amguri	UPPER ASSAM DRILLING	SIBSAGAR	52	Extension of Telialgaon D.T.W.I.S. (3 Points)	Amguri	1986-87	2008-09	23.41	32.60	90	75	15	90	90	75	15	90	90	75	15	90	1
			52	DISTRICT TOTAL SIVASAGAR				52		10254	10239	3373	13612	10254	10239	3373	13612	1280	1265	289	1554	
Thowra	SIBSAGAR	SIBSAGAR		Installation of Solar/Electrical Powered Tube Well Schemes under PMKSY-HKKP-Access to Ground Water																		1
Sivasagar	SIBSAGAR	SIBSAGAR		Installation of Solar/Electrical Powered Tube Well Schemes under PMKSY-HKKP-Access to Ground Water																		1
Amguri	UPPER ASSAM DRILLING	SIBSAGAR		Installation of Solar/Electrical Powered Tube Well Schemes under PMKSY-HKKP-Access to Ground Water																		1
Nazira	UPPER ASSAM DRILLING	SIBSAGAR		Installation of Solar/Electrical Powered Tube Well Schemes under PMKSY-HKKP-Access to Ground Water																		1
				SIVASAGAR PMKSY				45		180	180	180	360	180	180	180	360	180	180	180	360	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
DISTRICT::CHARAIDEO																						
Sonari	SIBSAGAR	CHARAIDEO	1	Balijan F.I.S.	Sapekhathi	1978-79	1980-81	18.17	27.01	85	85	43	128	85	85	43	128	30	30		30	2
Sonari	SIBSAGAR	CHARAIDEO		a) Water Course to Balijan F.I.S.	Sapekhathi	1980-81	1985-86	0.84	0.01													2
Sonari	SIBSAGAR	CHARAIDEO		b) Modernisation of Balijan F.I.S.	Sapekhathi	2001-02	2002-03	13.70	13.90													2
Mahmora	SIBSAGAR	CHARAIDEO	2	Nimonagarh F.I.S.	Lakowa	1979-80	1980-81	1.13	1.19	56	56	28	84	56	56	28	84	40	40	5	45	2
Mahmora	SIBSAGAR	CHARAIDEO		a) Water Course to Nimonagarh F.I.S.	Lakowa	1981-82	1985-86	0.56	0.56													2
Mahmora	SIBSAGAR	CHARAIDEO		b) Remodelling of Nimonagarh F.I.S.	Lakowa	1979-80	1980-81	1.13	1.19													2
Mahmora	SIBSAGAR	CHARAIDEO		c) M&R to Dezoikhana F.I.S. under Special Repairing for the year 2012-13	Lakowa	2012-13	2013-14	12.54	10.31													2
Mahmora	SIBSAGAR	CHARAIDEO	3	L.I.S. from River Desang in Silakhuti Bhajoni area	Sivasagar	1987-88	1999-00	17.35	29.09	60	60	30	90	60	60	30	90					4
Sonari	SIBSAGAR	CHARAIDEO	4	L.I.S. from river Desang in Sapekhathi Mouza.	Sapekhathi	1974-75	1980-81	24.83	31.42	500	500	50	550	500	500	50	550				0	3
Sonari	SIBSAGAR	CHARAIDEO		a) Water Course to Sapekhathi L.I.S.	Sapekhathi	1978-79	1986-87	1.16	0.39													3
Sonari	SIBSAGAR	CHARAIDEO		b) Water Course to Sapekhathi L.I.S., Ph-I	Sapekhathi	1981-82	1989-90	1.39	0.85													3
Sonari	SIBSAGAR	CHARAIDEO		b) C.A.D. to Sapekhathi L.I.S.	Sapekhathi	1978-79	1989-90	1.16	0.85													3
Sonari	SIBSAGAR	CHARAIDEO		c) Improvement of L.I.S. from river Desang in Sapekhathi Mouza.	Sapekhathi	2007-08	2010-11	329.00	317.67													3
Sonari	SIBSAGAR	CHARAIDEO		d) Augmentation of Sapekhathi L.I.S.	Sapekhathi	1982-83	2010-11	4.50	1.28													3
Mahmora	SIBSAGAR	CHARAIDEO	5	L.I.S. from river Desang in Khaloighogura & Bokota Mouza.	Sonari	1972-73	1983-84	16.20	27.67	1515	1515	180	1695	1515	1515	180	1695	8	8	5	13	2
Mahmora	SIBSAGAR	CHARAIDEO		a) Augmentation of L.I.S. from river Desang in Khaloighogura & Bokota Mouza.	Sonari	1982-83	1987-88	4.59	6.81													2
Mahmora	SIBSAGAR	CHARAIDEO		b) Water Course to Khaloighogura L.I.S., Ph-I	Sonari	1980-81	1985-86	1.48	1.00													2
Mahmora	SIBSAGAR	CHARAIDEO		c) Water Course to Khaloighogura L.I.S., Ph-II	Sonari	1982-83		4.60	1.00													2
Mahmora	SIBSAGAR	CHARAIDEO		d) Improvement of L.I.S. from river Desang in Khaloighogura & Bokota Mouza.	Sonari	2006-07	2008-09	194.46	188.13													2
Mahmora	SIBSAGAR	CHARAIDEO		e) Modernisation of L.I.S. from river Desang in Khaloighogura & Bokota Mouza.	Sonari	1986-87		19.71	19.71													2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Mahmora	SIBSAGAR	CHARAIDEO	6	L.I.S. from river Desang in Chengelimora Point	Mahmora	N.A.	1980-81	15.00	7.66	60	60	30	90	60	60	30	90					4	
Mahmora	SIBSAGAR	CHARAIDEO		a) Impvt./Rehabilitation of LIS from River Desang in Chengelimara (Point No.2)	Mahmora		1987-88		10.71													4	
Mahmora	SIBSAGAR	CHARAIDEO		b) Impvt./Rehabilitation of LIS from River Desang in Chengelimara (Point No.3)	Mahmora		1997-98		1.25													4	
Sonari	SIBSAGAR	CHARAIDEO	7	L.I.S. from river Desang in Udayshree & Longphutia	Sapekhathi		1981-82	1987-88	8.00	11.26	100	100	50	150	100	100	50	150				4	
Sonari	SIBSAGAR	CHARAIDEO	8	L I S from river Towkak in Naphuk and Borpathar	Sonari		1986-87	1999-00	19.13	17.66	50	50	25	75	50	50	25	75	8	8	4	12	2
Sonari	SIBSAGAR	CHARAIDEO		a) M&R to L.I.S. river Towkak in Naphuk and Borpathar	Sonari		2012-13	2012-13	14.96	13.56													2
Mahmora	SIBSAGAR	CHARAIDEO	9	Kurukani D.T.W.I.S. (1 Point)	Sonari		1990-91	2014-15	30.00	29.28	30	30	15	45	30	30	15	45	30	30	5	35	1
Mahmora	SIBSAGAR	CHARAIDEO	10	D.T.W.I.S. in Bakpara Pathar	Sonari		1985-86	1989-90	4.76	0.49	30	30	15	45	30	30	15	45					4
Sonari	SIBSAGAR	CHARAIDEO	11	D.T.W.I.S at Bahalhabi	Sapekhathi		1985-86	1989-90	5.69	2.57	30	30	15	45	30	30	15	45	20	20	10	30	2
Sonari	SIBSAGAR	CHARAIDEO		a) M&R to D.T.W.I.S at Bahalhabi	Sapekhathi		2012-13	2012-13	5.17	4.62													
Sonari	SIBSAGAR	CHARAIDEO	12	D.T.W.I.S. at Lalotipathar	Sapekhathi		1985-86	2000-01	14.50	15.35	30	30	15	45	30	30	15	45	30	30	3	33	2
Sonari	SIBSAGAR	CHARAIDEO	13	Bhuyankhat D.T.W.I.S. (10 Points)	Sapekhathi		2011-12	2014-15	357.25	324.77	300	300	150	450	300	300	150	450	90	90	10	100	2
Sonari	SIBSAGAR	CHARAIDEO	14	Sarupathar D.T.W.I.S.(3 Points)	Sapekhathi		1987-88	2016-17	107.32	76.76	90	90	45	135	90	90	45	135	90	90	17	107	2
Sonari	SIBSAGAR	CHARAIDEO	15	Thukubeel S.T.W.I.S. (8 Points)	Sonari		2006-07	2007-08	4.00	4.00	16	16	8	24	16	16	8	24					4
Sonari	SIBSAGAR	CHARAIDEO	16	D.T.W.I.S. at Lalotipathar (1 Point)	Sapekhathi		1986-87	1988-89	7.61	16.51	30	30	15	45	30	30	15	45	30	30	5	35	1
Sonari	UPPER ASSAM DRILLING	CHARAIDEO	17	D.T.W.I.S. in Sonari Area (1 Point)	Sonari		1986-87	2008-09	16.65	15.56	30	25	5	30	30	25	5	30	30	25	5	30	1
Sonari	UPPER ASSAM DRILLING	CHARAIDEO	18	Holongamora bokapthar DTWS, 1Point	Sapekhathi		1986-87	2015-16	36.87	29.62	30	20	10	30	30	20	10	30					3
			18	DISTRICT TOTAL CHARAIDEO			18			3042	3027	729	3756	3042	3027	729	3756	406	401	69	470		

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
DISTRICT::SONITPUR																						
Dhekiajuli	TEZPUR	SONITPUR	1	Panchnoi F.I.S.(Old)	Dhekiajuli	1952-53	1953-54	1.25	19.24	548	548		548	548	548		548				0	4
Rangapara	TEZPUR	SONITPUR	2	Kolony F.I.S.	Balipara	1953-54	1954-55	2.46	24.73	800	800		800	800	800		800				0	4
Rangapara	TEZPUR	SONITPUR		a) Extension of Kolony F.I.S.	Balipara	1960-61	1973-74	2.54	N.A.													
Rangapara	TEZPUR	SONITPUR		b) Improvement of Kolony F.I.S.	Balipara	2009-10		199.99	10.39													
Dhekiajuli	TEZPUR	SONITPUR	3	Panbari F.I.S.	Dhekiajuli	1959-60	1960-61	5.85	24.48	1004	1004		1004	1004	1004		1004					4
Dhekiajuli	TEZPUR	SONITPUR		a) Remodelling of Panbari F.I.S.	Dhekiajuli	2008-09	2011-12	79.20	97.78													
Dhekiajuli	TEZPUR	SONITPUR		b) Improvement of Panbari F.I.S.	Dhekiajuli	2009-10		342.37	132.46													
Barchalla	TEZPUR	SONITPUR	4	Borchalla F.I.S.	Borsola	1960-61	1961-62	1.78	14.61	1200	1200		1200	1200	1200		1200	800	200	0	200	2
Barchalla	TEZPUR	SONITPUR		a) Remodelling of Borchalla F.I.S. Phase-I	Borsola	2008-09	2011-12	20.00	18.70													
Barchalla	TEZPUR	SONITPUR		b) Remodelling of Borchalla F.I.S. Phase-II	Borsola	2009-10	2014-15	110.00	55.84													
Dhekiajuli	TEZPUR	SONITPUR	5	Dherai F.I.S.	Dhekiajuli	1961-62	1966-67	5.37	34.12	600	600	0	600	600	600	0	600	600	200	0	200	2
Dhekiajuli	TEZPUR	SONITPUR		a) Improvement of Dherai F.I.S.	Dhekiajuli	2008-09	2011-12	69.05	93.87													
Dhekiajuli	TEZPUR	SONITPUR	6	Dighajuli F.I.S.	Dhekiajuli	1963-64	1967-68	7.23	53.41	700	700	0	700	700	700		700	150	150	0	150	2
Dhekiajuli	TEZPUR	SONITPUR		a) Improvement of Dighajuli F.I.S.	Dhekiajuli	2008-09	2011-12	88.06	133.72													
Dhekiajuli	TEZPUR	SONITPUR	7	Bengenajuli F.I.S.	Dhekiajuli	1965-66	1969-70	5.50	20.19	350	350	0	350	350	350	0	350	350	150	25	175	2
Dhekiajuli	TEZPUR	SONITPUR		a) Improvement of Bengenajuli F.I.S. under AIBP 2008-09	Dhekiajuli	2010-11	2012-13	108.00	97.02													
Dhekiajuli	TEZPUR	SONITPUR		b) Improvement of Bengenajuli F.I.S. Phase-II	Dhekiajuli	2009-10		108.00	19.01													
Rangapara	TEZPUR	SONITPUR	8	Jorasor F.I.S.	Balipara	1972-73	1980-81	10.34	20.19	607	607		607	607	607		607					4
Dhekiajuli	TEZPUR	SONITPUR	9	Gabharu L.I.S.	Dhekiajuli	1972-73	1981-82	9.56	32.35	1215	1215	60	1275	1215	1215	60	1275					4
Dhekiajuli	TEZPUR	SONITPUR	10	Panchnoi L.I.S.	Dhekiajuli	1972-73	1981-82	9.70	15.35	1215	1215	60	1275	1215	1215	60	1275					4
Tezpur	TEZPUR	SONITPUR	11	Depota L.I.S.	Gabharu	1973-74	1975-76	N.A.	8.46	180	180	110	290	180	180	110	290	90	60	15	75	2
Tezpur	TEZPUR	SONITPUR		a) Improvement of Depota L.I.S.	Gabharu	2010-11	2015-16	140.13	51.25													
Sootea	TEZPUR	SONITPUR	12	Dakhindol L.I.S.	Naduar	2007-08		209.69	158.69	500	500	250	750	500	500	250	750	500	150	10	160	2
Sootea	TEZPUR	SONITPUR		a) Dakhindol LIS	Sootea	2008-09	2013-14	164.64	199.07													
Tezpur	TEZPUR	SONITPUR	13	Singritoli LIS	Gabharu	1974-75	1981-82	2.94	2.94	300	300	200	500	300	300	200	500					4
Tezpur	TEZPUR	SONITPUR	14	Morabharali L.I.S.	Gabharu	1974-75	1975-76	12.49	10.16	120	120	85	205	120	120	85	205					4
Tezpur	TEZPUR	SONITPUR		a) Extension of Morabharali L.I.S.	Gabharu	1976-77	1978-79	8.65	16.51													
Tezpur	TEZPUR	SONITPUR	15	Dolabari L.I.S.	Gabharu	1979-80	1982-83	1.56	16.82	96	96	75	171	96	96	75	171					4
Tezpur	TEZPUR	SONITPUR	16	Chataichapari L.I.S.	Gabharu	1986-87	1989-90	16.30	24.68	120	120	72	192	120	120	72	192	120	70	35	105	2
Tezpur	TEZPUR	SONITPUR		a) Improvement of Chataichapari L.I.S.	Gabharu	1998-99	2002-03	8.17	4.21													
Tezpur	TEZPUR	SONITPUR		b) Improvement of Chataichapari L.I.S. Phase-II	Gabharu	2008-09	2011-12	65.00	69.04	120	100	20	120	120	70	35	105					
Barchalla	TEZPUR	SONITPUR	17	Bhergaon D.T.W.I.S.	Borsola	1979-80	1980-81	N.A.	13.72	40	40	25	65	40	40	25	65	40	30	8	38	2
Dhekiajuli	TEZPUR	SONITPUR	18	Goalparabasti D.T.W.I.S. (2 Points)	Dhekiajuli	2008-09	2013-14	40.30	41.74	80	80	64	144	80	30	10	40	80	15	7	22	2
Barchalla	TEZPUR	SONITPUR	19	Sialmari D.T.W.I.S.	Borsola	1979-80	1982-83	1.75	2.72	34	34	15	49	34	34	15	49					4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Barchalla	TEZPUR	SONITPUR	20	Solalbheti D.T.W.I.S.	Borsola	1979-80	1984-85	23.50	28.17	280	280	168	448	280	280	168	448					4	
Tezpur	TEZPUR	SONITPUR	21	Dekargaon D.T.W.I.S. (2 points)	Balipara	1987-88	1990-91	16.24	17.00	80	80	50	130	80	80	50	130	80	25	25	50	2	
Tezpur	TEZPUR	SONITPUR		a) Impvt. of Dekargaon D.T.W.I.S. (2 points) Phase-I	Balipara	1998-99	2002-03	9.79	9.18														
Tezpur	TEZPUR	SONITPUR		b) Impvt. of Dekargaon D.T.W.I.S. (2 points) Phase-II	Balipara	2008-09	2011-12	35.11	26.59														
Tezpur	TEZPUR	SONITPUR	22	Bindukuri D.T.W.I.S.	Balipara	1987-88	1991-92	17.08	29.72	80	80	50	130	80	80	50	130	80	20	30	50	2	
Tezpur	TEZPUR	SONITPUR		a) Improvement of Binduguri D.T.W.I.S.	Balipara	1998-99	2002-03	20.35	14.27														
Barchalla	TEZPUR	SONITPUR	23	Alisinga D.T.W.I.S., Phase-I (2 Points)	Dhekiajuli	2014-15	2015-16	21.36	22.90	30	30	30	60	30	30	30	60	30	5	5	10	2	
Tezpur	TEZPUR	SONITPUR	24	Morabharali D.T.W.I.S.	Gabharu	2007-08	2010-11	15.50	15.43	40	40	10	50	40	40	10	50	40	15	8	23	2	
Barchalla	TEZPUR	SONITPUR	25	Neraitati Geruapathar D.T.W.I.S. (1 Point)	Borsola	2014-15	2015-16	21.68	18.66	30	30	30	60	30	30	30	60	30	30	10	40	2	
Barchalla	TEZPUR	SONITPUR	26	Bihaguri D.T.W.I.S. (2 Points)	Gabharu	1986-87				60	60	30	90	60	60	30	90	60	60	25	85	1	
Tezpur	TEZPUR	SONITPUR		a) Bihaguri D.T.W.I.S.	Bihaguri	1991-92	2010-11	14.80	23.50														
Barchalla	TEZPUR	SONITPUR	27	Niz- Bihaguri Bardubia DTWIS	Bihaguri	2014-15	2015-16	21.55	24.20	30	30	30	60	30	30	30	60				0	3	
Barchalla	TEZPUR	SONITPUR	28	Borsola DTWIS (30Pts.)	Borsola	2015-16	2017-18	1808.50	695.28	900	900	900	1800	900	900	900	1800	900	900	900	1800	1	
Tezpur	TEZPUR	SONITPUR	29	Tezpur M.D.T.W.I.S. (1no. Point) at Kundarbari Village under Gabharu Dev. Block under SOPD for 2017-18	Gabharu	2017-18	2019-20	20.62		10	10	10	20	10	10	10	20	10	10	10	20	1	
Sootea	TEZPUR	SONITPUR	30	DTW Irrigation Scheme at Bharalichapori under Naduar Dev. Block (1 Point)	Naduar	2018-19	2020-21	60.00		30	30	30	60	30	30	30	60	30	30	30	60	1	
Dhekiajuli	TEZPUR	SONITPUR	31	Belsiri L.I.S.	Dhekiajuli	2007-08	167.10	68.44	55	300	300	0	300									4	
Dhekiajuli	TEZPUR	SONITPUR		a) Protection works of Belsiri L.I.S.	Dhekiajuli	2009-10	20.00	12.10	65														
Dhekiajuli	TEZPUR	SONITPUR		b) Belsiri L.I.S. under M&R for the year 2017-18	Dhekiajuli	2017-18	15.00	100															
Dhekiajuli	TEZPUR	SONITPUR	32	Ulubari Naharbari D.T.W.I.S.	Dhekiajuli	1991-92	1992-93	16.78	19.22	40	40	10	50	40	40	10	50	40	30	10	40	2	
Dhekiajuli	TEZPUR	SONITPUR		a) Improvement of Ulubari Naharbari D.T.W.I.S.	Dhekiajuli	1998-99	2002-03	7.70	6.57														
Sootea	TEZPUR	SONITPUR	33	Monai F.I.S.	Naduar	2005-06		300.00	99.95	300	300	50	350	300	300	50	350	300	200	50	250	2	
Sootea	TEZPUR	SONITPUR		a) Revised estimate of Monai F.I.S. under TSP for the year 2014-15	Naduar	2015-16	2017-18	199.95	149.94														
			33	DISTRICT TOTAL SONITPUR					33		12039	12019	2434	14453	11739	11639	2395	14034	4330	2350	1203	3553	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Rangapara	TEZPUR MECH	SONITPUR		Installation of Solar/ Electrical powered 100 nos. of Tube well schemes under PMKSY- HKKP Access to Ground Water for the year 2019-20 (Rangapara LAC)	Rangapara	2019-20	509.49	78.21	62													1
Sootea	TEZPUR MECH	SONITPUR		Installation of Solar/ Electrical powered 100 nos. of Tube well schemes under PMKSY- HKKP Access to Ground Water for the year 2019-20 (Sootea LAC)	Naduar	2019-20	509.49	21.63	62													1
Dhekiajuli	TEZPUR	SONITPUR		Installation of Solar/ Electrical powered 100 nos. of Tube well schemes under PMKSY- HKKP Access to Ground Water		2019-20																1
Borsola	TEZPUR	SONITPUR		Installation of Solar/ Electrical powered 100 nos. of Tube well schemes under PMKSY- HKKP Access to Ground Water		2019-20																1
Tezpur	TEZPUR	SONITPUR		Installation of Solar/ Electrical powered 100 nos. of Tube well schemes under PMKSY- HKKP Access to Ground Water		2019-20																1
SONITPUR- PMKSY							168			672	672	672	1344	672	672	672	1344	672	672	672	1344	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
DISTRICT :: BISWANATH																						
Behali	BISWANATH	BISWANATH	1	Jingia F.I.S.	Baghmara	1949-50	1951-52	N.A.	N.A.	500	500		500	500	500		500	400	400		400	1
Biswanath Chariali	BISWANATH	BISWANATH	2	Sadharu F.I.S.	Sakomatha	1950-51	1951-52	N.A.	N.A.	1000	1000		1000	1000	1000		1000	500	500		500	2
Biswanath Chariali	BISWANATH	BISWANATH		a) Improvement of Sadharu F.I.S.	Sakomatha	2008-09	2009-10	41.16	36.55													2
Behali	BISWANATH	BISWANATH	3	Behali F.I.S.	Behali	1962-63	1965-66	N.A.	N.A.	880	880		880	880	880		880	880	880		880	1
Behali	BISWANATH	BISWANATH		a) Remodelling of Behali F.I.S.	Behali	2007-08	2009-10	149.91	132.96													1
Behali	BISWANATH	BISWANATH		b) Imp of Behali F.I.S.	Behali	2016-17	2020-21	344.61	250.52													1
Biswanath Chariali	BISWANATH	BISWANATH	4	Burigong F.I.S.	Biswanath	1961-62	1966-67	N.A.	N.A.	1000	1000		1000	1000	1000		1000	1000	1000		1000	1
Biswanath Chariali	BISWANATH	BISWANATH		a) Improvement of Burigong F.I.S.	Biswanath	2007-08	2009-10	28.43	26.80													1
Biswanath Chariali	BISWANATH	BISWANATH	5	Durring F.I.S.	Sakomatha	1962-63	1966-67	N.A.	N.A.	1100	1100		1100	1100	1100		1100	1100	1100		1100	1
Biswanath Chariali	BISWANATH	BISWANATH		a) Remodelling of Durring F.I.S.	Sakomatha	2007-08	2009-10	47.00	37.50													1
Biswanath Chariali	BISWANATH	BISWANATH	6	Mikir Block Area F.I.S.	Biswanath	1969-70	1970-71	N.A.	0.56	810	810		810	810	810		810					4
Biswanath Chariali	BISWANATH	BISWANATH	7	Sakomotha F.I.S.	Biswanath	1970-71	1977-78	N.A.	N.A.	1300	1300		1300	1300	1300		1300	1100	1100		1100	1
Biswanath Chariali	BISWANATH	BISWANATH		a) Improvement of Sakomotha F.I.S.	Biswanath	2007-08	2009-10	148.94	122.36													1
Biswanath Chariali	BISWANATH	BISWANATH	8	Moujuli F.I.S.	Biswanath	1971-72	1977-78	20.07	35.26	1950	1950	780	2730	1950	1950	780	2730	1950	1950	780	2730	1
Biswanath Chariali	BISWANATH	BISWANATH		a) Improvement of Moujuli F.I.S.	Biswanath	2008-09	2012-13	990.00	959.87													1
Behali	BISWANATH	BISWANATH	9	Pavoi F.I.S.	Baghmara	1990-91	1993-94	N.A.	N.A.	800	800		800	800	800		800	800	800		800	1
Behali	BISWANATH	BISWANATH		a) Improvement of Pavoi F.I.S.	Baghmara	2007-08	2009-10	44.91	35.38													1
Behali	BISWANATH	BISWANATH		b) Improvement of Pavoi F.I.S.	Baghmara	2016-17	2020-21	295.42	212.43													1
Behali	BISWANATH	BISWANATH	10	Gelapukhuri F.I.S.	Baghmara	1959-60	1960-61	2.48	2.48	1100	1100		1100	1100	1100		1100	1000	1000		1000	1
Behali	BISWANATH	BISWANATH		a) Improvement of Gelapukhuri FIS	Baghmara	2008-09	2009-10	92.50	66.07													1
Biswanath Chariali	BISWANATH	BISWANATH	11	Panibharal L.I.S.	Biswanath	1978-79	1984-85	50.27	55.28													4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Biswanath Chariali	BISWANATH CHARIALI	BISWANATH CHARIALI		a) Improvement of Panibharal L.I.S. Phase-I	Biswanath	2007-08	2011-12	83.66	33.20	337	337	175	512	337	337	175	512					4
Biswanath Chariali	BISWANATH CHARIALI	BISWANATH CHARIALI		b) Improvement of Panibharal L.I.S. Phase-II	Biswanath	2008-09	2012-13	199.00	151.85	520	494	234	728	520	494	234	728					4
Sootea	BISWANATH CHARIALI	BISWANATH CHARIALI	12	Ghiladhari L.I.S.	Sootea	1971-72	1972-73	N.A.	N.A.	600	600	60	660	600	600	60	660					4
Biswanath Chariali	BISWANATH CHARIALI	BISWANATH CHARIALI	13	Sootea L.I.S.	Sootea	1971-72	1980-81	N.A.	26.34	160	160	40	200	160	160	40	200	160	160	40	200	1
Biswanath Chariali	BISWANATH CHARIALI	BISWANATH CHARIALI		a) Improvement of Sootea L.I.S.	Sootea	2007-08	2012-13	34.56	25.39													1
Biswanath Chariali	BISWANATH CHARIALI	BISWANATH CHARIALI	14	Ajalasuti L.I.S. (2 Points)	Biswanath	2009-10	2019-20	293.45	293.15	400	400	130	530	400	400	130	530	400	400	130	530	1
Biswanath Chariali	BISWANATH CHARIALI	BISWANATH CHARIALI	15	New Ghiladhari L.I.S.	Biswanath	2009-10	2019-20	218.90	218.10	300	300	132	432	300	300	132	432	300	300	132	432	1
Biswanath Chariali	BISWANATH CHARIALI	BISWANATH CHARIALI	16	Chaliachapori Kawaimari L.I.S. (3 Points)	Biswanath	2009-10	2019-20	387.68	383.66	500	500	162	662	500	500	162	662	500	500	162	662	1
Biswanath Chariali	BISWANATH CHARIALI	BISWANATH CHARIALI	17	Ovatabeel L.I.S.	Sootea	2009-10	2019-20	227.29	219.21	300	300	132	432	300	300	132	432	300	300	132	432	1
Gohpur	BISWANATH CHARIALI	BISWANATH CHARIALI	18	Dhandibeel L.I.S.	Pub Chaiduar	2009-10	2019-20	216.47	216.45	300	300	132	432	300	300	132	432	300	300	132	432	1
Biswanath Chariali	BISWANATH CHARIALI	BISWANATH CHARIALI	19	Kauribeel L.I.S.	Sootea	2009-10	2019-20	218.85	218.84	300	300	132	432	300	300	132	432	300	300	132	432	1
Gohpur	BISWANATH CHARIALI	BISWANATH CHARIALI	20	Buroi Halem D.T.W.I.S. (2 Points)	Chaiduar	1985-86	1992-93	9.26	4.93	72	30	15	45	72	30	15	45	30	30	15	45	1
Biswanath Chariali	BISWANATH CHARIALI	BISWANATH CHARIALI	21	Areamol D.T.W.I.S.	Sootea	1987-88	1990-91	9.46	5.44	40	40	15	55	40	40	15	55	25	25	15	40	2
Biswanath Chariali	BISWANATH CHARIALI	BISWANATH CHARIALI	22	Petulibari D.T.W.I.S. (2 points)	Sakomatha	1987-88	1991-92	13.14	10.99	80	80	10	90	80	80	10	90	20	20	10	30	2
Biswanath Chariali	BISWANATH CHARIALI	BISWANATH CHARIALI	23	Golia D.T.W.I.S. (2 Points)	Biswanath	2008-09	2012-13	38.00	30.16	80	80	20	100	80	80	20	100	40	40	10	50	2
Biswanath Chariali	BISWANATH CHARIALI	BISWANATH CHARIALI	24	Lehugaon D.T.W.I.S. (1 Point)	Biswanath	2008-09	2012-13	40.02	5.51	40	40	10	50	40	40	10	50	20	20	5	25	2
Biswanath Chariali	BISWANATH CHARIALI	BISWANATH CHARIALI	25	Panibharal DTWIS	Biswanath	2007-08	2009-10			90	90	10	100	90	90	10	100	90	90	10	100	1
Gohpur	BISWANATH CHARIALI	BISWANATH CHARIALI	26	Sonalibari D.T.W.I.S. (2 Points)	Pub Chaiduar	1987-88				30	30	18	48	30	30	18	48	30	30	18	48	1
Gohpur	BISWANATH CHARIALI	BISWANATH CHARIALI		a) Sonalibari D.T.W.I.S. (2 Points)	Pub Chaiduar	2013-14	2015-16	24.20	24.12													1
Behali	BISWANATH CHARIALI	BISWANATH CHARIALI	27	Gingia DTWS (7 points)	Behali	2016-17	2019-20	374.63	335.72	140	140	140	280	140	140	140	280	140	140	140	280	1
Behali	BISWANATH CHARIALI	BISWANATH CHARIALI	28	Rowmari D.T.W.I.S. (2 Points)	Behali	1986-87		N.A.	N.A.	40	40	80	120	40	40	80	120					3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Behali	BISWANATH CHARIALI	BISWANATH		a) Rowmari D.T.W.I.S. (2 Points)	Behali	2017-18	2018-19	75.00	74.99														3
Behali	BISWANATH CHARIALI	BISWANATH	29	Kathanibari S.T.W.I.S.	Baghmara	1978-79	1982-83	N.A.	N.A.	64	64	16	80	64	64	16	80					0	4
Biswanath Chariali	BISWANATH CHARIALI	BISWANATH	30	Japoriguri S.T.W.I.S.	Biswanath	1979-80	1982-83	N.A.	N.A.	64	64	16	80	64	64	16	80					0	4
Behali	BISWANATH CHARIALI	BISWANATH	31	Sialmari S.T.W.I.S.	Behali	1979-80	1982-83	N.A.	N.A.	64	64	16	80	64	64	16	80					0	4
Gohpur	BISWANATH CHARIALI	BISWANATH	32	Thalipukhuri S.T.W.I.S.	Chaiduar	1980-81	1982-83	1.98	2.11	64	64	16	80	64	64	16	80						4
Gohpur	BISWANATH CHARIALI	BISWANATH	33	Brahmajan S.T.W.I.S.	Chaiduar	1980-81	1982-83	1.98	2.11	64	64	16	80	64	64	16	80						4
Gohpur	BISWANATH CHARIALI	BISWANATH	34	Kakila S.T.W.I.S.	Chaiduar	1985-86	1992-93	6.33	13.53	60	60	36	96	60	60	36	96						4
Sootea	BISWANATH CHARIALI	BISWANATH	35	Mornoi F.I.S.	Sootea	N.A.	N.A.	N.A.	20.00	215	215		215	215	215		215	200	200			200	1
Sootea	BISWANATH CHARIALI	BISWANATH		a) Improvement of Mornoi F.I.S.	Sootea	2005-06	2007-08	26.19	19.99														1
Gohpur	BISWANATH CHARIALI	BISWANATH	36	Bhetijan Salbari F.I.S.	Chaiduar	2010-11	2012-13	32.00	19.90	50	50	27	77	50	50	27	77	50	50	27	77		1
Gohpur	BISWANATH CHARIALI	BISWANATH	37	Gopsaguri D.T.W.I.S. (2 Points)	Pub Chaiduar	2013-14	2015-16	22.35	6.37	30	30	18	48	30	30	18	48	30	30	18	48		1
Gohpur	BISWANATH CHARIALI	BISWANATH	38	Deonabari D.T.W.I.S. (2 Points)	Pub Chaiduar	2013-14	2015-16	24.82	7.06	30	30	18	48	30	30	18	48	30	30	18	48		1
Gohpur	BISWANATH CHARIALI	BISWANATH	39	P.I.F. in Lohitmukh Area Ph-I (S.T.W.I.S.)	Chaiduar	1976-77	1977-78	N.A.	N.A.	80		80	80	80		80	80					0	4
Gohpur	BISWANATH CHARIALI	BISWANATH	40	P.I.F. in Lohitmukh Area Ph-II (S.T.W.I.S.)	Chaiduar	1978-79	1980-81	N.A.	N.A.	40		40	40	40		40	40					0	4
Behali	BISWANATH CHARIALI	BISWANATH	41	Improvement of Telenga Krishi Bundh Sakra F.I.S.	Behali	2013-14	2015-16	77.00	72.84	140	140	40	180	140	140	40	180	140	140	40	180		1
Gohpur	BISWANATH CHARIALI	BISWANATH	42	Improvement of Mora Sengelijan Krishi Bundh F.I.S.	Chaiduar	2013-14	2015-16	78.23	78.18	120	120		120	120	120		120	120	120		120		2
Behali	BISWANATH CHARIALI	BISWANATH	43	Tinisuti F.I.S.	Behali	2009-10	2019-20	99.96	99.95	300	300		300	300	300		300	300	300		300		1
Gohpur	BISWANATH CHARIALI	BISWANATH	44	Dainagaon D.T.W.I.S. (1 Point)	Chaiduar	1987-88	2012-13	24.00	23.99	35	35		35	35	35		35	35	35		35		1
Biswanath Chariali	BISWANATH CHARIALI	BISWANATH	45	Moralgaon D.T.W.I.S. (1 Point)	Biswanath	2006-07	2012-13	31.87	8.71	40	40	10	50	40	40	10	50	20	20	5	25		2
Behali	BISWANATH CHARIALI	BISWANATH	46	Kenduguri D.T.W.I.S. (1 Point)	Behali	2006-07	2012-13	29.21	12.38	40	40	10	50	40	40	10	50	20	20	5	25		2
Behali	BISWANATH CHARIALI	BISWANATH	47	Batiamari S.T.W.I.S.	Behali	1980-81	1981-82	N.A.	N.A.	200	200	90	290	200	200	90	290					0	4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Gohpur	BISWANATH CHARIALI	BISWANATH	48	Rangalial S.T.W.I.S.	Chaiduar	1980-81	1989-90	11.53	12.34	200	200	120	320	200	200	120	320					4
			48	DISTRICT TOTAL BISWANATH		48				16669	16481	2996	19477	16669	16481	2996	19477	12330	12330	1976	14306	
Biswanath	BISWANATH CHARIALI	BISWANATH		Tubewell Scheme under (PMKSY-HKPP) access to ground water in Biswanath District	Biswanath	2019-20																1
Behali	BISWANATH CHARIALI	BISWANATH		Tubewell Scheme under (PMKSY-HKPP) access to ground water in Biswanath District		2019-20																1
Gohpur	BISWANATH CHARIALI	BISWANATH		Tubewell Scheme under (PMKSY-HKPP) access to ground water in Biswanath District		2019-20																1
				BISWANATH -PMKSY		195				780	780	780	1560	780	780	780	1560	780	780	780	1560	1
				DISTRICT::TINSUKIA																		
Doomdooma	TINSUKIA	TINSUKIA	1	Phillobari F.I.S.	Kakopathar	1961-62	1965-66	6.66	25.40	566	566		566	566	566		566	250	250		250	2
Doomdooma	TINSUKIA	TINSUKIA		a) Modernisation of Phillobari F.I.S.	Kakopathar	1991-92	2001-02	50.00	50.87													2
Doomdooma	TINSUKIA	TINSUKIA		b) Remodelling of Phillobari F.I.S.	Kakopathar	2008-09	2009-10	120.00	103.82													2
Doomdooma	TINSUKIA	TINSUKIA		c) Remodelling of Phillobari F.I.S., Ph-II	Kakopathar	1991-92	2011-12	30.20	21.12													2
Margherita	TINSUKIA	TINSUKIA	2	Rampur L.I.S. (4 Points)	Margherita	1979-80	1986-87	21.16	35.17	175	175	53	228	175	175	53	228					3
Margherita	TINSUKIA	TINSUKIA		a) Remedelling of Rampur L.I.S.	Margherita	1991-92		14.27	9.43													3
Margherita	TINSUKIA	TINSUKIA		b) Water Course to Rampur L.I.S.	Margherita	1987-88		7.00	2.49													3
Margherita	TINSUKIA	TINSUKIA	3	Alubari L.I.S.	Margherita	1979-80	1987-88	46.44	76.30	310	310	150	460	310	310	150	460					4
Margherita	TINSUKIA	TINSUKIA		a) Remedelling of Alubari L.I.S.	Margherita	1991-92		11.02	7.59													4
Margherita	TINSUKIA	TINSUKIA		b) Water Course to Alubari L.I.S.	Margherita	1987-88		7.00	3.42													4
Margherita	TINSUKIA	TINSUKIA	4	Powai L.I.S.	Margherita	1979-80	1987-88	48.08	66.75	285	285	170	455	285	285	170	455					3
Margherita	TINSUKIA	TINSUKIA		a) Water Course to Pawai L.I.S.	Margherita	1987-88		7.00	2.38													3
Margherita	TINSUKIA	TINSUKIA	5	Niz Makum L.I.S.	Margherita	1984-85	2007-08	65.40	97.30	120	120	60	180	120	120	60	180					3
Margherita	TINSUKIA	TINSUKIA	6	Monglong Pathar L.I.S.	Margherita	1985-86	1993-94	71.04	88.33	400	400	160	560	400	400	160	560	50	50	22	72	2
Margherita	TINSUKIA	TINSUKIA	7	Phulbari Parbatipur L.I.S.	Margherita	1986-87	2009-10	79.62	122.32	250	250	75	325	250	250	75	325					4
Digboi	TINSUKIA	TINSUKIA	8	Tingrai D.T.W.I.S. (6 Points)	Hapjan	1979-80	1989-90	22.76	34.16(original) 74.54(spl. M&R)	216	216	64	280	216	216	64	280	100	100	3	103	2
Digboi	TINSUKIA	TINSUKIA	9	Tingrai D.T.W. I.S.,Phase- II (2 Points)	Hapjan	1986-87	1999-00	14.50	42.28	70	70	50	120	70	70	50	120					3
Digboi	TINSUKIA	TINSUKIA	10	Tingrai D.T.W. I.S.,Phase- III (1 Points)	Hapjan	1991-92	2017-18	42.59	31.61	30	30	20	50	30	30	20	50	30	30	12	42	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/											STATUS CODE	
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif		Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Sadiya	TINSUKIA	TINSUKIA	11	Araimuria D.T.W.I.S. (12 Points)	Saikhowa	1979-80	1992-93	26.80	100.50	190	190	60	250	190	190	60	250	70	70	46	116	2
Margherita	TINSUKIA	TINSUKIA	12	Margherita D.T.W.I.S. (5 Points)	Margherita	1980-81	1999-00	26.61	34.95	180	180	64	244	180	180	64	244	30	30	24	54	2
Margherita	TINSUKIA	TINSUKIA	13	Bapupathar D.T.W.I.S. (1 Point)	Margherita	1984-85	1986-87	1.90	15.46	36	36	13	49	36	36	13	49					3
Sadiya	TINSUKIA	TINSUKIA	14	Lajumgaon D.T.W.I.S. (1 Point)	Kakopathar	1986-87	1992-93	6.50	7.21	35	35	25	60	35	35	25	60				0	3
Chabua	TINSUKIA	TINSUKIA	15	Gaharipam D.T.W.I.S.(1 Point)	Gujjan	1986-87	1999-00	6.50	6.50	35	35	25	60	35	35	25	60					3
Digboi	TINSUKIA	TINSUKIA	16	Golaipathar D.T.W.I.S. (2 Points)	Margherita	1986-87	1999-00	14.90	24.95	70	70	50	120	70	70	50	120					3
Digboi	TINSUKIA	TINSUKIA	17	Assamiapathar D.T.W.I.S.	Hapjan	1986-87	1999-00	7.58	8.78	35	35	25	60	35	35	25	60	20	20	3	23	2
Digboi	TINSUKIA	TINSUKIA	18	Tingrai D.T.W.I.S. (Point No. 7)	Hapjan	1987-88	1999-00	6.50	5.57	35	35	25	60	35	35	25	60					4
Doomdooma	TINSUKIA	TINSUKIA	19	Maliapung S.T.W.I.S. (16 Points)	Kakopathar	1979-80	1980-81	1.93	1.93	56	56	25	81	56	56	25	81	10	10	6	16	2
Chabua	TINSUKIA	TINSUKIA	20	Nunpuria S.T.W.I.S. (16 Points)	Gujjan	1979-80	1980-81	1.94	1.94	56	56	25	81	56	56	25	81	3	3	2.0	5	2
Sadiya	TINSUKIA	TINSUKIA	21	Moradeopani F.I.S.	Sadiya	2008-09	2014-15	143.00	122.07	150	150	90	240	150	150	90	240					3
Sadiya	TINSUKIA	TINSUKIA	22	Chapakhowa Sprinkler I/S (Lift)	Sadiya	1978-79	1986-87	1.71	1.71	40	40	15	55	40	40	15	55					4
Sadiya	TINSUKIA	TINSUKIA	23	Mulukchapari Sprinkler I/S (Lift)	Sadiya	1978-79	1986-87	1.71	1.71	40	40	15	55	40	40	15	55					4
Sadiya	TINSUKIA	TINSUKIA	24	Jia L.I.S.	Sadiya	1981-82	1987-88	37.52	104.64	230	230	120	350	230	230	120	350				0	3
Doomdooma	TINSUKIA	TINSUKIA	25	Phillobari Kachari Rongdoi Miri M.D.T.W.I.S. (5 Points)	Kakopathar	1984-85	1986-87	12.88	24.52	100	100	45	145	100	100	45	145	30	30	10	40	2
Sadiya	TINSUKIA	TINSUKIA	26	Sarudhadum Bordhadum M.D.T.W.I.S. (7 Points)	Saikhowa	1984-85	1986-87	18.00	46.79	126	126	55	181	126	126	55	181	40	40	26	66	2
Sadiya	TINSUKIA	TINSUKIA	27	Dhalakhaloi D.T.W.I.S.(2 Points)	Sadiya	1986-87	1993-94	15.69	45.09	60	60	40	100	60	60	40	100	18	18	8	26	2
Margherita	TINSUKIA	TINSUKIA	28	Buridihing G.P. D.T.W.I.S.(3 Points)	Margherita	1986-87	1998-99	22.02	22.02	90	90	45	135	90	90	45	135	40	40	13	53	2
Sadiya	TINSUKIA	TINSUKIA	29	Kakopathar D.T.W. I.S. (2 Points)	Kakopathar	1986-87	1999-00	13.64	13.64	60	60	40	100	60	60	40	100	20	20	10	30	2
Sadiya	TINSUKIA	TINSUKIA	30	Barpathar Napathar D.T.W.I.S. (2 Points)	Saikhowa	1986-87	2007-08	15.00	41.45	32	32	20	52	32	32	20	52	28	28	10	38	2
Sadiya	TINSUKIA	TINSUKIA	31	Phillobari D.T.W.I.S. (2 Points)	Kakopathar	1991-92	1999-00	16.00	16.56	60	60	40	100	60	60	40	100				0	4
Sadiya	TINSUKIA	TINSUKIA	32	Kakopathar D.T.W.I.S., Phase-II (2 Points)	Kakopathar	1991-92	2007-08	30.00	40.17	60	60	40	100	60	60	40	100	40	40	7	47	2
Sadiya	TINSUKIA	TINSUKIA	33	Laina D.T.W.I.S (3 Points)	Saikhowa	1985-86	1991-92	24.60	24.66	90	90	45	135	90	90	45	135					4
Chabua	TINSUKIA	TINSUKIA	34	Panitola D.T.W.I.S. (2 Points)	Gujjan	2012-13	2015-16	90.00	63.96	60	60	40	100	60	60	40	100				0	3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/											STATUS CODE	
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif		Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Sadiya	TINSUKIA	TINSUKIA	35	Extn. of Sorudadham & Bordadham M.D.T.W.I.S. (7 Points)	Saikhowa	1984-85	2015-16	19.37	67.79	126	126	55	181	126	126	55	181	40	40	26	66	2
Sadiya	TINSUKIA	TINSUKIA	36	Dangori D.T.W.I.S. (3Pts)	Saikhowa	1990-91	2017-18	113.13	103.23	90	90	60	150	90	90	60	150	60	60	42	102	2
Sadiya	TINSUKIA	TINSUKIA	37	Barpathar Napathar D.T.W.I.S.Ph-II (2 Points)	Saikhowa	1990-91	2017-18	90.00	83.04	60	60	40	100	60	60	40	100	60	60	37	97	1
Digboi	TINSUKIA	TINSUKIA	38	Borjan Bangaon D.T.W.I.S. (2Pts.)	Italkhuli	1990-91	2018-19	90.00	79.59	60	60	40	100	60	60	40	100	30	30	15	45	2
Sadiya	TINSUKIA	TINSUKIA	39	Tangana S.T.W.I.S. (70 Points)	Kakopathar	1976-77	1987-88	10.90	10.90	210	210	70	280	210	210	70	280	20	20	13	33	2
Sadiya	TINSUKIA	TINSUKIA	40	Pilot project S.T.W.I.S. (1 Point)	Saikhowa	1979-80	1979-80	1.80	1.80	3	3	2	5	3	3	2	5					4
Digboi	TINSUKIA	TINSUKIA	41	Assamiya Bengali D.T.W.I.S. (2 Points)	Hapjan	1986-87	1993-94	16.17	14.76	60	60	40	100	60	60	40	100	40	40	3	43	2
Chabua	TINSUKIA	TINSUKIA	42	Nunpuria D.T.W.I.S.(3 Points)	Guijan	1987-88	1999-00	19.60	19.60	90	90	60	150	90	90	60	150					3
Sadiya	TINSUKIA	TINSUKIA	43	Gabharubheti D.T.W.I.S.(2 Points)	Kakopathar	1991-92	1999-00	16.00	16.00	60	60	40	100	60	60	40	100	25	25	8	33	2
Margherita	TINSUKIA	TINSUKIA	44	Mirika Majuli D.T.W.I.S.(2Pts.)	Margherita	1990-91	2018-19	90.00	65.67	60	60	40	100	60	60	40	100	30	30	13	43	2
Sadiya	TINSUKIA	TINSUKIA	45	Meghela D.T.W.I.S. (2 Points)	Saikhowa	1990-91		16.00	14.00	60	60	40	100									4
Sadiya	TINSUKIA	TINSUKIA		a) Dangori Megela D.T.W.I.S.(Special Innovative Project)	Saikhowa	2014-15	2016	1252.00	99.98	750	750		750									
Margherita	JORHAT INVT.	TINSUKIA	46	Tirap L.I.S.	Jagun	2009-10	2011-12	39.00	36.88	60	60	42	102	60	60	42	102	60	60	42	102	1
			46	DISTRICT TOTAL TINSUKIA				46		6037	6037	2318	8355	5227	5227	2278	7505	1144	1144	401	1545	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
DISTRICT::UDALGURI																							
Panery	MANGALDOI	UDALGURI	1	Sonajuli F.I.S.	Bhergaon	1960-61	1967-68	475.00	475.00	1800	1800	1000	2800	1800	1800	1000	2800					0	4
Panery	MANGALDOI	UDALGURI		a) Remodelling of Sonajuli F.I.S.	Bhergaon	1984-85	1988-89	15.17	N.A.														4
Panery	MANGALDOI	UDALGURI		b) Water Course to Sonajuli F.I.S.	Bhergaon	1981-82	1983-84	2.01	2.01														4
Panery	MANGALDOI	UDALGURI	2	Huduma F.I.S.	Kalaigaon	1966-67	1969-70	8.00	8.85	880	880	500	1380	880	880	500	1380	500	500	100	600		2
Panery	MANGALDOI	UDALGURI		a) Extension of Huduma F.I.S.	Kalaigaon	1986-87	2011-12	52.50	52.50														2
Panery	MANGALDOI	UDALGURI		b) Improvement of Huduma F.I.S.	Kalaigaon	1986-87	2010-11	253.94	181.78														2
Panery	MANGALDOI	UDALGURI		c) Construction of Branch canal of Huduma FIS	Kalaigaon	2009-10	2011-12	271.28	198.78	190	190	100	290	190	190	100	290	90	90	70	160		2
Kalaigaon	MANGALDOI	UDALGURI	3	Mangaldoi F.I.S.	Kalaigaon	1967-68	1974-75	11.94	23.00	1000	1000	350	1350	1000	1000	350	1350						4
Kalaigaon	MANGALDOI	UDALGURI		a) Remodelling of Mangaldoi F.I.S.	Kalaigaon	1981-82	1991-92	17.59	27.00														4
Panery	MANGALDOI	UDALGURI	4	P.I.F. to Sekhar Mouza (F.I.S.)	Bhergaon	1967-68	1977-78	3.66	3.66	2500	2500	500	3000	2500	2500	500	3000					0	4
Kalaigaon	MANGALDOI	UDALGURI	5	Dimila F.I.S.	Bhergaon	1971-72	1982-83	6.89	18.40	500	500		500	500	500		500					0	4
Kalaigaon	MANGALDOI	UDALGURI		a) Improvement of Dimila F.I.S.Ph-II	Bhergaon	1997-98	1997-98	15.17	13.45														4
Kalaigaon	MANGALDOI	UDALGURI		b) Improvement of Dimila F.I.S.Ph-III	Bhergaon	1997-98	1997-98	12.00	12.00														4
Kalaigaon	MANGALDOI	UDALGURI		c) Water Course to Dimila F.I.S.	Bhergaon	1981-82	1989-90	4.86	5.59														4
Kalaigaon	MANGALDOI	UDALGURI	6	Bega F.I.S.	Bhergaon	1972-73	1977-78	9.83	11.87	1950	1950	200	2150	1950	1950	200	2150					0	4
Kalaigaon	MANGALDOI	UDALGURI		a) Remodelling of Bega F.I.S.	Bhergaon	1993-94	2006-07	2390.10	120.87														4
Kalaigaon	MANGALDOI	UDALGURI		b) Modernisation of Bega F.I.S.	Bhergaon	1984-85	1989-90	1.97	4.47														4
Kalaigaon	MANGALDOI	UDALGURI		c) Water Course to of Bega F.I.S.	Bhergaon	1981-82	1981-82	4.86	4.44														4
Kalaigaon	MANGALDOI	UDALGURI	7	Kalpani F.I.S.	Khairabari	1972-73	1982-83	20.27	20.27	1950	1950	880	2830	1950	1950	880	2830	1000	1000	100	1100		2
Kalaigaon	MANGALDOI	UDALGURI		a) Improvement of Kalpani F.I.S.	Khairabari	1987-88	2006-07	302.00	302.00														2
Kalaigaon	MANGALDOI	UDALGURI				2001-02		113.00	112.00														
Kalaigaon	MANGALDOI	UDALGURI	8	Remodelling of Lakhi Bund F.I.S.	Kalaigaon	1986-87	N.A.	15.86	15.86														4
Kalaigaon	MANGALDOI	UDALGURI				2009-10		96.20	41.00														
Kalaigaon	MANGALDOI	UDALGURI	9	Deosunga F.I.S.	Khairabari	1979-80	1981-82	0.59	0.59	800	800	200	1000	800	800	200	1000	300	300	50	350		2
Kalaigaon	MANGALDOI	UDALGURI		a) Canal system of Deosunga F.I.S.	Bhergaon	2001-02	2006-07	23.85	23.85														
Panery	MANGALDOI	UDALGURI	10	Batiamari F.I.S.	Kalaigaon	1981-82	1986-87	0.55	0.55	1800	1800	600	2400	1800	1800	600	2400	700	700	100	800		2
Mazbat	MANGALDOI	UDALGURI	11	Rowta F.I.S.	Mazbat	1981-82	1986-87	37.94	37.94	590	590	307	897	590	590	307	897						4
Kalaigaon	MANGALDOI	UDALGURI	12	Khabloug F.I.S.	Bhergaon	1982-83	1992-93	47.88	47.88	200	200	70	270	200	200	70	270	50	50	30	80		2
Kalaigaon	MANGALDOI	UDALGURI	13	Barnadi Morasuti Bund F.I.S.	Bhergaon	1985-86	1988-89	1.91	1.91	105	105	100	205	105	105	100	205						4
Kalaigaon	MANGALDOI	UDALGURI		a) Improvement of Barnadi Morasuti Bund F.I.S.	Bhergaon	1991-92	N.A.	2.99	5.40				0										4
Panery	MANGALDOI	UDALGURI	14	Remodelling of Bamunjuli F.I.S.	Bhergaon	2002-03	2006-07	32.89	32.89	400	400	100	500	400	400	100	500	100	100		100		2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Panery	MANGALDOI	UDALGURI	15	Remodelling of Dimakuchi F.I.S.	Bhergaon	2002-03	2006-07	21.54	20.14	100	100	50	150	100	100	50	150					0	3
Panery	MANGALDOI	UDALGURI	16	Nagabura Bundh F.I.S.	Khairabari	2002-03	2010-11	34.67	33.05	150	150		150	150	150		150	90	90			90	2
Panery	MANGALDOI	UDALGURI	17	Protection Cum Diversion of river Kalanadi F.I.S.	Khairabari	2002-03	2010-11	22.26	22.26				0										4
Panery	MANGALDOI	UDALGURI	18	Kachomari F.I.S.	Bhergaon	2011-12	2015-16	78.95	78.95	100	100	50	150	100	100	50	150					0	3
Kalaigaon	MANGALDOI	UDALGURI	19	Kulsik L.I.S	Kalaigaon	1971-72	1978-79	635.58	637.33	100	50	100	150	100	50	100	150						4
Kalaigaon	MANGALDOI	UDALGURI		a) Water Course to Kulsik L.I.S	Kalaigaon	1986-87	1988-89	4.99	4.97														4
Panery	MANGALDOI	UDALGURI	20	Majikuchi D.T.W.I.S.	Bhergaon	1978-79	1985-86	29.82	25.68	320	320	120	440	320	320	120	440						4
Panery	MANGALDOI	UDALGURI	21	Sekhar Sukla D.T.W.I.S.	Bhergaon	1977-78	N.A.	25.32	28.01	230	230	50	280	230	230	50	280						4
Mazbat	MANGALDOI	UDALGURI	22	Habigaon D.T.W.I.S.	Mazbat	1969-70	1971-72	13.47	17.91	30	30	20	50	30	30	20	50						4
Kalaigaon	MANGALDOI	UDALGURI	23	Naptipara D.T.W.I.S.(1 Point)	Pachim Mangaldoi	1987-88	2013-14	31.44	23.31	35	35	21	56	35	35	21	56	15	15	12		27	2
Kalaigaon	MANGALDOI	UDALGURI	24	Kacharipara S.T.W.I.S.	Khairabari	1977-78	1986-87	11.20	11.20				0										4
Kalaigaon	MANGALDOI	UDALGURI	25	Jalah S.T.W.I.S.	Khairabari	1977-78	1986-87	11.20	11.20	166	166	100	266	166	166	100	266						4
Panery	MANGALDOI	UDALGURI	26	Khairabari S.T.W.I.S.	Khairabari	1977-78	1986-87	11.20	11.20				0										4
Mazbat	MANGALDOI	UDALGURI	27	Orang D.T.W.I.S.(1 Point)	Mazbat	1986-87	2016-17	52.03	21.64	35	35	21	56	35	35	21	56	35	35			35	2
Kalaigaon	MANGALDOI	UDALGURI	28	Mouzipukhuri D.T.W.I.S.(2 Points)	Kalaigaon	1987-88		14.20	27.20	70	70	42	112	70	70	42	112	40	40	20		60	2
Kalaigaon	MANGALDOI	UDALGURI		a) Mouzipukhuri D.T.W.I.S.(2 Points)	Kalaigaon	2013-14	2013-14	70.41	38.24														2
Kalaigaon	MANGALDOI	UDALGURI	29	Bholanath Bund F.I.S.	Kalaigaon	1985-86		577.00	499.00	603	603	116	719	603	603	116	719	143	143	150		293	2
Kalaigaon	MANGALDOI	UDALGURI		a) Bholanath Bund F.I.S.	Kalaigaon	2013-14	2018	906.19	300.99														2
Kalaigaon	MANGALDOI	UDALGURI	30	Kulsik (Makelikanda) FIS	Kalaigaon	2008-09		640.58	626.30	1800	1800	150	1950	1800	1800	150	1950	1800	1800	150		1950	1
Mangaldoi	TANGLA	UDALGURI	31	Barnadi F.I.S.	Bhergaon	1968-69	1974-75	N.A.	4.55	100	100	24	124	100	100	24	124	100	100	24		124	1
Mangaldoi	TANGLA	UDALGURI		a) Improvement of Barnadi FIS	Bhergaon	2008-09	2011-12	199.50	199.50				0										1
Panery	TANGLA	UDALGURI	32	Bortangla F.I.S.	Bhergaon	1981-82	1983-84	58.00	25.00	546	546	110	656	546	546	110	656	546	546	110		656	1
Panery	TANGLA	UDALGURI		a) Improvement of Bortangla FIS(L.H.S.)	Bhergaon	1992-93	2008-09	126.40	82.80														1
Panery	TANGLA	UDALGURI		b) Extn. Of Bortangla F.I.S. (R.H.S.)	Bhergaon	1983-84	1987-88	10.00	10.53														1
Panery	TANGLA	UDALGURI		c) Bartangla F.I.S.	Bhergaon	2009-10	2012-13	120.00	116.77														1
Mazbat	TANGLA	UDALGURI	33	Kadabil F.I.S	Mazbat	1986-87	2011-12			268	268	54	322	268	268	54	322	268	268	54		322	1
Mazbat	TANGLA	UDALGURI		a) Improvement of Kadabil FIS	Mazbat	1986-87	2011-12	412.00	412.00														1
Mazbat	TANGLA	UDALGURI		b) Extn.of Kadabil F.I.S.	Mazbat	1987-88	2008-09	47.00	46.87														1
Mazbat	TANGLA	UDALGURI		c) Extn.of Kadabil F.I.S. Phase-I	Mazbat	2010-11	2010-11	57.00	56.46														1
Udalguri	TANGLA	UDALGURI	34	Batiamari F.I.S. Phase I	Udalguri	1980-81	1981-82	2.52	2.50	160	160	80	240	160	160	80	240					0	4
Udalguri	TANGLA	UDALGURI	35	Batiamari F.I.S. Phase II	Udalguri	1988-89	2011-12	196.23	196.00	98	98	20	118	98	98	20	118	98	98	20		118	1
Udalguri	TANGLA	UDALGURI		a) Impvt. Of Batiamari F.I.S.	Udalguri	2008-09	2009-10						0										1
Panery	TANGLA	UDALGURI	36	Amguri F.I.S.	Bhergaon	1981-82	2007-08	121.00	114.63	432	432	90	522	432	432	90	522	432	432	90		522	1
Panery	TANGLA	UDALGURI	37	Chewni FIS	Bhergaon	1983-84	2009-10	140.00	138.58	75	75	10	85	75	75	10	85	75	75	10		85	1
Panery	TANGLA	UDALGURI	38	Gerua FIS	Bhergaon	1987-88	2009-10	130.00	129.79	290	290	58	348	290	290	58	348	290	290	58		348	1
Panery	TANGLA	UDALGURI		a) Extension of Gerua F.I.S	Bhergaon	2010-11	2011-12	30.00	30.00														1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Udalguri	TANGLA	UDALGURI	39	Gargela Marbangchuba FIS	Udalguri	1983-84	2009-10	104.00	103.94	85	85	18	103	85	85	18	103	85	85	18	103	1
Udalguri	TANGLA	UDALGURI		a) Impvt & Extn of Gorgella Merbangcuha	Udalguri	2011-12	2012-13	59.65	59.65													1
Panery	TANGLA	UDALGURI	40	Gohainhola FIS	Bhergaon	2008-09	2009-10	75.00	74.97	48	48	12	60	48	48	12	60	48	48	12	60	1
Panery	TANGLA	UDALGURI		a) Graded Bundh Gohainhola F.I.S.	Bhergaon	2009-10	2010-11	14.29	14.29													1
Mazbat	TANGLA	UDALGURI	41	Kukurbhuka F.I.S.	Mazbat	1986-87	2011-12	22.46	32.51	280	280	176	456	280	280	176	456				0	3
Mazbat	TANGLA	UDALGURI		a) Improvement of Kukurbhuka F.I.S.	Mazbat	2007-08	2011-12	60.96	45.92													3
Udalguri	TANGLA	UDALGURI	42	Kalbari Bundh F.I.S.	Udalguri	2008-09	2009-10	130.00	129.92	65	65	14	79	65	65	14	79	65	65	14	79	1
Panery	TANGLA	UDALGURI	43	Rambori F.I.S.	Bhergaon	2008-09	2011-12	70.00	70.00	35	35	8	43	35	35	8	43	35	35	8	43	1
Udalguri	TANGLA	UDALGURI	44	Lising F.I.S.	Udalguri	2008-09	2011-12	499.90	499.82	250	250	60	310	250	250	60	310	250	250	60	310	1
Panery	TANGLA	UDALGURI	45	Dimakuchi Bundh F.I.S.	Bhergaon	2008-09	2011-12	70.00	70.00	35	35	7	42	35	35	7	42	35	35	7	42	1
Udalguri	TANGLA	UDALGURI	46	Ticklowchuba F.I.S.	Udalguri	2008-09	2011-12	255.00	255.00	128	128	30	158	128	128	30	158	128	128	30	158	1
Udalguri	TANGLA	UDALGURI	47	Chandana F.I.S.	Udalguri	2008-09	2011-12	499.55	499.32	250	250	50	300	250	250	30	280	250	250	50	300	1
Panery	TANGLA	UDALGURI	48	Dewaguri F.I.S.	Khairabari	2008-09	2011-12	400.00	400.00	200	200	50	250	200	200	50	250	200	200	50	250	3
Panery	TANGLA	UDALGURI	49	Gelachuba F.I.S.	Bhergaon	2008-09	2011-12	420.00	419.93	210	210	54	264	210	210	54	264	210	210	54	264	1
Udalguri	TANGLA	UDALGURI	50	Panchamukhi F.I.S.	Udalguri	2008-09	2011-12	400.00	400.00	200	200	48	248	200	200	48	248	200	200	48	248	1
Udalguri	TANGLA	UDALGURI	51	Kanhibari F.I.S.	Udalguri	2008-09	2011-12	400.00	400.00	200	200	45	245	200	200	45	245	200	200	45	245	1
Mazbat	TANGLA	UDALGURI	52	Kundarbil F.I.S.	Mazbat	2008-09	2011-12	66.00	66.00	58	58	12	70	58	58	12	70	58	58	12	70	1
Mazbat	TANGLA	UDALGURI		a) Extn.of Kundarbil F.I.S., Phase-II	Mazbat	2010-11	2010-11	37.90	37.90													1
Mazbat	TANGLA	UDALGURI	53	Nepalpara F.I.S.	Mazbat	2008-09	2011-12	198.50	198.50	139	139	30	169	139	139	30	169	139	139	30	169	1
Mazbat	TANGLA	UDALGURI		a) Nepalpara F.I.S. PH-I	Mazbat	2009-10	2014-15	100.00	98.73													1
Mazbat	TANGLA	UDALGURI	54	Driverbheta F.I.S.	Mazbat	2008-09	2011-12	195.00	195.00	98	98	20	118	98	98	20	118	98	98	20	118	1
Udalguri	TANGLA	UDALGURI	55	Bamunjuli F.I.S.	Udalguri	2008-09	2011-12	499.85	499.85	250	250	30	280	250	250	50	300	250	250	50	300	1
Udalguri	TANGLA	UDALGURI	56	Dauladisha F.I.S.	Udalguri	2008-09	2009-10	103.94	103.38	52	52	12	64	52	52	12	64	52	52	12	64	2
Kalaigaon	TANGLA	UDALGURI	57	Kuyabeel F.I.S.	Udalguri	2008-09	2009-10	70.00	69.78	35	35	8	43	35	35	8	43	35	35	8	43	2
Panery	TANGLA	UDALGURI	58	Murakhat Bundh F.I.S.	Bhergaon	2008-09	2010-11	48.07	48.07	32	32	7	39	32	32	7	39	32	32	7	39	1
Panery	TANGLA	UDALGURI		a) Graded Bundh Murakhat F.I.S.	Bhergaon	2009-10	2010-11	29.16	29.16													1
Mazbat	TANGLA	UDALGURI	59	Khushrabari F.I.S.	Mazbat	2010-11	2010-11	43.00	43.00	29	29	6	35	29	29	6	35	29	29	6	35	1
Panery	TANGLA	UDALGURI	60	Singrimari F.I.S.	Bhergaon	2004-05	2009-10	143.50	143.50	96	96	21	117	96	96	21	117	96	96	21	117	1
Panery	TANGLA	UDALGURI		a) Singrimari F.I.S. Phase-II	Bhergaon	2009-10	2014-15	120.00	115.06													1
Panery	TANGLA	UDALGURI	61	Mahaliapara F.I.S.	Bhergaon	2008-09	2011-12	700.00	700.00	350	350	70	420	350	350	70	420	350	350	70	420	1
Panery	TANGLA	UDALGURI	62	Bokpuri Dwise F.I.S.	Bhergaon	2008-09	2011-12	150.00	145.83	75	75	15	90	75	75	15	90	75	75	15	90	1
Udalguri	TANGLA	UDALGURI	63	Kawadong F.I.S.	Udalguri	2008-09	2011-12	400.00	343.43	220	220	40	260	220	220	40	260					3
Mangaldoi	TANGLA	UDALGURI	64	Bega F.I.S.	Pub Mangaldoi	2008-09	2011-12	150.00	115.00	99	99	24	123	99	99	24	123	99	99	24	123	1
Mangaldoi	TANGLA	UDALGURI		a) Bega F.I.S. Phase-I	Pub Mangaldoi	2009-10	2014-15	60.00	59.71													1
Udalguri	TANGLA	UDALGURI	65	Kalyani F.I.S.	Udalguri	2008-09	2010-11	190.00	172.79	118	118	25	143	118	118	25	143	118	118	25	143	1
Udalguri	TANGLA	UDALGURI		a) Kalyani F.I.S. Phase-I	Udalguri	2009-10	2014-15	60.00	59.45													1
Udalguri	TANGLA	UDALGURI	66	Laksmi F.I.S.	Udalguri	2008-09	2010-11	200.00	198.00	100	100	25	125	100	100	25	125	100	100	25	125	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Mangaldoi	TANGLA	UDALGURI	67	Challanikuchi F.I.S.	Pub Mangaldoi	2009-10	2012-13	250.00	239.10	100	100	24	124	100	100	24	124	100	100	24	124	1
Udalguri	TANGLA	UDALGURI	68	Sonaigaon F.I.S.	Udalguri	2009-10	2012-13	310.00	295.52	210	210	30	240	210	210	30	240				0	3
Udalguri	TANGLA	UDALGURI	69	Majuli Narang Baghar F.I.S.	Udalguri	2009-10	2012-13	250.00	250.00	100	100	20	120	100	100	20	120	100	100	20	120	1
Panery	TANGLA	UDALGURI	70	Kakramari F.I.S.	Udalguri	1985-86	2012-13	95.57	81.12	416	416	86	502	416	416	86	502	416	416	86	502	1
Panery	TANGLA	UDALGURI		a) Kakramari F.I.S. Phase-I	Udalguri	2009-10	2014-15	100.00	98.83													1
Panery	TANGLA	UDALGURI	71	Budura F.I.S.	Bhergaon	2009-10	2012-13	250.00	249.03	100	100	20	120	100	100	20	120	100	100	20	120	1
Panery	TANGLA	UDALGURI	72	Purani Tangla F.I.S.	Bhergaon	2008-09	2010-11	130.00	128.70	65	65	15	80	65	65	15	80	65	65	15	80	1
Mazbat	TANGLA	UDALGURI	73	Jingabil F.I.S. at Betibari T.G.	Mazbat	2007-08	2011-12	55.00	40.00	110	110	30	140	110	110	30	140				0	3
Udalguri	TANGLA	UDALGURI	74	Sonai F.I.S.	Udalguri	1986-87		77.57	70.97	134	134	30	164	100	100	20	120	100	100	20	120	1
Udalguri	TANGLA	UDALGURI		a) Sonai F.I.S. Phase-II	Udalguri	2009-10	2012-13	60.00	59.10													1
Sipajhar	TANGLA	UDALGURI	75	Ansha F.I.S.	Sipajhar	2009-10	2012-13	470.00	469.79	188	188	35	223	188	188	35	223	188	188	35	223	1
Kalaigaon	TANGLA	UDALGURI	76	Maugao F.I.S.	Kalaigaon	2009-10	2012-13	380.00	376.80	152	152	35	187	152	152	35	187	152	152	35	187	1
Kalaigaon	TANGLA	UDALGURI	77	Ghumighat F.I.S.	Kalaigaon	2009-10	2012-13	400.00	398.99	160	160	32	192	160	160	32	192	160	160	32	192	1
Udalguri	TANGLA	UDALGURI	78	Kathalguri F.I.S.	Udalguri	2009-10	2012-13	260.00	258.24	104	104	20	124	104	104	20	124	104	104	20	124	1
Udalguri	TANGLA	UDALGURI	79	Panbari F.I.S.	Udalguri	2009-10	2012-13	260.00	258.64	104	104	21	125	104	104	21	125	104	104	21	125	1
Panery	TANGLA	UDALGURI	80	Samakuchi F.I.S.	Bhergaon	2009-10	2012-13	390.00	389.77	156	156	30	186	156	156	30	186	156	156	30	186	1
Panery	TANGLA	UDALGURI	81	Pub Babrikhat F.I.S.	Bhergaon	2009-10	2012-13	200.00	193.10	80	80	15	95	80	80	15	95	80	80	15	95	1
Panery	TANGLA	UDALGURI	82	Kushiamari F.I.S.	Bhergaon	2009-10	2012-13	460.00	454.87	184	184	37	221	184	184	37	221	184	184	37	221	1
Udalguri	TANGLA	UDALGURI	83	No.1 Fasia Douladisha Jatia F.I.S.	Udalguri	2009-10	2012-13	370.00	366.52	148	148	30	178	148	148	30	178	148	148	30	178	1
Udalguri	TANGLA	UDALGURI	84	Bhutiapukhuri F.I.S.	Udalguri	2009-10	2012-13	590.00	589.95	236	236	47	283	236	236	47	283	236	236	47	283	1
Mazbat	TANGLA	UDALGURI	85	Dhalapara Bhergaon F.I.S.	Rowta	2009-10	2012-13	500.00	477.67	200	200	40	240	200	200	40	240	200	200	40	240	1
Udalguri	TANGLA	UDALGURI	86	Batabari Dong Bundh F.I.S.	Udalguri	2009-10	2012-13	270.00	267.61	108	108	22	130	108	108	22	130	108	108	22	130	1
Udalguri	TANGLA	UDALGURI	87	Khairabari Dong Bundh F.I.S.	Udalguri	2009-10	2012-13	290.00	287.88	116	116	23	139	116	116	23	139	116	116	23	139	1
Panery	TANGLA	UDALGURI	88	Dingdongpara F.I.S.	Bhergaon	2009-10	2012-13	150.00	149.40	60	60	12	72	60	60	12	72	60	60	12	72	1
Udalguri	TANGLA	UDALGURI	89	Bandarguri F.I.S.	Udalguri	2009-10	2012-13	150.00	149.35	60	60	12	72	60	60	12	72	60	60	12	72	1
Udalguri	TANGLA	UDALGURI	90	Hatiduba F.I.S.	Udalguri	2009-10	2012-13	250.00	249.74	100	100	20	120	100	100	20	120	100	100	20	120	1
Udalguri	TANGLA	UDALGURI	91	Mora Chandana F.I.S.	Udalguri	2009-10	2012-13	250.00	211.19	100	100	20	120	100	100	20	120	100	100	20	120	1
Udalguri	TANGLA	UDALGURI	92	Ulubari F.I.S.	Udalguri	2009-10	2012-13	350.00	349.94	140	140	28	168	140	140	28	168	140	140	28	168	1
Mazbat	TANGLA	UDALGURI	93	Ajagor Bundh F.I.S.	Mazbat	2009-10	2012-13	100.00	99.37	40	40	8	48	40	40	8	48	40	40	8	48	1
Mazbat	TANGLA	UDALGURI	94	Gaobura Khusrabari F.I.S.	Mazbat	2009-10	2012-13	100.00	97.74	40	40	8	48	40	40	8	48					3
Mazbat	TANGLA	UDALGURI	95	Jamuguri F.I.S.	Mazbat	2009-10	2012-13	60.00	56.74	24	24	5	29	24	24	5	29	24	24	5	29	1
Udalguri	TANGLA	UDALGURI	96	Barbhegiapara F.I.S.	Udalguri	2009-10	2012-13	100.00	99.85	40	40	8	48	40	40	8	48	40	40	8	48	1
Panery	TANGLA	UDALGURI	97	Parbalohabi F.I.S.	Bhergaon	2009-10	2012-13	100.00	94.57	40	40	8	48	40	40	8	48				0	3
Panery	TANGLA	UDALGURI	98	Haila F.I.S.	Bhergaon	2009-10	2012-13	100.00	98.74	40	40	8	48	40	40	8	48	40	40	8	48	1
Panery	TANGLA	UDALGURI	99	Bengarnoi F.I.S.	Bhergaon	2009-10	2012-13	40.00	40.00	16	16	4	20	16	16	4	20	16	16	4	20	1
Panery	TANGLA	UDALGURI	100	Garang Nadi F.I.S.	Bhergaon	2009-10	2012-13	100.00	99.99	40	40	8	48	40	40	8	48	40	40	8	48	1
Kalaigaon	TANGLA	UDALGURI	101	Jengrijhar F.I.S.	Kalaigaon	2009-10	2012-13	100.00	98.22	40	40	8	48	40	40	8	48	40	40	8	48	1
Panery	TANGLA	UDALGURI	102	Ghoga F.I.S.at Colony	Bhergaon	2009-10	2012-13	45.00	44.08	18	18	4	22	18	18	4	22	18	18	4	22	1
Panery	TANGLA	UDALGURI	103	Dowalu Burah F.I.S.	Bhergaon	2009-10	2012-13	60.00	59.07	24	24	5	29	24	24	5	29	24	24	5	29	1
Kalaigaon	TANGLA	UDALGURI	104	Khagrabari F.I.S.	Kalaigaon	2009-10	2012-13	90.00	88.16	36	36	7	43	36	36	7	43	36	36	7	43	1
Panery	TANGLA	UDALGURI	105	Bhogpuri F.I.S.	Bhergaon	2009-10	2012-13	60.00	58.38	24	24	5	29	24	24	5	29	24	24	5	29	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Udalguri	TANGLA	UDALGURI	106	Batabari F.I.S.	Udalguri	2009-10	2012-13	60.00	56.22	24	24	5	29	24	24	5	29	24	24	5	29	1
Panery	TANGLA	UDALGURI	107	Gorangnadi at Kushigaon F.I.S.	Bhergaon	2009-10	2012-13	100.00	99.85	40	40	8	48	40	40	8	48	40	40	8	48	1
Kalaigaon	TANGLA	UDALGURI	108	Construction of Khablong F.I.S.	Khoirabari	2009-10	2012-13	290.00	290.00	116	116	23	139	116	116	23	139	116	116	23	139	1
Mazbat	TANGLA	UDALGURI	109	Deorichuba F.I.S.	Mazbat	2009-10	2012-13	120.00	95.26	48	48	10	58	48	48	10	58	48	48	10	58	1
Mangaldoi	TANGLA	UDALGURI	110	Bagharbari F.I.S.	Pachim Mangaldoi	2009-10	2012-13	240.00	225.46	96	96	20	116	96	96	20	116	96	96	20	116	1
Kalaigaon	TANGLA	UDALGURI	111	Dolkona F.I.S.	Kalaigaon	2009-10	2012-13	720.00	704.92	288	288	60	348	288	288	60	348	288	288	60	348	1
Udalguri	TANGLA	UDALGURI	112	Jhargaon FIS	Udalguri	2009-10	2012-13	710.00	697.20	284	284	58	342	284	284	58	342	284	284	58	342	1
Borchala	TANGLA	UDALGURI	113	Dumduma F.I.S.	Borchala	2009-10	2012-13	270.00	239.05	108	108	22	130	108	108	22	130	108	108	22	130	1
Udalguri	TANGLA	UDALGURI	114	Khowrang Sonai F.I.S.	Udalguri	2009-10	2012-13	390.00	364.30	156	156	32	188	156	156	32	188	156	156	32	188	1
Udalguri	TANGLA	UDALGURI	115	Daimajuli F.I.S.	Udalguri	2009-10	2012-13	390.00	387.74	156	156	31	187	156	156	31	187	156	156	31	187	1
Panery	TANGLA	UDALGURI	116	Barangajuli Khuti F.I.S.	Bhergaon	2009-10	2012-13	500.00	499.72	200	200	40	240	200	200	40	240	200	200	40	240	1
Panery	TANGLA	UDALGURI	117	Songaigaon F.I.S.	Bhergaon	2009-10	2012-13	310.00	307.71	124	124	25	149	124	124	25	149	124	124	25	149	1
Kalaigaon	TANGLA	UDALGURI	118	Bokrajhar F.I.S.	Kalaigaon	2009-10	2012-13	290.00	289.56	116	116	23	139	116	116	23	139	116	116	23	139	1
Kalaigaon	TANGLA	UDALGURI	119	Mayakhat F.I.S.	Khoirabari	2009-10	2012-13	290.00	289.86	116	116	23	139	116	116	23	139	116	116	23	139	1
Mazbat	TANGLA	UDALGURI	120	Garobasti F.I.S.	Mazbat	2009-10	2012-13	590.00	589.95	236	236	47	283	236	236	47	283	236	236	47	283	1
Udalguri	TANGLA	UDALGURI	121	Kachumari F.I.S.	Udalguri	2009-10	2012-13	430.00	424.72	172	172	35	207	172	172	35	207	172	172	35	207	1
Panery	TANGLA	UDALGURI	122	Geruapara F.I.S.	Bhergaon	2009-10	2012-13	410.00	407.88	164	164	33	197	164	164	33	197	164	164	33	197	1
Mazbat	TANGLA	UDALGURI	123	Hapagaon F.I.S.	Rowta	2009-10	2012-13	300.00	277.35	120	120	25	145	120	120	25	145	120	120	25	145	1
Udalguri	TANGLA	UDALGURI	124	Dhupguri F.I.S.	Udalguri	2009-10	2012-13	400.00	390.61	160	160	32	192	160	160	32	192	160	160	32	192	1
Panery	TANGLA	UDALGURI	125	Amrit Dong F.I.S.	Bhergaon	2009-10	2012-13	350.00	349.85	140	140	28	168	140	140	28	168	140	140	28	168	1
Panery	TANGLA	UDALGURI	126	Dongpara F.I.S.	Bhergaon	2009-10	2012-13	350.00	349.85	140	140	28	168	140	140	28	168	140	140	28	168	1
Udalguri	TANGLA	UDALGURI	127	Alikash F.I.S.	Udalguri	2009-10	2012-13	250.00	249.89	100	100	20	120	100	100	20	120	100	100	20	120	1
Kalaigaon	TANGLA	UDALGURI	128	Naptipara F.I.S.	Kalaigaon	2009-10	2012-13	350.00	325.21	140	140	28	168	140	140	28	168	140	140	28	168	1
Udalguri	TANGLA	UDALGURI	129	Giru F.I.S.	Udalguri	2009-10	2012-13	490.00	452.19	196	196	40	236	196	196	40	236	196	196	40	236	1
Kalaigaon	TANGLA	UDALGURI	130	Suklaipara F.I.S.	Khoirabari	2009-10	2014-15	620.00	618.87	248	248	50	298	248	248	50	298	248	248	50	298	1
Udalguri	TANGLA	UDALGURI	131	Pakrimunda F.I.S.	Udalguri	2009-10	2014-15	100.00	99.33	40	40	8	48	40	40	8	48	40	40	8	48	1
Udalguri	TANGLA	UDALGURI	132	Gomsabeel F.I.S.	Udalguri	2009-10	2014-15	85.00	82.80	34	34	7	41	34	34	7	41	34	34	7	41	1
Panery	TANGLA	UDALGURI	133	Hatibandha F.I.S.	Bhergaon	2009-10	2014-15	60.00	57.11	24	24	5	29	24	24	5	29	24	24	5	29	1
Udalguri	TANGLA	UDALGURI	134	Jarnibasti F.I.S.	Udalguri	2009-10	2014-15	80.00	77.47	32	32	7	39	32	32	7	39	32	32	7	39	1
Borchala	TANGLA	UDALGURI	135	Sire Sire Nadi F.I.S.	Mazbat	2009-10	2014-15	130.00	129.88	52	52	10	62	52	52	10	62	52	52	10	62	1
Udalguri	TANGLA	UDALGURI	136	Rangajuli F.I.S.	Udalguri	2009-10	2014-15	110.00	102.60	44	44	9	53	44	44	9	53	44	44	9	53	1
Udalguri	TANGLA	UDALGURI	137	Ghagra F.I.S.	Udalguri	2009-10	2014-15	90.00	82.85	36	36	8	44	36	36	8	44	36	36	8	44	1
Kalaigaon	TANGLA	UDALGURI	138	Mora Ghoga F.I.S.	Kalaigaon	2009-10	2014-15	80.00	74.48	32	32	7	39	32	32	7	39	32	32	7	39	1
Panery	TANGLA	UDALGURI	139	1 No. Sonajuli F.I.S.	Bhergaon	2009-10	2014-15	60.00	60.00	24	24	8	32	24	24	8	32	24	24	8	32	1
Udalguri	TANGLA	UDALGURI	140	Kochpara Bundh F.I.S.	Udalguri	2009-10	2014-15	150.00	150.00	60	60	12	72	60	60	12	72	60	60	12	72	1
Udalguri	TANGLA	UDALGURI	141	Dhekiabari Bundh F.I.S.	Udalguri	2009-10	2014-15	100.00	99.88	40	40	8	48	40	40	8	48	40	40	8	48	1
Udalguri	TANGLA	UDALGURI	142	Kumura Mukha F.I.S.	Udalguri	2009-10	2014-15	100.00	96.83	40	40	8	48	40	40	8	48	40	40	8	48	1
Udalguri	TANGLA	UDALGURI	143	Satibeula F.I.S.	Udalguri	2009-10	2014-15	120.00	119.28	48	48	10	58	48	48	10	58	48	48	10	58	1
Udalguri	TANGLA	UDALGURI	144	Hagma F.I.S.	Udalguri	2009-10	2014-15	100.00	100.00	40	40	8	48	40	40	8	48	40	40	8	48	1
Udalguri	TANGLA	UDALGURI	145	Odala Bundh F.I.S.	Udalguri	2009-10	2014-15	150.00	147.72	60	60	12	72	60	60	12	72	60	60	12	72	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Panery	TANGLA	UDALGURI	146	Dongrabasti F.I.S.	Bhergaon	2009-10	2014-15	130.00	126.29	52	52	10	62	52	52	10	62	52	52	10	62	1
Udalguri	TANGLA	UDALGURI	147	Dowamakha F.I.S.	Udalguri	2009-10	2014-15	100.00	95.53	40	40	8	48	40	40	8	48	40	40	8	48	1
Panery	TANGLA	UDALGURI	148	Velua Bundh F.I.S.	Bhergaon	2009-10	2014-15	100.00	100.00	40	40	8	48	40	40	8	48	40	40	8	48	1
Udalguri	TANGLA	UDALGURI	149	Soraimari Bundh F.I.S.	Udalguri	2009-10	2014-15	100.00	100.00	40	40	8	48	40	40	8	48	40	40	8	48	1
Kalaigaon	TANGLA	UDALGURI	150	Bhuyakhat Anchalik Bundh F.I.S.	Kalaigaon	2009-10	2014-15	100.00	93.37	100	100	20	120	100	100	20	120	100	100	20	120	1
Kalaigaon	TANGLA	UDALGURI	a)	Bhuyakhat Anchalik Bundh F.I.S. Phase-I	Kalaigaon	2012-13	2019-20	150.00	125.82													
Panery	TANGLA	UDALGURI	151	Pipolholy F.I.S.	Bhergaon	2009-10	2014-15	110.00	106.18	44	44	9	53	44	44	9	53	44	44	9	53	1
Panery	TANGLA	UDALGURI	152	Socha F.I.S.	Bhergaon	2009-10	2012-13	100.00	92.27	40	40	8	48	40	40	8	48	40	40	8	48	1
Udalguri	TANGLA	UDALGURI	153	Sadhu F.I.S.	Udalguri	2009-10	2014-15	70.00	67.79	28	28	7	35	28	28	7	35	28	28	7	35	1
Panery	TANGLA	UDALGURI	154	Borengabari F.I.S.	Bhergaon	2009-10	2014-15	100.00	96.22	40	40	8	48	40	40	8	48	40	40	8	48	1
Panery	TANGLA	UDALGURI	155	Pakarital F.I.S.	Bhergaon	2009-10	2014-15	90.00	83.16	36	36	8	44	36	36	8	44	36	36	8	44	1
Kalaigaon	TANGLA	UDALGURI	156	Tamura Batabari F.I.S.	Kalaigaon	2009-10	2014-15	80.00	77.48	32	32	7	39	32	32	7	39	32	32	7	39	1
Panery	TANGLA	UDALGURI	157	Khangkhrimari F.I.S.	Udalguri	2009-10	2014-15	100.00	9.99	40	40	8	48	40	40	8	48	40	40	8	48	1
Kalaigaon	TANGLA	UDALGURI	158	Balipara F.I.S.	Kalaigaon	2009-10	2014-15	90.00	89.32	36	36	7	43	36	36	7	43	36	36	7	43	1
Panery	TANGLA	UDALGURI	159	Khowsunkha F.I.S.	Bhergaon	2009-10	2014-15	70.00	69.22	28	28	7	35	28	28	7	35	28	28	7	35	1
Mazbat	TANGLA	UDALGURI	160	No. 2 Bahipukhuri F.I.S.	Mazbat	2009-10	2014-15	150.00	149.78	60	60	12	72	60	60	12	72	60	60	12	72	1
Panery	TANGLA	UDALGURI	161	Simluguri Anthaibari F.I.S.	Bhergaon	2009-10	2014-15	100.00	88.00	40	40	8	48	40	40	8	48	40	40	8	48	1
Udalguri	TANGLA	UDALGURI	162	Kadamguri F.I.S.	Udalguri	2009-10	2014-15	300.00	267.50	120	120	24	144	120	120	24	144	120	120	24	144	1
Kalaigaon	TANGLA	UDALGURI	163	Marangadal F.I.S.	Khoirabari	2009-10	2014-15	80.00	78.48	32	32	6	38	32	32	6	38	32	32	6	38	1
Udalguri	TANGLA	UDALGURI	164	Ghoganadi F.I.S. at Samuapara	Udalguri	2009-10	2014-15	120.00	117.77	48	48	10	58	48	48	10	58	48	48	10	58	1
Panery	TANGLA	UDALGURI	165	Tamulbari Bhajagar Bundh F.I.S.	Bhergaon	2009-10	2014-15	90.00	87.68	36	36	7	43	36	36	7	43	36	36	7	43	1
Udalguri	TANGLA	UDALGURI	166	Borigaon F.I.S.	Udalguri	2009-10	2014-15	60.00	56.97	24	24	5	29	24	24	5	29	24	24	5	29	1
Panery	TANGLA	UDALGURI	167	Kalanadi F.I.S.	Bhergaon	2009-10	2014-15	300.00	298.05	120	120	24	144	120	120	24	144	120	120	24	144	1
Mazbat	TANGLA	UDALGURI	168	Simluguri F.I.S.	Rowta	2009-10	2014-15	130.00	126.35	52	52	10	62	52	52	10	62	52	52	10	62	1
Dalgaon	TANGLA	UDALGURI	169	Madhab Gohain F.I.S.	Dalgaon	2009-10	2014-15	110.00	101.07	44	44	9	53	44	44	9	53				0	3
Mazbat	TANGLA	UDALGURI	170	Pathakpur F.I.S.	Mazbat	2009-10	2014-15	500.00	497.63	200	200	40	240	200	200	40	240	200	200	40	240	1
Mazbat	TANGLA	UDALGURI	171	Lalpani F.I.S.	Mazbat	2009-10	2014-15	300.00	290.12	120	120	24	144	120	120	24	144	120	120	24	144	1
Panery	TANGLA	UDALGURI	172	Angar Bundh F.I.S.	Bhergaon	2009-10	2014-15	120.00	117.20	48	48	10	58	48	48	10	58	48	48	10	58	1
Udalguri	TANGLA	UDALGURI	173	Jaganath Bundh F.I.S.	Udalguri	2009-10	2014-15	100.00	97.73	40	40	8	48	40	40	8	48	40	40	8	48	1
Udalguri	TANGLA	UDALGURI	174	Candana Dong Bundh F.I.S.	Udalguri	2009-10	2014-15	120.00	119.22	48	48	10	58	48	48	10	58	48	48	10	58	1
Kalaigaon	TANGLA	UDALGURI	175	Maldung Para F.I.S.	Khoirabari	2009-10	2014-15	90.00	88.16	36	36	7	43	36	36	7	43	36	36	7	43	1
Kalaigaon	TANGLA	UDALGURI	176	Pub-Atalia Bundh F.I.S.	Khoirabari	2009-10	2014-15	80.00	73.12	32	32	6	38	32	32	6	38	32	32	6	38	1
Kalaigaon	TANGLA	UDALGURI	177	Submahaliapara Nagarburah	Kalaigaon	2009-10	2014-15	100.00	98.85	40	40	8	48	40	40	8	48	40	40	8	48	1
Panery	TANGLA	UDALGURI	178	Malmura F.I.S.	Bhergaon	2009-10	2014-15	90.00	84.87	36	36	7	43	36	36	7	43	36	36	7	43	1
Panery	TANGLA	UDALGURI	179	Kahibari F.I.S. at Banseria	Udalguri	2009-10	2014-15	200.00	196.10	80	80	16	96	80	80	16	96	80	80	16	96	1
Kalaigaon	TANGLA	UDALGURI	180	Construction of Khairabari F.I.S.	Khoirabari	2009-10	2012-13	290.00	290.00	116	116	23	139	116	116	23	139	116	116	23	139	1
Mazbat	TANGLA	UDALGURI	181	Phuluguri F.I.S.	Mazbat	2009-10	2014-15	990.00	987.78	396	396	80	476	396	396	80	476	396	396	80	476	1
Udalguri	TANGLA	UDALGURI	182	Haguri F.I.S.	Udalguri	2009-10	2014-15	120.00	119.77	48	48	10	58	48	48	10	58	48	48	10	58	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Kalaigaon	TANGLA	UDALGURI	183	Construction of Huduma F.I.S.	Kalaigaon	2009-10	2014-15	95.00	94.97	38	38	8	46	38	38	8	46	38	38	8	46	1
Panery	TANGLA	UDALGURI	184	Tengagora F.I.S.	Bhergaon	2009-10	2014-15	250.00	244.33	100	100	20	120	100	100	20	120	100	100	20	120	1
Kalaigaon	TANGLA	UDALGURI	185	Puthimari F.I.S.	Kalaigaon	2009-10	2014-15	300.00	299.94	120	120	24	144	120	120	24	144	120	120	24	144	3
Sipajhar	TANGLA	UDALGURI	186	Marochuba Barnadisuti FIS	Pachim Mangaldoi	2012-13	2014-15	435.00	434.41	174	174	35	209	174	174	35	209	174	174	35	209	1
Udalguri	TANGLA	UDALGURI	187	Dalgaon Pakimuri F.I.S.	Udalguri	2012-13	2018-19	150.00	138.19	60	60	12	72	60	60	12	72	60	60	12	72	1
Udalguri	TANGLA	UDALGURI	188	Khas Raonagar F.I.S.	Udalguri	2012-13	2018-19	150.00	131.14	60	60	12	72	60	60	12	72	60	60	12	72	1
Mazbat	TANGLA	UDALGURI	189	Gelaidi nadi F.I.S.	Mazbat	2012-13	2018-19	490.00	489.91	196	196	40	236	196	196	40	236	196	196	40	236	1
Udalguri	TANGLA	UDALGURI	190	Nijorapara bundh F.I.S.	Udalguri	2012-13	2018-19	150.00	146.90	60	60	12	72	60	60	12	72	60	60	12	72	1
Kalaigaon	TANGLA	UDALGURI	191	Banderi F.I.S.	Kalaigaon	2012-13	2018-19	100.00	98.00	40	40	8	48	40	40	8	48	40	40	8	48	1
Panery	TANGLA	UDALGURI	192	Hajongbari F.I.S.	Khoirabari	2012-13	2018-19	100.00	98.57	40	40	8	48	40	40	8	48	40	40	8	48	1
Kalaigaon	TANGLA	UDALGURI	193	Bainara F.I.S.	Kalaigaon	2012-13	2018-19	100.00	94.84	40	40	8	48	40	40	8	48	40	40	8	48	1
Panery	TANGLA	UDALGURI	194	Beldenga F.I.S.	Bhergaon	2012-13	2018-19	300.00	293.69	120	120	24	144	120	120	24	144	120	120	24	144	1
Udalguri	TANGLA	UDALGURI	195	Khaorang Mahendrapur F.I.S.	Udalguri	2012-13	2018-19	300.00	285.88	120	120	24	144	120	120	24	144	120	120	24	144	1
Panery	TANGLA	UDALGURI	196	Sapkhaiti Dakhin Chewni F.I.S.	Bhergaon	2012-13	2018-19	60.00	59.62	24	24	5	29	24	24	5	29	24	24	5	29	1
Mazbat	TANGLA	UDALGURI	197	Sessa bundh F.I.S.	Mazbat	2012-13	2018-19	200.00	184.81	80	80	16	96	80	80	16	96	80	80	16	96	1
Udalguri	TANGLA	UDALGURI	198	Barjuli bundh F.I.S.	Udalguri	2012-13	2018-19	100.00	80.72	40	40	8	48	40	40	8	48	40	40	8	48	1
Panery	TANGLA	UDALGURI	199	Habigaon F.I.S.	Bhergaon	2012-13	2018-19	110.00	108.71	44	44	9	53	44	44	9	53	44	44	9	53	1
Udalguri	TANGLA	UDALGURI	200	Jatia F.I.S.	Udalguri	2012-13	2018-19	495.00	479.49	198	198	40	238	198	198	40	238	198	198	40	238	1
Udalguri	TANGLA	UDALGURI	201	Adola Khashibari F.I.S.	Udalguri	2012-13	2018-19	250.00	245.94	100	100	20	120	100	100	20	120	100	100	20	120	1
Mazbat	TANGLA	UDALGURI	202	Pagla F.I.S.	Mazbat	2012-13	2018-19	2914.77	2869.39	1166	1166	240	1406	1166	1166	240	1406	1166	1166	240	1406	1
Sipajhar	TANGLA	UDALGURI	203	Moroichuba F.I.S.	Pachim Mangaldoi	2013-14	2016-17	484.30	471.30	161	161	32	193	161	161	32	193	161	161	32	193	1
Udalguri	TANGLA	UDALGURI	204	Borjuli bundh F.I.S. at Swamamokha	Udalguri	2012-13	2019-20	100.00	85.74	40	40	8	48	40	40	8	48	40	40	8	48	1
Udalguri	TANGLA	UDALGURI	205	Baramajuli F.I.S.	Udalguri	2012-13	2019-20	160.00	156.64	64	64	13	77	64	64	13	77	64	64	13	77	1
Panery	TANGLA	UDALGURI	206	Naika F.I.S.	Bhergaon	2012-13	2019-20	95.00	93.87	38	38	8	46	38	38	8	46	38	38	8	46	1
Kalaigaon	TANGLA	UDALGURI	207	Morasuklai F.I.S.	Khoirabari	2012-13	2019-20	120.00	117.77	48	48	10	58	48	48	10	58	48	48	10	58	1
Panery	TANGLA	UDALGURI	208	Son pathar F.I.S.	Bhergaon	2012-13	2019-20	200.00	192.29	80	80	16	96	80	80	16	96	80	80	16	96	1
Udalguri	TANGLA	UDALGURI	209	Majuli Nareng F.I.S.	Udalguri	2012-13	2019-20	120.00	98.92	48	48	10	58	48	48	10	58	48	48	10	58	1
Panery	TANGLA	UDALGURI	210	Bilghar F.I.S.	Bhergaon	2012-13	2019-20	200.00	184.23	80	80	16	96	80	80	16	96	80	80	16	96	1
Kalaigaon	TANGLA	UDALGURI	211	Gerua bagicha F.I.S.	Kalaigaon	2012-13	2019-20	250.00	209.45	100	100	20	120	100	100	20	120	100	100	20	120	1
Kalaigaon	TANGLA	UDALGURI	212	Ghogabundh F.I.S.	Kalaigaon	2012-13	2019-20	190.00	183.49	76	76	15	91	76	76	15	91	76	76	15	91	1
Kalaigaon	TANGLA	UDALGURI	213	Puskia Anchalic F.I.S.	Kalaigaon	2012-13	2019-20	170.00	162.53	68	68	14	82	68	68	14	82	68	68	14	82	1
Udalguri	TANGLA	UDALGURI	214	Khatuwalpara F.I.S.	Udalguri	2012-13	2019-20	210.00	196.59	84	84	17	101	84	84	17	101	84	84	17	101	1
Kalaigaon	TANGLA	UDALGURI	215	Kahiram Barua F.I.S.	Kalaigaon	2012-13	2019-20	60.00	51.87	24	24	5	29	24	24	5	29	24	24	5	29	1
Udalguri	TANGLA	UDALGURI	216	Dhalkhata bundh F.I.S.	Udalguri	2012-13	2019-20	130.00	100.53	52	52	10	62	52	52	10	62	52	52	10	62	1
Mazbat	TANGLA	UDALGURI	217	Dhupguri F.I.S.	Mazbat	2012-13	2019-20	200.00	189.02	80	80	16	96	80	80	16	96	80	80	16	96	1
Panery	TANGLA	UDALGURI	218	Uttar Darugachuba F.I.S.	Bhergaon	2012-13	2019-20	150.00	150.00	60	60	12	72	60	60	12	72	60	60	12	72	1
Udalguri	TANGLA	UDALGURI	219	Niz Japarabari F.I.S.	Udalguri	2012-13	2019-20	200.00	178.01	80	80	16	96	80	80	16	96	80	80	16	96	1
Panery	TANGLA	UDALGURI	220	Lakhi bundh F.I.S.	Bhergaon	2012-13	2019-20	150.00	146.96	60	60	12	72	60	60	12	72	60	60	12	72	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Udalguri	TANGLA	UDALGURI	221	Silputa F.I.S.	Udalguri	2012-13	2019-20	100.00	86.22	40	40	8	48	40	40	8	48	40	40	8	48	1
Udalguri	TANGLA	UDALGURI	222	Daimasa F.I.S.	Udalguri	2012-13	2019-20	300.00	295.93	120	120	24	144	120	120	24	144	120	120	24	144	1
Panery	TANGLA	UDALGURI	223	Singlimari F.I.S.	Bhergaon	2012-13	2019-20	100.00	89.50	40	40	8	48	40	40	8	48	40	40	8	48	1
Udalguri	TANGLA	UDALGURI	224	Gengumakha F.I.S.	Udalguri	2012-13	2019-20	500.00	485.83	200	200	40	240	200	200	40	240	200	200	40	240	1
Panery	TANGLA	UDALGURI	225	Harharia Nadi F.I.S.	Bhergaon	2012-13	2019-20	300.00	287.43	120	120	24	144	120	120	24	144	120	120	24	144	1
Udalguri	TANGLA	UDALGURI	226	Ratanpur Hahini bundh F.I.S.	Udalguri	2012-13	2020-21	150.00	124.40	60	60	12	72	60	60	12	72	60	60	12	72	1
Udalguri	TANGLA	UDALGURI	227	Bamunmora F.I.S.	Udalguri	2012-13	2020-21	150.00	133.04	60	60	12	72	60	60	12	72	60	60	12	72	1
Panery	TANGLA	UDALGURI	228	Geruajhar Singribari F.I.S.	Bhergaon	2012-13	2020-21	100.00	90.97	40	40	8	48	40	40	8	48	40	40	8	48	1
Kalaigaon	TANGLA	UDALGURI	229	Tamulbari F.I.S.	Khoirabari	2012-13	2020-21	200.00	149.17	80	80	16	96	80	80	16	96	80	80	16	96	1
Udalguri	TANGLA	UDALGURI	230	Bhairaguri F.I.S.	Udalguri	2012-13	2020-21	300.00	231.85	120	120	24	144	120	120	24	144	120	120	24	144	1
Kalaigaon	TANGLA	UDALGURI	231	Borbeel river F.I.S.	Kalaigaon	2012-13	2020-21	200.00	175.24	80	80	16	96	80	80	16	96	80	80	16	96	1
Panery	TANGLA	UDALGURI	232	Khatdong bundh F.I.S.	Udalguri	2013-14	2019-20	1044.94	1044.00	348	348	70	418	348	348	70	418	348	348	70	418	1
Panery	TANGLA	UDALGURI	233	Dimakuchi Baganbundh F.I.S.	Bhergaon	2013-14	2020-21	724.00	472.03	241	241	48	289	241	241	48	289	241	241	48	289	1
Panery	TANGLA	UDALGURI	234	Dimakuchi Kalikhola F.I.S.	Bhergaon	2013-14	2020-21	1890.00	1353.74	630	630	126	756	630	630	126	756	630	630	126	756	1
Panery	TANGLA	UDALGURI	235	Harharijan F.I.S.	Bhergaon	2013-14	2020-21	710.00	263.90	237	237	50	287	237	237	50	287	237	237	50	287	1
Mangaldoi	TANGLA	UDALGURI	236	Lachit F.I.S.	Kalaigaon	2013-14	2020-21	960.94	955.12	320	320	64	384	320	320	64	384	320	320	64	384	1
Mazbat	TANGLA	UDALGURI	237	Bagribari F.I.S.	Mazbat	2013-14	2020-21	868.59	851.47	290	290	58	348	290	290	58	348	290	290	58	348	1
Panery	TANGLA	UDALGURI	238	Maima F.I.S.	Bhergaon	2013-14	2016-17	120.00	116.67	60	60	12	72	60	60	12	72	60	60	12	72	1
Panery	TANGLA	UDALGURI	239	Sarada F.I.S.	Bhergaon	2013-14	2016-17	220.00	209.17	110	110	22	132	110	110	22	132	110	110	22	132	1
Panery	TANGLA	UDALGURI	240	Dariajulnadi bundh F.I.S.	Bhergaon	2013-14	2016-17	450.00	447.22	225	225	45	270	225	225	45	270	225	225	45	270	1
Panery	TANGLA	UDALGURI	241	Okra Bundh F.I.S.	Bhergaon	2012-13	2016-17	520.00	520.00	260	260	52	312	260	260	52	312	260	260	52	312	1
Mazbat	TANGLA	UDALGURI	242	Itabhatabundh F.I.S.	Mazbat	2012-13	2016-17	350.00	350.00	175	175	35	210	175	175	35	210	175	175	35	210	1
Panery	TANGLA	UDALGURI	243	Magurmari Bundh F.I.S.	Bhergaon	2013-14	2016-17	835.00	835.00	418	418	84	502	418	418	84	502	418	418	84	502	1
Udalguri	TANGLA	UDALGURI	244	Prasadbundh F.I.S.	Udalguri	2013-14	2016-17	480.00	480.00	240	240	48	288	240	240	48	288	240	240	48	288	1
Panery	TANGLA	UDALGURI	245	Dumurgora FIS	Bhergaon	2018-19	2020-21	590.00	493.93	256	256	52	308	256	256	52	308	256	256	52	308	1
Mazbat	TANGLA	UDALGURI	246	Bekigaon F.I.S. (Phase- I&II)	Mazbat	2010-11	2011-12	57.09	57.08	38	38	8	46	38	38	8	46	38	38	8	46	1
Kalaigaon	TANGLA	UDALGURI	247	Gohainkhat Bundh F.I.S	Kalaigaon	2010-11	2011-12	47.00	47.00	31	31	6	37	31	31	6	37	31	31	6	37	1
Udalguri	TANGLA	UDALGURI	248	Kristanpara Dong Bundh F.I.S	Udalguri	2010-11	2011-12	45.00	45.00	30	30	6	36	30	30	6	36	30	30	6	36	1
Udalguri	TANGLA	UDALGURI	249	Kochpara Bundh F.I.S	Udalguri	2010-11	2011-12	35.00	15.00	23	23	5	28	23	23	5	28	23	23	5	28	1
Udalguri	TANGLA	UDALGURI	250	Khowrang Bundh F.I.S	Udalguri	2010-11	2014-15	64.00	35.00	43	43	9	52	43	43	9	52					3
Kalaigaon	TANGLA	UDALGURI	251	Geruanadi Bundh F.I.S	Kalaigaon	2010-11	2014-15	93.47	71.00	62	62	12	74	62	62	12	74	62	62	12	74	1
Panery	TANGLA	UDALGURI	252	Kabuli Bundh F.I.S.	Bhergaon	2010-11	2012-13	84.53	84.52	56	56	11	67	56	56	11	67	56	56	11	67	1
Panery	TANGLA	UDALGURI	253	Kalikhola F.I.S.	Bhergaon	2012-13	2013-14	52.00	52.00	35	35	7	42	35	35	7	42	35	35	7	42	1
Mazbat	TANGLA	UDALGURI	254	Nepalpara Bundh F.I.. (Merabil)	Mazbat	2012-13	2013-14	49.00	49.00	33	33	7	40	33	33	7	40	33	33	7	40	1
Mazbat	TANGLA	UDALGURI	255	Thairabari Sonai Bhergaon Bundh FIS	Mazbat	2012-13	2013-14	72.00	72.00	48	48	10	58	48	48	10	58	48	48	10	58	1
Mazbat	TANGLA	UDALGURI	256	Construction of Dhupgui Bundh FIS	Mazbat	2012-13	2013-14	47.00	47.00	31	31	6	37	31	31	6	37	31	31	6	37	1
Udalguri	TANGLA	UDALGURI	257	Dingdong Nadi Bund FIS	Udalguri	2013-14	2014-15	97.76	95.66	65	65	13	78	65	65	13	78	65	65	13	78	1
Udalguri	TANGLA	UDALGURI	258	Tukulbri Bund FIS	Udalguri	2013-14	2014-15	90.00	89.96	60	60	12	72	60	60	12	72	60	60	12	72	1
Udalguri	TANGLA	UDALGURI	259	Dong	Udalguri	2010-11	2014-15	64.00	35.00	120	120	80	200	120	120	80	200					3
Mazbat	TANGLA	UDALGURI	260	Bokapuri Bund FIS	Mazbat	2011-12	2012-13	68.00	68.00	45	45	9	54	45	45	9	54	45	45	9	54	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Udalguri	TANGLA	UDALGURI	261	Ghogla FIS	Udalguri	2013-14	2014-15	58.00	54.06	29	29	6	35	29	29	6	35	29	29	6	35	1
Panery	TANGLA	UDALGURI	262	FIS from River Kulshik at Palashgarh	Bhergaon	2011-12	2014-15	1927.88	1913.66	771	771	154	925	771	771	154	925	771	771	154	925	1
Udalguri	TANGLA	UDALGURI	263	Balishita FIS	Udalguri	2011-12	2014-15	1955.45	1941.92	652	652	130	782	652	652	130	782	652	652	130	782	1
Mazbat	TANGLA	UDALGURI	264	Batabari FIS	Mazbat	2011-12	2012-13	48.50	48.50	32	32	6	38	32	32	6	38	32	32	6	38	1
Udalguri	TANGLA	UDALGURI	265	Kapurpura DTW (Pt.-I & II)	Udalguri	2012-13	2016-17	71.41	67.84	80	80	10	90	80	80	10	90	80	80	10	90	1
	TANGLA	UDALGURI	266	Providing 5Hp Solar Pump with & provision of laying distribution pipe lines to farmers field (32Points)		2015-16	2018-19	252.00	252.00	160	160	80	240	160	160	80	240				0	3
	TANGLA	UDALGURI		a) Impvt. Of earthen bundh clearing water tank with providing coconut plantation, fish seeds etc.		2015-16	2018-19	97.52	97.52													3
Udalguri	DHANSIRI PR CANAL-I	UDALGURI	267	Golandi F.I.S.	Udalguri	1968-69	1975-76	15.33	17.04	1200	1200	200	1400	1200	1200	200	1400					4
Mazbat	DHANSIRI PR CANAL-I	UDALGURI	268	Moradhansiri F.I.S.	Rowta	1970-71	1976-77	17.20	18.93	2000	2000	300	2300	2000	2000	300	2300					4
Mazbat	DHANSIRI PR CANAL NO.I	UDALGURI	269	Potabil Irrigation Bundh	Rowta	2008-09	2008-09	51.13	45.03	170	170	90	260	85	85		85	85				2
Udalguri	DHANSIRI PR CANAL NO. II	UDALGURI	270	Jungle Borigaon Bundh I.S. and Imp. Of Jungle Borigaon dong	Udalguri	2010-11	2011-12	105.00	100.05	125	110	15	125	125	110	15	125				0	3
Udalguri	DHANSIRI PR CANAL NO. II	UDALGURI		a) Construction of Irrigation Bund with improvement of public dong under SCSP during the year 2013-14	Udalguri	2013-14		78.45	73.37													3
Udalguri	DHANSIRI PR CANAL NO. II	UDALGURI	271	Sapkhaiti Bundh F.I.S. & Improvement	Udalguri	2010-11	2011-12	72.00	70.82	195	195	110	305	195	195	110	305				0	3
Udalguri	DHANSIRI PR CANAL NO. II	UDALGURI	272	Construction of Barrage and Fall at no.4 Borigaon Public Dong	Udalguri	2012-13	2013-14	50.00	43.96	82	82	82	164	82	82	82	164				0	3
Udalguri	DHANSIRI PR CANAL NO. II	UDALGURI	273	Construction of Irrigation bundh and Imp. Of Kumbaholi Dong	Udalguri	2013-14	2014-15	75.00	73.46	58	48	10	58	58	48	10	58				0	3
Udalguri	DHANSIRI PR CANAL NO. II	UDALGURI	274	Construction of Amjuli Dong Bundh at No. 3 Amjuli	Udalguri	2013-14	2014-15	79.00	78.50	102	110	110	220	102	110	110	220				0	3
Udalguri	DHANSIRI PR CANAL NO. II	UDALGURI	275	Construction of Simalbote dong F.I.S.	Udalguri	2013-14	2014-15	82.21	82.21	106	76	30	106	106	76	30	106				0	3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Udalguri	DHANSIRI PR CANAL NO. II	UDALGURI	276	Swarna F.I.S.	Udalguri	1964-65	1966-67	N.A.	N.A.	1000	1000	100	1100	1000	1000	100	1100					4
Udalguri	DHANSIRI PR CANAL NO. II	UDALGURI	277	Construction of Spillway and Imp. Of Ranendrapur Dong	Udalguri	2012-13	2013-14	75.00	34.26	189	169	20	189	189	169	20	189				0	3
Udalguri	DHANSIRI PR CANAL NO. II	UDALGURI	278	Construction of Spillway and Imp. Of Godabil Dong	Udalguri	2013-14	2014-15	74.00	73.64	105	95	10	105	105	95	10	105				0	3
Udalguri	DHANSIRI PR CANAL NO. II	UDALGURI	279	Garomokha FIS during the year 2012-13	Udalguri	2012-13		300.00	297.00	310	210	100	310	310	210	100	310				0	3
Udalguri	DHANSIRI PR CANAL NO. II	UDALGURI	280	Joypati dong FIS	Udalguri	2019-20	2019-20	90.00	89.00	49	39	10	49	49	39	10	49				0	3
Udalguri	DHANSIRI PR CANAL NO. II	UDALGURI	281	Construction of Spillway and improvement of Goalpara dong at Batiamari under TSP under Dhansiri Irrigation Project Canal No- II, Udalguri	Udalguri	2013-14		70.40	51.00	85	75	10	85	85	75	10	85				0	3
Udalguri	DHANSIRI PR CANAL NO. II	UDALGURI	282	Construction of Irrigation Bund with Improvement of Narayanpur Public Dong SCSPfor the year 2013-14 (Canal Portion)	Udalguri	2013-14		62.40	51.00	194	164	30	194	194	164	30	194				0	3
282 DISTRICT TOTAL UDALGURI						282				52116	51839	12885	64724	51997	51720	12785	64505	30909	30909	6079	36988	
Total :: PLAINS AREA										397237	371532	177929	549361	376440	353750	163132	516882	164761	148727	54812	203539	
HILLS AREA																						
DISTRICT::KARBI ANGLONG EAST																						
Bokajan	BOKAJAN	KARBI ANGLONG EAST	1	Deohari F.I.S.	Nilip	1971-72	1979-80	2.95	2.93	60	60	9	69	60	60	9	69	27	27	4	31	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	2	Extension & Remodelling of Deohari F.I.S.	Nilip	1990-91	1995-96	34.52	38.34	15	15		15	15	15		15				0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	3	Santilangso F.I.S.	Nilip	1973-74	1979-80	6.15	6.23	85	85	13	98	85	85	13	98	38	38	6	44	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST		a) Improvement & Canal lining of Santilangso F.I.S.	Bokajan	1998-99	2009-10	43.12	36.85				0				0				0	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Bokajan	BOKAJAN	KARBI ANGLONG EAST	4	Nambar Adarsha F.I.S.	Bokajan	1978-79	1985-86	6.09	10.13	116	116	17	133	116	116	17	133	52	52	8	60	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST		a) C.A.D.to Nambar Adarsha F.I.S.	Bokajan	2003-04	2006-07	64.73	45.50												0	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	5	Japrajan F.I.S.	Bokajan	1978-79	1985-86	9.17	10.68	113	113	17	130	113	113	17	130	51	51	8	59	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	6	Dholajan F.I.S.	Nilip	1981-82	1986-87	113.53	15.31	126	126	19	145	126	126	19	145	57	57	9	66	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	7	Kailajan F.I.S.	Bokajan	1985-86	1992-93	14.80	21.27	21	21	3	24	21	21	3	24	9	9	1	10	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	8	Extension & Modification of Kailajan F.I.S.	Bokajan	1994-95	1996-97	19.31	29.54	12	12		12	12	12		12				0	4
Bokajan	BOKAJAN	KARBI ANGLONG EAST	9	Minor Irrigation Bund under Rongmongwe Block	Rongmongway	1991-92	1995-96	8.92	8.92	255	255	38	293	255	255	38	293				0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	10	Minor Irrigation Bundh Soehme at Balipathar area	Bokajan	1994-95	1995-96	4.30	6.74	126	126	19	145	126	126	19	145				0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	11	Kania Bey Village Tiny F.I.S.	Bokajan	1994-95	1995-96	20.22	28.90	35	35	5	40	35	35	5	40				0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	12	Sarumonthi Tiny F.I.S.	Bokajan	1994-95	1998-99	6.42	7.56	15	15	2	17	15	15	2	17	7	7	1	8	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	13	Mon Bahadur Tamang Tiny F.I.S.	Bokajan	1994-95	1999-00	12.95	23.98	20	20	3	23	20	20	3	23	9	9	1	10	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	14	Kasojuri Tiny F.I.S.	Rongmongway	1994-95	1999-00	11.68	12.26	20	20	3	23	20	20	3	23				0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	15	Langsojuri Tiny F.I.S.	Rongmongway	1994-95	1999-00	16.20	22.25	20	20	3	23	20	20	3	23				0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	16	Thirilangso Tiny F.I.S.	Rongmongway	1994-95	2004-05	25.75	32.40	54	54	8	62	54	54	8	62	24	24	4	28	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Bokajan	BOKAJAN	KARBI ANGLONG EAST	17	Timhemlangso Tiny F.I.S.	Bokajan	1994-95	2007-08	15.35	14.84	20	20	3	23	20	20	3	23					0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	18	Lamsakuki Tiny F.I.S.	Bokajan	1995-96	2001-02	8.93	13.29	22	22	3	25	22	22	3	25					0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	19	Jilangso Tiny F.I.S.	Bokajan	1995-96	2001-02	19.32	15.52	25	25	4	29	25	25	4	29	11	11	2	13	2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	20	Longmili Tiny F.I.S.	Bokajan	1997-98	2004-05	20.14	19.20	30	30	5	35	30	30	5	35	14	14	2	16	2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	21	Sainilangso F.I.S.	Bokajan	1997-98	2004-05	19.65	19.13	25	25	4	29	25	25	4	29					0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	22	Kirilangso Tiny F.I.S.	Nilip	1997-98	1999-00	64.29	66.45	60	60	9	69	60	60	9	69					0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	23	Bibiapai Tiny F.I.S.	Bokajan	1997-98	2007-08	30.13	25.22	25	25	4	29	25	25	4	29	11	11	2	13	2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	24	Saijan Tiny F.I.S.	Bokajan	1998-99	1999-00	14.15	13.27	22	22	3	25	22	22	3	25					0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	25	Jangyet Terang Tiny F.I.S.	Bokajan	1998-99	2003-04	10.13	10.76	22	22	3	25	22	22	3	25					0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	26	Singkillling F.I.S.	Bokajan	1998-99	2007-08	27.23	28.80	36	36	5	41	36	36	5	41					0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	27	Karagaon F.I.S.	Bokajan	1998-99	2007-08	18.13	27.95	24	24	4	28	24	24	4	28	11	11	2	13	2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	28	Panjan Tiny F.I.S.	Nilip	1998-99	2007-08	39.32	28.93	50	50	8	58	50	50	8	58					0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	29	Dumukhiya F.I.S.	Bokajan	1999-00	2007-08	47.22	31.78	70	70	11	81	70	70	11	81	32	32	5	37	2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	30	Mokhuti F.I.S.	Bokajan	1999-00	2007-08	65.32	75.25	100	100	15	115	100	100	15	115	45	45	7	52	2	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE		
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total			
										11	12	13	14	15	16	17	18	19	20	21	22		23	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	31	Okkahai Ketok Tiny F.I.S.	Bokajan	1999-00	2007-08	36.44	32.60	46	46		46	46	46		46					0	4	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	32	Kirichen Tiny F.I.S.	Bokajan	1999-00	2007-08	39.34	31.95	45	45	7	52	45	45	7	52						0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	33	Kachomari F.I.S.	Bokajan	1999-00	2007-08	46.27	41.36	64	64	10	74	64	64	10	74						0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	34	Bengenabeel F.I.S.	Bokajan	2003-04	2007-08	106.00	92.31	129	129	19	148	129	129	19	148	58	58	9	67		2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	35	Reshakhidi Tiny F.I.S.	Nilip	2005-06	2007-08	71.42	66.24	80	80	12	92	80	80	12	92						0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	36	Bangrangbasti F.I.S.	Bokajan	2005-06	2007-08	126.00	124.89	130	130	20	150	130	130	20	150	59	59	9	68		2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	37	Balizan F.I.S.	Bokajan	2005-06	2007-08	110.00	141.23	110	110	17	127	110	110	17	127						0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	38	Takegaon F.I.S.	Bokajan	2005-06	2007-08	149.00	141.20	152	152	23	175	152	152	23	175	68	68	10	78		2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	39	Hemai Hanse F.I.S.	Bokajan	2005-06	2007-08	98.71	84.00	80	80	12	92	80	80	12	92	36	36	5	41		2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	40	Ramkathar F.I.S.	Bokajan	2005-06	2007-08	66.10	59.48	75	75	11	86	75	75	11	86	34	34	5	39		2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	41	Jangpha Tiny F.I.S.	Bokajan	2005-06	2007-08	70.53	71.35	70	70		70	70	70		70						0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	42	Chowhai Bheta F.I.S.	Bokajan	2003-04	2008-09	136.23	116.60	140	140	21	161	140	140	21	161	63	63	9	72		2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	43	Pitiadong F.I.S.,	Bokajan	1998-99	2008-09	254.42	186.40	255	255	38	293	255	255	38	293	115	115	17	132		2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	44	Tokolangso Tiny F.I.S.	Bokajan	1994-95	2009-10	7.12	9.49	20	20	3	23	20	20	3	23	9	9	1	10		2	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Bokajan	BOKAJAN	KARBI ANGLONG EAST	45	Kalivaty Tiny F.I.S.	Nilip	1996-97	2009-10	44.42	44.97	35	35	5	40	35	35	5	40					0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	46	Nagalangso Tiny F.I.S.	Bokajan	1999-00	2009-10	24.41	32.40	32	32	5	37	32	32	5	37	14	14	2	16	2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	47	Tengabari Pathar Tiny F.I.S.	Bokajan	1999-00	2009-10	40.84	57.76	59	59	9	68	59	59	9	68	27	27	4	31	2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	48	Hidipi F.I.S.	Bokajan	1999-00	2009-10	150.45	68.00	140	140	21	161	140	140	21	161	63	63	9	72	2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	49	Balijuri F.I.S.	Rongmongway	2003-04	2009-10	106.00	120.90	110	110	17	127	110	110	17	127					0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	50	Kamargaon F.I.S.	Bokajan	2003-04	2009-10	107.35	112.20	105	105	16	121	105	105	16	121	47	47	7	54	2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	51	Upper Ok-Kehai Katak F.I.S.	Bokajan	2008-09	2009-10	25.00	29.41	50	50	8	58	50	50	8	58	23	23	3	26	2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	52	Nagajan Tiny F.I.S.	Bokajan	2005-06	2009-10	108.00	94.48	130	130	20	150	130	130	20	150					0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	53	Majgaon F.I.S.	Bokajan	2005-06	2009-10	171.00	110.38	178	178	27	205	178	178	27	205	80	80	12	92	2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	54	Bagjan F.I.S.	Bokajan	2005-06	2009-10	168.78	141.33	170	170	26	196	170	170	26	196	77	77	11	88	2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	55	Mohari Terang F.I.S.	Bokajan	2006-07	2009-10	175.02	168.17	180	180	27	207	180	180	27	207	81	81	12	93	2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	56	Mainapar F.I.S.	Bokajan	2006-07	2009-10	174.91	147.00	184	184	28	212	184	184	28	212					0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	57	Langsohadong F.I.S.	Nilip	2006-07	2009-10	68.55	68.21	70	70	11	81	70	70	11	81	32	32	5	37	2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	58	Pungadong F.I.S.	Nilip	2006-07	2009-10	194.82	113.00	200	200	30	230	200	200	30	230					0	3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	59	Puthijuri F.I.S.	Rongmongway	2006-07	2009-10	159.67	142.35	170	170	26	196	170	170	26	196	77	77	11	88	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	60	Longkimi F.I.S.	Nilip	2006-07	2009-10	173.93	137.31	175	175	26	201	175	175	26	201	79	79	12	91	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	61	Lalmatijan F.I.S.	Bokajan	2007-08	2009-10	115.60	111.79	115	115	17	132	115	115	17	132	52	52	8	60	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	62	Chiri adong F.I.S.	Bokajan	2007-08	2009-10	120.32	111.31	120	120	18	138	120	120	18	138	54	54	8	62	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	63	Upper Deohari F.I.S.	Nilip	2007-08	2009-10	241.36	212.88	250	250	38	288	250	250	38	288	113	113	17	130	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	64	Paklangso F.I.S.	Nilip	2007-08	2009-10	89.31	89.30	85	85	13	98	85	85	13	98	38	38	6	44	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	65	Balijan Tiny F.I.S.	Bokajan	1997-98	2001-02	23.75	23.00	25	25	4	29	25	25	4	29				0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	66	Remodelling & Extension of Sarihajan F.I.S.	Bokajan	1998-99	2001-02	119.23	95.77	60	60	9	69	60	60	9	69	27	27	4	31	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST		a) Impvt. Of Sarihajan I.S.	Bokajan	2018-19	2018-19	168.00	107.66												0	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	67	Beeldipa F.I.S.	Bokajan	1999-00	2003-04	77.89	43.29	80	80	12	92	80	80	12	92	36	36	5	41	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	68	Extension & Canal lining of Nambar Adarsha F.I.S.	Bokajan	1999-00	2015-16	36.92	30.15	40	40		40	40	40		40				0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	69	Santiadong F.I.S.	Bokajan	2005-06	2009-10	87.79	42.03	70	70	11	81	70	70	11	81	32	32	5	37	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	70	Dubajan F.I.S.	Bokajan	2005-06	2009-10	153.32	114.21	100	100	15	115	100	100	15	115				0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	71	Langkram Tiny F.I.S.	Bokajan	2006-07	2009-10	200.00	181.72	200	200	30	230	200	200	30	230				0	3

DISTRICTWISE - DIVISIONWISE **COMPLETED MINOR** IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Bokajan	BOKAJAN	KARBI ANGLONG EAST	72	Luxabeta Tank F.I.S.	Bokajan	2007-08	2009-10	67.11	58.67	65	65	10	75	65	65	10	75	29	29	4	33	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	73	Bordeka Timung F.I.S.	Bokajan	2007-08	2009-10	119.00	59.61	110	110	17	127	110	110	17	127	50	50	7	57	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	74	Borlengrijan F.I.S.	Bokajan	2009-10	2012-13	148.25	122.40	85	85	13	98	85	85	13	98	38	38	6	44	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	75	Dhing F.I.S.	Rongmongway	2006-07	2009-10	187.34	73.51	205	205	31	236	205	205	31	236				0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	76	Junglekasa F.I.S.	Bokajan	2007-08	2009-10	154.14	111.43	160	160	24	184	160	160	24	184	72	72	11	83	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	77	Amrilangso F.I.S.	Bokajan	2007-08	2009-10	90.61	46.15	80	80	12	92	80	80	12	92				0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	78	Hirhiri Tiny F.I.S.	Nilip	2007-08	2009-10	95.18	93.43	105	105	16	121	105	105	16	121				0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	79	Deopani F.I.S.	Bokajan	2007-08	2009-10	172.07	86.28	185	185	28	213	185	185	28	213	83	83	12	95	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	80	Bokaram Tiny F.I.S.	Bokajan	2005-06	2008-09	90.42	42.60	50	50	8	58	50	50	8	58				0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	81	Tinglijan F.I.S.	Bokajan	2006-07	2009-10	118.28	97.63	90	90	14	104	90	90	14	104	41	41	6	47	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	82	Rangmarjon F.I.S.	Bokajan	2007-08	2009-10	92.45	117.75	60	60	9	69	60	60	9	69	27	27	4	31	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	83	Majungjan F.I.S.	Bokajan	2007-08	2009-10	158.27	154.67	150	150	23	173	150	150	23	173	68	68	10	78	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	84	Gohainjan F.I.S.	Bokajan	2009-10	2012-13	156.66	55.33	127	127	19	146	127	127	19	146	57	57	9	66	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	85	Misangajan F.I.S.	Bokajan	2009-10	2012-13	195.16	200.93	200	200	30	230	200	200	30	230	90	90	14	104	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	86	Cheeklangso F.I.S.	Bokajan	2012-13	2015-16	296.00	273.20	198	198	30	228	198	198	30	228	89	89	13	102	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	87	Bensing Adong F.I.S.	Nilip	2013-14	2016-17	838.30	707.00	445	445	67	512	445	445	67	512	200	200	30	230	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	88	Tisho Adong F.I.S.	Nilip	2013-14	2016-17	479.73	387.70	320	320	48	368	320	320	48	368	144	144	22	166	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	89	Langve Adong F.I.S.	Nilip	2013-14	2016-17	925.66	752.00	436	436	65	501	436	436	65	501	196	196	29	225	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	90	Silimkhowa F.I.S.	Rongmongway	2013-14	2016-17	789.76	652.20	320	320	48	368	320	320	48	368	144	144	22	166	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	91	Bhalujan F.I.S.	Bokajan	2013-14	2016-17	409.36	359.70	273	273	41	314	273	273	41	314	123	123	18	141	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	92	Seminglangso F.I.S.	Bokajan	2014-15	2017-18	443.00	364.60	178	178	27	205	178	178	27	205	80	80	12	92	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	93	Digholeventa F.I.S.	Bokajan	2014-15	2017-18	418.00	378.60	168	168	25	193	168	168	25	193	76	76	11	87	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	94	Ranabasti F.I.S.	Bokajan	2014-15	2017-18	436.00	366.20	175	175	26	201	175	175	26	201	79	79	12	91	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	95	Lakhijan F.I.S.	Bokajan	2014-15	2017-18	528.00	480.10	212	212	32	244	212	212	32	244	95	95	14	109	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	96	Tingdong F.I.S.	Bokajan	2014-15	2017-18	533.00	485.90	214	214	32	246	214	214	32	246	96	96	14	110	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	97	Rongkimi F.I.S.	Bokajan	2014-15	2017-18	562.00	451.30	226	226	34	260	226	226	34	260	102	102	15	117	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	98	Kuligaon F.I.S.	Bokajan	1997-98	2004-05	161.00	126.10	155	155	23	178	155	155	23	178				0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	99	Longboi F.I.S.	Bokajan	2014-15	2017-18	574.00	468.10	230	230	35	265	230	230	35	265	104	104	16	120	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Bokajan	BOKAJAN	KARBI ANGLONG EAST	100	Bokajan L.I.S.	Bokajan	1974-75	1981-82	18.61	15.46	407	407	61	468	407	407	61	468					0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	101	Extension of Bokajan L.I.S.	Bokajan	1980-81	1986-87	24.59	21.22	170	170		170	170	170		170					0	4
Bokajan	BOKAJAN	KARBI ANGLONG EAST	102	Sarihajan L.I.S.	Bokajan	1976-77	1979-80	25.85	21.75	16	16	2	18	16	16	2	18					0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST		a) Impvt. Of Lift Point and canal lining of Sarihajan L.I.S.	Bokajan	2018-19	2018-19	12.00	7.83													0	3
Bokajan	BOKAJAN	KARBI ANGLONG EAST	103	Deopani L.I.S.	Bokajan	1976-77	1982-83	28.05	20.02	378	378	57	435	378	378	57	435	170	170	26	196	2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST		a) Augmentation of Deopani L.I.S.	Bokajan	2006-07		124.31	103.31													0	2
Bokajan	BOKAJAN	KARBI ANGLONG EAST	104	Borpathar L.I.S.	Bokajan	1980-81	1987-88	24.24	26.45	275	275	41	316	275	275	41	316	124	124	19	143	2	
Bokajan	BOKAJAN	KARBI ANGLONG EAST	105	Neparpatty L.I.S.	Bokajan	1980-81	1990-91	50.10	48.00	206	206		206	206	206		206					0	4
Bokajan	BOKAJAN	KARBI ANGLONG EAST	106	Vitor Kolioni L.I.S.	Bokajan	1986-87	1999-00	48.27	51.56	114	114	40	154	144	144	40	184					0	4
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	107	Langparpan F.I.S.	Lumbajong	1961-62	1963-64	N.A.	6.89	250	250	50	300	250	250	50	300	135	135	15	150	2	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) C.A.D. to Langparpan F.I.S.	Lumbajong	1984-85	1985-86	8.70	7.25								0					0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		b) Impvt. & Remodelling of Langparpan F.I.S.	Lumbajong	2005-06	2008-09	9.91	8.52								0					0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		c) Rejuvenation of Langparpan F.I.S.	Lumbajong	2007-08	2007-08	14.00	14.00								0					0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	108	Langparpan F.I.S.(Ph-II)	Lumbajong	2014-15	2017-18	919.68	776.08	630	630	45	675	630	630	45	675	325	325	30	355	2	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	109	Extn & Mod. Of Langparpan F.I.S.	Lumbajong	2006-07	2007-08	213.00	156.31	149	149	18	167	149	149	18	167	85	85	15	100	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	110	Patradisha F.I.S.	Langsomepi	1963-64	1973-74	33.62	30.40	1255	1255	345	1600	1255	1255	345	1600	870	870	125	995	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Improvement & Extension of Patradisha F.I.S.	Langsomepi	1998-99	1999-00	132.47	117.20												0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		b) Improvement & Extension of Patradisha F.I.S., Phase-II	Langsomepi	2006-07	2011-12	121.96	108.94												0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		c) C.A.D.to Patradisha F.I.S.	Langsomepi	1986-87	1997-98	25.06	22.24												0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		d) Augmentation of Patradisha F.I.S.	Langsomepi	2006-07	2008-09	302.60	275.83												0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	111	Patradisha F.I.S.	Langsomepi	2014-15	2017-18	1495.76	1267.82	990	990	65	1055	990	990	65	1055	500	500	50	550	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	112	Patradisha F.I.S. Phase-II	Langsomepi	2013-14	2015-16	962.62	952.90	1680	1260	420	1680	1680	1260	420	1680	1200	1200	240	1440	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	113	Impvt. Of Patradisha F.I.S.	Langsomepi	2017-18	2018-19	50.00	50.00	22	15	7	22	22	15	7	22	22	15	7	22	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt. of Patradisa I/S (cutting & clearing of Canal led)	Langsomepi	2019-20	2019-20	18.00	12.00												0	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		b) Imp. Of Patradisha I/S	Langsomepi	2020-21	2020-21	50.00	37.85												0	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	114	Horina F.I.S.	Samelangso	1969-70	1976-77	29.72	26.40	580	580	350	930	580	580	350	930	145	145	77	222	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		a) Strengthening of Harina F.I.S.	Samelangso	2003-04	2009-10	104.37	84.50												0	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		b) Modern. of Harina F.I.S.	Samelangso	2010-11	2014-15	600.00	561.75												0	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	115	Horina F.I.S. Phase-II	Samelangso	2013-14	2015-16	310.60	309.57	1020	765	255	1020	1020	765	255	1020	725	725	180	905	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt. Of Horina F.I.S.	Samelangso	2017-18	2018-19	35.00	24.10												0	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	116	Impvt. Of Horina I/S (Extn. Of Earthen Canal and C.C lining)	Samelangso	2019-20	2019-20	30.00	19.71	20	12	8	20	20	12	8	20	20	12	8	20	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	117	Borjan F.I.S.	Lumbajong	1970-71	1971-72	22.63	18.80	55	55	30	85	55	55	30	85	50	50	20	70	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) C.A.D.to Borjan Composite F.I.S.	Lumbajong	2014-15	2016-17	450.00	19.06												0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	118	Borjan F.I.S. Phase-II	Lumbajong	2013-14	2016-17	994.50	801.66	700	700	82	782	700	700	82	782	650	650	70	720	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	119	Borjan M.I.S.	Lumbajong	1968-69	1969-70	200.69	108.10	50	50	3	53	50	50	3	53	20	20	3	23	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Rejuvenation of Borjan M.I.S.	Lumbajong	2007-08	2007-08	17.00	17.00				0				0				0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	120	Kanjukpathar F.I.S.	Langsomepi	1969-70	1971-72	8.17	7.29	65	65	50	115	65	65	50	115	40	40	10	50	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt. Of Kunjuk Pathar I.S.	Langsomepi	2012-13	2013-14	65.13	6315.00												0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		b) Impvt. Of Kunjuk Pathar I.S.	Langsomepi	2017-18	2018-19	20.00	20.00	8	6	2	8	8	6	2	8	8	6	2	8	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		c) Improvement of Kanjukpathar F.I.S.	Langsomepi	2003-04	2008-09	65.13	63.15												0	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	121	Extension & Improvement of Kanjukpathar F.I.S.	Langsomepi	2012-13	2013-14	383.16	356.79												0	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	122	Samelangso Tiny F.I.S.	Samelangso	1976-77	1998-99	10.20	9.13	8	8	3	11	8	8	3	11				0	4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	123	Samelangso F.I.S.	Samelangso	1986-87	1988-89	67.31	41.28	365	365	80	445	365	365	80	445	235	235	15	250	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt. Of samelangso FIS	Samelangso	2019-20	2019-20	10.00	2.00												0	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	124	Samelangso F.I.S. Phase-II	Samelangso	2013-14	2016-17	930.97	841.00	650	650	55	705	650	650	55	705	550	550	45	595	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		a) Augmentation of Samelangso F.I.S.	Samelangso	2000-01	2002-03	23.49	21.98												0	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	125	Dighalpani F.I.S.	Howraghat	1980-81	1988-89	85.83	22.56	866	866	165	1031	866	866	165	1031	450	450	30	480	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	126	Dighalpani F.I.S.(Ph-II)	Langsomepi	2014-15	2017-18	800.39	637.75	571	571	45	616	571	571	45	616	230	230	32	262	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	127	Langhareng F.I.S.	Howraghat	1994-95	1997-98	13.48	12.15	100	100	15	115	100	100	15	115				0	4
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		a) Langhereng F.I.S.	Langsomepi	2002-03	2005-06	76.52	76.52												0	4
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	128	Chedailangso F.I.S.	Lumbajong	2011-12	2013-14	215.00	112.20	160	120	40	160	160	120	40	160				0	4
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	129	Disakadeva F.I.S.	Lumbajong	2005-06	2011-12	205.90	190.67	280	280	106	386	280	280	106	386	32	32	10	42	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Rejuvenation of Disakadeva F.I.S.	Lumbajong	2007-08	2007-08	11.00	11.00												0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	130	Dishakhadeva F.I.S. Phase-II	Lumbajong	2013-14	2015-16	224.82	222.30	150	112	37	149	150	112	37	149	110	110	25	135	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	131	Wirwar Tiny F.I.S.	Samelangso	1994-95	1997-98	16.42	14.17	28	28	9	37	28	28	9	37				0	3
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	132	Impvt. Of Wirwar F.I.S.	Samelangso	2017-18	2018-19	15.00	14.00	6	4	2	6	6	4	2	6	6	4	2	6	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	133	Impvt. Of Wirwar I/S (Extension of Earthen Canal,C.C lining Canal and Cross Drainage Culvert)	Samelangso	2019-20	2019-20	25.00	24.49	15	12	3	15	15	12	3	15	15	12	3	15	1
Howraghat		KARBI ANGLONG EAST	a)	Imp/ of winwar FIS	Samelangso	2020-21	2020-21	15.00	11.23												0	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	134	Arlonglangso F.I.S.	Langsomepi	2009-10	2016-17	301.14	150.00	210	180	30	210	210	180	30	210	210	120	20	140	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	a)	Impvt. Of Arlonglangso F.I.S.	Langsomepi	2017-18	2018-19	45.00	28.02												0	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	b)	Imp. Of Arlonglangso I.S.	Langsomepi	2018-19	2018-19	20.00	4.48												0	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	135	Phulan Timung gaon F.I.S.	Samelangso	2010-11	2016-17	349.75	130.00	235	190	45	235	235	190	45	235	235	130	20	150	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	136	Langmilli F.I.S.	Lumbajong	2006-07	2009-10	163.19	104.95	69	69	31	100	69	69	31	100	60	60	10	70	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	137	Langmilli F.I.S. Phase-II	Lumbajong	2013-14	2015-16	349.49	344.48	253	189	63	252	253	189	63	252	160	160	52	212	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	138	Impvt. Of Langmili F.I.S.	Lumbajong	2017-18	2018-19	20.00	19.99	9	6	3	9	9	6	3	9	9	6	3	9	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	139	Impvt. Of Langmili F.I.S.	Lumbajong	2018-19	2018-19	25.00	8.00	10	7	3	10	10	7	3	10	10	7	3	10	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	140	Mohendijuwa Narlong Langso I.S.	Lumbajong	2018-19	2018-19	199.00	78.50	90	75	15	90	90	75	15	90				0	3
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	141	Phong Brik F.I.S.	Samelangso	2012-13	2015-16	425.94	151.66	390	300	60	360	390	300	60	360	167	167	56	223	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	a)	Imp.of Phong Brik I/S	Samelangso	2018-19	2018-19	10.00	6.00												0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	142	Dongthebong Tiny F.I.S.	Lumbajong	1999-00	2003-04	31.70	29.80	40	40	18	58	40	40	18	58	15	15	3	18	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	143	Dong-Thebang F.I.S. Phase-II	Lumbajong	2001-02	2002-03	28.00	28.00	175	175	25	200	175	175	25	200	150	150	20	170	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Dong-Thebang F.I.S. Phase-II	Lumbajong	2013-14	2016-17	249.47	197.45												0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	144	Hojaipur F.I.S.	Lumbajong	1997-98	2000-01	28.77	24.29	20	20	9	29	20	20	9	29				0	4
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	145	Langetso Tiny F.I.S.	Samelangso	1998-99	2003-04	13.33	12.33	35	35	17	52	35	35	17	52	18	18	3	21	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	146	Lang-etso F.I.S.	Lumbajong	2013-14	2016-17	1217.50	987.46	859	859	80	939	859	859	80	939	750	750	60	810	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	147	Urdhaganga Tiny F.I.S.	Howraghat	2001-02	2004-05	22.67	21.68	27	27	14	41	27	27	14	41	15	15	4	19	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	148	Urdhaganga F.I.S.	Howraghat	2002-03	2005-06	21.00	20.10	21	21	7	28	21	21	7	28	14	14	2	16	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	149	Urdhaganga F.I.S. (Ph-II)	Howraghat	2014-15	2017-18	300.14	240.70	225	225	25	250	225	225	25	250	180	180	25	205	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	150	Paklangkam Tiny F.I.S.	Samelangso	2000-01	2006-07	22.88	20.32	17	17	8	25	17	17	8	25	12	12	2	14	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	151	Paklangkam F.I.S. Phase-II	Samelangso	2013-14	2015-16	145.12	142.48	112	84	28	112	112	84	28	112	65	65	22	87	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	152	Lok-Po-Adong F.I.S.	Lumbajong	2006-07	2011-12	33.56	32.94	22	22	8	30	22	22	8	30				0	4
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	153	Bheta Gaon F.I.S.	Lumbajong	2011-12	2013-14	899.00	456.50	450	340	120	460	450	340	120	460	280	280	45	325	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	154	Borbil F.I.S.	Howraghat	2012-13	2013-14	900.00	776.49	600	410	140	550	600	410	140	550	320	320	42	362	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	155	Paklamkamlangsebu F.I.S.	Samelangso	2002-03	2004-05	21.00	15.42	23	23	9	32	23	23	9	32	18	18	5	23	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	156	Minor Irrigation Scheme near Phatikjan	Samelangso	2003-04	2005-06	6.26	6.12	10	10	7	17	10	10	7	17	7	7	2	9	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	157	Thesso Aji T.I.S.	Lumbajong	2009-10	2012-13	105.38	92.95	80	64	16	80	80	64	16	80				0	4
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	158	Borhoi Chankar F.I.S.	Howraghat	2009-10	2013-14	591.02	501.30	580	435	145	580	580	435	145	580	380	380	22	402	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	159	Barhoi Chankar F.I.S. Ph-II	Howraghat	2014-15	2015-16	150.00	115.85	75	70	10	80	75	70	10	80	50	50	8	58	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	160	Karninala F.I.S.	Lumbajong	2010-11	2013-14	614.89	506.86	430	350	120	470	430	350	120	470				0	4
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	161	Karninala F.I.S. Ph-II	Lumbajong	2014-15	2015-16	75.00	70.00	40	40	8	48	40	40	8	48	30	30	6	36	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	162	Minor Irrigation Scheme near Habe Kro	Samelangso	2001-02	2004-05	31.00	31.00	60	60	20	80	60	60	20	80				0	3
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	163	Salpara F.I.S.	Samelangso	2006-07	2007-08	48.00	48.00	95	95	8	103	95	95	8	103	45	45	5	50	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	164	Tikoklangso F.I.S.	Lumbajong	2004-05	2006-07	97.20		145	145	116	261	145	145	116	261	125	125	30	155	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	165	Tikoklangso F.I.S. Phase-II	Lumbajong	2013-14	2016-17	997.14	789.76	700	700	85	785	700	700	85	785	650	650	55	705	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt.of Tikoklangso I.S (extrn. Of C.C lined Canal)	Lumbajong	2019-20	2019-20	30.00	19.00												0	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		b) Imp. Of Tikoklangso I/s	Lumbajong	2020-21	2020-21	15.00	7.77												0	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	166	Dimasa No.2 F.I.S.	Lumbajong	2001-02	2006-07	205.90	199.70	240	240	180	420	240	240	180	420				0	3
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	167	Kakijan F.I.S.	Langsomepi	2001-02	2008-09	652.00	464.91	360	360	216	576	360	360	216	576	100	100	30	130	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/											STATUS CODE	
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif		Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	168	Kakijan F.I.S. Phase-II	Langsomepi	2013-14	2015-16	989.50	977.62	1400	1054	350	1404	1400	1054	350	1404	1050	1050	300	1350	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	169	Impvt. Of Kakijan F.I.S.	Langsomepi	2017-18	2018-19	25.00	13.00	10	7	3	10	10	7	3	10	10	7	3	10	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt. Of Kakijan I/S(extn. Of C.C lined Canal)	Langsomepi	2019-20	2019-20	19.80	16.00												0	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		b) Imp. Of Kakijan I/S	Langsomepi	2020-21	2020-21	16.00	4.68												0	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	170	Karkok F.I.S.	Howraghat	2001-02	2004-05	20.60	15.64	35	35	18	53	35	35	18	53	15	15	3	18	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	171	Imp. Of Karkok I.S.	Howraghat	2018-19	2018-19	30.00	10.00	3	2	1	3	3	2	1	3	3	2	1	3	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	172	Uttar Hojaipur F.I.S.	Lumbajong	2004-05	2006-07	116.90	110.75	115	115	75	190	115	115	75	190				0	4
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	173	Sonarijan F.I.S.	Samelangso	2003-04	2005-06	43.33	39.64	43	43	27	70	43	43	27	70	31	31	9	40	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	174	Imp. Of Sonarijan I.S.	Samelangso	2018-19	2018-19	10.00		5	4	1	5	5	4	1	5	5	4	1	5	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	175	Kachajan F.I.S.	Samelangso	2006-07	2007-08	16.00	16.00	30	30	2	32	30	30	2	32	12	12	2	14	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	176	Have Kro Village F.I.S.	Langsomepi	2006-07	2007-08	31.00	31.00	49	49	6	55	49	49	6	55	13	13	3	16	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt. Of Habe Kro I/S (D/S Aboutment Wall, Slice Gates & C.C lining Works)	Langsomepi	2019-20	2019-20	25.00	8.00												0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	177	Langlakso F.I.S.	Samelangso	2005-06	2007-08	277.70	184.54	350	350	120	470	350	350	120	470				0	3
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	178	Bagpani F.I.S.	Samelangso	2005-06	2007-08	193.90	152.68	145	145	97	242	145	145	97	242				0	3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	179	Impvt. Of Baghpani F.I.S.	Samelangso	2017-18	2018-19	25.00	19.98	6	4	2	6	6	4	2	6	6	4	2	6	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	180	Lailungdisha F.I.S.	Lumbajong	2005-06	2007-08	62.75	49.28	45	45	22	67	45	45	22	67				0	4
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	181	Extension & Improvement of Lailungdisha F.I.S.	Lumbajong	2012-13	2013-14	363.46	351.54	127	80	30	110	127	80	30	110	80	80	15	95	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	182	Dilaji F.I.S.	Lumbajong	2006-07	2008-09	119.00	110.91	150	150	67	217	150	150	67	217	120	120	20	140	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Modernisation & Extension of Dilaji F.I.S.	Lumbajong	2012-13	2013-14	507.58	286.25	400	380	120	500	400	380	120	500	280	280	46	326	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		b) Impvt. Of Dilaji I.S.	Lumbajong	2017-18	2018-19	30.00	14.18												0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		c) Impvt. Of Dilaji I.S.	Lumbajong	2018-19	2018-19	30.00	12.00												0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	183	Dolongbari F.I.S.	Lumbajong	2005-06	2007-08	160.60	158.36	95	95	13	108	95	95	13	108	80	80	10	90	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	184	Dolongbari F.I.S. Phase-II	Lumbajong	2013-14	2015-16	378.94	374.32	255	255	64	319	255	191	64	255	190	190	64	254	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	185	Tamulbari F.I.S.	Lumbajong	2005-06	2007-08	135.45	84.25	95	95	18	113	95	95	18	113				0	4
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	186	Sar-et Ingti gaon F.I.S.	Samelangso	2005-06	2007-08	157.90	141.77	145	145	65	210	145	145	65	210	127	127	20	147	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt. Of Sar-et Engti Gaon I/S	Samelangso	2018-19	2018-19	15.00													0	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	187	Hembonglong Gaon F.I.S.	Howraghat	2005-06	2007-08	330.80	252.35	340	340	112	452	340	340	112	452	140	140	108	248	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	188	Hembonglong gaon F.I.S. Phase-II	Howraghat	2013-14	2015-16	190.71	182.13	197	147	50	197	197	147	50	197	120	120	45	165	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	189	Impvt. Of Hembonglong Gaon F.I.S.	Howraghat	2017-18	2018-19	15.00	15.00	6	4	2	6	6	4	2	6	6	4	2	6	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt.of Hembonglong Gaon I/S	Howraghat	2020-21	2020-21	5.00	4.00												0	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	190	Sonarijan Choigaon F.I.S.	Samelangso	2006-07	2008-09	155.60	108.58	180	180	85	265	180	180	85	265				0	3
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	191	Kamar Tisso gaon F.I.S.	Langsomepi	2006-07	2008-09	116.10	98.35	135	135	81	216	135	135	81	216				0	3
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	192	Impvt. Of Kamar Tisso gaon F.I.S.	Langsomepi	2017-18	2018-19	5.00	4.50	3	2	1	3	3	2	1	3	3	2	1	3	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	193	Bhairabguri Ganesh Pathar F.I.S.	Samelangso	2006-07	2008-09	96.92	82.60	100	100	49	149	100	100	49	149	70	70	10	80	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	194	Simul Ati Gaon F.I.S.,	Howraghat	2006-07	2008-09	175.30	94.91	175	175	95	270	175	175	95	270	44	44	24	68	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	195	Dikoiso F.I.S.	Langsomepi	2006-07	2008-09	330.20	244.02	250	250	60	310	250	250	60	310	220	220	30	250	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	196	Dikoiso F.I.S. Phase-II	Langsomepi	2013-14	2015-16	156.25	153.17	350	262	88	350	350	262	88	350	260	260	76	336	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	197	Impvt. Of Dikoiso F.I.S.	Langsomepi	2017-18	2018-19	10.00	10.00	4	3	1	4	4	3	1	4	4	3	1	4	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		a) Imp. Of Dikoiso I/S	Howraghat	2020-21	2020-21	12.00	11.18												0	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	198	Dikoipi F.I.S.	Samelangso	2004-05	2007-08	210.00	179.06	215	215	106	321	215	215	106	321	190	190	30	220	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	199	Dikoipi F.I.S. Phase-II	Samelangso	2013-14	2015-16	154.19	153.43	340	255	85	340	340	255	85	340	225	225	70	295	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	200	Impvt. Of Dikoipi F.I.S.	Samelangso	2017-18	2018-19	15.00	14.50	6	4	2	6	6	4	2	6	6	4	2	6	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	201	Dissama No.2 F.I.S.	Lumbajong	2004-05	2007-08	205.90	197.08	240	240	144	384	240	240	144	384					0	3
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	202	Dissama No.2 (Phase-II) F.I.S.	Lumbajong	2013-14	2016-17	523.94	464.78	369	369	30	399	369	369	30	399	260	260	20	280	2	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt. Of Dissama No.2 I/S(Repairing and restoration of H/W (Wing wall of left side of U/S and guide bund & protection Work)	Lumbajong	2019-20	2019-20															0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		b) Imp. Of Disama No.II I/S	Lumbajong	2020-21	2020-21															0	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	203	Kunguri Hirimbapur F.I.S.	Samelangso	2006-07	2008-09	137.22	127.94	133	133	84	217	133	133	84	217	90	90	20	110	2	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	204	Dignali maj Gaon F.I.S.	Samelangso	2006-07	2008-09	47.60	41.61	48	48	23	71	48	48	23	71	40	40	10	50	2	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	205	Phulani Gaon F.I.S.	Langsomepi	2006-07	2008-09	52.50	42.65	64	64	15	79	64	64	15	79	45	45	10	55	2	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	206	Shudampur F.I.S.	Samelangso	2006-07	2008-09	98.29	87.82	85	85	25	110	85	85	25	110	50	50	8	58	2	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	207	Panjuri F.I.S.	Howraghat	2006-07	2008-09	50.84	46.97	50	50	12	62	50	50	12	62	45	45	8	53	2	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	208	Longmili F.I.S.	Rongsomipi	2006-07	2008-09	163.19	135.31	69	69	31	100	69	69	31	100					0	3
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	209	Nilapur F.I.S.	Lumbajong	2006-07	2009-10	230.38	162.58	150	150	38	188	150	150	38	188	80	80	8	88	2	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	210	Extension & Improvement of Nilapur F.I.S.	Lumbajong	2012-13	2013-14	374.03	360.94	150	110	30	140	150	110	30	140	115	115	20	135	2	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	211	Longkangbob F.I.S.	Lumbajong	2006-07	2009-10	108.70	94.64	80	80	20	100	80	80	20	100	70	70	10	80	2	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	212	Longkangbob F.I.S., Phase-II	Lumbajong	2013-14	2015-16	509.55	503.63	350	262	88	350	350	262	88	350	260	260	87	347	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	213	Impvt. Of Langkangbob F.I.S.	Lumbajong	2017-18	2018-19	15.00	14.99	6	4	2	6	6	4	2	6	6	4	2	6	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	214	Celabor F.I.S.	Langsomepi	2001-02	2002-03	232.00	232.00	260	260	14	274	260	260	14	274	260	260	14	274	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	215	Chelabor F.I.S.	Langsomepi	2006-07	2011-12	973.93	781.87	1208	1060	350	1410	1208	1060	350	1410	400	400	160	560	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	216	Chelabor F.I.S.(Ph-II)	Langsomepi	2014-15	2017-18	701.47	562.65	502	502	42	544	502	502	42	544	245	245	40	285	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	217	Aizimi F.I.S.	Lumbajong	2007-08	2009-10	100.78	87.12	85	85	27	112	85	85	27	112				0	4
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	218	Ronganagarduardisha I.S.	Lumbajong	2008-09	2011-12	103.00	98.39	84	84	21	105	84	84	21	105	62	62	12	74	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	219	Impvt. Of Rongnagar Duardisha F.I.S.	Lumbajong	2017-18	2018-19	20.00	20.00	8	6	2	8	8	6	2	8	8	6	2	8	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	220	Impvt. Of Rongnagar Duardisha F.I.S.	Lumbajong	2018-19	2018-19	25.00	12.00	10	8	2	10	10	8	2	10	10	8	2	10	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	221	Chutianala L.I.S.	Lumbajong	1977-78	1983-84	12.76	11.42	170	166	75	241	170	166	75	241	110	110	12	122	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Rejuvenation of Chutianala L.I.S.	Lumbajong	2007-08	2007-08	8.00	8.00				0				0				0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		b) Impvt. of Chutianala	Lumbajong	2013-14	2017-18	54.00	7.00												0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	222	Harchiali L.I.S.	Lumbajong	1980-81	2001-02	6.05	5.25	13	9	6	15	13	9	6	15	8	8	2	10	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Rejuvenation of Harchiali L.I.S.	Lumbajong	2007-08	2007-08	7.00	7.00				0				0				0	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	223	Panditghat L.I.S.	Howraghat	1980-81	1996-97	72.67	71.34	360	310	135	445	360	310	135	445	134	134	84	218	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		a) Imp. Of Ponditghat I/S	Howraghat	2020-21	2020-21	20.00	17.95												0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	224	Dhansiri L.I.S.	Lumbajong	1985-86	2000-01	97.50	69.87	270	270	120	390	270	270	120	390				0	4
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Improvement of Dhansiri L.I.S.	Lumbajong	2005-06		45.11	42.12				0				0				0	4
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	225	Sikari pathar L.I.S.	Langsomepi	1989-90	2000-01	126.00	98.60	188	138	79	217	188	138	79	217	120	120	16	136	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Rejuvenation of Sikaripathar L.I.S.	Lumbajong	2006-07	2007-08	13.00	13.00				0				0				0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	226	Sikari Pathar LIS (Ph-II)	Langsomepi	2013-14	2015-16	477.71	468.71	320	240	80	320	320	240	80	320	235	235	80	315	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt. Of Sikari Pahar L.I.S.	Langsomepi	2017-18	2018-19	50.03	51.02												0	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	227	Doidak F.I.S.	Samelangso	2005-06	2009-10	24.42	16.60	15	15	8	23	15	15	8	23	8	8	2	10	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	228	Pachim Joidak F.I.S.	Samelangso	2007-08	2011-12	123.00	112.95	180	180	45	225	180	180	45	225	62	62	12	74	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	229	Bheloghat F.I.S.	Samelangso	2008-09	2010-11	202.56	182.30	205	200	108	308	205	200	108	308	107	107	90	197	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	230	Amlokhi F.I.S.	Lumbajong	2008-09	2010-11	137.24	123.67	90	90	59	149	90	90	59	149				0	4
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	231	Desobai F.I.S.	Lumbajong	2008-09	2010-11	228.08	185.33	220	220	156	376	220	220	156	376	146	146	70	216	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	232	Disobai F.I.S. Phase-II	Lumbajong	2013-14	2016-17	999.49	817.47	700	700	82	782	700	700	82	782	720	720	56	776	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	233	Sadhunala Tiny F.I.S.	Lumbajong	2008-09	2010-11	26.56	25.25	31	28	20	48	31	28	20	48					0	4
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	234	Mukhmnala F.I.S.	Lumbajong	2008-09	2010-11	199.50	179.55	95	95	71	166	95	95	71	166	80	80	60	140	2	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	235	Jongreng Bey Gaon F.I.S.	Langsomepi	2008-09	2011-12	292.70	263.43	320	320	112	432	320	320	112	432	280	280	100	380	2	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		a) Imp. Of Jeng Reng Bey	Langsomepi	2020-21	2020-21	8.00	0.00												0	2	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	236	Tongklong F.I.S.	Langsomepi	2008-09	2011-12	292.52	264.27	400	400	120	520	400	400	120	520					0	3
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	237	Bolikang F.I.S.	Samelangso	2008-09	2011-12	120.72	71.69	160	160	48	208	160	160	48	208					0	3
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	238	Sarjeng Gaon F.I.S.	Howraghat	2008-09	2011-12	151.01	135.91	180	180	54	234	180	180	54	234					0	3
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt. Of Sarjeng Gaon I/S (Repairing of Slice Gates and construction of Guide Bund)	Howraghat	2019-20	2019-20	10.00	6.38													0	3
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	239	Mahamaya F.I.S.	Howraghat	2008-09	2011-12	1208.48	1087.64	1540	1490	447	1937	1540	1490	447	1937	1400	1400	400	1800	2	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	240	Mahamaya F.I.S.(Ph-II)	Howraghat	2014-15	2017-18	950.00	770.56	675	675	48	723	675	675	48	723	235	235	25	260	1	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	241	Dilanki F.I.S.	Lumbajong	2009-10	2012-13	249.00	224.48	185	185	80	265	185	185	80	265	117	117	70	187	2	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	242	Dilanki F.I.S.(Ph-II)	Lumbajong	2014-15	2017-18	695.73	603.17	476	476	48	524	476	476	48	524	280	280	35	315	1	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	243	Jajur F.I.S.	Lumbajong	2009-10	2012-13	149.00	133.71	100	100	45	145	100	100	45	145	101	101	40	141	2	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	244	Dugjiunala F.I.S.	Lumbajong	2009-10	2012-13	203.00	192.62	150	150	65	215	150	150	65	215					0	4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	245	Langsoliet F.I.S.	Lumbajong	2009-10	2012-13	172.00	154.35	115	115	55	170	115	115	55	170	108	108	45	153	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Imp. Of Langsoliet I/S	Lumbajong	2020-21	2020-21	10.00	9.89												0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	246	Raijudisha F.I.S.	Lumbajong	2009-10	2012-13	285.00	256.46	190	190	92	282	190	190	92	282	7	5	2	7	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Imp. Of Raijudisha I/S	Lumbajong	2020-21	2020-21	12.00	5.00												0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	247	Motikhola F.I.S.	Howraghat	2009-10	2012-13	300.00	269.55	320	320	140	460	320	320	140	460	275	275	130	405	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	248	Matikhola F.I.S. (Ph-II)	Howraghat	2014-15	2017-18	693.19	612.19	476	476	44	520	476	476	44	520	220	220	27	247	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	249	Ganesh Than F.I.S.	Samelangso	2009-10	2012-13	293.00	193.11	212	212	108	320	212	212	108	320				0	3
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	250	Revival of Ganeshthan I.S.	Samelangso	2018-19	2018-19	10.00	4.00	5	4	1	5	5	4	1	5	5	4	1	5	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt. Of Ganesthan I/S (Construction of Road Crossing Culvert 2(Nos) & C.C lining Canal)	Samelangso	2019-20	2019-20	15.00	14.60												0	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	251	Urdhajuri F.I.S.	Howraghat	2009-10	2012-13	414.00	372.92	340	340	148	488	340	340	148	488	220	220	15	235	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt. Of Urdhajuri I/S (Extn. Of Earthen Canal and C.C lining)	Samelangso	2019-20	2019-20														0	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		b Imp. Of Urdhajuri I/S	Samelangso	2020-21	2020-21														0	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	252	Bithilangso F.I.S.	Howraghat	2009-10	2012-13	304.00	285.51	280	280	125	405	280	280	125	405	150	150	10	160	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	253	Longkedin F.I.S.	Howraghat	2014-15	2017-18	804.50	650.50	571	571	45	616	571	571	45	616	208	208	23	231	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/											STATUS CODE	
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif		Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	254	Majudisha F.I.S.	Lumbajong	2012-13	2013-14	769.72	742.78	550	430	180	610	550	430	180	610	397	397	170	567	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	255	Kulajan F.I.S.	Lumbajong	2012-13	2013-14	689.97	665.82	460	420	120	540	460	420	120	540				0	4
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	256	Jamuna Engti F.I.S.	Langsomepi	2012-13	2013-14	149.73	144.49	100	95	20	115	100	95	20	115	70	70	15	85	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt.of Jamuna Engti I/S	Langsomepi	2019-20	2019-20	30.00	17.00												0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	257	Pavomari F.I.S.	Lumbajong	2012-13	2013-14	163.83	158.10	110	100	30	130	110	100	30	130	67	67	25	92	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	258	Bura Phangcho F.I.S.	Lumbajong	2012-13	2013-14	565.21	545.43	380	340	70	410	380	340	70	410	262	262	60	322	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	259	Impvt. Of Bura Phangcho F.I.S.	Lumbajong	2017-18	2018-19	25.00	25.00	10	8	2	10	10	8	2	10	10	8	2	10	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Imp. & Extension Of Bura Phangcho I/S	Lumbajong	2018-19	2018-19	20.00	20.00												0	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	260	Dhoujukha Kania Rongpi F.I.S.	Howraghat	2012-13	2013-14	339.81	327.92	245	200	46	246	245	200	46	246	190	190	35	225	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt. Of Dhoujukha Kania Rongpi I/S (Repairing of Sluice Gates and construction of C.C lining Canal)	Howraghat	2019-20	2019-20	10.00	5.10												0	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		b) Imp. Of Dhoujukha K. Rongpi I/S	Howraghat	2020-21	2020-21	20.00	12.39												0	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	261	Doldoli F.I.S.	Lumbajong	2012-13	2013-14	389.87	377.47	170	100	50	150	170	100	50	150	125	100	40	140	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	262	Langsomepi F.I.S.	Langsomepi	2012-13	2013-14	215.00	207.48	60	40	20	60	60	40	20	60	40	40	15	55	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/											STATUS CODE		
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available					
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif		Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		a) Imp.of Langsomepi I/S	Langsomepi	2018-19	2018-19	5.00	1.00													0	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		b) Impvt. Of Langsomepi I/S (Constrn. Of C.C lining Canal)	Langsomepi	2019-20	2019-20	5.00	4.00													0	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	263	Signar Gaon F.I.S.	Langsomepi	2012-13	2013-14	265.59	256.39	245	200	40	240	245	200	40	240	175	175	35	210	1	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		a) Imvt. Of Singnar Gaon I/S (Construction of Sluice Gates and C.C lining Canal (LMC)	Samelangso	2019-20	2019-20	15.00	14.86													0	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		b) Imp. Of Singnar Gaon I/S	Samelangso	2020-21	2020-21	5.00	4.00													0	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	264	Youngdisha F.I.S.	Lumbajong	2012-13	2013-14	895.10	863.77	600	450	132	582	600	450	132	582	325	325	80	405	2	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	265	Youngdisha F.I.S. (Ph-II)	Lumbajong	2014-15	2017-18	919.68	793.84	630	630	53	683	630	630	53	683	350	350	38	388	1	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	266	Upper Dikrong F.I.S.	Langsomepi	2012-13	2013-14	146.68	141.74	110	79	25	104	110	79	25	104	80	80	20	100	2	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	267	Cipilangso F.I.S.	Langsomepi	2012-13	2013-14	390.87	377.19	272	204	62	266	272	204	62	266	220	204	45	249	1	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	268	Panji Hanse Gaon F.I.S.	Samelangso	2012-13	2013-14	346.88	334.74	247	185	56	241	247	185	56	241	190	185	45	230	1	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt. Of Panji Hanse Gaon I/S (Construction of Guide Bund)	Samelangso	2019-20	2019-20	10.00	10.00													0	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		b) Imp. Of Panji Hanse IS	Samelangso	2020-21	2020-21	15.00	15.00													0	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	269	Langsabu F.I.S.	Samelangso	2012-13	2013-14	285.76	275.76	245	178	53	231	245	178	53	231	180	178	40	218	1	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	270	Jillangso F.I.S.	Lumbajong	2012-13	2013-14	134.25	129.55	90	64	19	83	90	64	19	83	64	64	12	76	2	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	271	Chehar Adong F.I.S.	Langsomepi	2013-14	2015-16	699.33	696.03	470	329	103	432	470	329	103	432	320	320	90	410	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	272	Bhogda nala F.I.S.	Lumbajong	2013-14	2015-16	689.97	686.48	460	345	115	460	460	345	115	460	320	320	100	420	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	273	Roi Roi Jan F.I.S.	Langsomepi	2013-14	2015-16	597.40	593.16	400	300	100	400	400	300	100	400	320	320	70	390	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	274	Sikari Bey F.I.S. Phase-II	Lumbajong	2013-14	2015-16	371.58	369.95	250	187	62	249	250	187	62	249	160	160	55	215	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	275	Tisso Gaon F.I.S.	Langsomepi	2013-14	2015-16	629.26	625.17	420	420	80	500	420	420	80	500	280	280	55	335	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	276	Jaipur F.I.S. Phase-II	Samelangso	2013-14	2015-16	366.14	362.32	255	199	64	263	255	199	64	263	210	210	42	252	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	277	Kania Enghi Arong F.I.S.	Lumbajong	2013-14	2015-16	400.00	397.75	270	202	68	270	270	202	68	270	190	190	60	250	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	278	Hanwo-Ok-Adang F.I.S.	Langsomepi	2013-14	2015-16	701.38	692.80	470	352	118	470	470	352	118	470	315	315	90	405	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	279	Upper Celebor F.I.S. Phase-II	Langsomepi	2013-14	2015-16	223.26	222.05	155	116	39	155	155	116	39	155	90	90	45	135	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	280	Khajuri F.I.S.	Langsomepi	2013-14	2015-16	170.04	167.46	160	121	38	159	160	121	38	159	95	95	35	130	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	281	Phong Adong F.I.S.	Lumbajong	2013-14	2015-16	989.01	964.28	660	488	172	660	660	488	172	660	430	430	135	565	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	282	Upper Hafjan F.I.S.	Lumbajong	2013-14	2015-16	366.14	362.82	255	198	57	255	255	198	57	255	170	170	45	215	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	283	Impvt. Of Upper Hapjan I.S.	Lumbajong	2018-19	2018-19	20.00	10.41	10	8	2	10	10	8	2	10	10	8	2	10	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	284	Langkangsam F.I.S.	Lumbajong	2013-14	2015-16	329.78	314.94	225	168	57	225	225	168	57	225	170	170	46	216	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	285	Timlangpong F.I.S.	Lumbajong	2013-14	2015-16	304.70	296.79	220	167	53	220	220	167	53	220	160	160	35	195	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	286	Timlangpong Adong T.I.S.	Lumbajong	2018-19	2018-19	50.00	28.00	22	18	4	22	22	18	4	22	22	18	4	22	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt.of Timlangpong Adong T. I.S(extn. Of C.C lined Canal)	Lumbajong	2019-20	2019-20	10.00	10.00												0	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	287	Padumpukhuri F.I.S.	Howraghat	2013-14	2015-16	338.82	336.46	230	165	65	230	230	165	65	230	140	140	50	190	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	288	Daikhodisha F.I.S.	Lumbajong	2013-14	2016-17	663.91	558.61	460	460	70	530	460	460	70	530	400	400	60	460	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	289	Atigaon F.I.S.	Lumbajong	2013-14	2016-17	798.30	651.80	560	560	75	635	560	560	75	635	510	510	65	575	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	290	Krokhu Adong F.I.S.	Lumbajong	2013-14	2016-17	699.13	608.51	476	476	72	548	476	476	72	548	420	420	60	480	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Imp. Of Krokhu Adong I/S	Lumbajong	2020-21	2020-21	15.00	13.00												0	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	291	Langjen nala F.I.S.	Lumbajong	2013-14	2016-17	899.95	708.61	364	364	35	399	364	364	35	399	350	350	30	380	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	292	Dillai F.I.S.	Lumbajong	2013-14	2016-17	1453.99	1156.89	1025	1025	95	1120	1025	1025	95	1120	900	900	80	980	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt. Of Dillai I/S (Costn. Of 4th grade Qtr. Including Impvt. Of Canal system & escape channel.)	Lumbajong	2019-20	2019-20	30.00	16.00												0	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		b) Imp. Of Dilai I/S	Lumbajong	2020-21	2020-21	32.00	20.76												0	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	293	Bura Teron F.I.S.	Lumbajong	2013-14	2016-17	399.50	355.67	280	280	35	315	280	280	35	315	260	260	30	290	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	294	Khenlai F.I.S.	Lumbajong	2013-14	2016-17	498.87	404.59	340	340	45	385	340	340	45	385	280	280	40	320	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/											STATUS CODE	
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif		Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	295	Phongronglangso F.I.S.	Langsomepi	2013-14	2016-17	1060.00	865.68	770	770	85	855	770	770	85	855	700	700	75	775	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	296	Nihanglangso F.I.S.	Lumbajong	2013-14	2016-17	984.04	802.04	700	700	75	775	700	700	75	775	650	650	70	720	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	297	Mohendijua F.I.S.	Lumbajong	2013-14	2016-17	174.89	136.73	123	123	20	143	123	123	20	143	110	110	15	125	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	298	Doikhundisanala F.I.S.	Lumbajong	2013-14	2016-17	705.08	570.14	498	498	65	563	498	498	65	563	410	410	45	455	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	299	Tainkundisa F.I.S.	Lumbajong	2013-14	2016-17	1098.53	910.51	748	748	70	818	748	748	70	818	650	650	60	710	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	300	Langjien Daujing Phong F.I.S.	Lumbajong	2013-14	2016-17	994.19	846.41	680	680	65	745	680	680	65	745	600	600	55	655	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Imp. Of Langjen Daujing Phong I/S	Lumbajong	2020-21	2020-21	20.00	19.77												0	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	301	Inglongso F.I.S.	Lumbajong	2013-14	2016-17	1247.94	999.30	850	850	72	922	850	850	72	922	750	750	65	815	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	302	Huntherlangso F.I.S.	Langsomepi	2013-14	2016-17	1099.25	884.73	770	770	70	840	770	770	70	840	650	650	55	705	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	303	Langkrengrangso F.I.S.	Lumbajong	2013-14	2016-17	199.90	165.00	140	140	15	155	140	140	15	155	130	130	10	140	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	304	Vokekaji F.I.S.	Lumbajong	2013-14	2016-17	391.69	373.07	280	280	24	304	280	280	24	304	220	220	15	235	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	305	Poktanala F.I.S.	Lumbajong	2013-14	2016-17	810.44	692.52	568	568	35	603	568	568	35	603	450	450	20	470	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	306	Farkonglangso F.I.S.	Lumbajong	2013-14	2016-17	995.90	882.70	790	790	70	860	790	790	70	860	775	775	55	830	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	307	Chapong F.I.S.	Langsomepi	2013-14	2016-17	302.24	517.04	450	450	35	485	450	450	35	485	440	440	30	470	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/											STATUS CODE	
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif		Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	308	Jamingaon F.I.S.	Langsomepi	2013-14	2016-17	443.87	407.07	420	420	32	452	420	420	32	452	410	410	22	432	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	309	Rangtara F.I.S.	Rongmongve	2013-14	2016-17	520.80	460.12	367	367	25	392	367	367	25	392	330	330	20	350	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	310	Swapan Gaon F.I.S.	Samelangso	2013-14	2016-17	240.60	234.50	420	420	30	450	420	420	30	450	390	390	20	410	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	311	Pharkong Athoi F.I.S.	Samelangso	2013-14	2016-17	529.24	465.42	399	399	28	427	399	399	28	427	350	350	22	372	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	312	Hurnet Aroi F.I.S.	Samelangso	2013-14	2016-17	1200.23	959.93	834	834	64	898	834	834	64	898	750	750	55	805	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	313	Langterang F.I.S.	Amri	2014-15	2017-18	1438.00	1205.74	580	580	45	625	580	580	45	625	260	260	20	280	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	314	Langtereng F.I.S.	Amri	2013-14	2015-16	581.55	563.00	355	269	86	355	355	269	86	355	270	270	66	336	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Imvt. Of Langterang I/S (Construction of Sluice Gates and C.C lining Canal)	Amri	2019-20	2019-20	10.00	2.01												0	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	315	Langve F.I.S.	Lumbajong	2014-15	2017-18	982.33	845.59	680	680	55	735	680	680	55	735	305	305	30	335	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	316	Arajan F.I.S.	Lumbajong	2014-15	2017-18	963.15	833.55	664	664	52	716	664	664	52	716	250	250	30	280	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	317	Millick Arong F.I.S.	Lumbajong	2014-15	2017-18	961.39	826.27	664	664	54	718	664	664	54	718	320	320	35	355	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	318	Dolong Adong F.I.S.	Lumbajong	2014-15	2017-18	920.52	795.96	630	630	52	682	630	630	52	682	290	290	25	315	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	319	Allaidow F.I.S.	Lumbajong	2014-15	2017-18	970.41	846.79	664	664	55	719	664	664	55	719	350	350	35	385	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	320	Rui Adong F.I.S.	Lumbajong	2014-15	2017-18	792.22	683.10	544	544	55	599	544	544	55	599	340	340	25	365	2

DISTRICTWISE - DIVISIONWISE **COMPLETED MINOR** IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	321	Wallingdisha F.I.S.	Lumbajong	2014-15	2017-18	865.20	741.32	595	595	47	642	595	595	47	642	270	270	26	296	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	322	Kangthilangso F.I.S.	Samelangso	2014-15	2017-18	450.34	365.40	329	329	35	364	329	329	35	364				0	3
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	323	Thokvam Adong F.I.S.	Samelangso	2014-15	2017-18	400.14	323.92	294	294	28	322	294	294	28	322	210	210	31	241	1
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	324	Dikhari F.I.S.	Samelangso	2014-15	2017-18	990.29	801.81	692	692	51	743	692	692	51	743				0	3
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	325	Langherang F.I.S.	Langsomepi	2002-03	2005-06	76.52	76.52	100	100	15	115	100	100	15	115	60	60	16	76	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	326	Lengherang F.I.S., Phase-II	Langsomepi	2009-10	2012-13	494.00	444.29	375	375	150	525	375	375	150	525	215	215	13	228	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST		a) Imp. Of Langherang I/S	Langsomepi	2020-21	2020-21	5.00	4.60												0	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	327	Manduli F.I.S.	Samelangso	2003-04	2006-07	163.83	155.64	810	810	65	875	810	810	65	875	180	180	35	215	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	328	Mandoli F.I.S.(Ph-II)	Samelangso	2010-11	2013-14	316.74	303.70	810	570	240	810	810	570	240	810	350	350	30	380	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	329	Extn. Of Mondoli F.I.S. (Ph-II)	Samelangso	2014-15	2015-16	75.00	9.34	40	30	10	40	40	30	10	40	18	18	7	25	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	330	Impvt. Of Mandoli F.I.S.	Samelangso	2017-18	2018-19	15.00	15.00	6	4	2	6	6	4	2	6	6	4	2	6	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	331	Thekerajan F.I.S.	Lumbajong	2006-07	2007-08	92.07	82.86	215	215	24	239	215	215	24	239				0	3
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	332	Ram Enghee F.I.S.	Lumbajong	2011-12	2014-15	494.70	155.55	333	333	26	359	333	333	26	359	120	120	14	134	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	333	Nailalangso F.I.S.	Lumbajong	2004-05	2007-08	59.98	59.98	50	50	5	55	50	50	5	55	50	40	30	70	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	334	Nailalangso F.I.S. Phase-II	Lumbajong	2013-14	2015-16	364.62	359.20	245	183	62	245	245	183	62	245	160	160	60	220	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	335	Donthebong F.I.S.	Lumbajong	2001-02	2002-03	28.00	28.00	40	40	5	45	40	40	5	45				0	3
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	336	Dishakhadoba Tiny F.I.S.	Lumbajong	1998-99	2000-01	19.60	17.25	36	36	24	60	36	36	24	60				0	3
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	337	Borjan Composite F.I.S.	Lumbajong	2005-06	2012-13	2228.64	2005.78	1000	1000	250	1250	1000	1000	250	1250	700	700	52	752	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	338	Borjan Composite Canal Part F.I.S.	Lumbajong	2013-14	2015-16	1220.22	1203.99	1000	750	250	1000	1000	750	250	1000	670	670	180	850	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/											STATUS CODE		
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available					
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif		Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) C.A.D.to Borjan Composite F.I.S.	Lumbajong	2014-15	2016-17	450.00	19.06													0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	339	Borjan CIS (PH-II)	Lumbajong	2014-15	2017-18	990.00	837.90	680	680	50	730	680	680	50	730	340	340	40	380	1	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Impvt. Of Borjan C.I.S (extrn. Of C.C lined Canal)	Lumbajong	2019-20	2019-20	85.00	52.00													0	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		b) Imp. Of Borjan C.I.S	Lumbajong	2020-21	2020-21	10.00	9.89													0	1
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	340	Phumen Phangso F.I.S.	Lumbajong	2011-12	2013-14	609.41	607.69	440	440	30	470	440	440	30	470	290	290	35	325	2	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	341	Farkongcho F.I.S.	Lumbajong	2013-14	2015-16	1021.96	1009.51	465	465	35	500	465	465	35	500	300	300	37	337	2	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	342	Kakubasti F.I.S.	Lumbajong	2012-13	2014-15	871.65	866.75	460	460	40	500	460	460	40	500	280	280	39	319	2	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	343	Phangso Basti F.I.S.	Lumbajong	2012-13	2016-17	952.69	919.08	470	470	45	515	470	470	45	515	250	250	32	282	2	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	344	Langkhailu F.I.S.	Lumbajong	2013-14	2016-17	1037.68	1037.68	470	470	42	512	470	470	42	512	285	285	34	319	2	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST	345	Dikangshi F.I.S.	Lumbajong	2013-14	2016-17	1025.76	1022.13	475	475	45	520	475	475	45	520	280	280	31	311	2	
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		a) Dikangshi I/S (Reshaping of earthen canal)	Lumbajong	2019-20	2019-20	13.00	12.50													0	2
Diphu	KARBI ANGLONG	KARBI ANGLONG EAST		b) Imp. Of Dikangshi I/S	Lumbajong	2020-21	2020-21	13.00	11.95													0	2
Howraghat	KARBI ANGLONG	KARBI ANGLONG EAST	346	Impvt. Of Dikhari I/S (Construction of Road Crossing Culvert)	Samelangso	2019-20	2019-20	5.00	4.95	15	12	3	15	15	12	3	15	15	12	3	15	2	
Howraghat	DIPHU MECH	KARBI ANGLONG EAST	347	Extn. Of Palamgaon D.T.W.I.S.(5 Points)	Howraghat	1981-82	1986-87	N.A.	N.A.	36	24	12	36	30	18	12	30					0	3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE	
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available					
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
Howraghat	DIPHU MECH	KARBI ANGLONG EAST		a) Palamgaon D.T.W.I.S.	Howraghat	1998-99	2015-16															0	3
Howraghat	DIPHU MECH	KARBI ANGLONG EAST		b) Eradighatpani Point	Howraghat	1998-99	2015-16	9.66	8.22													0	3
Howraghat	DIPHU MECH	KARBI ANGLONG EAST		c) Uttarborbill Point	Howraghat	1998-99	2015-16	8.14	12.05													0	3
Howraghat	DIPHU MECH	KARBI ANGLONG EAST	348	Belguri D.T.W. I.S.	Howraghat	1985-86	1987-88			26	18	8	26	26	18	8	26					0	4
Diphu	DIPHU MECH	KARBI ANGLONG EAST	349	Eragoon D.T.W.I.S.	Langsomepi	1985-86	1987-88			26	18	8	26	26	18	8	26					0	4
Bokajan	DIPHU MECH	KARBI ANGLONG EAST	350	Deopani D.T..W.I.S.	Bokajan	1994-95	2015-16	36.35	27.82	26	18	8	26	26	18	8	26	26	18	8	26	26	1
Howraghat	DIPHU MECH	KARBI ANGLONG EAST	351	Ampukhuri D.T.W.I.S.	Howraghat	1994-95	2015-16	36.67	23.33	26	18	8	26	26	18	8	26	26	18	8	26	26	1
Howraghat	DIPHU MECH	KARBI ANGLONG EAST	352	Horguti D.T.W.I.S.	Howraghat	1994-95	2015-16	36.67	11.35	16	12	4	16	16	12	4	16					0	3
Howraghat	DIPHU MECH	KARBI ANGLONG EAST	353	Ghagranala D.T.W.I.S.	Howraghat	1997-98	2015-16	36.58	33.27	26	18	8	26	26	18	8	26	26	18	8	26	26	1
Howraghat	DIPHU MECH	KARBI ANGLONG EAST	354	Jamuguri D.T.W.I.S.	Howraghat	1998-99	2015-16	35.11	34.41	26	18	8	26	26	18	8	26	26	18	8	26	26	1
Diphu	DIPHU MECH	KARBI ANGLONG EAST	355	Sikarigate D.T.W.I.S. (Point No.I)	Langsomepi	1991-92	2014-15	36.27	34.89	26	18	8	26	26	18	8	26	26	18	8	26	26	1
Diphu	DIPHU MECH	KARBI ANGLONG EAST	356	Sikarigate D.T.W.I.S. (Point No.II)	Langsomepi	2006-07	2015-16	36.22	29.34	26	18	8	26	26	18	8	26	26	18	8	26	26	1
Diphu	DIPHU MECH	KARBI ANGLONG EAST	357	Silpota D.T.W.I.S.	Howraghat	2006-07	2015-16	36.22	33.41	26	18	8	26	26	18	8	26	26	18	8	26	26	1
Howraghat	DIPHU MECH	KARBI ANGLONG EAST	358	No.2 Pan Engti gaon D.T.W.I.S.	Howraghat	2008-09	2015-16	52.15	43.86	40	40	40	80	40	40	40	80	40	30	10	40	40	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Howraghat	DIPHU MECH	KARBI ANGLONG EAST	359	Sardar Millick Pan Engti gaon D.T.W.I.S.	Howraghat	2008-09	2015-16	52.00	44.55	40	40	40	80	40	40	40	80					0	3
Howraghat	DIPHU MECH	KARBI ANGLONG EAST	360	P.I.F.by boring & installation of MDTWIS by 2 H.P.Solar driven submargible Pump Sets (3 Points)	Howraghat	2014-15	2015-16	62.02	39.94	40	32	8	40	40	32	8	40	40	32	8	40	40	1
Howraghat	DIPHU MECH	KARBI ANGLONG EAST	361	B & I of new DTW at Tillaidab'ingha Borbill phase- I and Phase -II= 3 points	Howraghat	2007-08		183.03	206.79	60	50	10	60	60	50	10	60	60	50	10	60	60	1
Howraghat	DIPHU MECH	KARBI ANGLONG EAST	362	P.I.F. by S.T.W.I.S. in Manikpur Langhin area (32 Nos)	Samelangso	2002-03	2006-07	N.A.	103.08	45	30	15	45	45	30	15	45					0	3
Howraghat	DIPHU MECH	KARBI ANGLONG EAST	363	P.I.F. by S.T.W.I.S.at Udali No.1 & Udali No.II = 30points	Langsomepi	2008-09	2012-13	24.96	15.64	45	30	15	45	45	30	15	45					0	3
Different constituenciess of Karbi Anglong	DIPHU MECH	KARBI ANGLONG EAST	364	Boring & installation of STW by 2HP Electric driven (single phase) submersible pumpset=50no.s	Different constituenciess of Karbi Anglong	2017-18	2018-19	91.88	92.55	60	40	20	60	60	40	20	60					0	3
Different constituenciess of Karbi Anglong	DIPHU MECH	KARBI ANGLONG EAST	365	P.I.F. by STW at different MAC Constituency under KAAC, Diphu =120points	Different constituenciess of Karbi Anglong	2009-10	2014-15	123.00	121.00	180	120	60	180	180	120	60	180					0	3
Howraghat	DIPHU MECH	KARBI ANGLONG EAST	366	P.I.F.by S.T.W.I.S. at Mridupathar area (10 Points)	Langsomepi	2002-03	2012-13	16.60	5.73	15	10	5	15	15	10	5	15					0	3
Howraghat	DIPHU MECH	KARBI ANGLONG EAST	367	P.I.F. by S.T.W.I.S. in Kalaigaon area near Howraghat (30 Points)	Howraghat	2006-07	2012-13	14.13	3.78	45	30	15	45	45	30	15	45					0	3
Howraghat	DIPHU MECH	KARBI ANGLONG EAST	368	P.I.F. by S.T.W.I.S. at Jamunagaon (35 Nos.)	Howraghat	2008-09	2012-13	9.45	3.33	45	45	45	90	10	10	10	20					0	3
Different constituenciess of Karbi Anglong	DIPHU MECH	KARBI ANGLONG EAST	369	Boring and installation of STW by 2 HP Electric driven (Single phase) submersible pumpset= 50 Nos.	Different blocks of Karbi Anglong	2018-19	2019-20	110.00	105.69	60	40	20	60	60	40	20	60					0	3
Different constituenciess of Karbi Anglong	DIPHU MECH	KARBI ANGLONG EAST	370	Providing STW for irrigation driven by 2 HP single phase electric submersible pumpset at different MAC constituenciess under KAAC= 50 Points	Different blocks of Karbi Anglong	2019-20	2019-20	110.00	105.69	60	40	20	60	60	40	20	60					0	3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Howraghat	DIPHU MECH	KARBI ANGLONG EAST	371	TO provide irrigation facility by B & I of MDTW scheme with 2 HP solar driven submergible pump set.	Howraghat					5	3	2	5	5	3	2	5					3
Diphu	JAMUNA CAD	KARBI ANGLONG EAST	372	Temikhola E.L.I.S.	Howraghat	2002-03	2013-14	19.74	18.51	420	420	100	520	420	420	100	520				0	3
Diphu	JAMUNA CAD	KARBI ANGLONG EAST	373	Nambakalia E.L.I.S.	Howraghat	2002-03	2013-14		25.25	80	80	40	120	80	80	40	120				0	3
			373	DISTRICT TOTAL KARBI ANGLONG EAST				373		89148	83490	17714	101204	89137	83415	17679	101094	51147	50747	8738	59485	
DISTRICT::KARBI ANGLONG WEST																						
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	1	Hongkram F.I.S.	Rongkhong	1971-72	1972-73	32.17	30.17	86	86	62	148	86	86	62	148	62	62	10	72	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Modernisation of Honkram F.I.S.	Rongkhong	2005-06	2011-12	64.06	27.31												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Impvt. Of Hongkram I.S.	Rongkhong	2018-19	2018-19	10.00													0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		c) Impvt. Of Hongkram I.S.	Rongkhong	2020-21	2020-21	6	0.00												0	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	2	Donka F.I.S.	Rongkhong	1971-72	1972-73	4.40	4.25	180	180	70	250	180	180	70	250	110	110	12	122	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Improvement of Donka F.I.S.	Rongkhong	2008-09	2011-12	38.08	34.27												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Modernisation of Donka F.I.S.	Rongkhong	2001-02	2002-03	68.00	68.00												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		c) Impvt. Of Donka I/S (Impvt. Of Canal System)	Rongkhong	2019-20	2019-20	9.00	9.00												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	3	Donka F.I.S. Phase-II	Rongkhong	2013-14	2016-17	924.50	750.98	649	649	62	711	649	649	62	711	649	649	62	711	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	4	Extension of Donka F.I.S.	Rongkhong	1989-90	1995-96	23.92	19.27	105	105	50	155	105	105	50	155				0	4
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	5	Kollonga F.I.S.	Rongkhong	1978-79	1999-00	554.10	476.40	1195	1195	367	1562	1195	1195	367	1562	850	850	125	975	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Kollonga F.I.S.	Rongkhong	2001-02	2002-03	356.00	356.00												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Augmentation of Kollonga F.I.S.	Rongkhong	2004-05	2007-08	326.90	257.72												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		c) Augmentation of Kollonga F.I.S. (Ph-II)	Rongkhong	2006-07	2007-08	108.00	108.00												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		d) Kollonga I/S (ph-II)	Rongkhong	2012-13	2013-14	990.35	885.50												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	6	Impvt. Of Kollonga I/S (Extn. Of canal)	Rongkhong	2019-20	2019-20	16.00	7.92	11	8	3	11	11	8	3	11	11	8	3	11	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp of Kollonga I/S	Rongkhong	2020-21	2020-21	10.00	9.89												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	7	Derajuri F.I.S.	Rongkhong	1995-96	2002-03	291.46	260.66	210	210	80	290	210	210	80	290	140	140	14	154	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE		
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available						
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23		
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Derajuri F.I.S. NLCPR	Rongkhong	2001-02	2002-03	108.00	108.00													0	2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Rejuvenation of Derajuri f.i.S.	Rongkhong	2006-07	2006-07	29.00	29.00														0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		c) Improvement of Derajuri F.I.S.	Rongkhong	2010-11	2013-14	402.11	236.80														0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		d) Improvement of Derajuri F.I.S. (Ph-II)	Rongkhong	2014-15	2015-16	150.00	68.11														0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		e) Improvement of Derajuri F.I.S.	Rongkhong	2018-19	2018-19	15.43	15.00														0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	8	Extension of Derajuri F.I.S.	Socheng	2004-05	2006-07	390.00	341.38	325	325	116	441	325	325	116	441	270	270	40	310		2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	9	Deramokam F.I.S.	Rongkhong	1993-94	1996-97	49.56	42.13	35	35	20	55	35	35	20	55	25	25	8	33		2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	10	Deramokam I/S (ph-II)	Rongkhong	2013-14	2015-16	250.00	246.40	205	153	52	205	205	153	52	205	115	115	45	160		2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	11	Borgaon F.I.S.	Rongkhong	1994-95	1995-96	19.34	18.85	150	150	38	188	150	150	38	188	120	120	12	132		2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	12	Borgaon F.I.S.(Ph-II)	Rongkhong	2014-15	2017-18	920.67	773.13	630	630	50	680	630	630	50	680	218	218	8	226		1	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	13	Borkok F.I.S.	Rongkhong	1995-96	1996-97	85.91	78.49	100	100	40	140	100	100	40	140	70	70	10	80		2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impr. Of Borkok F.I.S.	Rongkhong	2010-11	2014-15	128.26	93.59														0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	14	Impvt. Of Borkok I.S.	Rongkhong	2018-19	2018-19	10.00	10.00	4	3	1	4	4	3	1	4	4	3	1	4		1	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt. Of Borkok I.S (Impvt.of Canal & Guide bund)	Rongkhong	2019-20	2019-20	9.00	6.93														0	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/											STATUS CODE	
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif		Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	15	Umroo Tiny F.I.S.	Rongkhong	1994-95	1996-97	94.35	75.02	20	20	9	29	20	20	9	29	15	15	2	17	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	16	Extension of Umroo Tiny F.I.S.	Rongkhong	1997-98	2000-01	27.25	21.27	85	85	56	141	85	85	56	141				0	4
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	17	Impvt. Of Umroo I.S.	Chingthong	2018-19	2018-19	10.00	8.00	4	3	1	4	4	3	1	4	4	3	1	4	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	18	Umphoo F.I.S.	Amri	2003-04	2005-06	122.00	109.62	115	115	37	152	115	115	37	152	90	90	21	111	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	19	Sarangchar F.I.S.	Socheng	1994-95	1997-98	19.79	17.82	35	35	19	54	35	35	19	54				0	3
Boithalangso		KARBI ANGLONG WEST		a) Imp of Sarlangchar FIS	Socheng	2018-19	2018-19	15.00	15.00												0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	20	Sarangchar F.I.S. Phase-II	Socheng	2013-14	2015-16	249.44	245.83	205	153	52	205	205	153	52	205	130	130	50	180	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	21	Umsiri Tiny F.I.S.	Rongkhong	1994-95	1997-98	4.21	3.17	75	75	35	110	75	75	35	110		16	4	20	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	22	Thengralangsoo F.I.S.	Rongkhong	1994-95	1997-98	25.39	24.41	32	32	21	53	32	32	21	53				0	4
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	23	Upper Telehor F.I.S.	Chingthong	1994-95	1997-98	14.39	13.26	20	20	13	33	20	20	13	33	16	16	5	21	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt. Of Upper Telehar I/S (Impvt. Of E/Canal)	Rongkhong	2019-20	2019-20	9.00	6.92												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	24	Upper Telehor No.II F.I.S.	Rongkhong	2013-14	2015-16	255.00	251.19	172	129	43	172	172	129	43	172	130	130	35	165	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	25	Langhan F.I.S.	Rongkhong	1999-00	2000-01	54.00	52.60	75	75	25	100	75	75	25	100	55	55	15	70	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	26	Impvt. Of Langhan F.I.S.	Rongkhong	2017-18	2018-19	25.00	24.00	10	8	2	10	10	8	2	10	10	8	2	10	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	27	Khorsing F.I.S	Rongkhong	2006-07	2008-09	127.00	72.40	100	100	51	151	100	100	51	151	20	15	5	20	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Remodelling of Khorsing F.I.S.	Rongkhong	2017-18	2018-19	50.00	40.00												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imp. Of Khorsing I/S	Rongkhong	2020-21	2020-21	6.00	3.96												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	28	Zenkru F.I.S.	Rongkhong	2008-09	2010-11	131.27	55.65	70	70	28	98	70	70	28	98	60	54	11	65	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Remodelling of Zenkru F.I.S.	Rongkhong	2017-18	2018-19	50.00	17.00												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imp. Of Zenkru FIS	Rongkhong	2020-21	2020-21	5.00	2.00												0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	29	Impv. Of Soluh I.S.	Chingthong	2018-19	2018-19	10.00	6.00	4	3	1	4	4	3	1	4				0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	30	Naksamlangso F.I.S.	Socheng	2001-02	2002-03	58.00	58.00	82	82	6	88	82	82	6	88	20	20	3	23	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	31	Nacksamlangsoo F.I.S.	Rongkhong	1989-99	2002-03	61.70	60.35	19	19	12	31	19	19	12	31	14	14	3	17	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impr. Nacksamlangsoo F.I.S.	Rongkhong	2011-12	2014-15	111.83													0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	32	Extension of Naksamlangso F.I.S.	Amri	2004-05	2006-07	167.80	146.43	130	130	40	170	130	130	40	170	95	95	14	109	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	33	Nakchamlangso F.I.S. (Ph-II)	Rongkhong	2014-15	2017-18	792.22	664.18	544	544	44	588	544	544	44	588	300	300	25	325	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	34	Impvt. Of Nakchamlangso I.S.	Rongkhong	2018-19	2018-19	13.15	8.00	5	3	2	5	5	3	2	5	5	3	2	5	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt. & Extn.of Nakchamlangso I/S(Extn.of Canal Work)	Rongkhong	2019-20	2019-20	16.00	15.85												0	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE	
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available					
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	b)	Imp. Of Nakchamlangso I/S	Rongkhong	2020-21	2020-21	10.00	9.91													0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	35	Impvt. Of Serlangchor I.S.	Socheng	2018-19	2018-19	15.00	11.00	7	6	1	7	7	6	1	7					0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	36	Odilangsoo F.I.S.	Rongkhong	1995-96	1997-98	26.02	25.80	40	40	12	52	40	40	12	52	30	30	5	35		2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impr. & Extnsn of Odilangsoo F.I.S.	Rongkhong	2010-11	2014-15	215.85														0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	37	Odilangsoo F.I.S. (Ph-II)	Rongkhong	2013-14	2015-16	216.00	212.69	210	157	53	210	210	157	53	210	130	130	40	170		2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	38	Punja Hidipi F.I.S.	Rongkhong	2006-07	2011-12	1688.35	1367.63	1810	1250	375	1625	1810	1250	375	1625	1160	1160	200	1360		2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	39	Umswai F.I.S.	Amri	1999-00	2001-02	66.00	65.10	103	103	36	139	103	103	36	139	80	80	25	105		2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Umswai I/S	Amri	2020-21	2020-21	5.00	4.00													0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	40	Menmeji F.I.S.	Socheng	2004-05	2007-08	68.90	52.83	70	70	21	91	70	70	21	91					0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	41	Impvt. Of Menmeji F.I.S.	Rongkhong	2017-18	2018-19	25.00	20.00	10	8	2	10	10	8	2	10	10	8	2	10		1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Menmeji I/S	Socheng	2020-21	2020-21	5.00	3.18													0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	42	Dukan Umpani F.I.S.	Amri	2003-04	2005-06	72.00	68.32	53	53	28	81	53	53	28	81					0	4
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	43	Impvt. Of Dukan Umpanai I.S.	Amri	2018-19	2018-19	10.00	5.00	4	3	1	4	4	3	1	4	4	3	1	4		1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	44	Puran Ghillani F.I.S.	Rongkhong	2009-10	2013-14	535.77	441.56	360	320	110	430	360	320	110	430	208	208	38	246		2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	45	Bormarjong F.I.S.	Amri	1998-99	2006-07	79.72	68.98	27	27	13	40	27	27	13	40	15	15	3	18	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	46	Ummat F.I.S.	Rongkhong	2001-02	2003-04	91.40	68.70	102	102	67	169	102	102	67	169	80	80	12	92	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt. of Ummat M.I.S.(CC Lining)	Chingthong	2017-18	2017-18	25.00	18.00												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	47	Ningding F.I.S.	Rongkhong	2001-02	2004-05	106.00	104.20	120	120	45	165	120	120	45	165	90	90	18	108	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	48	Amkuchi F.I.S.	Amri	2002-03	2004-05	102.00	94.25	154	154	70	224	154	154	70	224	85	85	15	100	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	49	Umlaphar F.I.S.	Rongkhong	1999-00	2001-02	78.00	62.00	150	150	57	207	150	150	57	207	80	80	20	100	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Modernisation of Umlaphar F.I.S.	Rongkhong	2007-08	2009-10	56.61	52.50												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	50	Impvt. Of Umlaphar I.S.	Rongkhong	2018-19	2018-19	10.00	8.00	4	3	1	4	4	3	1	4	4	3	1	4	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	51	Wahamlangso F.I.S.	Socheng	2003-04	2005-06	65.00	35.42	55	55	17	72	55	55	17	72	52	52	15	67	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	52	Wahamlangso F.I.S. Phase-II	Rongkhong	2013-14	2015-16	252.13	251.81	265	198	67	265	265	198	67	265	180	180	57	237	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	53	Lower Wahamlangso F.I.S.	Socheng	2005-06	2007-08	115.80	87.85	200	200	95	295	200	200	95	295	122	122	47	169	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	54	Lingding Tank F.I.S.	Rongkhong	1999-00	2002-03	112.62	101.29	160	160	80	240	160	160	80	240				0	4
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	55	Lingding Jaljuri F.I.S.	Rongkhong	2003-04	2006-07	82.00	74.48	68	68	25	93	68	68	25	93	52	52	15	67	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Lingding Jaljuri I/S	Rongkhong	2020-21	2020-21	23.00	12.00												0	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	56	Patharinala F.I.S.	Chingthong	2007-08	2010-11	1145.38	922.97	636	636	286	922	636	636	286	922					0	4
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	57	Mugaguri F.I.S.	Rongkhong	2002-03	2004-05	85.00	72.60	80	80	15	95	80	80	15	95	60	60	13	73	2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	58	Jungthung F.I.S.	Amri	2002-03	2005-06	28.00	25.62	48	48	28	76	48	48	28	76	25	25	5	30	2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	59	Impvt. Of Jungthung F.I.S.	Amri	2017-18	2018-19	15.00	13.00	6	4	2	6	6	4	2	6	6	4	2	6	1	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt. Of Junthung I/S (Extn. Of Earthen Canal and C.C lining)	Amri	2019-20	2019-20	10.00	9.90													0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imp. Of Jungthung IS	Amri	2020-21	2020-21	10.00	10.00													0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	60	Umpani F.I.S.	Rongkhong	1999-00	2000-01	69.00	59.60	70	70	20	90	70	70	20	90	55	55	15	70	2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	61	Umpanai F.I.S.(Ph-II)	Amri	2014-15	2017-18	895.30	763.50	630	630	47	677	630	630	47	677	290	290	22	312	2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	62	Gillani F.I.S.	Rongkhong	1999-00	2001-02	68.00	58.90	140	140	35	175	140	140	35	175	110	110	35	145	2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	63	Gillani F.I.S. No. 2	Rongkhong	2004-05	2007-08	401.20	288.53	445	445	126	571	445	445	126	571	300	300	80	380	2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	64	Gillani I/S (Ph-II)	Rongkhong	2014-15	2016-17	799.71	637.71	562	562	37	599	562	562	37	599	195	195	14	209	2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	65	Cheralangso F.I.S.	Socheng	2003-04	2006-07	199.50	191.31	270	270	92	362	270	270	92	362					0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	66	Lower Telahar F.I.S.	Chingthong	2003-04	2005-06	170.30	136.97	200	200	95	295	200	200	95	295					0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	67	Deralok F.I.S.	Amri	2003-04	2005-06	127.00	123.64	160	160	38	198	160	160	38	198	100	100	25	125	2	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE		
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total			
										11	12	13	14	15	16	17	18	19	20	21	22		23	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Deralok I/S	Amri	2020-21	2020-21	7.00	4.61													0	2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Impvt. of Deralok (Impvt.of H/W and E/Canal)	Amri	2019-20	2019-20	8.00	4.00														0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	68	Talom F.I.S.	Amri	1999-00	2001-02	69.00	61.10	70	70	18	88	70	70	18	88	55	55	15	70		2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	69	Imprv. Of Deojuri F.I.S.Ph-II	Rongkhong	201-15	2015-16	150.00	68.11	75	60	20	80	75	60	20	80						0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	70	Chikdamakha F.I.S.	Amri	2006-07	2009-10	121.00	120.94	45	45	15	60	45	45	15	60	20	20	9	29		2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt. Of Chikdamakha F.I.S. (Impvt. Of Canal work & Guide bund)	Amri	2019-20	2019-20	8.00	7.90														0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	71	Langmekang F.I.S.	Chingthong	2010-11	2013-14	199.23	190.00	135	102	33	135	135	102	33	135	80	80	20	100		2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	72	Langmekang F.I.S., Ph-II	Chingthong	2014-15	2015-16	114.25	9.64	50	45	10	55	50	45	10	55	40	40	5	45		2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	73	Barman Enghi Gaon F.I.S.	Socheng	2010-11	2013-14	238.69	225.00	235	180	55	235	235	180	55	235	175	175	16	191		2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	74	Barman Enghi Gaon F.I.S. Ph-II	Socheng	2014-15	2015-16	116.50	8.71	50	48	12	60	50	48	12	60	20	20	8	28		2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt.of Barman Enghee I/S(Impvt. Of E/Canal)	Socheng	2019-20	2019-20	8.00	7.64														0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imp. Of Barman Enghee I/S	Socheng	2020-21	2020-21	6.00	3.63														0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	75	Rengthema F.I.S.	Rongkhong	2010-11	2013-14	398.28	225.68	268	200	80	280	268	200	80	280	140	140	40	180		2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	76	Rengthema F.I.S. Ph-II	Rongkhong	2014-16	2015-17	150.00	35.34	50	45	12	57	50	45	12	57	22	22	9	31		2	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE		
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total			
										11	12	13	14	15	16	17	18	19	20	21	22		23	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt.of Rengthema I/S(Impvt. Of Canal work & Guide bund)	Rongkhong	2019-20	2019-20	12.00	9.00													0	2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imp. Of Rengthema I/S	Amri	2020-21	2020-21	6.00															0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	77	Jorthong F.I.S.	Amri	2003-04	2006-07	127.00	95.56	80	80	23	103	80	80	23	103	65	65	17	82		2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Improvement of Jorthong F.I.S.	Amri	2009-10		80.00	N.A.				0				0					0	2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	78	Indrasing F.I.S.	Rongkhong	2004-05	2006-07	233.40	223.32	170	170	81	251	170	170	81	251					0	3	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	79	Impvt. Of Indrasing I.S.	Rongkhong	2018-19	2018-19	10.00	10.00	5	3	2	5	5	3	2	5	5	3	2	5		1	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Indrasing I/S	Rongkhong	2020-21	2020-21																0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	80	Voteralangsoo F.I.S.	Rongkhong	2004-05	2006-07	59.30	32.08	35	35	19	54	35	35	19	54	20	20	8	28		2	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Augmentation of Voteralangsoo F.I.S.	Rongkhong	2008-09	2010-11	62.18	55.96				0				0						0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Impvt. Of Voteralangso I/S (Impvt. Of H/W and E/Canal)	Rongkhong	2019-20	2019-20	10.00	9.89														0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		c) Imp. Of Voteralangso I/S	Rongkhong	2020-21	2020-21	3.00	2.00														0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	81	Tibinlangso F.I.S.	Rongkhong	2004-05	2006-07	119.50	114.95	87	87	13	100	87	87	13	100					0	4	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Augmentation of Tibinlangso F.I.S.	Rongkhong	2006-07	2008-09	57.94	43.28														0	4
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	82	Chitunglangso F.I.S.	Rongkhong	2004-05	2007-08	150.00	143.60	105	105	29	134	105	105	29	134	95	95	19	114		2	

DISTRICTWISE - DIVISIONWISE **COMPLETED MINOR** IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/											STATUS CODE	
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif		Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	83	Kabong Gaon F.I.S	Rongkhong	2001-02	2002-03	55.00	39.40	60	60	23	83	60	60	23	83	20	20	5	25	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	84	Extnsn. Of Kabong Gaon F.I.S	Rongkhong	2006-07	2008-09	36.00	29.40	38	38	17	55	38	38	17	55	20	20	8	28	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	85	Kabong gaon F.I.S. Phase-II	Rongkhong	2013-14	2015-16	250.00	249.43	205	153	52	205	205	153	52	205	125	125	40	165	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	86	Impvt. Of Kabung Gaon I.S.	Rongkhong	2018-19	2018-19	11.00	10.00	6	5	1	6	6	5	1	6	6	5	1	6	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imp. Of Kabung Gaon I/S	Rongkhong	2020-21	2020-21	12.08	11.95												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	87	Hayajuri F.I.S.	Chingthong	2003-04	2006-07	44.00	41.60	64	64	30	94	64	64	30	94				0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	88	Tinalom F.I.S.	Amri	2004-05	2006-07	99.00	88.78	99	99	32	131	99	99	32	131	90	90	22	112	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	89	Dumat Umkuchi F.I.S.	Rongkhong	2002-03	2005-06	100.70	99.50	114	114	25	139	114	114	25	139				0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	90	Dumadumkuchi F.I.S.	Amri	2004-05	2006-07	100.70	95.65	72	72	18	90	72	72	18	90	62	62	10	72	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	91	Kathebong F.I.S.	Rongkhong	2004-05	2006-07	22.30	16.42	20	20	8	28	20	20	8	28	16	16	4	20	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	92	Lower Sambai F.I.S.	Amri	2006-07	2007-08	94.00	94.00	85	85	7	92	85	85	7	92	55	55	7	62	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	93	Lower Sambai F.I.S. Phase-II	Amri	2013-14	2015-16	230.00	228.13	400	300	100	400	400	300	100	400	310	310	85	395	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	94	Saralangchar F.I.S.	Rongkhong	2002-03	2005-06	150.00	143.62	167	167	40	207	167	167	40	207				0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	95	Ghilani F.I.S., Phase-II	Rongkhong	2014-15	2017-18	799.71	427.29	562	562	37	599	562	562	37	599				0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	96	Inglong Ali F.I.S.	Amri	2003-04	2005-06	79.00	78.40	95	95	27	122	95	95	27	122				0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	97	Killing F.I.S.	Rongkhong	2003-04	2006-07	163.00	147.08	148	148	75	223	148	148	75	223	100	100	30	130	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	98	Killing F.I.S. (Ph-II)	Rongkhong	2014-15	2017-18	400.00	352.23	294	294	27	321	294	294	27	321	175	175	15	190	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	99	Extn. Of Killing I/S (Extn.of E/Canal)	Rongkhong	2019-20	2019-20	9.00	6.92	4	3	1	4	4	3	1	4	4	3	1	4	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Killing I/S	Rongkhong	2020-21	2020-21	5.00	2.96												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	100	Rongmandu F.I.S.	Chingthong	2004-05	2008-09	383.80	229.30	320	320	130	450	320	320	130	450	280	280	75	355	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	101	Rongmandu -II F.I.S.	Chingthong	2012-13	2013-14	419.50	404.82	150	150	37	187	150	150	37	187	130	130	35	165	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	102	Rongmandu F.I.S. Phase-II	Chingthong	2013-14	2015-16	282.27	274.61	200	148	52	200	200	148	52	200	130	130	45	175	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt.of Rongmandu I/S (Impvt. Of Canal and Guide Bund)	Chingthong	2019-20	2019-20	10.00	7.94												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imp. Of Rongmandu I/S	Chingthong	2020-21	2020-21	7.00	3.00												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	103	Mortem F.I.S.	Rongkhong	2006-07	2008-09	162.22	154.20	110	110	35	145	110	110	35	145	80	80	20	100	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	104	Chengbong F.I.S.	Rongkhong	2006-07	2008-09	79.30	37.29	65	65	19	84	65	65	19	84	50	50	10	60	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	105	Hanlokrok F.I.S.	Chingthong	2004-05	2006-07	158.20	134.69	300	300	95	395	300	300	95	395	200	200	75	275	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	106	Impvt. Of Han-Lokrok I.S.	Chingthong	2018-19	2018-19	10.00	8.00	4	3	1	4	4	3	1	4	4	3	1	4	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Honlokrok I/S	Chingthong	2020-21	2020-21	5.00	4.00												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	107	East Bhelapara F.I.S.	Rongkhong	2004-05	2006-07	96.50	90.70	90	90	25	115	90	90	25	115	80	80	15	95	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt.of East Bhelapara I/S(Impvt. Of Canal work & Guide bund)	Rongkhong	2019-20	2019-20	11.00	3.00												0	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	108	Langmingso F.I.S.	Rongkhong	2008-09	2010-11	102.09	100.19	51	51	40	91	51	51	40	91	30	30	4	34	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	109	Amrikhon F.I.S.	Amri	2006-07	2007-08	116.00	116.00	155	155	11	166	155	155	11	166	40	40	6	46	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt.of Amrikhan I/S(Impvt. Of Canal work & Guide bund)	Amri	2019-20	2019-20	8.00	4.94												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	110	Kramkuchi F.I.S.	Amri	2006-07	2009-10	153.64	149.23	128	128	62	190	128	128	62	190	83	83	72	155	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Kramkuchi I/S	Amri	2020-21	2020-21	5.00	4.00												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	111	Kunduaji F.I.S.	Amri	2006-07	2009-10	139.30	128.28	125	125	39	164	125	125	39	164	47	47	33	80	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	112	Habang F.I.S.	Amri	2006-07	2008-09	132.75	125.60	150	150	67	217	150	150	67	217	125	125	20	145	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imvt. Of Habang I/S(Impvt. Of Canal work & Guide bund)	Amri	2019-20	2019-20	10.00	10.00												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imp. Of Habang I/S	Amri	2020-21	2020-21	15.00	9.82												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	113	Bormohori F.I.S.	Rongkhong	2004-05	2007-08	173.29	171.80	250	250	150	400	250	250	150	400				0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	114	Thongja F.I.S.	Socheng	2005-06	2007-08	178.50	140.22	60	60	11	71	60	60	11	71	55	55	8	63	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	115	Thongja F.I.S.(Ph-II)	Rongkhong	2014-15	2017-18	350.00	291.74	259	259	24	283	259	259	24	283	180	180	20	200	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Thongja I/S	Rongkhong	2020-21	2020-21	7.00	3.95												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	116	Presek F.I.S.	Chingthong	2006-07	2008-09	85.00	78.60	80	80	49	129	80	80	49	129	60	60	45	105	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	117	Impvt. Of Presek F.I.S.	Chingthong	2017-18	2018-19	50.00	15.00	20	14	6	20	20	14	6	20	20	14	6	20	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Presek I/S	Socheng	2020-21	2020-21	5.00	3.00												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	118	Chirinthepe I/S	Amri	2005-06	2007-08	101.00	92.59	59	59	19	78	59	59	19	78	50	50	10	60	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	119	Methakadong F.I.S.	Rongkhong	2005-06	2007-08	135.30	125.34	103	103	13	116	103	103	13	116	99	99	10	109	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	120	Linchika F.I.S.	Rongkhong	2005-06	2007-08	47.00	42.18	45	45	9	54	45	45	9	54				0	4
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	121	North Bhelapara F.I.S.	Rongkhong	2005-06	2007-08	202.11	165.80	95	95	13	108	95	95	13	108	85	85	10	95	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) C.A.D. to North Bhelapara F.I.S.	Rongkhong	2011-12	2016-17	195.00	114.56				0				0				0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Impvt. Of North bhelapara I/S(Extn. Of Canal)	Rongkhong	2019-20	2019-20	9.00	5.93												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	122	Shilaguri F.I.S.	Amri	2004-05	2007-08	136.00	94.32	85	85	35	120	85	85	35	120	80	80	15	95	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	123	Upper langhan F.I.S.	Rongkhong	2004-05	2007-08	144.80	102.25	168	168	55	223	168	168	55	223	120	120	20	140	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	124	Rongkuru F.I.S.	Rongkhong	2006-07	2008-09	121.00	107.18	110	110	38	148	110	110	38	148	80	80	20	100	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	125	Rongkuru F.I.S. (Ph-II)	Rongkhong	2014-15	2017-18	400.00	333.44	287	287	25	312	287	287	25	312	135	135	7	142	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Rongkuru I/S	Rongkhong	2020-21	2020-21	8.00	7.90												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	126	Nyngkhalai F.I.S	Socheng	2006-07	2008-09	47.10	43.99	42	42	15	57	42	42	15	57				0	4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	127	Impvt. Of Nynkhelai I.S.	Socheng	2018-19	2018-19	10.00	10.00	5	4	1	5	5	4	1	5	5	4	1	5	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	128	Borthal F.I.S.	Rongkhong	2006-07	2008-09	293.80	259.00	168	168	62	230	168	168	62	230	146	146	42	188	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	129	Impvt. Of Borthol F.I.S.	Rongkhong	2017-18	2018-19	25.00	15.00	10	7	3	10	10	7	3	10	10	7	3	10	1
boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt.of Borthol I/S (Extn. Of Canal)	rongkhong	2019-20	2019-20	8.00	4.95												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	130	Taralangso F.I.S.	Rongkhong	2006-07	2009-10	400.83	383.55	325	325	120	445	325	325	120	445	150	150	70	220	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt. Of Taralangso I/S(Impvt. Of Canal & Guide Bund)	Rongkhong	2019-20	2019-20	13.00	12.45												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imp. Of Taralangso I/S	Rongkhong	2020-21	2020-21	4.00	3.95												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	131	Nok Terang F.I.S.	Rongkhong	2007-08	2009-10	99.75	93.52	60	60	33	93	60	60	33	93	50	50	25	75	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	132	Risoapam F.I.S.	Chingthong	2007-08	2009-10	998.80	729.82	710	710	285	995	710	710	285	995	690	690	220	910	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	133	Langmeklu F.I.S.	Rongkhong	2007-08	2009-10	94.67	94.12	70	70	22	92	70	70	22	92				0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	134	Khiliumbang F.I.S.	Amri	2007-08	2009-10	167.41	166.92	117	117	35	152	117	117	35	152				0	4
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	135	Langteroi F.I.S.	Rongkhong	2007-08	2009-10	145.46	135.45	98	98	21	119	98	98	21	119	98	98	21	119	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	136	Umtili F.I.S.	Rongkhong	2007-08	2010-11	668.07	643.07	515	515	130	645	515	515	130	645				0	4
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	137	Langree F.I.S.	Chingthong	2006-07	2008-09	69.66	67.93	40	40	12	52	40	40	12	52	24	24	5	29	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	138	Mugachung Bithung L.I.S.	Rongkhong	1976-77	1979-80	26.06	24.26	485	400	186	586	485	400	186	586	237	237	139	376	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Rejuvenation of Mugachangbithung L.I.S.	Rongkhong	2006-07	2007-08	26.00	26.00				0				0				0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imprv. Of Mugachung Bithung L.I.S.	Rongkhong	2010-11	2014-15	152.25	123.68				0				0				0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	139	Mugachung Bithung F.I.S. (Ph-II)	Rongkhong	2014-15	2017-18	920.52	766.36	630	630	45	675	630	630	45	675	285	285	20	305	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt. Of Mugachungbithung LIS (canal system)	Rongkhong	2019-20	2019-20	6.00	5.94												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Mugachung Bithung LIS	Rongkhong	2020-21	2020-21	3.00	2.00												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	140	Tumpreng L.I.S.	Rongkhong	1977-78	1979-80	26.96	25.31	240	95	52	147	240	95	52	147	180	95	52	147	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Rejuvenation of Tumpreng L.I.S.	Rongkhong	2006-07	2007-08	27.00	27.00				0				0				0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	141	Impvt. Of Tumpreng L.I.S.	Rongkhong	2017-18	2018-19	25.00	15.00	10	7	3	10	10	7	3	10	10	7	3	10	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt.of Tumpreng L.I.S (Impvt. Of Protection Work)	Rongkhong	2019-20	2019-20	10.00	9.00												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imp. Of Tumpreng L.I.S	Rongkhong	2020-21	2020-21	5.00	1.94												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	142	Borpani L.I.S.	Rongkhong	1984-85	1987-88	26.06	25.96	800	530	290	820	800	530	290	820	350	350	70	420	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Improvement of Borpani L.I.S.	Rongkhong	2006-07	2008-09	58.10	45.40				0								0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Modernisation of Borpani L.I.S.	Rongkhong	2007-08	2011-12	54.86	46.78				0				0				0	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		c) Rejuvenation of Borpani L.I.S.	Rongkhong	2007-08	2007-08	35.00	35.00				0				0				0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	143	Extn. Of Mod. Of Borpani L.I.S.	Rongkhong	2010-11	2013-14	196.00	184.19	110	90	40	130	110	90	40	130	70	70	11	81	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	144	Extn. Of Mod. Of Borpani L.I.S.(PH-II)	Rongkhong	2014-15	2015-16	75.00	2.66	40	35	5	40	40	35	5	40	20	20	7	27	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Improv. Of Borpani L.I.S.	Rongkhong	2014-15	2015-16	58.10	45.40												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Rejuvenation of Borpani LIS	Rongkhong	2007-08	2007-08	35.00	35.00												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	145	Extn.of Borpani L.I.S(Protection work)	Rongkhong	2019-20	2019-20	10.00	4.94	5	3	2	5	5	3	2	5	5	3	2	5	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	146	Taradubi L.I.S.	Rongkhong	1992-93	1996-97	280.00	249.65	800	660	355	1015	800	660	355	1015	359	359	228	587	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) CAD to Taradubi L.I.S.	Rongkhong	2001-02	2006-07	96.19	69.29				0				0				0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Remodelling of Taradubi L.I.S.	Rongkhong	2007-08	2009-10	159.18	132.25	500	500	150	650	500	500	150	650	450	450	80	530	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	147	Impvt. Of Taradubi F.I.S.	Rongkhong	2017-18	2018-19	25.00	15.00	10	7	3	10	10	7	3	10	10	7	3	10	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt. Of Taradubi LIS (canal system)	Rongkhong	2019-20	2019-20	7.00	5.77												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imp. Of Taradubi I/S	Rongkhong	2020-21	2020-21	6.00	2.00												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	148	Enghankarnuk F.I.S.	Amri	2008-09	2010-11	151.00	135.90	93	93	23	116	93	93	29	122	84	84	20	104	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	149	Telehar Rongphar F.I.S.	Rongkhong	2008-09	2010-11	152.30	137.07	95	95	82	177	95	95	82	177				0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt. Of Telehar Rongphar I/S (Costn. Of Protection Wall & development of guide bund)	Rongkhong	2019-20	2019-20	21.00	21.00												0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imp. Of Telehar Rongphar I/S	Rongkhong	2020-21	2020-21	6.00	3.96												0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	150	Sersing F.I.S.	Amri	2008-09	2010-11	111.30	100.07	115	115	64	179	115	115	64	179	115	54	45	99	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	151	Bey Gaon F.I.S.	Socheng	2008-09	2010-11	135.60	122.04	115	115	57	172	115	115	57	172	115	115	57	172	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	152	Behenru F.I.S	Amri	2008-09	2010-11	138.69	125.60	110	110	73	183	110	110	73	183				0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	153	Impvt. Bihenru I.S.	Amri	2018-19	2018-19	10.00	8.00	4	3	1	4	4	3	1	4	4	3	1	4	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE		
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total			
										11	12	13	14	15	16	17	18	19	20	21	22		23	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Extn. Of Bihenru I/S (Extn. Of E/Canal)	Amri	2019-20	2019-20	9.00	6.94													0	1	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imp. Of Bihenru I/S	Rongkhong	2020-21	2020-21	6.00	5.91														0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	154	Rongpiti F.I.S.	Amri	2008-09	2010-11	124.75	113.28	70	70	51	121	70	70	51	121	58	58	35	93	2		
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	155	Rongpiti F.I.S.(Ph-II)	Amri	2014-15	2017-18	710.99	609.27	485	485	33	518	485	485	33	518	175	175	10	185	1		
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Rongpiti I/S	Amri	2020-21	2020-21	6.00	5.94														0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	156	Charchim F.I.S.	Rongkhong	2008-09	2010-11	340.70	306.63	245	245	173	418	245	245	173	418						0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Charchim I/S	Socheng	2020-21	2020-21	5.00	4.79														0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	157	Nihang Basti F.I.S.	Socheng	2008-09	2011-12	111.96	100.76	137	137	48	185	137	137	48	185	82	82	54	136	2		
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	158	Nihang Basti F.I.S. (Ph-II)	Socheng	2014-15	2017-18	400.00	332.40	294	294	26	320	294	294	26	320	185	185	15	200	1		
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Nihangbasti I/S	Socheng	2020-21	2020-21	5.00	1.76														0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	159	Amser F.I.S.	Rongkhong	2009-10	2012-13	285.00	256.55	197	197	75	272	197	197	75	272	170	170	65	235	2		
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	160	Impvt. Of Amser I.S.	Rongkhong	2018-19	2018-19	5.00	5.00	2	1	1	2	2	1	1	2	2	1	1	2	1		
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	161	Mowsalding F.I.S.	Chingthong	2009-10	2012-13	298.00	267.98	209	209	102	311	209	209	102	311	152	152	90	242	2		
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	162	Umnem F.I.S.	Chingthong	2009-10	2012-13	293.00	263.83	205	205	95	300	205	205	95	300	138	138	80	218	2		

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	163	Umroo -II F.I.S.	Chingthong	2009-10	2012-13	297.00	266.93	206	206	102	308	206	206	102	308	190	190	90	280	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	164	Umroo -II F.I.S. (Ph-II)	Chingthong	2014-15	2017-18	720.10	613.74	484	484	32	516	484	484	32	516	160	160	11	171	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	165	Bogori gaon F.I.S.	Rongkhong	2009-10	2012-13	244.00	219.83	175	175	78	253	175	175	78	253	137	137	56	193	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt. Of Bogorigaon I/S(extn. Of canal)	Rongkhong	2019-20	2019-20	10.00	4.00												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	166	Hipialow F.I.S.	Chingthong	2009-10	2012-13	304.00	273.28	205	205	102	307	205	205	102	307				0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	167	Suluh F.I.S.	Chingthong	2009-10	2012-13	239.00	135.67	160	160	62	222	160	160	62	222				0	4
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp.of Suluh I/S	Chingthong	2018-19	2018-19	10.00	6.00												0	4
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	168	Bor Amri F.I.S.	Amri	2009-10	2012-13	242.00	218.23	177	177	75	252	177	177	75	252	150	150	60	210	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	169	Bor Amri F.I.S. Ph-II	Amri	2014-15	2017-18	782.66	636.98	544	544	44	588	544	544	44	588	215	215	16	231	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	170	Umpabang F.I.S.	Chingthong	2009-10	2012-13	172.00	154.71	253	253	58	311	253	253	58	311	170	170	50	220	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	171	Rikangmihom F.I.S.	Rongkhong	2009-10	2012-13	229.00	206.28	235	235	115	350	235	235	115	350	140	140	9	149	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	172	Rikangmihom F.I.S.(Ph-II)	Rongkhong	2014-15	2017-18	450.00	372.00	329	329	27	356	329	329	27	356	210	210	25	235	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	173	Bakbey F.I.S.	Rongkhong	2009-10	2012-13	264.00	237.56	185	185	80	265	185	185	80	265	173	173	60	233	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	174	Bakbey F.I.S.(Ph-II)	Rongkhong	2014-15	2017-18	450.00	372.00	329	329	30	359	329	329	30	359	130	130	10	140	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE		
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total			
										11	12	13	14	15	16	17	18	19	20	21	22		23	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imvt. Of Bakbey I/S (Extn.of E/Canal)	Rongkhong	2019-20	2019-20	8.00	7.91													0	1	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imp. Of Bakbey I/S	Rongkhong	2020-21	2020-21	7.00	3.95														0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	175	Langmet F.I.S.	Amri	2009-10	2012-13	199.00	179.23	170	170	75	245	170	170	75	245	33	33	20	53	2		
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	176	Impvt. Of Langmet I.S.	Amri	2018-19	2018-19	15.00	10.00	7	5	2	7	7	5	2	7	7	5	2	7	1		
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	177	Langkeding F.I.S.	Socheng	2009-10	2012-13	197.00	177.10	148	148	62	210	148	148	62	210	59	59	51	110	2		
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	178	Tisso Ronghang gaon F.I.S.	Rongkhong	2009-10	2012-13	313.00	281.57	236	236	117	353	236	236	117	353	210	210	100	310	2		
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	179	Tisso Ronghang gaon F.I.S.(Ph-II)	Rongkhong	2014-15	2017-18	240.00	206.72	170	170	15	185	170	170	15	185	130	130	8	138	1		
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	180	Amlong F.I.S.	Rongkhong	2012-13	2013-14	450.94	435.66	305	290	80	370	305	290	80	370	272	272	60	332	2		
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt.of Amlong I/S(Impvt.of Guide bund & Canal)	Rongkhong	2019-20	2019-20	9.00	5.00														0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	181	Kallonga F.I.S. Phase-II	Rongkhong	2012-13	2013-14	990.35	885.46	1845	1480	365	1845	1845	1480	365	1845						0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	182	Maidan Umat F.I.S.	Chingthong	2012-13	2013-14	466.67	401.89	200	180	60	240	200	180	60	240	180	180	55	235	2		
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt. Of Maidan Ummat I/S(Impvt. Of Canal work & Guide bund)	Chingthong	2019-20	2019-20	9.00	5.00														0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	183	Umsirim langso F.I.S.	Socheng	2012-13	2013-14	469.08	452.66	200	160	60	220	200	160	60	220	160	160	55	215	2		
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	184	Minder F.I.S.	Chingthong	2012-13	2013-14	510.84	465.13	200	160	50	210	200	160	50	210						0	4

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	185	Manjuli F.I.S.	Socheng	2012-13	2013-14	314.47	303.46	130	120	90	210	130	120	90	210	110	110	75	185	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt. Of Manjuli I/S(Impvt.of Guide bund & Canal)	Socheng	2019-20	2019-20	9.00	5.00												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	186	Lower Men Gaon F.I.S.	Rongkhong	2012-13	2013-14	888.56	857.46	620	400	200	600	620	400	200	600	400	400	150	550	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	187	Lower men Gaon F.I.S. (Ph-II)	Rongkhong	2014-15	2017-18	600.00	486.64	492	492	36	528	492	492	36	528	225	225	19	244	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	188	Langchiting F.I.S.	Socheng	2012-13	2013-14	287.14	277.09	114	80	20	100	114	80	20	100	39	39	18	57	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp.of Langchithing I/S	Socheng	2018-19	2018-19	15.00	15.00												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	189	Rongkhelan F.I.S.	Socheng	2012-13	2013-14	294.51	285.20	205	153	41	194	205	153	41	194	148	148	35	183	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	190	Impvt. Of Rongkhelan I.S.	Socheng	2018-19	2018-19	10.00	10.00	5	4	1	5	5	4	1	5	5	4	1	5	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Rongkhelan I/S	Rongkhong	2020-21	2020-21	8.00	7.82												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	191	Umpangtong F.I.S.	Socheng	2012-13	2013-14	387.40	381.65	256	176	66	242	256	176	66	242	190	190	45	235	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	192	Umpangtong F.I.S. (Ph-II)	Socheng	2014-15	2017-18	500.00	412.64	615	615	38	653	615	615	38	653	350	350	30	380	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	193	Engti Gaon F.I.S.	Socheng	2012-13	2013-14	354.60	342.19	237	173	54	227	237	173	54	227	170	170	45	215	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	194	Engti Gaon F.I.S.(Ph-II)	Socheng	2014-15	2017-18	500.00	414.70	346	346	25	371	346	346	25	371	220	220	21	241	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	195	Chabi Engleng Gaon F.I.S.	Rongkhong	2012-13	2013-14	289.91	279.76	198	144	41	185	198	144	41	185	142	142	35	177	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	196	Chabi Engleng Gaon F.I.S.(Ph-II)	Rongkhong	2014-15	2017-18	450.00	367.84	329	329	25	354	329	329	25	354	175	175	15	190	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	197	Upper Sarlongchar F.I.S.	Socheng	2012-13	2013-14	294.19	283.89	198	144	45	189	198	144	45	189				0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Upper Serlongchor	Socheng	2020-21	2020-21	5.00	3.18												0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	198	Kro Gaon F.I.S.	Rongkhong	2012-13	2013-14	286.78	276.74	200	142	42	184	200	142	42	184	150	150	32	182	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	199	Kro Gaon F.I.S. (Ph-II)	Rongkhong	2014-15	2017-18	600.00	494.96	432	432	30	462	432	432	30	462	210	210	14	224	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	200	Watjur F.I.S.	Rongkhong	2012-13	2013-14	422.22	407.44	285	208	68	276	285	208	68	276	166	166	52	218	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	201	Watizur Silveta F.I.S.(Ph-II)	Rongkhong	2014-15	2017-18	450.10	373.12	314	314	23	337	314	314	23	337	180	180	18	198	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	202	Birkhong Teron F.I.S.	Socheng	2012-13	2013-14	394.22	380.42	280	210	61	271	280	210	61	271	177	177	50	227	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	203	Upper Langkangtang F.I.S.	Rongkhong	2012-13	2013-14	256.67	246.72	155	133	42	175	155	133	42	175				0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	204	Langmehek F.I.S.	Amri	2013-14	2015-16	273.80	269.79	210	157	53	210	210	157	53	210	160	160	45	205	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	205	Upper Sambai F.I.S.	Rongkhong	2013-14	2015-16	399.70	396.72	270	202	67	269	270	202	67	269	190	190	55	245	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	206	Upper Rengthema F.I.S.	Rongkhong	2013-14	2015-16	331.21	326.74	225	168	56	224	225	168	56	224	160	160	45	205	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Upper Rengthma I/S	Rongkhong	2020-21	2020-21	5.00	3.00												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	207	Longpailangso F.I.S.	Rongkhong	2013-14	2015-16	275.00	271.45	185	138	46	184	185	138	46	184				0	3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	208	Odiolangso F.I.S. Phase-II	Rongkhong	2013-14	2015-16	216.00	212.69	210	157	53	210	210	157	53	210				0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	209	Upper Langmepi F.I.S.	Amri	2013-14	2015-16	354.60	352.51	237	177	60	237	237	177	60	237	160	160	60	220	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	210	Deramukam F.I.S. Phase-II	Rongkhong	2013-14	2015-16	250.00	246.40	205	153	52	205	205	153	52	205				0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	211	Lower Barman Phangcho F.I.S.	Rongkhong	2013-14	2015-16	440.04	406.97	294	220	74	294	294	220	74	294	190	190	70	260	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	212	Impvt. Of Lower Borman Phangcho Gaon I.S.	Rongkhong	2018-19	2018-19	10.00	8.00	4	3	1	4	4	3	1	4	4	3	1	4	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Lower Barman Phangcho I/S	Rongkhong	2020-21	2020-21	7.00	3.95												0	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	213	Karbi Rongsopi F.I.S.	Rongkhong	2013-14	2015-16	354.00	345.69	230	174	56	230	230	174	56	230	170	170	45	215	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt.of Karbi Rongsopi I/S (Earthen Canal)	Rongkhong	2019-20	2019-20	10.00	6.96												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imp. Of Karbi Rongsopi I/S	Rongkhong	2020-21	2020-21	15.00	14.84												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	214	Rongchek F.I.S.	Chingthong	2013-14	2015-16	401.07	383.02	200	148	52	200	200	148	52	200	140	140	40	180	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Rongcheck I/S	Chingthong	2020-21	2020-21	5.00	4.94												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	215	Harlongjuve F.I.S.	Chingthong	2013-14	2015-16	290.95	281.81	190	142	48	190	190	142	48	190	110	110	35	145	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Harlongjuve I/S	Chingthong	2020-21	2020-21	10.00	6.23												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	216	Samer Apam F.I.S.	Rongkhong	2013-14	2015-16	314.47	313.08	190	142	48	190	190	142	48	190				0	3
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	217	Ronghidi Langkarom F.I.S.	Rongkhong	2013-14	2016-17	577.45	500.23	402	402	31	433	402	402	31	433	375	375	25	400	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	218	Dongmepi Bey gaon F.I.S.	Rongkhong	2013-14	2016-17	1093.00	855.94	757	757	55	812	757	757	55	812	650	650	45	695	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt.of Dongmepi Bey Gaon I/S (Earthen Canal)	Rongkhong	2019-20	2019-20	10.00	4.00												0	1
boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imp. Of Dongmepi Bey Gaon I/S	Rongkhong	2020-21	2020-21	15.00	0.00												0	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	219	Phanghanthar F.I.S.	Rongkhong	2013-14	2016-17	372.56	357.68	258	258	20	278	258	258	20	278	230	230	15	245	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Phanghungther I/S	Rongkhong	2020-21	2020-21	7.00	0.00												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	220	Amlet F.I.S.	Rongkhong	2013-14	2016-17	782.60	655.00	526	526	45	571	526	526	45	571	450	450	35	485	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	221	Amtuk-Apam F.I.S.	Rongkhong	2013-14	2016-17	387.27	373.75	261	261	25	286	261	261	25	286	255	255	20	275	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	222	Harlongchebat F.I.S.	Rongkhong	2013-14	2016-17	643.83	551.65	439	439	34	473	439	439	34	473	420	420	20	440	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Harlongchebat I/S	Rongkhong	2020-21	2020-21	5.00	4.92												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	223	Lower Langchiting F.I.S.	Rongkhong	2013-14	2016-17	598.35	520.05	404	404	32	436	404	404	32	436	404	404	32	436	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	224	Hingarleng gaon F.I.S.	Rongkhong	2013-14	2016-17	553.84	486.22	415	415	35	450	415	415	35	450	350	350	25	375	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Hing Arleng I/S	Rongkhong	2020-21	2020-21	7.00	3.95												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	225	Pakpangkro F.I.S.	Rongkhong	2013-14	2016-17	564.06	493.94	362	362	27	389	362	362	27	389	350	350	22	372	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	226	Theso F.I.S.	Socheng	2013-14	2016-17	550.00	483.16	388	388	33	421	388	388	33	421	350	350	30	380	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	227	Lower Telehar F.I.S.	Rongkhong	2003-04	2005-06	170.30	136.97	200	200	95	295	200	200	95	295	160	160	40	200	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	228	Lower Telehar F.I.S. Phase-II	Rongkhong	2013-14	2016-17	753.16	624.98	526	526	54	580	526	526	54	580	526	526	54	580	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	229	Sarsenot F.I.S.	Rongkhong	2013-14	2016-17	934.70	744.96	636	636	60	696	636	636	60	696	636	636	60	696	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/											STATUS CODE	
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif		Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	230	Hanthorgaon F.I.S.	Rongkhong	2013-14	2016-17	656.28	552.44	447	447	41	488	447	447	41	488	447	447	41	488	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	231	Langsukangthu F.I.S.	Chingthong	2013-14	2016-17	488.73	437.99	554	554	45	599	554	554	45	599	554	554	45	599	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	232	Sitolijan F.I.S.	Rongkhong	2013-14	2016-17	1297.18	1028.52	884	884	73	957	884	884	73	957	884	884	73	957	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	233	Umsero F.I.S.	Chingthong	2013-14	2016-17	510.00	410.20	348	348	36	384	348	348	36	384	348	348	36	384	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	234	Phukab F.I.S.	Amri	2013-14	2016-17	478.90	390.38	326	326	32	358	326	326	32	358	326	326	32	358	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	235	Artukekang F.I.S.	Rongkhong	2013-14	2016-17	792.76	645.24	540	540	35	575	540	540	35	575	540	540	35	575	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	236	Lamalangso F.I.S.	Chingthong	2013-14	2016-17	687.10	573.82	539	539	34	573	539	539	34	573	539	539	34	573	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	237	Longpai F.I.S.	Chingthong	2013-14	2016-17	510.32	454.98	385	385	38	423	385	385	38	423	385	385	38	423	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	238	Langphanki F.I.S.	Rongkhong	2013-14	2016-17	646.88	532.62	442	442	52	494	442	442	52	494	442	442	52	494	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	239	Dighalijan F.I.S.	Rongkhong	2013-14	2016-17	743.74	625.54	506	506	55	561	506	506	55	561	506	506	55	561	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	240	Hepilangso F.I.S.	Socheng	2014-15	2017-18	691.17	575.85	495	495	45	540	495	495	45	540	320	320	25	345	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	241	Amphalong F.I.S.	Chingthong	2014-15	2017-18	696.24	574.84	463	463	42	505	463	463	42	505	305	305	35	340	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	242	Nam Taradubi F.I.S.	Rongkhong	2014-15	2017-18	920.52	779.24	630	630	50	680	630	630	50	680	335	335	40	375	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	243	Upper Umswai F.I.S.	Amri	2014-15	2017-18	920.67	795.83	630	630	55	685	630	630	55	685	220	220	10	230	2

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	244	Duraibasti F.I.S.	Chingthong	2014-15	2017-18	792.21	650.25	544	544	43	587	544	544	43	587	180	180	6	186	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	245	Latharu Terang F.I.S.	Chingthong	2014-15	2017-18	980.30	804.72	680	680	56	736	680	680	56	736	240	240	22	262	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	246	Cheheralangso F.I.S. (Ph-II)	Amri	2014-15	2017-18	799.71	674.65	562	562	46	608	562	562	46	608	220	220	17	237	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Cheheralangso I/S	Amri	2020-21	2020-21	8.00	0.00												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	247	Umrakhar F.I.S.	Amri	2014-15	2017-18	980.30	817.68	680	680	54	734	680	680	54	734	321	321	23	344	2
boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Imp. Of Umrakhar I/S	Amri	2020-21	2020-21	6.00	5.80												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	248	Sinani Donga F.I.S.	Amri	2014-15	2017-18	980.29	826.37	680	680	52	732	680	680	52	732	305	305	21	326	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	249	Langdini F.I.S.	Socheng	2014-15	2017-18	696.24	584.14	462	462	32	494	462	462	32	494	190	190	12	202	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	250	Makhachuri F.I.S.	Amri	2014-15	2017-18	868.40	753.16	596	596	38	634	596	596	38	634	180	180	11	191	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	251	Kuthepi F.I.S.	Rongkhong	2014-15	2017-18	1487.23	1261.09	1017	1017	80	1097	1017	1017	80	1097	440	440	30	470	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	252	Telehar F.I.S.	Rongkhong	2014-15	2017-18	500.00	405.54	597	597	45	642	597	597	45	642	235	235	21	256	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	253	Remodelling of Telehor F.I.S.	Rongkhong	2017-18	2018-19	50.00	45.00	20	16	4	20	20	16	4	20	20	16	4	20	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt. of Telehar I/S (Impvt. of E/Canal)	Rongkhong	2019-20	2019-20	9.00	7.92												0	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Imp. Of Telehar I/S	Rongkhong	2020-21	2020-21	6.00	4.93												0	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	254	Bormahori F.I.S.	Amri	2006-07	2007-08	118.62	106.76	115	115	15	130	115	115	15	130	80	80	10	90	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	255	Tenkeralangso F.I.S.	Rongkhong	2004-05	2006-07	40.00	39.45	80	80	7	87	80	80	7	87				0	4
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	256	Tengkeralangso F.I.S.	Rongkhong	2013-14	2015-16	389.44	387.16	360	270	90	360	360	270	90	360	220	220	80	300	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		a) Impvt. Of Tengkeralangso I/S (Impvt. Of Canal work & Guide bund)	Rongkhong	2019-20	2019-20	11.00	5.00												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST		b) Impvt. Of Tengkeralangso I/S (Impvt. Of Guide Bund and Canal System)	Rongkhong	2020-21	2020-21	10.00	6.92												0	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	257	Langmepi F.I.S.	Rongkhong	1995-96	1997-98	50.00	50.00	50	50	4	54	50	50	4	54	50	50	4	54	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	258	Extn. Of Umroo F.I.S.	Rongkhong	2001-02	2002-03	10.00	10.00	85	85	7	92	85	85	7	92	40	40	4	44	2
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	259	Ulukunchi F.I.S.	Amri	2001-02	2002-03	57.00	54.86	92	92	9	101	92	92	9	101				0	4
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	260	Impvt. Of Ulukunchi I.S.	Amri	2018-19	2018-19	8.41	8.00	3	2	1	3	3	2	1	3	3	2	1	3	1
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	261	Langkangtang F.I.S.	Chingthong	2001-02	2002-03	63.00	61.76	172	172	10	182	172	172	10	182				0	4
Boithalangso	KARBI ANGLONG	KARBI ANGLONG WEST	262	Amreng F.I.S.	Rongkhong	2002-03	2005-06	1200.00	1200.00	1150	1150	520	1670	1150	1150	520	1670	300	300	25	325	2
Boithalangso	DIPHU MECH	KARBI ANGLONG WEST	263	Bordonka D.T.W.I.S.	Rongkhong	1986-87	1992-93	N.A.	N.A.	26	18	8	26	26	18	8	26				0	4
Boithalangso	DIPHU MECH	KARBI ANGLONG WEST	264	Baplong D.T.W.I.S.	Rongkhong	1990-91	2001-02	30.24	28.80	26	18	8	26	26	18	8	26				0	4
Boithalangso	DIPHU MECH	KARBI ANGLONG WEST	265	Khanajan D.T.W.I.S.	Rongkhong	1990-91	2015-16	36.53	36.44	26	18	8	26	26	18	8	26	26	18	8	26	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Boithalangso	DIPHU MECH	KARBI ANGLONG WEST	266	Deramukh D.T.W.I.S. (Engtigaon)	Rongkhong	1997-98	2015-16	35.13	31.58	26	18	8	26	26	18	8	26	26	18	8	26	1
Boithalangso	DIPHU MECH	KARBI ANGLONG WEST	267	Deramukh D.T.W.I.S. (Dimasagaon)	Rongkhong	2009-10	2015-16	32.97	12.18	26	18	8	26	26	18	8	26	26	18	8	26	1
Boithalangso	DIPHU MECH	KARBI ANGLONG WEST	268	Masaka D.T.W.I.S.	Rongkhong	2008-09	2015-16	24.20	31.79	26	18	8	26	26	18	8	26	26	18	8	26	1
Boithalangso	DIPHU MECH	KARBI ANGLONG WEST	269	Phangtrngphang D.T.W.I.S.	Rongkhong	1993-94	2014-15	25.64	32.34	26	18	8	26	26	18	8	26	26	18	8	26	1
Boithalangso & Howraghat	DIPHU MECH	KARBI ANGLONG WEST	270	Boring & installation of DTW at Itajan Point No.II, Rongjamirand Ganabasti (3 Points)	Rongkhong & Howraghat	2010-11	2015-16	235.77	201.29	40	30	10	40	40	30	10	40	40	30	10	40	1
Boithalangso	DIPHU MECH	KARBI ANGLONG WEST	271	Satgaon DTWS (Pt. I & II)	Rongkhong	2009-10		190.73	145.69	60	40	20	60	60	40	20	60	60	40	20	60	1
Boithalangso	DIPHU MECH	KARBI ANGLONG WEST	272	Jiribhasa DTWS	Rongkhong	2012-13		34.19	37.94	15	12	3	15	15	12	3	15	15	12	3	15	1
Boithalangso	DIPHU MECH	KARBI ANGLONG WEST	273	Artukekang DTWS	Rongkhong	2013-14		383.07	63.22	30	22	8	30	30	22	8	30	30	22	8	30	1
Boithalangso	DIPHU MECH	KARBI ANGLONG WEST	274	Hanthorgaon DTWS	Rongkhong	2013-14		383.17	80.40	30	22	8	30	30	22	8	30	30	22	8	30	1
Boithalangso	DIPHU MECH	KARBI ANGLONG WEST	275	Sarsenot DTWS	Rongkhong	2018-19		112.50	61.51	30	22	8	30	30	22	8	30	30	22	8	30	1
Boithalangso	DIPHU MECH	KARBI ANGLONG WEST	276	P.I.F. by STW at West K.A. District = 50points	Rongkhong	1998-99	2012-13	8.91	4.94	75	50	25	75	75	50	25	75					3
Boithalangso	DIPHU MECH	KARBI ANGLONG WEST	277	P.I.F. by STW at Shildubi & Bagari ghat area 50points	Rongkhong	2003-04	2012-13	10.98	2.92	75	50	25	75	75	50	25	75				0	3
Boithalangso	DIPHU MECH	KARBI ANGLONG WEST	278	P.I.F. by STW at Rengthema Bithung Garo area 20Points	Rongkhong	2006-07	2012-13	8.01	3.39	30	22	8	30	30	22	8	30				0	3
Boithalangso	DIPHU MECH	KARBI ANGLONG WEST	279	PIF by STW at Jengkha area 20points	Rongkhong	2003-04	2012-13	8.91	3.39	30	22	8	30	30	22	8	30				0	3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE			
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23			
			279	DISTRICT TOTAL KARBI ANGLONG WEST					279					64563	60381	14057	74438	64563	60381	14063	74444	37256	36969	6877	43846
			DISTRICT:DIMA HASAO																				0		
Haflong	NORTH N.C.HILLS	DIMA HASAO		Purana Maibong F.I.S.	Diyung Valley	1961-62	1962-63																		
Haflong	NORTH N.C.HILLS	DIMA HASAO		Motibra F.I.S.	Diyung Valley	1971-72	1972-73																		
Haflong	NORTH N.C.HILLS	DIMA HASAO		Dairangjibra F.I.S.	Diyung Valley	1971-72	1972-73																		
Haflong	NORTH N.C.HILLS	DIMA HASAO		Kalachand F.I.S., Phase I	Diyung Valley	1971-72	1976-77			600	600		600	600	600		600								
Haflong	NORTH N.C.HILLS	DIMA HASAO		Modernisation of Kalachand F.I.S., Phase I	Diyung Valley	1993-94	2006-07																		
Haflong	NORTH N.C.HILLS	DIMA HASAO		Kalachand F.I.S., Phase- II	Diyung Valley	1971-72	1976-77																		
Haflong	NORTH N.C.HILLS	DIMA HASAO		Nabloidisha F.I.S.	Diyung Valley	1974-75	1978-79																		
Haflong	NORTH N.C.HILLS	DIMA HASAO		Improvement of Nabloidisha F.I.S.	Diyung Valley	2005-06	2006-07																		
Haflong	NORTH N.C.HILLS	DIMA HASAO		Hazadisha F.I.S.	Diyung Valley	1974-75	1978-79			1024	1024		1024	1024	1024		1024						4		
Haflong	NORTH N.C.HILLS	DIMA HASAO	1	Insongwari F.I.S.	Diyung Valley	1974-75	1993-94			250	250		250	250	250		250						3		
Haflong	NORTH N.C.HILLS	DIMA HASAO		a) Modernisation of Insongwari F.I.S.	Diyung Valley	1994-95	2006-07						0				0								
Haflong	NORTH N.C.HILLS	DIMA HASAO		Path F.I.S.	Diyung Valley	1974-75	2006-07						0				0								
Haflong	NORTH N.C.HILLS	DIMA HASAO		Wadrendisha F.I.S.	Diyung Valley	1979-80	1983-84						0				0								
Haflong	NORTH N.C.HILLS	DIMA HASAO		Tongikro F.I.S.	Diyung Valley	1979-80	1987-88						0				0								
Haflong	NORTH N.C.HILLS	DIMA HASAO		Natun Wadrendisha F.I.S.	Diyung Valley	1984-85	1987-88						0				0								
Haflong	NORTH N.C.HILLS	DIMA HASAO		Delen F.I.S.	Diyung Valley	1984-85	2006-07						0				0								
Haflong	NORTH N.C.HILLS	DIMA HASAO		Diger Phonglo F.I.S.	Diyung Valley	1993-94	1999-00						0				0								
Haflong	NORTH N.C.HILLS	DIMA HASAO		Mithun Haplai F.I.S.	Diyung Valley	1993-94	2001-02						0				0								
Haflong	NORTH N.C.HILLS	DIMA HASAO		Dairangjibra Haplai F.I.S.	Diyung Valley	1993-94	2006-07						0				0								
Haflong	NORTH N.C.HILLS	DIMA HASAO		Kromthongdolia F.I.S.	Diyung Valley	1998-99	2007-08						0				0								

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Haflong	NORTH N.C.HILLS	DIMA HASAO	2	Sonapur F.I.S.	Diyung Valley	2000-01	2006-07			100	100		100	100	100		100				0	3	
Haflong	NORTH N.C.HILLS	DIMA HASAO		Taragahadi F.I.S.	Diyung Valley	1963-64	1969-70						0				0						
Haflong	NORTH N.C.HILLS	DIMA HASAO	3	Water Harvest Scheme in Nalogajang Haplai	Diyung Valley	1994-95	1995-96			10	10		10	10	10		10					0	3
Haflong	NORTH N.C.HILLS	DIMA HASAO	4	Water Harvest Scheme in Hoglo Nalla	Diyung Valley	1994-95	1995-96			10	10		10	10	10		10					0	3
Haflong	NORTH N.C.HILLS	DIMA HASAO	5	Water Harvest Scheme in Maibaiba	Diyung Valley	1994-95	1995-96			7	7		7	7	7		7					0	3
Haflong	NORTH N.C.HILLS	DIMA HASAO	6	Water Harvest Scheme in Gorongisim	Diyung Valley	1994-95	1995-96						0				0					0	3
Haflong	NORTH N.C.HILLS	DIMA HASAO		Water Harvest Scheme in Songyungpur	Diyung Valley	1994-95	1995-96						0				0						
Haflong	NORTH N.C.HILLS	DIMA HASAO	7	Water Harvest Scheme in Borolalbong	Diyung Valley	1994-95	1995-96						0				0					0	3
Haflong	NORTH N.C.HILLS	DIMA HASAO		Water Harvest Scheme in Kuangbra Village	Diyung Valley	1994-95	1995-96						0				0						
Haflong	NORTH N.C.HILLS	DIMA HASAO		Water Harvest Scheme in Dilompur Village	Diyung Valley	1994-95	1995-96						0				0						
Haflong	NORTH N.C.HILLS	DIMA HASAO	8	Water Harvest Scheme in Mikordisa	Diyung Valley	1993-94	1994-95			7	7		7	7	7		7					0	3
Haflong	NORTH N.C.HILLS	DIMA HASAO		Mailu L.I.S.	Diyung Valley	1961-62	1969-70			120	120		120	120	120		120					0	3
Haflong	NORTH N.C.HILLS	DIMA HASAO		C A D to Mailu L.I.S.	Diyung Valley	1984-85	1990-91						0				0						
Haflong	NORTH N.C.HILLS	DIMA HASAO	9	Natunhaja L.I.S.	Diyung Valley	1961-62	1969-70			120	120		120	120	120		120					0	3
Haflong	NORTH N.C.HILLS	DIMA HASAO		a) C A D to Natunhaja L.I.S.	Diyung Valley	1999-00	2005-06						0				0						
Haflong	NORTH N.C.HILLS	DIMA HASAO	10	Monderdisha E.L.I.S.	Diyung Valley	1971-72	1978-79			120	120		120	120	120		120					0	3
Haflong	NORTH N.C.HILLS	DIMA HASAO		a) C A D to Monderdisha E.L.I.S..	Diyung Valley	1999-00	2005-06						0				0						
Haflong	NORTH N.C.HILLS	DIMA HASAO	11	Chandpur Nagar FIS (Kalachand F.I.S Ph-I)	Diyung Valley	2012-13	2019-20	4.94	4.78	330	330		330	330	330		330	330	330	330	330	330	1
Haflong	NORTH N.C.HILLS	DIMA HASAO	12	Manigipur FIS (Kalachand F.I.S Ph-II)	Diyung Valley	2012-13	2019-20	4.75	4.73	320	320		320	320	320		320	320	320	320	320	320	1
Haflong	NORTH N.C.HILLS	DIMA HASAO	13	Dilim FIS (Kromthongdolia F.I.S)	Diyung Valley	2012-13	2019-20	4.9	4.81	330	330		330	330	330		330	330	330	330	330	330	1
Haflong	NORTH N.C.HILLS	DIMA HASAO	14	Dijambra FIS (Delen F.I.S)	Diyung Valley	2012-13	2019-20	4.54	3.96	310	310		310	310	310		310	310	310	310	310	310	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Haflong	NORTH N.C.HILLS	DIMA HASAO	15	Kolabari FIS (Diger Phonglo F.I.S)	Diyung Valley	2012-13	2019-20	4.44	3.89	300	300		300	300	300		300	300	300		300	1
Haflong	NORTH N.C.HILLS	DIMA HASAO	16	Diboula FIS	Diyung Valley	2012-13	2019-20	2.625	2.49	250	250		250	250		250	250	250		250	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	17	Diduki FIS (Mithun Haplai F.I.S)	Diyung Valley	2012-13	2019-20	4.23	3.61	290	290		290	290		290	290	290		290	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	18	Yeabra FIS	Diyung Valley	2012-13	2019-20	4.23	3.73	290	290		290	290		290	290	290		290	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	19	Lonsef FIS (Purana Maibang F.I.S)	Diyung Valley	2012-13	2019-20	4.11	3.62	280	280		280	280		280	280	280		280	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	20	Jagaidiwari FIS (Dairangibra Haplai F.I.S)	Diyung Valley	2012-13	2019-20	4.9	4.18	330	330		330	330		330	330	330		330	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	21	Mousuhaja FIS (Hajadisa F.I.S)	Diyung Valley	2012-13	2019-20	4.58	4.56	320	320		320	320		320	320	320		320	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	22	Wajao FIS (Dairangibra F.I.S)	Diyung Valley	2012-13	2019-20	3.9	3.4	260	260		260	260		260	260	260		260	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	23	Aivaphai FIS (Path F.I.S)	Diyung Valley	2012-13	2019-20	3.9	3.54	260	260		260	260		260	260	260		260	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	24	Kaotaibari FIS	Diyung Valley	2012-13	2019-20	3.9	3.15	260	260		260	260		260	260	260		260	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	25	Tongi FIS (Tongikro F.I.S)	Diyung Valley	2012-13	2019-20	4.66	4.49	320	320		320	320		320	320	320		320	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	26	Pidik FIS (Prasadimik F.I.S)	Diyung Valley	2012-13	2019-20	4.9	3.98	330	330		330	330		330	330	330		330	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	27	Khailimdisa FIS (Wadrendisa F.I.S)	Diyung Valley	2012-13	2020-21	4.86	4.38	325	325		325	325		325	325	325		325	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	28	Watiling FIS (Natun Wadrendisa F.I.S)	Diyung Valley	2012-13	2020-21	4.66	4.58	320	320		320	320		320	320	320		320	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	29	Didambra FIS (Noblidisa F.I.S)	Diyung Valley	2012-13	2020-21	4.9	4.36	330	330		330	330		330	330	330		330	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	30	Mailu Hajong LIS (CAD to Mailu L.I.S)	Diyung Valley	2012-13	2020-21	3.8	3.74	260	260		260	260		260	260	260		260	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	31	Sengyungpur FIS (Water Harvest Scheme in Sengyungpur)	Diyung Valley	2012-13	2020-21	4.44	3.89	300	300		300	300		300	300	300		300	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	32	Dairangikro I/S	Diyung Valley	2011-12	2012-13	1.68	1.68	168	168		168	168		168	168	168		168	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	33	N. Simplangdisa I/S	Diyung Valley	2011-12	2012-13	1.52	1.52	100	100		100	100		100	100	100		100	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	34	Samandisa FIS	Diyung Valley	2013-14	2013-14	0.31	0.31	20	20		20	20		20	20	20		20	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	35	Nobdilangting I/S	Diyung Valley	2016-17	2016-17	0.12	0.12	28	28		28	28		28	28	28		28	1	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/											STATUS CODE	
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif		Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Haflong	NORTH N.C.HILLS	DIMA HASAO	36	Gadingpur FIS	Diyung Valley	2013-14	2013-14	0.2	0.2	10	10		10	10	10		10	10		10	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	37	Bonkhai I/S	Diyung Valley	2018-19	2018-19	0.03	0.03	20	20		20	20	20		20	20		20	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	38	Magusahaja I/S	Diyung Valley	2013-14	2014-15	0.56	0.56	14	14		14	14	14		14	14		14	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	39	Khepre FIS	Diyung Valley	2013-14	2014-15	0.32	0.32	25	25		25	25	25		25	25		25	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	40	Path Left Bank	Diyung Valley	2017-18	2018-19	0.1	0.1	25	25		25	25	25		25	25		25	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	41	Kurangbra Village WHS (Water Harvesting Scheme at Kurangbra Village)	Diyung Valley	2013-14	2013-14	0.15	0.15	10	10		10	10	10		10	10		10	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	42	Jagdi FIS	Diyung Valley	2014-15	2014-15	0.12	0.12	7	7		7	7	7		7	7		7	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	43	Didaodip Nala FIS	Diyung Valley	2014-15	2014-15	0.65	0.65	9	9		9	9	9		9	9		9	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	44	Khenjol I/S	Diyung Valley	2018-19	2018-19	0.03	0.03	20	20		20	20	20		20	20		20	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	45	Dilempur Village WHS (Water Harvesting Scheme at Delimpur)	Diyung Valley	2017-18	2017-18	0.05	0.05	10	10		10	10	10		10	10		10	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	46	Natun Galapong	Diyung Valley	2018-19	2018-19	0.03	0.03	3	3		3	3	3		3	3		3	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	47	Drunbra -II at Lairaja Haplai	Diyung Valley	2018-19	2018-19	0.06	0.06	5	5		5	5	5		5	5		5	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	48	Thapa Village	Diyung Valley	2018-19	2018-19	0.02	0.02	4	4		4	4	4		4	4		4	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	49	Daoblibdisa WHS	Diyung Valley	2018-19	2018-19	0.08	0.08	3	3		3	3	3		3	3		3	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	50	Langaokro WHS	Diyung Valley	2018-19	2018-19	0.06	0.06	15	15		15	15	15		15	15		15	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	51	Mounjang I/S	Diyung Valley	2014-15	2014-15	0.08	0.08	8	8		8	8	8		8	8		8	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	52	P. Galapong I/S	Diyung Valley	2018-19	2018-19	0.03	0.03	13	13		13	13	13		13	13		13	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	53	Solpidong I/S	Diyung Valley	2018-19	2018-19	0.03	0.03	5	5		5	5	5		5	5		5	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	54	Langaobra Village WHS	Diyung Valley	2018-19	2018-19	0.1	0.1	15	15		15	15	15		15	15		15	1	
Haflong	NORTH N.C.HILLS	DIMA HASAO	55	Khepre Nala WHS	Diyung Valley	2016-17	2016-17	0.04	0.04	8	8		8	8	8		8	8		8	1	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Haflong	NORTH N.C.HILLS	DIMA HASAO	56	Tongi Haplai WHS	Diyung Valley	2016-17	2016-17	0.12	0.12	21	21		21	21	21		21	21		21		1
Haflong	NORTH N.C.HILLS	DIMA HASAO	57	Hajadisa-I	Diyung Valley	2016-17	2016-17	0.15	0.15	21	21		21	21		21	21		21		21	1
Haflong	NORTH N.C.HILLS	DIMA HASAO	58	Dima Dergong Village WHS	Diyung Valley	2017-18	2017-18	0.06	0.06	4	4		4	4		4	4		4		4	1
Haflong	NORTH N.C.HILLS	DIMA HASAO	59	Boothsab Nalla WHS Borodiger Village	Diyung Valley	2016-17	2016-17	0.03	0.03	10	10		10	10		10	10		10		10	1
Haflong	NORTH N.C.HILLS	DIMA HASAO	60	Phaipak WHS	Diyung Valley	2016-17	2016-17	0.04	0.04	8	8		8	8		8	8		8		8	1
Haflong	NORTH N.C.HILLS	DIMA HASAO	61	N. Sabujai WHS	Diyung Valley	2014-15	2014-15	0.15	0.15	24	24		24	24		24	24		24		24	1
Haflong	NORTH N.C.HILLS	DIMA HASAO	62	Hongdikong I/S	Diyung Valley	2016-17	2016-17	0.05	0.05	5	5		5	5		5	5		5		5	1
Haflong	NORTH N.C.HILLS	DIMA HASAO	63	Disalao Dikong WHS at Jaibra Village	Diyung Valley	2016-17	2016-17	0.05	0.05	5	5		5	5		5	5		5		5	1
Haflong	NORTH N.C.HILLS	DIMA HASAO	64	Girija Nagar WHS	Diyung Valley	2016-17	2016-17	0.06	0.06	4	4		4	4		4	4		4		4	1
Haflong	NORTH N.C.HILLS	DIMA HASAO	65	Diklem Nalla WHS	Diyung Valley	2018-19	2018-19	0.1	0.1	5	5		5	5		5	5		5		5	1
Haflong	NORTH N.C.HILLS	DIMA HASAO	66	P. Simplangdisa WHS	Diyung Valley	2017-18	2017-18	0.07	0.07	8	8		8	8		8	8		8		8	1
Haflong	NORTH N.C.HILLS	DIMA HASAO	67	Manderdisa (Ph.-I) WHS	Diyung Valley	2020-21	2020-21	0.2	0.2	13	13		13	13		13	13		13		13	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	68	Daochur F.I.S.	Harangajao	1974-75	1977-78	8.59	8.34	140	140		140	140		140	80		80		80	2
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Remodelling of Daochur F.I.S.	Harangajao	1990-91	2001-02	16.96	16.13				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO		b) Augmentation of Daochur F.I.S.	Harangajao	2005-06	2014-15	14.75					0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO		c) Reno. Daochur I/S	Harangajao	2014-15	2014-15	3.00	3.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO		d) emergency work of Daochur I/S	Harangajao	2019-20	2019-20	6.13					0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	69	Mulkoibasti F.I.S.	Harangajao	1976-77	1980-81	3.30	3.25	60	60		60	60		60					0	3
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Remodelling of Mulkoibasti F.I.S.	Harangajao	1991-92	2008-09	10.89	10.32				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	70	Cherpai F.I.S.	Harangajao	1977-78	1983-84	4.69	4.49	38	38		38	38		38	20		20		20	2
Haflong	SOUTH N.C.HILLS	DIMA HASAO	71	Thaisiling Hawar F.I.S.	Diyungbra	1979-80	1983-84	3.68	4.29	20	20		20	20		20	20		20		20	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/											STATUS CODE	
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif		Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Ren. of Thaisiling Hawar F.I.S.	Diyungbra	2014-15	2014-15	2.00	2.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO		b) Thaisiling Hawar F.I.S. CAD	Diyungbra	2002-03	2008-09	16.60	16.60				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	72	Phaiding F.I.S.	Mahur	1980-81	1988-89	19.94	22.51	80	80		80	80	80		80	70	70		70	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Strengthening of Phaiding F.I.S.	Mahur	1990-91	2008-09	66.82	96.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO		b) Renovation of Phaiding F.I.S.	Mahur	2013-14	2013-14	5.00	5.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO		c) Renovation of Phaiding F.I.S.	Mahur	2014-15	2014-15	4.00	4.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO		d) Ren.of Phaiding I/S	Mahur	2019-20	2019-20	5.00	5.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	73	Gelachera F.I.S.	Harangajao	1981-82	1982-83	12.22	10.36	80	80		80	80	80		80	50	40		40	2
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Remodelling of Gelachera F.I.S.	Harangajao	2001-02	2008-09	40.95	46.13				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO		b) Reno. of Gelachera F.I.S.	Harangajao	2015-16	2015-16	17.00	17.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO		c) emergency work of Galacherra I/S	Harangajao	2019-20	2019-20	6.00	6.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	74	Lanku F.I.S.	Diyungbra	1983-84	1985-86	7.34	7.31	40	40		40	40	40		40	20	20		20	2
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Remodelling of Lanku F.I.S.	Diyungbra	2006-07	2008-09	31.80	26.64				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	75	Choto Haflong F.I.S.	Jatinga Valley	1984-85	1991-92	8.32	7.66	30	30		30	30	30		30				0	4
Haflong	SOUTH N.C.HILLS	DIMA HASAO	76	Doliadisha F.I.S., Phase I	Harangajao	1984-85	1987-88	7.45	6.76	48	48		48	48	48		48	20	20		20	2
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Reno. of Doliadisa (Ph-I) I/S	Harangajao	2014-15	2014-15	3.00	3.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO		b) Strn. Of H/W of Doliadisa Ph-I I/S	Harangajao	2019-20	2019-20	4.00	4.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	77	Doliadisha F.I.S., Phase- II	Harangajao	1993-94	2001-02	23.76	22.72	60	60		60	60	60		60	30	30		30	2
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Remodelling of Doliadisha F.I.S.	Harangajao	1984-85	1991-92	29.64	26.12				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO		b) Strn. Of H/W of Doliadisa Ph-I I/S	Harangajao	2019-20	2019-20	4.00	4.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	78	Rekhonala F I S	Harangajao	1987-88	1991-92	15.21	13.00	30	30		30	30	30		30				0	3

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	79	Golapbari F.I.S.	Harangajao	1988-89	1991-92	15.21	13.00	30	30		30	30	30		30	20	20		20	2
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Strn. Of H/W of Gulapbari I/S	Harangajao	2019-20	2019-20	4.00	4.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	80	Golapbari F.I.S. (Ph-I)	Harangajao	2014-15	2014-15	6.00	6.00	8	8		8	8	8		8	8		8	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	81	Choto Lokha F.I.S.	Harangajao	1987-88	1994-95	18.87	17.30	30	30		30	30		30	10	10		10	2	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Remodelling of Chotolokha F.I.S.	Harangajao	1988-89	2008-09	34.95	27.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO		b) Reno. Of Chotolokha FIS	Harangajao	2015-16	2015-16	5.00	5.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO		c) Strn. Of H/W of Chotoluka I/S	Harangajao	2019-20	2019-20	5.00	5.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO		d) Strn. Of H/W of Chotoluka I/S	Harangajao	2020-21	2020-21	3.00	3.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	82	Maharajpur F.I.S.	Harangajao	1988-89	1991-92	8.35	8.96	26	26		26	26		26	25	25		25	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Remodelling of Maharajpur F.I.S.	Harangajao	1992-93	2001-02	23.09	33.21				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO		b) Reno. Of Maharajpur I/S	Harangajao	2015-16	2015-16	5.00	5.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO		c) Strn. Of H/W of Maharajpur I/S	Harangajao	2019-20	2019-20	3.00	3.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	83	Longmailai F.I.S.	Harangajao	2011-12	2011-12	49.97	49.97	32	32		32	32		32	32		32	1		
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Renovation of Longmailai I/S	Harangajao	2020-21	2020-21	5.00	5.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	84	Pura F.I.S.	Jatinga Valley	1993-94	2001-02	23.09	33.21	22	22		22	22		22	18	18		18	2	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Remodelling of Pura F.I.S.	Jatinga Valley	2011-12	2012-13	7.00	7.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO		b) strengthening of H/W , canal Pura I/S	Jatinga Valley	2019-20	2019-20	6.00	6.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	85	Kapurchera F.I.S.	Harangajao	1993-94	2001-02	6.88	22.90	20	20		20	20		20	16	16		16	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Emergency work of Kapurcherra I/S	Harangajao	2019-20	2019-20	6.00	6.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	86	Retzol F.I.S.	Harangajao	1993-94	2001-02	17.89	18.38	35	35		35	35		35	35		35	1		
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Remodelling of Retzol F.I.S.	Harangajao	2013-14	2013-14	3.00	3.00				0				0					

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	87	Borowapu F.I.S.	Jatinga Valley	1993-94	2003-04	44.49	61.19	60	60		60	60	60		60	30	30		30	2
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Remodelling of Borowapu F.I.S.	Jatinga Valley	2014-15	2014-15	2.00	2.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	88	Mailongdisha F.I.S.	Harangajao	1998-99	2004-05	52.31	91.45	65	65		65	65		65	60	60		60	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Strn. Of H/W of Mailongdisha I/S	Harangajao	2019-20	2019-20	3.00	3.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	89	Natun basti F I S	Harangajao	2003-04	2004-05	6.12	6.12	10	10		10	10		10	10		10	10	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	90	Gurubari F I S	Harangajao	2003-04	2004-05	12.18	12.18	6	6		6	6		6	6		6	6	2	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	91	Lower Rekho F.I.S.	Harangajao	2004-05	2006-07	18.02	18.02	20	20		20	20		20	20		20	20	2	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	92	Laisong F.I.S.	Jatinga Valley	2005-06	2007-08	22.91	31.38	22	22		22	22		22	22		22	22	2	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Remodelling of Laisong F.I.S.	Jatinga Valley	2013-14	2013-14	3.96	3.96				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	93	Rangapur F.I.S.	Harangajao	1998-99	2009-10	27.18	26.88	30	30		30	30		30	30		30	30	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	94	Harangajao E.L.I.S.	Harangajao	1974-75	1977-78	22.09	19.92	224	224		224	224		224	120	120		120	2	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Strn. Of H/W of Harangajao I/S	Harangajao	2019-20	2019-20	4.00	4.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	95	Washilinghadi E.L.I.S.	Diyungbra	1980-81	2006-07	775.00	852.86	945	945	500	1445	945	945	500	1445				3	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	96	Jorai Basti F.I.S.	Harangajao	2013-14	2013-14	6.00	6.00	6	6		6	6		6	6		6	6	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	97	New Hnachangzol F.I.S.	Harangajao	2011-12	2012-13	42.00	13.52	18	18		18	18		18	12	12		12	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Strengthening of H/W of New Hnachangzol I/S	Harangajao	2019-20	2019-20	4.00					0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	98	Dismow F.I.S.	Diyungbra	2011-12	2012-13	26.00	26.00	24	24		24	24		24	24		24	24	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Dismao-I I/S	Harangajao	2020-21	2020-21	6.00	6.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	99	Gowaidisa F.I.S.	Maibong	2011-12	2012-13	43.25	43.25	35	35		35	35		35	35		35	35	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Goidisa I/S	Maibong	2020-21	2020-21	30.00	30.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	100	Changpijang F.I.S.	Harangajao	2013-14	2013-14	12.50	12.50	16	16		16	16		16	16		16	16	1	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
										11	12	13	14	15	16	17	18	19	20	21	22	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	101	Songpijan F.I.S.	Harangajao	2013-14	2013-14	10.00	10.00	6	6		6	6	6		6	6	6		6	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Songpijang Ph-I I/S	Harangajao	2014-15	2014-15	3.00	3.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	102	N. Kubing F.I.S.	Harangajao	2013-14	2013-14	9.00	9.00	5	5		5	5		5	5	5		5	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) N. Kubing Ph-I I/S	Harangajao	2016-17	2016-17	4.00	4.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	103	Amlambra F.I.S.	Maibong	2013-14	2013-14	6.00	6.00	8	8		8	8		8	8	8		8	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	104	Thlanghoi F.I.S. (Ph-I)	Harangajao	2013-14	2013-14	6.00	6.00	8	8		8	8		8	8	8		8	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Thlanghoi I/S	Harangajao	2014-15	2014-15	3.00	3.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	105	Saisi F.I.S.	Harangajao	2013-14	2013-14	6.00	6.00	8	8		8	8		8	8	8		8	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Saisi I/S	Harangajao	2013-14	2014-15	3.00	3.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	106	Choto Lokhindong F.I.S.	Diyungbra	2013-14	2013-14	6.00	6.00	16	16		16	16		16	16	16		16	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	107	Hnachangzol F.I.S.	Harangajao	2013-14	2013-14	6.00	6.00	5	5		5	5		5	5	5		5	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	108	Lasang F.I.S. (Ph-I)	Harangajao	2013-14	2013-14	6.00	6.00	8	8		8	8		8	8	8		8	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Lasang I/S	Harangajao	2020-21	2020-21	3.00	3.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	109	Boljang F.I.S.	Harangajao	2013-14	2013-14	6.00	6.00	8	8		8	8		8	8	8		8	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	110	Donlou F.I.S.	Harangajao	2013-14	2013-14	6.00	6.00	4	4		4	4		4	4	4		4	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	111	Jatinga F.I.S.	Harangajao	2013-14	2013-14	6.00	6.00				0				0				4	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	112	Jatinga F.I.S. Ph-I	Harangajao	2014-15	2014-15	5.50	5.50	5	5		5	5		5	5	5		5	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Reno. Of Jatinga I/S	Harangajao	2019-20	2019-20	6.00	6.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	113	Kukri nallah F.I.S.	Harangajao	2013-14	2013-14	5.85	5.85	15	15		15	15		15	15	15		15	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	114	Kota Arda W.H.S.	Diyungbra	2013-14	2013-14	10.00	10.00	21	21		21	21		21	21	21		21	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	115	Kota Arda Ph-II W.H.S.	Diyungbra	2017-18	2017-18	5.00	5.00	19	19		19	19		19	19	19		19	1	

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/											STATUS CODE	
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif		Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Haflong	SOUTH N.C.HILLS	DIMA HASAO	116	Mahur Phonglo F.I.S.	Harangajao	2013-14	2013-14	5.00	5.00	20	20		20	20	20		20	20	20		20	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	117	Mahur Phonglo F.I.S.	Jatinga Valley	2016-17	2016-17	3.00	3.00	20	20		20	20	20		20	20	20		20	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	118	Phonglodisha Nallah W.H.S.	Diyungbra	2013-14	2013-14	6.00	6.00	17	17		17	17	17		17	17	17		17	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	119	P.Hagjer F.I.S.	Diyungbra	2014-15	2014-15	9.14	9.14	8	8		8	8	8		8	8	8		8	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	120	P.Hagjer F.I.S. for 2015-16	Diyungbra	2015-16	2015-16	5.00	5.00	6	6		6	6	6		6	6	6		6	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Reno. Of P. Hagjer F.I.S.	Diyungbra	2016-17	2016-17	5.00	5.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	121	P. Hagjer Ph-I F.I.S.	Harangajao	2017-18	2017-18	7.00	7.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	122	Nchaikang F.I.S.	Harangajao	2014-15	2014-15	9.00	9.00	5	5		5	5	5		5	5	5		5	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	123	Korongnui F.I.S.	Diyungbra	2014-15	2014-15	9.00	9.00	38	38		38	38	38		38	38	38		38	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	124	Semkim Moucher F.I.S.	Harangajao	2013-14	2014-15	6.00	6.00	10	10		10	10	10		10	10	10		10	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	125	Boro Langklam F.I.S.	Diyungbra	2014-15	2015-16	6.49	6.49	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	126	N. Longkhai F.I.S.	Jatinga Valley	2014-15	2014-15	7.00	7.00	9	9		9	9	9		9	9	9		9	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	127	P. Leikiul F.I.S.	Jatinga Valley	2014-15	2014-15	7.00	7.00	6	6		6	6	6		6	6	6		6	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	128	Toulpui F.I.S.	Harangajao	2014-15	2014-15	6.00	6.00	10	10		10	10	10		10	10	10		10	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	129	N. Songkai F.I.S.	Harangajao	2014-15	2014-15	7.00	7.00	2	2		2	2	2		2	2	2		2	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	130	N. Leikul F.I.S.	Mahur	2014-15	2014-15	5.00	5.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	131	Mahur WHS	Mahur	2014-15	2014-15	2.40	2.40	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	132	Rabi Nallah-III F.I.S.	Harangajao	2014-15	2014-15	3.00	3.00	5	5		5	5	5		5	5	5		5	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	133	Robi Nallah WHS	Harangajao	2017-18	2017-18	5.00	5.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Robinalla Part-III I/S	Harangajao	2020-21	2020-21	4.00	4.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	134	Irrigation facility to Boujen	Mahur	2014-15	2014-15	3.00	3.00	3	3		3	3	3		3	3	3		3	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Haflong	SOUTH N.C.HILLS	DIMA HASAO	135	Khartongship WHS	Diyungbra	2014-15	2014-15	3.00	3.00	4	4		4	4	4		4	4	4		4	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Khartongship I/S	Diyungbra	2020-21	2020-21	5.00	5.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	136	Lalzar F.I.S.	Harangajao	2014-15	2014-15	4.00	4.00	5	5		5	5	5		5	5	5		5	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	137	Deralinghadi FIS	Diyungbra	2014-15	2014-15	5.00	5.00	8	8		8	8	8		8	8	8		8	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	138	Nomjang FIS	Jatinga Valley	2014-15	2014-15	7.00	7.00	5	5		5	5	5		5	5	5		5	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	139	Nomjang FIS	Jatinga Valley	2017-18	2017-18	2.00	2.00	5	5		5	5	5		5	5	5		5	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	140	Irrigation canal at Jongsorhadi	Diyungbra	2014-15	2014-15	2.00	2.00	15	15		15	15	15		15	15	15		15	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	141	Grayung F.I.S.	Diyungbra	2014-15	2014-15	17.36	17.36	40	40		40	40	40		40	40	40		40	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	142	Disamatang F.I.S.	Harangajao	2015-16	2015-16	5.00	5.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	143	Lower Retzol F.I.S.	Jatinga Valley	2015-16	2015-16	5.00	5.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	144	Kanam F.I.S.	Sangbar	2015-16	2015-16	5.00	5.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	145	Nrianam F.I.S.	Jatinga Valley	2015-16	2015-16	5.00	5.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	146	Herailo F.I.S.	Jatinga Valley	2015-16	2015-16	4.00	4.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	147	Lodi Kuki F.I.S.	Jatinga Valley	2015-16	2015-16	4.00	4.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Ren.of Lodi Kuki I/S	Jatinga Valley	2020-21	2020-21	5.00	5.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	148	V. Leikeh F.I.S.	Jatinga Valley	2015-16	2015-16	10.00	10.00	5	5		5	5	5		5	5	5		5	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	149	Moti Hojai F.I.S.	Jatinga Valley	2015-16	2015-16	7.00	7.00	4	4		4	4	4		4	4	4		4	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	150	Boro Chenam F.I.S.	Jatinga Valley	2015-16	2015-16	6.80	6.80	4	4		4	4	4		4	4	4		4	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	151	Jungle Bosti F.I.S.	Jatinga Valley	2015-16	2015-16	5.00	5.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	152	Cheihlai F.I.S.	Jatinga Valley	2015-16	2015-16	5.00	5.00	4	4		4	4	4		4	4	4		4	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	153	Cheile Ph-I F.I.S.	Jatinga Valley	2017-18	2017-18	5.00	5.00	3	3		3	3	3		3	3	3		3	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE	
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total		
										11	12	13	14	15	16	17	18	19	20	21	22		23
Haflong	SOUTH N.C.HILLS	DIMA HASAO	154	Namreingram F.I.S.	Jatinga Valley	2015-16	2015-16	5.00	5.00	3	3		3	3	3		3	3	3		3	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Namreingram Canal system of	Jatinga Valley	2019-20	2019-20	3.00	3.00				0				0						
Haflong	SOUTH N.C.HILLS	DIMA HASAO	155	Boro Laobang F.I.S.	Sangbar	2015-16	2015-16	5.00	5.00	4	4		4	4	4		4	4	4		4	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	156	Ningthelango F.I.S.	Diyungbra	2015-16	2015-16	5.00	5.00	3	3		3	3	3		3	3	3		3	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	157	Lingthai Dhikhong F.I.S.	Diyungbra	2015-16	2015-16	5.00	5.00	3	3		3	3	3		3	3	3		3	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	158	N. Pungo F.I.S.	Jatinga Valley	2015-16	2015-16	6.00	6.00	3	3		3	3	3		3	3	3		3	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) N. Pungo F.I.S.	Jatinga Valley	2016-17	2016-17	4.00	4.00				0				0						
Haflong	SOUTH N.C.HILLS	DIMA HASAO	159	N. Pungo F.I.S.	Jatinga Valley	2017-18	2017-18	2.00	2.00	7	7		7	7	7		7	7	7		7	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	160	Boro Robi F.I.S.	Harangajao	2016-17	2016-17	4.00	4.00	5	5		5	5	5		5	5	5		5	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	161	Mangdi Hawar F.I.S.	Diyungbra	2016-17	2016-17	5.00	5.00	6	6		6	6	6		6	6	6		6	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	162	Digarai Nalla F.I.S.	Diyungbra	2016-17	2016-17	5.00	5.00	7	7		7	7	7		7	7	7		7	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	163	Christian Kampai F.I.S.	Jatinga Valley	2016-17	2016-17	2.00	2.00	3	3		3	3	3		3	3	3		3	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	164	Michidui F.I.S.	Harangajao	2016-17	2016-17	4.00	4.00	3	3		3	3	3		3	3	3		3	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	165	Canal System of Michidui F.I.S.	Harangajao	2018-19	2018-19	3.00	3.00	2	2		2	2	2		2	2	2		2	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	166	Lodi Kachari (Ph-I) F.I.S.	Jatinga Valley	2016-17	2016-17	5.00	5.00	16	16		16	16	16		16	16	16		16	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Lodi Kachari I/S	Jatinga Valley	2019-20	2019-20	4.00	4.00				0				0						
Haflong	SOUTH N.C.HILLS	DIMA HASAO	167	P.Songkai Ph-I F.I.S.	Jatinga Valley	2016-17	2016-17	5.00	5.00	3	3		3	3	3		3	3	3		3	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	168	P. Sangsai	Jatinga Valley	2018-19	2018-19	4.00	4.00	5	5		5	5	5		5	5	5		5	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO	169	Hejaichak F.I.S.	Jatinga Valley	2016-17	2016-17	5.00	5.00	5	5		5	5	5		5	5	5		5	1	
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Hejaichak I/S	Jatinga Valley	2019-20	2019-20	4.00	4.00				0				0						

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Haflong	SOUTH N.C.HILLS	DIMA HASAO	170	Digandu WHS	Diyungbra	2016-17	2016-17	7.00	7.00	8	8		8	8	8		8	8	8		8	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Improve.of Digandu I/S	Diyungbra	2019-20	2019-20	6.00	6.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	171	Tortelangshu F.I.S.	Garam Pani	2016-17	2016-17	5.00	5.00	5	5		5	5	5		5	5	5		5	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	172	Kelempu Hapila WHS	Diyungbra	2017-18	2017-18	5.00	5.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	173	Daodungkro F.I.S.	Diyungbra	2017-18	2017-18	4.00	4.00	4	4		4	4	4		4	4	4		4	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	174	Umrangdisa F.I.S.	Diyungbra	2017-18	2017-18	15.00	15.00	15	15		15	15	15		15	15	15		15	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	175	Hegelo F.I.S.	Jatinga Valley	2017-18	2017-18	7.00	7.00	7	7		7	7	7		7	7	7		7	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	176	Tungje Pungo F.I.S.	Jinam Valley	2017-18	2017-18	3.00	3.00	2	2		2	2	2		2	2	2		2	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	177	Arlongpla Nalla WHS	Diyungbra	2017-18	2017-18	6.00	6.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	178	Larbo Dikong WHS	Diyungbra	2017-18	2017-18	6.00	6.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	179	Loledisa WHS	Diyungbra	2017-18	2017-18	7.00	7.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Improv.of Loledisa WHS	Diyungbra	2019-20	2019-20	8.00	8.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	180	Khusmaidikong WHS	Harangajao	2017-18	2017-18	7.00	7.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	181	Longjamdisa WHS	Harangajao	2017-18	2017-18	8.00	8.00	4	4		4	4	4		4	4	4		4	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	182	Hojai F.I.S.	Harangajao	2017-18	2017-18	6.50	6.50	2	2		2	2	2		2	2	2		2	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	183	Dikhongsa Hadi WHS	Diyungbra	2017-18	2017-18	8.00	8.00	4	4		4	4	4		4	4	4		4	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	184	Dikhongsa Hadi I/S	Diyungbra	2018-19	2018-19	6.00	6.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Improvement of Dikhongsa Hadi	Diyungbra	2019-20	2019-20	8.00	8.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	185	Lamadisa F.I.S.	Diyungbra	2017-18	2017-18	4.00	4.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Lamadisa I/S	Diyungbra	2019-20	2019-20	4.00	4.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	186	Lungkhok F.I.S.	Harangajao	2017-18	2017-18	3.50	3.50	2	2		2	2	2		2	2	2		2	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Haflong	SOUTH N.C.HILLS	DIMA HASAO	187	Hinmanki I/S	Mahur	2018-19	2018-19	7.00	7.00	5	5		5	5	5		5	5	5		5	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	188	Moti Riao WHS	Mahur	2018-19	2018-19	3.00	3.00	2	2		2	2	2		2	2	2		2	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	189	Longma I/S	Jatinga Valley	2018-19	2018-19	3.00	3.00	2	2		2	2	2		2	2	2		2	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	190	Canal system of Buijakam WHS	Mahur	2018-19	2018-19	1.00	1.00	6	6		6	6	6		6	6	6		6	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	191	Washbill choto washing I/S	Diyungbra	2018-19	2018-19	4.00	4.00	2	2		2	2	2		2	2	2		2	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	192	Jaramdisa Nalla I/S	Diyungbra	2018-19	2018-19	6.00	6.00	4	4		4	4	4		4	4	4		4	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	193	Disamaihadi I/S	Diyungbra	2018-19	2018-19	4.00	4.00	8	8		8	8	8		8	8	8		8	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO		a) Dismaihadi I/S	Diyungbra	2020-21	2020-21	5.00	5.00				0				0					
Haflong	SOUTH N.C.HILLS	DIMA HASAO	194	Chekso WHS	Diyungbra	2018-19	2018-19	4.00	4.00	4	4		4	4	4		4	4	4		4	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	195	Daodung F.I.S.	Diyungbra	2018-19	2018-19	4.00	4.00	6	6		6	6	6		6	6	6		6	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	196	Moti Lampu I/S	Harangajao	2018-19	2018-19	10.00	10.00	8	8		8	8	8		8	8	8		8	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	197	Kayengpai I/S	Harangajao	2018-19	2018-19	4.00	4.00	5	5		5	5	5		5	5	5		5	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	198	Hangrumki I/S	Mahur	2019-20	2019-20	4.00	4.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	199	Phonglo Bathari I/S	Mahur	2019-20	2019-20	3.00	3.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	200	Hadima Galao I/S	Harangajao	2019-20	2019-20	2.00	2.00	2	2		2	2	2		2	2	2		2	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	201	Asiak Robi I/S	Harangajao	2019-20	2019-20	3.00	3.00	1	1		1	1	1		1	1	1		1	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	202	Dimainu I/S	New Sangbar	2019-20	2019-20	7.00	7.00	5	5		5	5	5		5	5	5		5	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	203	Canal system of P. Kubing I/S	Harangajao	2019-20	2019-20	4.00	4.00	2	2		2	2	2		2	2	2		2	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	204	Krongma I/S	Umrangso	2019-20	2019-20	5.00	5.00	4	4		4	4	4		4	4	4		4	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	205	Wari Diplai I/S	Umrangso	2019-20	2019-20	5.00	5.00	3	3		3	3	3		3	3	3		3	1
Haflong	SOUTH N.C.HILLS	DIMA HASAO	206	Langlaidisa I/S	Diyungbra	2019-20	2019-20	4.00	4.00	4	4		4	4	4		4	4	4		4	1

DISTRICTWISE - DIVISIONWISE COMPLETED MINOR IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Potential/Area in Hect. :: Financial Figures/												STATUS CODE			
										Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available							
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	207	Thingdol I/S	New Sangbar	2019-20	2019-20	4.00	4.00	5	5		5	5	5		5	5	5		5	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	208	Khothlir I/S	New Sangbar	2019-20	2019-20	4.00	4.00	6	6		6	6	6		6	6	6		6	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	209	Disagutu I/S	Harangajao	2019-20	2019-20	5.00	5.00	2	2		2	2	2		2	2	2		2	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	210	Disagutu I/S	Harangajao	2020-21	2020-21	10.00	10.00	4	4		4	4	4		4	4	4		4	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	211	Prapdisa I/S	Diyungbra	2019-20	2019-20	5.00	5.00	7	7		7	7	7		7	7	7		7	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	212	Wasubil I/S	Diyungbra	2019-20	2019-20	4.00	4.00	10	10		10	10	10		10	10	10		10	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	213	Wasaikong –II I/S	Diyungbra	2019-20	2019-20	5.00	5.00	4	4		4	4	4		4	4	4		4	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	214	Chotowashiling – Langpher I/S	Diyungbra	2019-20	2019-20	4.00	4.00	10	10		10	10	10		10	10	10		10	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	215	Kelelo I/S	Mahur	2019-20	2019-20	3.00	3.00	1	1		1	1	1		1	1	1		1	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	216	Chotowapu I/S	Harangajao	2019-20	2019-20	4.00	4.00	3	3		3	3	3		3	3	3		3	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	217	New Michikhur I/S	Harangajao	2020-21	2020-21	4.00	4.00	4	4		4	4	4		4	4	4		4	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	218	Diyung Nepali I/S	Harangajao	2020-21	2020-21	4.00	4.00	2	2		2	2	2		2	2	2		2	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	219	Longmaki Nallah I/S	Jatinga Valley	2020-21	2020-21	5.00	5.00	4	4		4	4	4		4	4	4		4	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	220	Lasang Tuisi I/S	Jatinga Valley	2020-21	2020-21	1.50	1.50	2	2		2	2	2		2	2	2		2	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	221	Chalva I/s	Jatinga Valley	2020-21	2020-21	1.50	1.50	2	2		2	2	2		2	2	2		2	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	222	Choto Longren I/S	Harangajao	2020-21	2020-21	3.00	3.00	1	1		1	1	1		1	1	1		1	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	223	Liangbeuki I/S	Harangajao	2020-21	2020-21	5.00	5.00	10	10		10	10	10		10	10	10		10	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	224	Droho I/S	Diyungbra	2020-21	2020-21	8.00	8.00	6	6		6	6	6		6	6	6		6	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	225	Jan-21	Harangajao	2020-21	2020-21	3.00	3.00	1	1		1	1	1		1	1	1		1	1			
Haflong	SOUTH N.C.HILLS	DIMA HASAO	226	Longplai Dikong I/S	Harangajao	2020-21	2020-21	6.00	6.00	3	3		3	3	3		3	3	3		3	1			
				226	DISTRICT TOTAL (DIMA HASAO)					226				12416	12416	500	12916	12416	12416	500	12916	8603	8593	0	8593

DISTRICTWISE - DIVISIONWISE **COMPLETED MINOR** IRRIGATION SCHEMES AS ON 31ST MARCH 2021

Potential/Area in Hect. :: Financial Figures/

Constituency	Division	District	District SI No	Name of Schemes	Block	Financial year of starting	Financial year of completion	Revised Estimated Amount	Expenditure incurred upto 31.03.2021	Estimated Irrigation Potential				Irrigation Potential Created as on				Irrigation Potential Available				STATUS CODE
										NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	NIA	Kharif	Rabi & Pre kharif	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
				TOTAL:: HILLS AREA		878	0	0	0	166127	156287	32271	188558	166116	156212	32242	188454	97006	96309	15615	111924	
		2836		GRAND TOTAL		2882		#REF!	#REF!	563364	527819	210200	737919	542556	509962	195374	705335	261767	245036	70427	315463	